

traffic. These TGSs are included in Appendix C and demonstrate the proposed signage / traffic control measures that are required to be implemented for the following stages / works:

- TGS No. 1 – Operation of site access during all stages of construction via Felton Road.
- TGS No. 2 – Operation of site access during all stages of construction via Dunmore Avenue.

The TGSs demonstrate the proposed signage and traffic management measures to be adopted during construction works and will ensure that vehicular, pedestrian and cyclist movements are managed safely and efficiently. The TGSs have been designed in accordance with the requirements of the TfNSW Traffic Control at Work Sites Technical Manual and AS 1742.3 (2019) and are recommended for adoption.

## **5.7 Crane Operation**

A single on-site mobile crane will be required for the building structure in both schools which will facilitate all loading / unloading of trucks on site. Craneage for both schools will be a 60t mobile crane systematically located around the project so that most of the lifts can be reached without having to reduce load sizes. PT coil sizes will have to either be halved or located to the west only.

An additional TGS for the crane setup and removal shall be supplied by the crane operator if required. Installation of the on-site crane will not result in the loss of any on-site car parking spaces.

## **5.8 Driver Conduct and Construction Worker Transport**

The following Driver Code of Conduct and Construction Worker Transportation strategy have been developed to address Condition B19 (b) of the consent. These shall be distributed to site workers and drivers as required.

The objectives of the Driver Code of Conduct are to minimise the impacts on the road network, to minimise conflicts with other road users, to minimise road traffic noise, and to ensure drivers use the specified routes for approaching and exiting the site.

The objective of the Construction Worker Transportation Strategy is to minimise demand for parking in nearby public and residential streets. At present, the contractor has confirmed that on-site parking is available (see Section 5.9). That said, the availability of on-site parking will be limited, and the provision of on-site parking is subject to change over the course of the construction period.

It is recommended to develop a program or a checklist to ensure truck drivers are adhering with Driver Code of Conduct, and the Construction Worker Transportation Strategy is to be issued to all construction site workers as part of the site induction process.

## **5.9 Construction Worker Parking**

Roberts Co. has advised that there will be limited on-site car parking for both CHS and CWPS construction site and has requested that all contractors use public transport and carpooling when working on site. The main car parking at CHS will be primarily used for main works site office, worker accommodation and the remaining car spaces will be for supervisor parking and construction worker car pooling parking spaces.

## Construction Worker Transportation Strategy

### Preferred Travel Modes

All workers should be aware that limited car parking may be available on the construction site and should consider alternative means of transport to/from the site. Where possible based on your personal situation, the following travel modes are recommended in order of priority:

- Walking
- Cycling
- Public transport
- Carpooling (including rideshare)
- Driving

### Bus Options

There are no train or metro stations within 800 metres of the site. However, the site is well accommodated with public buses with convenient access along Pennant Hills Road. The nearest stations are Epping Railway Station or Parramatta Railway Station via direct bus connections from the bus stops near the site.

Figure 16 illustrates the 400m (5 minutes walking), 800m (10 minutes walking) and 1200m (15 minutes walking) catchment from the site and the available public transport network in the vicinity of the site.




Figure 16: Local Bus Services

Table 8 is a summary of departure and arrival times for current bus services, and you can find more at <https://transportnsw.info/>. Please note that all bus times listed below may be subject to change.


**Table 8: Construction Worker Bus Options**

Bus Route Number	Stop	Bus Route	On / Off-peak Frequency
513	Pennant Hills Rd opposite Cumberland High School	Carlingford to West Ryde	45 mins/ 60 mins
546		Epping to Parramatta via North Rocks & Oatlands	30 mins/ 60 mins
550		Macquarie Park to Parramatta via Epping	10 mins/ 30 mins
625		Pennant Hills to Parramatta	30 mins/ 60 mins

**Car Parking**

If you do choose to drive to site, please be aware of the following:

- Remember to investigate carpooling options that may be available with other workers.
- On-site car parking may not be available to all workers, you may need to park on-street at designated locations. Remember that street parking locations around the site may be time-limited, and you may not be able to park all day in vacant zones.
- You are responsible for following all regulatory signage and parking restrictions around the site. Recommended parking locations are identified below in Figure 17



**Figure 17: Recommended Parking Locations**

## ***Driver Code of Conduct***

### **Minimise Impacts to Road Network**

To minimise the impacts of earthworks and construction on the local and regional road network:

- Always obey all applicable road rules and laws.
- Drivers to obey road speed limit and reduce the speed while approaching nearby intersections. Heavy braking can damage the roads.
- Drivers should avoid local, narrow roadways where possible and follow the truck routes along local roads as shown in Figure 13 and Figure 14.
- Drivers should follow specified truck routes to and from the site (see Section 5.3 or Figure 13 and Figure 14 of the CTPMP, and enquire if unsure).

### **Minimise Conflicts with other Road Users**

To minimise conflicts with other road users including pedestrians, cyclists or private vehicle drivers:

- Drivers should be mindful of pedestrians and cyclists along all haulage routes.
- Drivers should not obstruct access to any public roads, residential driveways, or pedestrian footpaths.
- All loading and unloading will occur wholly within the site.
- Drivers should exit the site in a forward motion and check their left and right twice while exiting to ensure the safety of pedestrians, cyclists and other vehicles is maintained.
- Upon exiting, drivers must wait for a suitable gap in traffic. The Roads Act does not give any special treatment to trucks exiting a construction site, but the vehicles on the road have the right-of-way.
- Drivers should obey the traffic controllers while entering and exiting the site.
- Drivers should be aware of site's surrounding conditions including speed limits, other traffic controls and pedestrian routes. This information can be presented to drivers during site inductions.
- Drivers should be aware that construction vehicle movements are to be scheduled outside of peak traffic periods where possible.

### **Minimise Road Traffic Noise**

To minimise the noise impacts on the community resulting from driving heavy vehicles:

- Drivers should reduce speed to reduce instances and severity of compression braking, including when approaching speed humps or raised zebra crossings.
- Limit any excessive or unnecessary use of horns, in particular outside of working hours.

### **Environmental Control**

For safe environmental management:

- Construction vehicle wheels shall be cleaned prior to leaving the site via shaker grids to prevent transport or dust, dirt, or gravel from the worksite onto the road network or pedestrian footpaths.
- All loads are to be sealed or covered when entering or leaving the site. Loading of disposable material into vehicles leaving the site is to occur only within site.

### **Specified Site Access Routes**

The nominated access routes to the site, and traffic flows around the site for construction vehicles are to be as follows:




Figure 18: Construction Vehicle Site Access Routes

## Section 6 Construction Traffic Impacts

### 6.1 Local Traffic

Traffic impacts from construction works are expected to be limited to the volume of construction vehicles only, with minimal worker vehicle traffic during peak hours, as most construction workers are expected to travel outside typical commuter peaks. The number of daily vehicles is expected to be minimal in comparison to the total volumes of traffic on local roads. Truck movements to and from the site will be scheduled outside the network and school peak hours where possible to reduce impacts to the area.

All deliveries and construction works are to take place within the site with no impacts to passing traffic. Truck movements to and from the site will be scheduled outside of the school’s peak pick-up and drop-off hours where possible to reduce impacts to the local road network and to achieve safe outcomes for the students travelling to and from the school along the adjacent roads.

### 6.2 Contractor Parking Demand & Impacts

Heavy vehicles will be provided with parking on-site. The contractor will ensure that construction heavy vehicles associated with the development do not utilise public and residential streets for parking.

Table 9 outlines the workforce numbers and the available parking spaces during each phase of construction. During construction, a total of 48 car spaces will be available for workers to utilise. Based on existing travel habits to the local area (as per 2016 and 2021 Census Journey to Work data), it is estimated that approximately 85% of workers will choose travel by car, and 7% will carpool. As outlined throughout this CTPMP, workers will be encouraged to utilise non-car modes or to carpool wherever possible, to reduce car parking demands.

**Table 9: Construction Worker Parking Demand**

Phase	Work description	Typical daily workforce	Anticipated parking demand	Available parking spaces	Surplus / deficit
1	Site establishment	15	12	48	+36
2	Civil	60	47	48	+1
3	Structure	200	156	48	-108
4	Fit out	250	195	48	-147
5	Site demobilisation	30	24	48	+24

As outlined above in Table 9, the project will be providing suitable on-site parking provisions to accommodate all workers during Phases 1,2 & 4, with surplus on-site parking of approximately 1-36 car spaces.

Phases 3 & 4 have the highest expected daily workforce of approximately 200–250 workers. Roberts Co. has advised that on-site parking spaces will be priorities for workers who carpool, which seeks to encourage car sharing and reduce the overall demand for parking. In addition to this, it is anticipated that some local trades may travel using public transport which would further reduce the demand for parking.

Construction workers that are not accommodated by on-site parking during Phases 3 & 4 may utilise some available unrestricted on-street parking in the vicinity of the site. Previous analysis of on-street parking undertaken during the SSDA stage of this project identified an availability of close to 440 on-street parking spaces available in the vicinity of the site, when only counting unrestricted parking spaces, as shown in Figure

19. This indicates there would be an ample amount of on-street parking to accommodate construction worker parking within Phases 3 & 4. A Construction Worker Transportation Strategy has been prepared to minimise demand for parking further.



Figure 19: Local On-Street Parking

No Stopping	Red line
No Stopping - (8:30am-9:30am & 3pm-4pm School Days)	Dark blue line
No Stopping - (8am-9am & 2:45pm-3:45pm School Days)	Orange line
No Restriction	Green line
Bus Zone	Blue line
Bus Zone - (8am-9am & 2:30pm-3:30pm)	Light blue line
No Parking - (8am-9am School Days)	Light orange line
No Parking - (8am-9:30am & 2:30pm-4pm School Days)	Pink line
No Parking	Purple line
No Parking - (3pm-4pm School Days)	Black line
No Parking During Sporting Fixtures	Yellow line

To reduce impact on school pick up and drop off during peak hours, Figure 20 shows suggested parking locations which have been identified for workers in the Construction Worker Transportation Strategy. The Figure identifies Kingsdene Oval and parking south of Pennant Hills Road as recommended parking locations for construction workers.



Figure 20: Recommended Parking Location

## 6.3 Worker Pedestrian Access

### 6.3.1 Cumberland High School Site Access

Worker access for the CHS and the main client, Roberts Co. office will be via the Dunmore Avenue site access. Workers will enter the site through a series of pedestrian gates within the hoardings which are detailed below in Figure 21. These pedestrian gates can be adjusted throughout the works to facilitate the sequenced construction activities.



Hoarding will be installed around the perimeter of the site to provide protection. Once workers are within the site compound there will be a scaffold bridge installed over the top of the kiss and drop area so that the workers and students do not cross paths.




Figure 21: CHS Pedestrian Site Access

### 6.3.2 Carlingford West Public School Site Access

Workers will access CWPS construction site via the Felton Road West site access. They will enter the school gate to the west and then into the main site as identified below in Figure 22. Hoarding will be installed around the perimeter of the site to provide protection and separation from staff and students.




Figure 22: CWP Pedestrian Site Access

## 6.4 Staff & Students Access

Access to both CHS and CWPS will be maintained to ensure students and staff have convenient access to school. Public access to the construction site is not permitted at anytime, and this will be managed with site hoarding around the main construction zone, ensuring appropriate boundary separation is maintained. These hoardings will block all access for the public to enter the site and may be adjusted throughout the life of the project, in consultation with the relevant stakeholders.

Directional and statutory signage, to redirect the public along a designated path as well as traffic management will be provided for pedestrian safety. The main entry site gates at Dunmore Avenue and Felton Road West when in operation will be managed by a TfNSW certified traffic controller. When the gates are not being supervised, they will be closed and secured.

## 6.5 Pedestrians and Cyclists

Pedestrian footpaths near the site will generally remain operational and construction traffic movements are unlikely to interrupt any pedestrian facilities in the vicinity. Pedestrian access would be maintained throughout all phases of the project.

## 6.6 Public Transport

Currently, there are no planned changes or impacts to the nearby public bus routes or public transport facilities in the area. The existing public bus service near the site, along Pennant Hills Road for both CWPS and CHS and will remain accessible as they are via public roads.

It is also noteworthy to mention, that the bus turning circle at Dunmore Avenue will not be impacted by construction vehicles. All construction vehicle movements will be restricted to operate outside of school PUDO times.

## **6.7 Emergency Vehicles**

Emergency services access to all adjacent properties will be maintained under the existing conditions, with no impacts as a result to the construction works. Emergency vehicle access within the construction site, if required, will be managed on a case-by-case basis.

## **6.8 Public Infrastructure**

On infrequent occasions when particularly large vehicles are required to access the site, some mounting or crossing of public kerbs and medians may occur. Roberts Co. shall repair any damage to this infrastructure if large vehicles are required to mount the devices. Any other road markings damaged as a result of vehicles associated with the construction shall be repaired as a responsibility of the builder.

It should be noted that swept path analysis undertaken for this CTPMP, attached at Appendix B, demonstrates sufficient space for all heavy vehicle movements and therefore the risk of any damage to public infrastructure is considered low.

## **6.9 Consultation with Stakeholders**

The stakeholder consultation process will be undertaken in the form of 'letterbox drop', notifying all surrounding local businesses and residents within the vicinity of the site. The consultation process shall advise stakeholders of any proposed construction works that may cause minor disruptions to the road network. In addition, the builder will set up a hotline for nearby residents and parents of the school children that they can call should they have any complaints related to the construction traffic / activity and or construction worker parking.

## **6.10 Neighbouring Projects**

The construction traffic impacts and requirements of this project are deemed to be manageable within the site constraints. Impact is expected to remain limited to within the site, with vehicle access and loading areas to be in place as necessary. Appropriate hoarding and protection measures will be implemented to always ensure safety of all users of the area.

Currently, major works has begun for the Parramatta Light Rail with the closest station being constructed is at Carlingford station 1 kilometre east of the sites. The project is expected to finish in 2024 Within the vicinity of the schools, works are also undergoing at sites nearby, as stated below:

### **Sydney Metro West**

Sydney Metro West will provide a new underground railway between Westmead and the Sydney CBD. Two construction sites will be created nearby the schools, including the Parramatta CBD station and the Clyde stabling and maintenance facility.




### **The King's School**

The Kings school is undergoing alterations and renovations local to our site, though it is expected that there will be little impact to each other with the grand scale of The King's School site. It is expected that much of their construction traffic is handled internally to the site.

## Section 7 Conclusion

In summary, this CPTMP has been prepared as part of the overall construction works for the proposed development 57-73 Felton Road and 183 Pennant Hills Road Carlingford. Specifically, it has been prepared to address the detailed requirements outlined in Condition B19, B23, B28, C4 & C5 of the Development Consent SSD-43065987.

The proposed traffic management arrangements recommended in this CTPMP satisfy the requirements of the TCAWS Manual, AS 1742.3 and AS 2890.2, and the Plan seeks to minimise the impact of construction activities on the surrounding community, in terms of both vehicle traffic and pedestrian amenity. Any minor variation to these standards is considered acceptable having regard to the constraints inherent by the site and proposed development.

Prepared by <b>TTW (NSW) PTY LTD</b> 	Reviewed by <b>TTW (NSW) PTY LTD</b> 	Approved by <b>TTW (NSW) PTY LTD</b> 
<b>KYRELLOS HABIB</b> Traffic Engineer	<b>MARIA MULHOLLAND</b> Senior Traffic Engineer	<b>MICHAEL BABBAGE</b> Associate (Traffic)

## **Appendix A Consultation Records**

## Maria Mulholland

---

**From:** Development Applications <Developments.CJP@transport.nsw.gov.au>  
**Sent:** Monday, 20 November 2023 12:36 PM  
**To:** Maria Mulholland  
**Subject:** Cumberland Cluster - CTPMP

You don't often get email from [developments.cjp@transport.nsw.gov.au](mailto:developments.cjp@transport.nsw.gov.au). [Learn why this is important](#)

**[External Email]: Do not click links or open attachments unless you recognize the sender and know the content is safe.**

---

OFFICIAL

**From:** Development Applications  
**Sent:** Monday, 20 November 2023 12:32 PM  
**To:** maria.mulholland@ttw.com.au  
**Subject:** RE: Cumberland Cluster - CTPMP

Hi Maria,

Thank you for providing Transport for NSW with a copy of the Construction Traffic Management Plan (CTMP) relating to Cumberland Cluster – SSD-41372302.

Please note TfNSW will require the following amendments (or clarifications) to be made to the CTMP before we can endorse the document:

- *Page 41 – The left turn swept path from Baker Street into Dunmore Avenue appears to cross over into the path of the eastbound vehicles. Please clarify if this is the case and any measures to mitigate this concern.*
- *Page 42 – The left turn swept path for southbound vehicles on Baker Street to head east on Pennant Hills Road appears will conflict with the opposing westbound right turn. Please clarify if this is the case and any measures to mitigate this concern.*

Upon making these amendments please forward a copy to [Developments.CJP@transport.nsw.gov.au](mailto:Developments.CJP@transport.nsw.gov.au) for further review and endorsement.

Operational Change | Customer Journey Planning | Greater Sydney  
25 Garden Street Eveleigh NSW 2015  
Transport for NSW

---

OFFICIAL

**From:** Maria Mulholland <[Maria.Mulholland@ttw.com.au](mailto:Maria.Mulholland@ttw.com.au)>  
**Sent:** Monday, 13 November 2023 4:28 PM  
**To:** Development CTMP CJP <[development.CTMP.CJP@transport.nsw.gov.au](mailto:development.CTMP.CJP@transport.nsw.gov.au)>  
**Cc:** Michael Babbage <[michael.babbage@ttw.com.au](mailto:michael.babbage@ttw.com.au)>; David McDonnell <[david.mcdonnell@au.roberts.co](mailto:david.mcdonnell@au.roberts.co)>;  
Kyrellos Habib <[kyrellos.habib@ttw.com.au](mailto:kyrellos.habib@ttw.com.au)>; Sasha Serrao <[sserrao@savills.com.au](mailto:sserrao@savills.com.au)>  
**Subject:** Cumberland Cluster - CTPMP

You don't often get email from [maria.mulholland@ttw.com.au](mailto:maria.mulholland@ttw.com.au). [Learn why this is important](#)


**CAUTION:** This email is sent from an external source. Do not click any links or open attachments unless you recognise the sender and know the content is safe.

To whom it may concern,

We have recently received draft SSD conditions for Cumberland Cluster (SSD-41372302). As part of the Pre-Construction Conditions, consultation with TfNSW is required in preparing the Construction Traffic & Pedestrian Management Plan (CTPMP).

Please find attached CTPMP for your review. Can you please provide commentary or feedback you may have. Please also note, this is an early draft, and some of the draft conditions (B24 & B25) will hopefully be revised to allow more flexibility for off-site parking.

In addition, please find attached, the waste management plan to address draft Condition B31, which stipulates the following:



We are happy to organise an online meeting for further discussion if you think necessary.

Kind regards,



**Maria Mulholland | Senior Traffic Engineer**

+61 2 9439 7288 | +61 2 8437 7209 | [Maria.Mulholland@ttw.com.au](mailto:Maria.Mulholland@ttw.com.au)

**TTW Engineers** | Sydney

*Read our latest news [here](#)*

This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

 **Consider the environment. Please don't print this e-mail unless really necessary.**

## Maria Mulholland

---

**From:** Maria Mulholland  
**Sent:** Monday, 4 December 2023 10:14 AM  
**To:** Behzad Saleh  
**Cc:** Richard Searle; Paul Sartor; Michael Babbage  
**Subject:** RE: Cumberland Cluster - CTPMSP  
**Attachments:** 221973-TTW-00-SK-TR-20003-[B] - SWEPT PATH SKETCH - DUNMORE AVENUE - 20m AV PASSING B99.pdf

Hi Behzad,

Thanks for the comments we are currently working through them and updating our CTMP report.

In relation to ensuring two-way movements are maintained along Dunmore Avenue we have amended our swept paths and we are proposing to implement no stopping restrictions, see below details:

1. Temporarily implement 'No Stopping' restrictions along the northern & southern kerbside of Dunmore Ave at the Baker St / Dunmore Ave intersection.
2. Temporarily amend the existing 'No Stopping 8:30-9:30am & 2:30pm-4pm' restrictions along the bend on Dunmore Ave to 'No Stopping'.

Please see attached mark-up. Can you also confirm the most efficient way of getting these temporary parking restrictions implemented.

Kind regards,  
Maria

---

**From:** Behzad Saleh <BSaleh@cityofparramatta.nsw.gov.au>  
**Sent:** Thursday, November 23, 2023 3:34 PM  
**To:** Maria Mulholland <Maria.Mulholland@ttw.com.au>  
**Cc:** Richard Searle <RSearle@cityofparramatta.nsw.gov.au>; Paul Sartor <PSartor@cityofparramatta.nsw.gov.au>  
**Subject:** RE: Cumberland Cluster - CTPMSP

**[External Email]: Do not click links or open attachments unless you recognize the sender and know the content is safe.**

Hi Maria

I have reviewed the CTPMSP for the Cumberland School Cluster and this is not acceptable to Council in its current form. Accordingly, a revised CTPMSP is required that must address the following requirements:

### Construction Vehicle Routes:

- Dunmore Street Midblock: The swept path plans for Dunmore Street are to be revised such that at 20m AV is not encroaching into the parking lanes. Should two way movement not be possible, the CTPMSP is to be revised to have traffic control in place to manage the conflict between oncoming vehicles. Alternatively, an application can be made to Council to install a No Stopping restriction in Dunmore Street to allow for the safe passage of the design vehicle noting that this will be applicable to fees in accordance with Council's schedule of Fees and Charges and approval of the restriction by the Parramatta Traffic Committee for items considered under Delegated Authority.
- Dunmore Street at Baker Street: The swept path plan shows the 20m encroaching in to the parking lane and the oncoming lane. The applicant is not permitted to occupy or close any parking spaces without separate



approval of a Temporary Road/Footpath Occupancy permit from Council and payment of the relevant fees as per Council's fees and charges.

A TGS/TCP is to be included within the CTPMSP to control traffic to allow for this movements.

- Baker Street at Pennant Hills Road: The swept path for the left turn from Baker Street into Pennant Hills Road for a 20m AV is conflicting with the right turning movements from Pennant Hills Road and is encroaching over the kerb line which is hazardous for pedestrians which is not acceptable.
- Bettington Road at Felton Road West: The swept paths for the 20m AV show the buffer zone encroaching beyond the give way lines, inner annulus of the roundabout, kerb returns and the pedestrian refuge islands which is not acceptable and compromises the safety of this intersection. Accordingly, it is considered that this vehicle is too large for this movement and alternatives are to be explored. It is to be noted that swept paths done by Council showed significantly more encroachment for a similarly sized 19m AV at this intersection. Accordingly, clarification is sought as to what speed is being assumed that the truck is travelling at at this intersection as well as other locations.

#### **Construction Vehicle Volumes and Times:**

- There is to be strictly no construction vehicle movements into and out of the site during the following times:
  - o 30min before the first morning start bell time of either school
  - o 10min after the last morning start bell time of either school
  - o 10min before the first afternoon finishing bell time of either school
  - o 30min after the last afternoon finishing bell time of either school

The CTPMSP must clearly state this and note that this will be strictly enforced.

It is to be noted that heavy vehicle movements are considered as serious hazards for children walking to and from school. This risk is particularly emphasised for this location where the construction site access are located near the pedestrian gates meaning a there will be high volumes of children with many of them walking unsupervised. This requirement is not negotiable.

#### **Construction Worker Parking:**

- In accordance with the CTPMSP, there will be an anticipated 156-195 worker parking demand during the phase 3 and 4, but only 48 parking spaces will be provided on-site. This will have a significant impact on the surrounding road network and the residential amenity of the area. It is noted that the builder will be prioritising on-site parking to those who car pool in an attempt to mitigate impact on on-street parking. However, Council has concerns with the significant shortfall of on-street parking spaces and particularly how this may impact the pick up and drop offs of school children. Accordingly, the CTPMSP is to be updated to include additional provisions to mitigate against this including identifying suitable areas for construction works to park. In this regard, workers should be instructed to park south of Pennant Hills Road or west of Barons Avenue. Further to this, the applicant must survey workers on the first working day of each month to see where they are parking and how many parking are parking on-street. This information is to then be relayed back to Council to assist in the management of on-street parking.

#### **Other:**

- The Builder is to set up a hotline for nearby residents and parents of the school children that they can call should they have any complaints, concerns or need assistance regarding issues related to the construction traffic/activity and or construction worker parking.
- The TGS/TCPs must show a traffic controller at any truck site access to ensure egress and ingress is managed safely and that there is no unauthorised access into the construction site.

- Details are to be provided and shown on plans regarding what measures will be put in place to ensure no children or unauthorised pedestrians access the construction sites. The plans must clearly show where the school pedestrian access are and where the construction access gates are.

Let me know if you have any questions regarding the above.

Kind Regards,

**Behzad Saleh**

Traffic and Transport Investigations Engineer | Development and Traffic Services

P: (02) 9806 8410

126 Church Street, Parramatta NSW 2150

PO Box 32, Parramatta, NSW 2124

[cityofparramatta.nsw.gov.au](http://cityofparramatta.nsw.gov.au)



---

**From:** Maria Mulholland <[Maria.Mulholland@ttw.com.au](mailto:Maria.Mulholland@ttw.com.au)>

**Sent:** Tuesday, 21 November 2023 1:51 PM

**To:** Behzad Saleh <[BSaleh@cityofparramatta.nsw.gov.au](mailto:BSaleh@cityofparramatta.nsw.gov.au)>

**Cc:** Richard Searle <[rsearle@cityofparramatta.nsw.gov.au](mailto:rsearle@cityofparramatta.nsw.gov.au)>

**Subject:** RE: Cumberland Cluster - CTPMP

\*\*\*[EXTERNAL EMAIL] Stop and think before opening attachments, clicking on links or responding. \*\*\*

Hi Behzad,

Just following up on the below CTMP review. We are hoping to finalise this document asap.

Thanks,  
Maria



**Maria Mulholland | Senior Traffic Engineer**

+61 2 9439 7288 | +61 2 8437 7209 | [Maria.Mulholland@ttw.com.au](mailto:Maria.Mulholland@ttw.com.au)

**TTW Engineers** | Sydney

*Read our latest news [here](#)*

---

**From:** Richard Searle <[rsearle@cityofparramatta.nsw.gov.au](mailto:rsearle@cityofparramatta.nsw.gov.au)>

**Sent:** Monday, November 13, 2023 4:41 PM

**To:** Maria Mulholland <[Maria.Mulholland@ttw.com.au](mailto:Maria.Mulholland@ttw.com.au)>

**Subject:** RE: Cumberland Cluster - CTPMP

**[External Email]: Do not click links or open attachments unless you recognize the sender and know the content is safe.**

Hi Behzad, can you look after this.

**Richard Searle** | Traffic and Transport Manager

City of Parramatta

PO Box 32, Parramatta NSW 2124

☎ (02) 9806 5642

✉ [rsearle@cityofparramatta.nsw.gov.au](mailto:rsearle@cityofparramatta.nsw.gov.au)

Links | [www.cityofparramatta.nsw.gov.au](http://www.cityofparramatta.nsw.gov.au)

---

**From:** Maria Mulholland <[Maria.Mulholland@ttw.com.au](mailto:Maria.Mulholland@ttw.com.au)>

**Sent:** Monday, 13 November 2023 4:31 PM

**To:** Richard Searle <[rsearle@cityofparramatta.nsw.gov.au](mailto:rsearle@cityofparramatta.nsw.gov.au)>; Behzad Saleh <[BSaleh@cityofparramatta.nsw.gov.au](mailto:BSaleh@cityofparramatta.nsw.gov.au)>

**Cc:** Kyrellos Habib <[kyrellos.habib@ttw.com.au](mailto:kyrellos.habib@ttw.com.au)>; Michael Babbage <[Michael.Babbage@ttw.com.au](mailto:Michael.Babbage@ttw.com.au)>; David McDonnell <[david.mcdonnell@au.roberts.co](mailto:david.mcdonnell@au.roberts.co)>; Sasha Serrao <[sserrao@savills.com.au](mailto:sserrao@savills.com.au)>

**Subject:** Cumberland Cluster - CTPMP

**\*\*\*[EXTERNAL EMAIL]** Stop and think before opening attachments, clicking on links or responding. \*\*\*

To whom it may concern,

We have recently received draft SSD conditions for Cumberland Cluster (SSD-41372302). As part of the Pre-Construction Conditions, consultation with Council is required in preparing the Construction Traffic & Pedestrian Management Plan (CTPMP).

Please find attached CTPMP for your review. Can you please provide commentary or feedback you may have. Please also note, this is an early draft, and some of the draft conditions (B24 & B25) will hopefully be revised to allow more flexibility for off-site parking.

We are happy to organise an online meeting for further discussion if you think necessary.

Kind regards,

**TTW**



**Maria Mulholland** | Senior Traffic Engineer

+61 2 9439 7288 | +61 2 8437 7209 | [Maria.Mulholland@ttw.com.au](mailto:Maria.Mulholland@ttw.com.au)

**TTW Engineers** | Sydney

Read our latest news [here](#)

## **Appendix B Swept Path Analysis**



THIS DRAWING HAS BEEN PREPARED USING COLOUR

File Name: 211973-TTW-06-SK-TR-2001-P11 - SWEPT PATH SKETCH - DUNMORE AVENUE - 20M AV FORWARD ENTRY & EXIT.dwg - USER: sydney - Plot File Created: Dec 04, 2023 - 2:27pm

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
P1	ISSUED FOR INFORMATION	KH	KH	03/11/23										

Contractor  
**ROBERTS CO**  
 LEVEL 9, 60 CASTLEREAGH ST  
 SYDNEY NSW 2000  
 AUSTRALIA

Engineer  
  
 612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060

Project  
**CARLINGFORD WEST PUBLIC SCHOOL & CUMBERLAND HIGH SCHOOL**

Sheet Subject  
**SWEPT PATH SKETCH  
 DUNMORE AVENUE - 20M AV  
 FORWARD ENTRY & EXIT**

Scale: A1  
 1:250

Drawn  
 KH



Authorised  
 MM

Job No  
**221973**

Drawing No  
**SKTR2001**

Revision  
**P1**

Plot File Created: Dec 04, 2023 - 2:27pm



File Name: 211973-TTW-SK-TR-20002-P11 - SWEPT PATH SKETCH - FELTON ROAD - 20M AV FORWARD ENTRY & EXIT.dwg - USER: kylebush - Plot File Created: Dec 04, 2023 - 1:56pm

THIS DRAWING HAS BEEN PREPARED USING COLOUR

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
P1	ISSUED FOR INFORMATION	KH		03/11/23										

Contractor  
**ROBERTS CO**  
 LEVEL 9, 60 CASTLEREAGH ST  
 SYDNEY NSW 2000  
 AUSTRALIA

Engineer  
  
 612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060

Project  
**CARLINGFORD WEST PUBLIC SCHOOL & CUMBERLAND HIGH SCHOOL**

Sheet Subject  
**SWEPT PATH SKETCH FELTON ROAD - 20M AV FORWARD ENTRY & EXIT**

Scale : A1  
 1:200

Drawn  
 KH





Authorised  
 MM

Job No  
**221973**

Drawing No  
**SKTR20002**

Revision  
**P1**

Plot File Created: Dec 04, 2023 - 1:56pm



THIS DRAWING HAS BEEN PREPARED USING COLOUR

File Name: 211973-TTW-SK-TR-20003-P2]-SWEEP PATH SKETCH - DUNMORE AVENUE - 20M AV PASSING B99.dwg - USER: rmpadrasala - Plot File Created: Dec 01, 2023 - 2:52pm

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
B	ISSUED FOR INFORMATION	MP	MP	01/12/23										
A	ISSUED FOR INFORMATION	KH	KH	28/11/23										
P1	ISSUED FOR INFORMATION	KH	KH	06/11/23										

Contractor  
**ROBERTS CO**  
 LEVEL 9, 60 CASTLEREAGH ST  
 SYDNEY NSW 2000  
 AUSTRALIA

Engineer  
  
 612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060

Project  
**CARLINGFORD WEST PUBLIC SCHOOL & CUMBERLAND HIGH SCHOOL**

Sheet Subject  
**SWEPT PATH SKETCH  
 DUNMORE AVENUE  
 20M AV PASSING B99**




Scale: A1  
 1:400

Drawn  
 MP

Authorised  
 MM

Job No: **221973**  
 Drawing No: **SKTR2003**  
 Revision: **B**

Plot File Created: Dec 01, 2023 - 2:52pm



Reference: 221973-TTW-06-SK-TR-20004-C1 - SWEPT PATH SKETCH - 20M AV LEFT IN TO DUNMORE AVE - Plot File Created: Dec 04, 2023 - 2:11pm

A1 ..... 0 1 2 3 4 5 6 7 8 9 10

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
C	FOR DRAFT	KH	KH	28/11/23					
B	FOR DRAFT	MP	MP	03/10/23					
A	FOR DRAFT	MP	MP	03/10/23					

Contractor  
**ROBERTS CO**  
 LEVEL 9, 60 CASTLEREAGH ST  
 SYDNEY NSW 2000  
 AUSTRALIA

Engineer  
  
 612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060

Project  
**CARLINGFORD WEST PUBLIC SCHOOL & CUMBERLAND HIGH SCHOOL**

Sheet Subject  
**SWEPT PATH SKETCH  
 DUNMORE AVENUE  
 20M AV LEFT IN**

Scale: A1  
 1:200

Drawn  
 MP

Authorised  
 MM

Job No  
 221973



Drawing No  
 SKTR20004

Revision  
 C

Plot File Created: Dec 04, 2023 - 2:11pm

**PRELIMINARY  
 NOT FOR CONSTRUCTION**





AV

Tractor Width	: 2.50	Lock to Lock Time	: 6.0
Tractor Track	: 2.50	Steering Angle	: 28.3
Trailer Track	: 2.50	Articulating Angle	: 72.0

File Name: 221973-TTW-06-SC-TR-2005-[C] - SWEEP PATH SKETCH - BAKER STREET - 20M AV ENTRY & EXIT.dwg USER: lyndah - Plot File Created: Dec 04, 2023 - 2:12pm

A1 ..... 0 1 2 3 4 5 6 7 8 9 10

**PRELIMINARY**  
NOT FOR CONSTRUCTION

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
C	FOR DRAFT	KH	KH	21/11/23					
B	FOR DRAFT	MP	MP	03/10/23					
A	FOR DRAFT	MP	MP	03/10/23					



Contractor  
**ROBERTS CO**  
LEVEL 9, 60 CASTLEREAGH ST  
SYDNEY NSW 2000  
AUSTRALIA

Engineer  
**TTW** Structural Civil Traffic Façade  
612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060

Project  
**CARLINGFORD WEST PUBLIC SCHOOL & CUMBERLAND HIGH SCHOOL**

Sheet Subject  
**SWEPT PATH SKETCH BAKER STREET 20M AV ENTRY & EXIT**

Scale : A1 1:200	Drawn MP	Authorised MM
Job No 221973	Drawing No SKTR20005	Revision C
Plot File Created: Dec 04, 2023 - 2:12pm		



Dog

	metres		
First Unit Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 30.0
First Unit Track	: 2.50	Articulating Angle	: 70.0
Trailer Track	: 2.50		



File: 221973-TTW-06-SK-TR-2007-[0] - SWEPT PATH SKETCH - BETTINGTON ROAD TO FELTON ROAD - TRUCK & DOG ROUNDABOUT.dwg - USER: hylmsh - Plot File Created: Dec 04, 2023 - 2:14pm

**PRELIMINARY**  
NOT FOR CONSTRUCTION

A1 0 1 2 3 4 5 6 7 8 9 10

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
B	FOR DRAFT	KH	KH	28/11/23					
A	FOR DRAFT	MP	MP	03/10/23					



Contractor  
**ROBERTS CO**  
LEVEL 9, 60 CASTLEREAGH ST  
SYDNEY NSW 2000  
AUSTRALIA

Engineer  
**TTW** Structural Civil Traffic Façade  
612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060

Project  
**CARLINGFORD WEST PUBLIC SCHOOL & CUMBERLAND HIGH SCHOOL**

Sheet Subject  
**SWEPT PATH SKETCH BETTINGTON RD TO FELTON RD TRUCK & DOG ROUNDABOUT**

Scale: A1 1:200	Drawn MP	Authorised MM
Job No 221973	Drawing No SKTR20007	Revision B
Plot File Created: Dec 04, 2023 - 2:14pm		



Semi-trailer

Tractor Width	: 2.50	Lock to Lock Time	: 6.0
Trailer Width	: 2.50	Steering Angle	: 31.7
Tractor Track	: 2.50	Articulating Angle	: 70.0
Trailer Track	: 2.50		



File Name: 221973-TTW-06-SK-TR-2010-1A - SWEEP PATH SKETCH - BETTINGTON ROAD TO FELTON ROAD - 16m SEMI TRAILER OUTLINE - USER: hysmith - Plot File Created: Dec 04, 2023 - 2:23pm

**PRELIMINARY**  
NOT FOR CONSTRUCTION

A1 0 1 2 3 4 5 6 7 8 9 10

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
A	FOR DRAFT	MM		30/11/23										

Contractor  
**ROBERTS CO**  
LEVEL 9, 60 CASTLEREAGH ST  
SYDNEY NSW 2000  
AUSTRALIA

Engineer  
**TTW** Structural Civil Traffic Façade  
612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060

Project  
**CARLINGFORD WEST PUBLIC SCHOOL & CUMBERLAND HIGH SCHOOL**

Sheet Subject  
**SWEEP PATH SKETCH BETTINGTON RD TO FELTON RD 16m SEMI TRAILER**

Scale : A1	Drawn	Authorised
1:200	MP	MM
Job No	Drawing No	Revision
221973	SKTR20010	A
Plot File Created: Dec 04, 2023 - 2:23pm		

## **Appendix C Traffic Guidance Scheme**

**LEGEND**

INBOUND  
OUTBOUND



File Name: 211973-TTW-00-TGS-TR-00001-P11\_TGS.dwg - USER: rmpandey - Plot File Created: Nov 28, 2023 - 3:17pm

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
P2	PRELIMINARY	MP	MP	28.11.23										
P1	PRELIMINARY	MP	MP	06.11.23										

**Client**  
 Roberts Co  
 Level 9, 60 Castlereagh St  
 Sydney NSW 2000

**Engineer**

612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060


**Project**  
 CARLINGFORD WEST  
 PUBLIC SCHOOL &  
 CUMBERLAND HIGH  
 SCHOOL

**Sheet Subject**  
 TRAFFIC GUIDANCE SCHEME  
 FELTON ROAD

Scale	Drawn	Authorised
1:400	MP	MM
Job No	Drawing No	Revision
221973	TTW-00-TGS-TR-00001	P2
Plot File Created: Nov 28, 2023 - 3:17pm		

**LEGEND**

 INBOUND

 OUTBOUND



File Name: 21973-TTW-00-TGS-TR-0001-P1-SNEPT PATH - TGS.dwg - USER: mparadinas - Plt File Created: Nov 28, 2023 - 3:09pm

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
P2	PRELIMINARY	MP	MP	28.11.23										
P1	PRELIMINARY	MP	MP	06.11.23										

**Client**  
 Roberts Co  
 Level 9, 60 Castlereagh St  
 Sydney NSW 2000

**Engineer**



612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060

**Project**  
 CARLINGFORD WEST  
 PUBLIC SCHOOL &  
 CUMBERLAND HIGH  
 SCHOOL

**Sheet Subject**  
 TRAFFIC GUIDANCE SCHEME  
 DUNMORE AVENUE

**Scale**: A1  
 1:400

**Drawn**: MP  
**Authorised**: MM

**Job No**: 221973  
**Plot File Created**: Nov 28, 2023 - 3:09pm

**Drawing No**: TTW-00-TGS-TR-0002  
**Revision**: P2