



RP INFRASTRUCTURE

# Preliminary Construction Management Plan

Upgrade to Dundas Public  
School

Rev 4  
11 April 2025

---

Date	Revision	Prepared	Approved
06/01/2025	0	Joe Wood	Matthew Spooner
10/02/2025	1	Cormac McCartan	Joe Wood
18/02/2025	2	Cormac McCartan	Joe Wood
20/02/2025	3	Cormac McCartan	Joe Wood
11/04/2025	4	Cormac McCartan	Joe Wood

---

#### Copyright, Confidentiality and Circulation

This document is the copyright of RP Infrastructure Pty Ltd ABN 62 065 072 193. It is not to be copied in any form without the written permission of RP Infrastructure Pty Ltd and Department of Education (DoE).

This document is confidential. It is not to be used for any purpose other than that intended by the issuing party. The contents of this document are not to be conveyed to any person or organisation other than the person to whom it has been issued.

This document is subject to controlled circulation. It is not to be circulated to any person or organisation other than the person it has been issued to without the written permission of RP Infrastructure Pty Ltd.

#### Limitations Statement

In preparing this document, RP Infrastructure has relied upon and presumed accurate certain information (or the absence thereof) provided by government officials and authorities, DOE, and others identified herein. Except as otherwise stated in this document, RP Infrastructure has used its best endeavours to verify the accuracy or completeness of any such information. To the extent that such information has proved inconsistent with DOE's previously stated position, DOE has been advised. No warranty or guarantee, whether express or implied, is made with respect to the data reported or to the findings, observations and conclusions expressed in this document.

Nothing in this document constitutes, or is meant to constitute, financial or tax advice or advice of any kind in relation to investment or marketing matters. If DOE require advice in relation to any investments or marketing, financial or tax matters, DOE should consult with an appropriate professional. RP Infrastructure Pty Ltd will not be liable to DOE for any loss, mitigation costs, settlement or other payment, or pay any defence costs or inquiry costs, in connection with any claim made against, or any inquiry involving, DOE directly or indirectly arising out of, based upon, attributable to, or in consequence of the advice rendered in this document.

This document has been prepared on behalf of and for the exclusive use of DOE and is subject to and issued in connection with the provisions of the contract between RP Infrastructure and DOE. RP Infrastructure accepts no liability or responsibility whatsoever for or in respect of any use of or reliance upon this report by any third party.

L 9, 20 Bond St  
Sydney NSW 2000  
T +61 2 8272 9300

L 6, 200 Adelaide St  
Brisbane QLD 4000  
T +61 7 3096 0488

L 7, 550 Bourke St  
Melbourne VIC 3000  
T +61 3 9653 0600

E [info@rpinfrastructure.com.au](mailto:info@rpinfrastructure.com.au)  
RP Infrastructure Pty Ltd  
ABN 62 065 072 193

---

## Contents

---

1	Overview	4
	Relevant Documents	4
2	Revision List	5
3	References	6
3.1	Legislation	6
3.2	Other Documents	6
4	Description of the Works	7
4.1	Introduction	7
5	General Management	10
5.1	Site Establishment	10
5.2	Preliminary Construction Traffic Management Plan	10
5.3	Hours of Works	12
5.4	Site Deliveries	12
5.5	Site Access	12
5.6	Access for Emergency Vehicles and Personnel	12
5.7	Trees	12
5.8	No Smoking Policy	12
5.9	Adjoining Properties	12
5.10	Noise and Vibration	12
5.11	Dust and Pollution	13
5.12	Site Security	13
5.13	Stakeholder Communication	13
5.14	Site Signage	13
5.15	Parking	13
5.16	Waste Management	14
5.17	Asbestos Management	14
6	Daily Tasks	15
6.1	Prior to Work Commencing	15
6.2	During Hours of Work	15
7	Record Keeping	16
7.1	Site Quality Assurance and Daily Records	16
7.2	Incident / Accident Management and Reporting	16
7.2.1	Incident Management	16
7.2.2	Accident Management	16
7.3	Waste Management Reporting	16
8	Emergency Procedures	17
9	Mitigation Measures	18
	Appendix 1 – Preliminary Site Establishment Plan	19

# 1 Overview

In developing the Preliminary Construction Management Plan (the Plan) to support the construction of the Upgrade at Dundas Public School, RP Infrastructure confirms its' commitment to ensuring a safe work site for its' employees, contractors, suppliers, subcontractors, as well as NSW Department of Education (DoE) staff, students, visitors, pedestrians and the travelling public.

The Plan outlines preliminary parameters to allow for reasonable site management practices to be considered prior to the engagement of a suitably qualified Principal Contractor and provides sufficient detail to support the Review of Environmental Factors (REF).

It will be the responsibility of the appointed Principal Contractor to prepare and submit a detailed Construction Management Plan, in accordance with the Works consent, associated approvals and relevant policies, guidelines and legislation, for implementation prior to the commencement of onsite works.

## Relevant Documents

The Plan incorporates and must be read in conjunction with the following technical reports and documentation produced to support the REF as follows;

- Site Survey Plan
- Construction Waste Management Plan
- Construction Traffic Management Plan
- Contamination Report
- Arboricultural Impact Assessment
- Noise and Vibration Impact Assessment
- Heritage Reports/Assessments
- Architectural Design Package
- Civil Design Package

Construction information contained within these technical reports and documentation must be considered by the Principal Contractor and addressed in the preparation of their detailed Construction Management Plan.

## 2 Revision List

Draft issue of the Plan shall be identified as revision 1, 2, 3, etc. Upon initial issue this shall be changed to a sequential number commencing at revision A.

All copies shall be distributed in accordance with an agreed distribution list. On receipt of a revision, the copyholder shall incorporate the revised pages into their copy of the document.

The document shall be subject to reissue after a practical number of changes have been made.

## 3 References

### 3.1 Legislation

- Work Health and Safety NSW
- NSW Environmental Protection Agency

### 3.2 Other Documents

- RP Infrastructure Project Management Plan

## 4 Description of the Works

### Proponent

The Department of Education (DoE) is the proponent and determining authority pursuant to Section 5.1 of the *Environmental Planning and Assessment Act 1979* (the Act).

### Landowner

The Minister for Education and Early Learning is the landowner.

### 4.1 Introduction

This Preliminary Construction Management Plan has been prepared to support a Review of Environmental Factors (REF) for the Department of Education (DoE) for the upgrade of the Dundas Public School (DPS) (the activity). The purpose of the REF is to assess the potential environmental impacts of the activity prescribed by *State Environmental Planning Policy (Transport and Infrastructure) 2021* (T&I SEPP) as “development permitted without consent” on land carried out by or on behalf of a public authority under Part 5 of the *Environmental Planning and Assessment Act 1979* (EP&A Act). The activity is to be undertaken pursuant to Chapter 3, Part 3.4, Section 3.37 of the T&I SEPP and in consideration of the stakeholder and community participation plan.

The proposed activity is for upgrades to the existing DPS at 85 Kissing Point Road, Dundas NSW 2117 (the site).

The purpose of this report is to assess the potential environmental impacts that could arise from the associated upgrade works Dundas Road Public School.

### Site Description

DPS is located at 85 Kissing Point Road, Dundas. The school site is bound by Kissing Point Road to the north and Calder Road to the south. Kenworthy Street is located parallel to the site to the east as is Saint Andrews Street to the west. The site has an area of 1.99 ha and comprises 1 allotment legally known as Lot 3 DP 610.

The site currently comprises an existing co-education primary (K-6) public school with 9 permanent buildings, 6 demountable structures (1 demountable includes 2 classrooms), interconnected covered walkways, play areas, on-grade parking, sports court and green spaces with mature trees.

Majority of the buildings are 1 storey with only one 2-storey building being Building A (Admin/staff hub and amenities building). Buildings are clustered to the north of the site, with the southern part comprising of a large play area/informal sports oval and a sports court.




Figure 1 Aerial image of the site, outlined in red (Source: NearMap, taken 30 October 2024)

### Proposed Activity Description

The proposed activity involves upgrades to the existing DPS, including the following:

- Creation of 6 new teaching spaces and 2 learning commons in a single-story building
- Installation of covered walkways connecting the new building to the existing school network
- Landscaping and external works around the new building and eastern entry
- Upgrades to site infrastructure and services to support the new building.

The intent of the activity is to increase the number of permanent teaching spaces (PTS) from 9 to 15 and students from 331 to 345.



Figure 2 below show the scope of works for the proposed activity.




Figure 2 Proposed Scope of Works (Source: Fulton Trotter Architects, Proposed Site Plan (Rev P5))

## 5 General Management

Planning and implementation of the Works on site, including access to, from and around the site, will be coordinated by the Principal Contractor. A site-specific plan will be developed by the Principal Contractor to ensure suitable and safe access is known and maintained at all times between the site and its' workers. Any interface between the site/personnel and the school and public spaces will be managed using the following:

- temporary signage around the site
- temporary pedestrian crossings
- temporary paths / ramps
- hoardings / protective screens / covers
- temporary lighting

### 5.1 Site Establishment

Appendix 1 shows an indicative site establishment plan, however, the Principal Contractor will be responsible for establishing and managing the site in accordance with planning approvals and relevant legislation/regulations.

Prior to commencement of the Works, the Principal Contractor will complete a thorough Dilapidation Report for the site and the immediately adjoining / impacted properties and submit this to RPI for review and record.

The site will be secured and made safe from the public throughout the Works via the erection of a 1.8m to 2.4m high perimeter fence, including shade cloth hoarding attached where appropriate in locations where a solid hoarding is not provided, along the entire site boundary to prevent unauthorised entry to the site. Refer Mitigation Measure #1.

The Principal Contractor will prepare and submit for review / approval a site-specific Erosion and Sediment Control Plan, which establishes the proposed measures to be implemented within the site to protect adjoining properties and downstream drainage systems. This plan will be designed, installed, monitored and maintained in accordance with regulatory authority guidelines.

Exclusion zones around existing trees to be retained will be demarcated by protection fencing, boarding and wraps, as per the Arboricultural Impact Assessment. The Principal Contractor will prepare and submit for review / approval a site-specific Construction Management Plan that demonstrates protection of trees and other identified vegetation including, but not limited to:

- trees / vegetation to be retained are to be clearly marked, protected and maintained
- trees to be removed are inspected by a suitably qualified person for the presence of fauna immediately prior to their removal
- storage of stockpiles / equipment are to be outside of tree protection / vegetation areas
- the spread / introduction of weeds is to be effectively controlled

The site will be established and managed in accordance with the Principal Contractor's site plan and ensuring the continued operation of the school during construction. The safety of staff and students during construction is of utmost importance, and safety measures are to be adopted by the Principal Contractor at all times. Safety measures include secure hoarding of the construction site, appropriate signage to help staff manage children movements; limiting heavy vehicle movements to school off-peak times, forward entry/exit of all construction vehicles to/from the site, and licenced traffic controllers. A site-specific safety management plan will be prepared by the Principal Contractor for implementation. Refer Mitigation Measure #1.

### 5.2 Preliminary Construction Traffic Management Plan

To aid with the planning application, a preliminary construction traffic management plan has been developed, please refer to the Construction Traffic Management Plan prepared by Crossley TP for full details. Generally, the methods of management are summarised below.

All vehicles will travel along Calder Road to enter at the Southwest corner of the site. Exiting vehicles will be required to use the same entry point, (refer to Figure 1). Refer Mitigation Measure #2.




Figure 1 – Excerpt from Appendix 1 Access Methodology

Construction vehicle movement is to be minimised during peak commuter periods (6.00am to 9.00am and 3.00 pm to 7.00pm, Monday to Friday), with call-up / pre-arranged times and strategies in place to avoid / minimise queuing of Works vehicles on approach roads to the site. All heavy goods will be delivered outside of peak traffic hours. These measures will minimise traffic impacts on local roads.

The types of vehicles that will generally be used for this project are listed below:

- Utes and trucks up to 3T, a daily basis.
- Bobcat and 3T vibrating roller to be used for the temporary access road.
- Excavators will be used during foundation and services trenching.
- Concrete trucks and concrete pumps will be used for pouring foundations.

Pedestrian management during construction will require the development of a detailed strategy in consultation with the relevant stakeholders.

Temporary Works service supplies for power, water, sewage and communications will be made.

Other management measures to be implemented during construction may include the following:

- construction site access locations and management measures
- construction personnel parking controls
- stage by stage construction traffic generation
- temporary signage around the site
- temporary pedestrian crossings
- temporary paths and ramps

The Principal Contractor will prepare and submit for review a site-specific Construction Traffic Management Plan to maintain safe vehicle and pedestrian traffic routes throughout the Works. Vehicle entry / exit points off Calder Road are to be managed by qualified traffic controllers.

The Contractor's site-specific Construction Traffic Management Plan will include details of traffic control and the personnel, signage and barriers to be implemented when construction vehicles are entering and exiting the site. The Traffic Management Plan will be in place when deliveries, disposals and other construction vehicle activities are entering the site. The Plan will be in place to allow for students and staff to safely enter and egress the site including students arriving early and departing late from the on site Out Of School Hours (OOSH) care which includes access via Calder Rd.

Details of the OOSH operations and access via the existing Calder Rd pedestrian (student) entry will be shared with the Contractor to acknowledge and include within their Management Plans. Should the Calder Rd entry be temporarily unavailable, the Contractor will submit a Disruption Notice advising the school of alternate access routes via Kissing Point Rd, St Andrews St and Kenworthy St.

### 5.3 Hours of Works

Construction hours for the Works are to be in accordance with the conditions of the REF Consent.

Works undertaken outside of the approved hours will generally only be considered for special applications when it becomes necessary, such as:

- it is an emergency
- a situation that would create hazardous conditions
- plant breakdowns have delayed an activity that cannot be stopped

Notwithstanding the above, all required notifications will be issued and managed by the Principal Contractor and/or DOE where appropriate.

### 5.4 Site Deliveries

Deliveries of material to site will be minimised during the morning and afternoon peak traffic hours and all material movements shall be carried out in accordance with contractor's material handling procedures and Construction Traffic Management Plan. Qualified traffic controllers will be in place to safely manage vehicle access to and from site.

### 5.5 Site Access

An access plan will be developed by the Principal Contractor in consultation with RPI and DOE/DoE. The Principal Contractor will be responsible for the implementation and management of this plan. Initially a Preliminary Site Access Plan has been prepared which is Appendix 1.

Generally, all access to the site will be in accordance with the Principal Contractor's site access and induction/supervision protocols.

The Principal Contractor shall ensure suitable and safe access is always maintained around the site.

### 5.6 Access for Emergency Vehicles and Personnel

Works will not affect access for emergency vehicles and personnel during the project, however in the event of a particular construction activity that does affect the access path:

- the Principal Contractor shall seek prior approval from RPI for temporary alternate access
- the Principal Contractor shall ensure the approved temporary alternate access is always maintained for emergency vehicles and personnel on and around the site

### 5.7 Trees

Trees to be retained are to be managed and protected for the duration of the works in accordance with the Arboricultural Impact Assessment.

### 5.8 No Smoking Policy

DOE promotes a smoke free environment and as such, the Principal Contractor is to ensure there is no smoking on site, including within existing buildings site accommodation, amenities, offices, sheds and vehicles.

### 5.9 Adjoining Properties

As per 5.1 Site Establishment, the Principal Contractor shall undertake a Dilapidation Report that addresses adjoining properties, including roads and surrounding landscaping.

The Principal Contractor shall inform all construction personnel that the adjoining spaces to the site will remain operational during the course of the Works, and that all construction personnel must behave in an acceptable manner that does not disrupt the daily operations of the operating school, neighbouring residents, the surrounding road network and its users.

### 5.10 Noise and Vibration

The Noise and Vibration Impact Assessment prepared by NDY identifies the general work practices to be implemented by the Principal Contractor to minimise noise and vibration at the source, as well as control of the transmission path between the site and proximate social infrastructure / residential receivers. This is to include, but not be limited to, the following:

- Proposed timing of 'noisy' works and expected noise levels

- Description of 'noisy' works
- Noise Complaint management process
- Community Liaison Officer details
- Noise monitoring locations
- Vibration monitoring locations
- Noise control measures

### 5.11 Dust and Pollution

Dust and pollution control during Works will be carried out in accordance with the Principal Contractor's approved Construction Environmental Management Plan. Measures will include limiting the volume of material stockpiles on site, shade cloth screens, solid hoardings and the damping down of loose material in dry / windy conditions.

The Principal Contractor is to ensure that any dust / pollution caused by the Works is actively minimised. Areas worked in by the Principal Contractor will be adequately protected to prevent dust/pollution spreading to the adjacent temporary school, neighbouring properties and the public.

The Principal Contractor shall notify RPI and DoE in advance of work which may require additional dust / pollution protection.

### 5.12 Site Security

The Principal Contractor will secure the boundaries of the site for the entire duration of the Works. The external area will be fenced off using a solid hoarding or as a minimum temporary fence panels 1.8m to 2.4m in height with shade cloth hoarding attached to help minimise dust, pollution and to assist in presenting a clean and well managed site.

Appropriate signage will be displayed at all access points to the site warning staff, visitors and the general public that an area which is fenced and / or hoarded off is a construction site.

All access points allowing entry to the construction site will be always locked with the exception of the main entry gate to the site which will be manned and remain open during standard working hours.

The Principal Contractor will prepare and submit for review / approval an Emergency Site Access Procedure (ESAP) for implementation. The ESAP will be issued to DoE Security for use after standard hours. Where RPI or DoE allow access for emergency services teams to the construction site for an emergency, notification to the Principal Contractor will be provided immediately, and thereafter in writing of the date and time they have entered the site and an explanation of the emergency situation that arose.

### 5.13 Stakeholder Communication

The Principal Contractor will prepare and submit for review / approval Monthly Project Updates for uploading onto DoE's Project Management System. The Principal Contractor will outline all site activities and works planned one month in advance, highlighting those which may have an impact to the local community (including residents, businesses, pedestrians, and commuters).

Communication meetings will include regular Site Meetings (usually weekly).

A Works Contact List is to be provided by the Principal Contractor prior to commencement of the works.

### 5.14 Site Signage

The Principal Contractor is to submit a proposal covering the extent and design of all proposed temporary signage to be displayed in accordance with the Principal Contractors management plans / systems for RPI/DoE's endorsement.

### 5.15 Parking

No onsite parking for Principal Contractor personnel is provided. The Principal Contractor shall ensure that all persons inducted for the Works are advised of this 'No Parking' policy. It is envisaged that most Works personnel will commute to / from site on public transport as recommended by the Construction Traffic Management Plan (CTMP) prepared by Crossley TP.

Parking for Principal Contractor's trade vehicles will be in accordance with local parking bylaws and controls set out by relevant authorities.

Refer to the CTMP prepared by Crossley TP for further guidance.

## 5.16 Waste Management

The Principal Contractor will engage a waste professional specialist to prepare and submit for review / approval a site-specific Construction Waste Management Plan (CWMP). The CWMP must:

- be provided in a format appropriate to assist with waste audit requirements
- aim for a waste diversion target rate of 90%
- provide guidance for waste minimisation from Works activities
- identify and classify the likely waste streams to be generated by the Works
- describe the measures to be implemented to safely manage this waste

The Principal Contractor shall remove all waste from site resulting from the Works. Waste shall be handled in a manner to confine the material completely, minimise dust / pollution emissions and disposed of to a standard suitable for approval under the Environmental Planning and Assessment Act, 1979. Suitable areas on site are to be allocated to provide adequate space / access for:

- separated storage of building materials
- separated storage of Works waste
- separated sorting of Works waste
- removal of Works waste for recycling, re-use or landfill

Waste that is unable to be reused or recycled will be disposed of offsite at an EPA-approved waste management facility following classification. Hazardous waste will be correctly labelled, shall not be mixed with non-hazardous waste, securely contained and disposed of by a certified waste carrier for hazardous waste.

Prior to transporting waste materials to offsite facilities, it will be verified that the transporter / facility is licensed to handle the material it is designated to carry / receive.

Refer to the Construction Waste Management Plan and Hazardous Materials Risk Assessment Report for supporting information.

## 5.17 Asbestos Management

Asbestos contaminated material is not expected based on the Detailed Site Investigation results from several test pits within the building footprint. Should asbestos to be found within the shallow soils/subsurface, prior to the commencement of Construction, the Principal Contractor will be responsible to prepare and implement a site-specific Asbestos Management Plan (AMP). Measures are to be confirmed, however, may include off-site disposal of soil in accordance with the relevant legislation/Safe Work NSW guidelines.

## 6 Daily Tasks

### 6.1 Prior to Work Commencing

The Principal Contractor's Site Supervisor will carry out the following operations to ensure acceptable safety at all times, before work starts:

- Obtain all necessary construction traffic permits
- Letter box drop to local community advising of the commencement of works and programme of activities (in coordination with DOE)
- Complete Dilapidation Report for the site and adjoining properties
- Daily prestart toolbox talks with all personnel
- Inspect all signs / devices, note any signs out of place / damaged overnight and rectify as soon as possible
- Inspect all emergency / pedestrian egress paths and ensure that they are clear of Works plant, vehicles, equipment, materials, stockpiles and waste
- Make the programmed adjustments to the site management provisions for the day
- Check for safety and effectiveness of site management provisions by an inspection around the site
- Maintain, regularly clean and repair / replace signs and devices as necessary

### 6.2 During Hours of Work

The Principal Contractor's Site Supervisor will:

- Undertake approved induction of Works personnel and visitors with specific instructions on the protection of people and property
- Arrange work to minimise nuisance to Calder Road pedestrians and ensure their safety
- Attend to problems as they occur
- Where there are any hazards or potential hazards to the public or DoE identified, the Principal Contractor's personnel will ensure these are attended to immediately, photographed and accurately recorded for reporting
- Reposition barriers and signage as necessary
- Coordinate maintenance of access paths, footpaths with other job operations
- Promptly notify RPI of any accidents or near misses involving loss of time or injury

# 7 Record Keeping

## 7.1 Site Quality Assurance and Daily Records

The Principal Contractor's representative will keep adequate records of daily activities and any significant departures or additions within the Project Diary. An Inspection and Test Plan (ITP) shall be completed daily to ensure compliance with the approved management plans.

## 7.2 Incident / Accident Management and Reporting

### 7.2.1 Incident Management

The objective of the incident plan is to minimise such disruptions and provide a clear and simple guideline for disruptive events. The Principal Contractor will prepare and submit for review / approval a site-specific Construction Incident Management Plan (CIMP). The CIMP will be implemented on the Works upon award of the Works Contract.

### 7.2.2 Accident Management

The Principal Contractor shall promptly notify RPI and DoE of the occurrence and furnish a written report of the following incidents and accidents:

- Accident involving death or personal injury
- Accident involving lost time
- Incidents with accident potential, such as equipment failure, slides, cave ins, and the like

In the case of accidents either witnessed or reported, involving DoE staff, student, public or from which legal proceedings might arise:

- Record the actual type, size and location of signs / devices in use at the time of the accident
- Notify DoE management as soon as possible
- Take photographs of the arrangement for subsequent reporting

A file shall be kept including any relevant information on traffic arrangements used and completed.

## 7.3 Waste Management Reporting

The Works are expected to generate minimal quantities of waste materials. All waste will be segregated and recycled as per the Principal Contractor's CWMP and DoE's waste minimisation strategy.

The Principal Contractor will collate monthly CWMP Tracking Schedules and Report and issue them to RPI. The CWMP Tracking Schedules and Report will measure the weight of waste generated of material by classification, total weight of waste, percentage by weight recycled and percentage by weight to landfill for reporting to DoE.

Details of waste types, volumes and destinations will be recorded in CWMP Tracking Schedules and Report include, but not be limited to, the following:

- a list quantifying the amount and types of waste generated at the school
- a list of contamination incidents including the masses of contaminated bins
- records and evidence to substantiate data contained within reports to the nominated reporting standard



## 8 Emergency Procedures

Emergencies may include the following:

- Emergency evacuation
- Fire
- Flooding and water damage
- Gas leak
- Mains power failure
- Explosion
- Bomb threat
- Chemical Spill
- Construction accident
- Medical Emergency
- Theft of Collection items
- Criminal or accidental damage

The Principal Contractor responsible for the Works is responsible for ensuring all personnel are evacuated from the site in accordance with the Principal Contractor's Emergency Procedures and Evacuation Plan.

On evacuation of the site, the Principal Contractor's representative will notify DoE and RPI, advising the status of the site, and await any further instructions.

The Principal Contractor is to ensure that its Evacuation Plans are displayed around the site to direct personnel evacuating in the event of an emergency.

The Principal Contractor shall ensure that the Emergency Procedures are incorporated into the onsite inductions and relevant plans and coordinate with the Temporary School Emergency Procedures as required.

In the event of any emergency the following project team personnel will be contactable during all hours of the day:

<b>No.</b>	<b>Position</b>	<b>Name</b>	<b>Telephone Numbers</b>
1	<i>To be completed on award of Contractor</i>		
2	<i>To be completed on award of Contractor</i>		
3	<i>To be completed on award of Contractor</i>		
4	<i>To be completed on award of Contractor</i>		


The above numbering designates the order of precedence, which may depend on availability at a particular time of day or period of construction.

## 9 Mitigation Measures

Mitigation Number	Aspect/Section	Mitigation Measure	Reason for Mitigation Measure
1	Construction site isolation	Site to be secured and made safe from the public throughout the Works via the erection of a perimeter fence, including shade cloth hoarding attached to prevent unauthorised entry to the site.	To maintain a separation between school occupants and construction activities.
2	Construction vehicle access	The Site Establishment Plan indicates construction vehicle entry/egress point to the Southwest corner of the site. All vehicles will travel along Calder Road to enter and egress at the Southwest corner of the site.  Heavy vehicle movement is also required to avoid school drop off and pick up times.	To ensure separation of construction vehicles from staff vehicles and reduce truck movements at busy school times.
3	Construction Management Plan	Head Contractor to prepare a final Construction Management Plan, generally in accordance with this Preliminary construction management plan, and seek approval by the Crown Certifier, prior to the commencement of construction.	To ensure work protocols are in compliance with authorities' requirements.

## Appendix 1 – Preliminary Site Establishment Plan





Level 19, 9 Hunter Street  
 Sydney NSW 2000  
 T +61 2 8272 9300

Level 7, 550 Bourke Street  
 Melbourne VIC 3000  
 T +61 3 9653 0600

Level 6, 200 Adelaide St  
 Brisbane QLD 4000  
 T +61 7 3096 0488

E [info@rpinfrastructure.com.au](mailto:info@rpinfrastructure.com.au)

RP Infrastructure Pty Ltd  
 ABN 62 065 072 193

[rpinfrastructure.com.au](http://rpinfrastructure.com.au)