

INDEPENDENT AUDIT NO. 2 – AUDIT REPORT

YOUNG HIGH SCHOOL LIBRARY – SSD 9671

FEBRUARY 2022

Authorisation

Author Name:	Derek Low	Reviewer / Approver:	Steve Fermio
Position:	Principal Auditor	Position:	Principal Auditor
Signature:		Signature:	
Date:	11/02/2022	Date:	11/02/2022

Document Revision History

Revision	Date	Details
1.0	04/02/2022	For issue
2.0	11/02/2022	Final

Report Name: Young High School Library – SSD 9671 – Independent Audit No. 2 – Audit Report
Project No.: 398

Prepared for:
 School Infrastructure NSW

Prepared by:
 WolfPeak Pty Ltd

T: 1800 979 716

W: www.wolfpeak.com.au

Disclaimer

This disclaimer, together with any limitations specified in this report, apply to use of this report. This report was prepared in accordance with the contracted scope of works for the specific purpose stated in the contract and subject to the applicable cost, time and other constraints. In preparing this report, WolfPeak Pty Ltd (WolfPeak) relied on client/third party information which was not verified by WolfPeak except to the extent required by the scope of works, and WolfPeak does not accept responsibility for omissions or inaccuracies in the client/third party information; and information taken at or under the particular times and conditions specified, and WolfPeak does not accept responsibility for any subsequent changes. This report has been prepared solely for the use by, and is confidential to, the client and WolfPeak accepts no responsibility for its use by any other parties. This report does not constitute legal advice. This report is subject to copyright protection and the copyright owner reserves its rights

CONTENTS

Executive Summary	1
1. Introduction	3
1.1 Project Overview	3
1.2 Approval Requirements	5
1.3 The audit team	5
1.4 The audit objectives.....	6
1.5 Audit Scope	6
2. Audit methodology	8
2.1 Audit process.....	8
2.2 Audit process detail	9
2.2.1 Audit initiation and scope development.....	9
2.2.2 Preparing audit activities.....	9
2.2.3 Site personnel involvement.....	10
2.2.4 Meetings.....	10
2.2.5 Interviews	10
2.2.6 Site inspection	10
2.2.7 Document review	11
2.2.8 Compliance evaluation.....	11
2.2.9 Evaluation of post approval documentation.....	11
2.2.10 Completing the audit.....	12
2.2.11 Generating audit findings	12
3. Audit Findings	13
3.1 Approvals and documents audited and evidence sighted	13
3.2 Non-compliances, Observations and Actions.....	13
3.3 Adequacy of Environmental Management Plans, sub-plans and post approval documents.....	18
3.4 Project's EMS	18
3.5 Summary of notices from agencies.....	18
3.6 Other matters considered relevant by the Auditor or DPIE.....	18
3.7 Complaints	19
3.8 Incidents.....	19
3.9 Actual versus predicted impacts	19

4.	Conclusions.....	21
5.	Limitations	22
	Appendix A – SSD 9671 Conditions of Consent	23
	Appendix B – CEMP & Sub-Plan Mitigation Measures	67
	Appendix C – Planning Secretary Agreement of Independent Auditors	72
	Appendix D – Consultation Records	74
	Appendix E – Site Inspection Photographs	76
	Appendix F – Declarations	84

EXECUTIVE SUMMARY

School Infrastructure NSW (SINSW) is responsible for the delivery of the Young High School Library and Joint Community Facility (the Project), funded under a partnership between Hilltops Council and the NSW Department of Education. The new Community Facility will be located on Young High School grounds and integrated with Carrington Park. During school hours, some spaces within the new library facility will be reserved for sole school use, and some spaces will be reserved for sole community use. After school hours, most of the spaces will be available for community use.

Consent for the Project, State Significant Development (SSD) 9671, was granted by the Minister for Planning and Public Spaces on 21 May 2020. The SSD 9671 consent includes:

- site preparation works
- alteration and additions to existing school library to create a staff hub and student amenities
- construction of a part two-storey and part three new library building extension to the existing Carrington Park carpark
- construction of the Currawong Walk and pathway connections to Carrington Park
- landscaping works, including planting various shrubs, ground covers and concrete pattern finishes
- construction of new pedestrian crossings in the surrounding road network; and
- installation of services, stormwater system and signage.

GHD were appointed by SINSW as the Project Managers on the Project. Joss Group is the Principal Construction Contractor.

Conditions of Consent (CoCs) C32 – C39 of Schedule 2 of SSD 9671 set out the requirements for undertaking Independent Audits. The CoCs give effect to the Department of Planning and Environment (the Department) 2018 document entitled *Independent Audit Guideline Post Approval Requirements* (IAPAR). In particular, CoC C36, states:

Independent Audits of the development must be carried out in accordance with:

- a) the Independent Audit Program submitted to the Planning Secretary and the Certifier under condition C33 of this consent; and*
- b) the requirements for an Independent Audit Methodology and Independent Audit Report in the Independent Audit Post Approval Requirements (Department 2018).*

This Audit Report presents the findings from the second Independent Audit for the construction period, covering the period of July 2021 to January 2022 inclusive. On 2 November 2021 SINSW applied for an extension to the due date on the second Independent Audit, on the basis that only heritage investigations and salvage works had been completed since the first Independent Audit in June 2021. On 4 November 2021 the Department approved the extension request, stating that the second Independent Audit report be submitted to the Department by 18 February 2022.

Works conducted during the audit period include heritage investigations and salvage and refurbishment of Block EE, plus some preliminary works of Stage 2 (piling works for the new library (Block NN), stormwater connections and pavement laying near Block EE.

The overall outcome of the Independent Audit was positive. All compliance records were organised and available at the time of the site inspection and interviews with Project personnel from GHD and Joss Group. Relevant environmental and compliance monitoring records were being collected and reported as required to provide verification of compliance to statutory requirements and the broader Project environmental requirements.

In summary:

- There were 135 CoCs assessed.
- Four non-compliances were identified against the CoCs. These relate to submission of documents to the Department and the Certifier, and tree protection on site.
- One observation was identified against the CoCs. This relates to the use of tonal beepers on mobile plant.
- One non-conformance was identified in relation to the implementation of the CCS.
- One non-compliance and one non-conformance relating to a single issue remains open from the first Independent Audit. This involves the installation of localised noise barriers and site hoarding on site.

Detailed findings are presented in Section 3, along with actions taken by the Project team to address the findings.

The Auditor would like to thank the auditees from GHD and Joss Group for their high level of organisation, cooperation and assistance during the Independent Audit.

1. INTRODUCTION

1.1 Project Overview

School Infrastructure NSW (SINSW) is responsible for the delivery of the Young High School Library and Joint Community Facility (the Project), funded under a partnership between Hilltops Council and the NSW Department of Education. The new Community Facility will be located on Young High School grounds and integrated with Carrington Park. During school hours, some spaces within the new library facility will be reserved for sole school use, and some spaces will be reserved for sole community use. After school hours, most of the spaces will be available for community use.

Consent for the Project, State Significant Development (SSD) 9671, was granted by the Minister for Planning and Public Spaces on 21 May 2020. The SSD 9671 consent includes:

- site preparation works
- alteration and additions to existing school library to create a staff hub and student amenities
- construction of a part two-storey and part three new library building extension to the existing Carrington Park carpark
- construction of the Currawong Walk and pathway connections to Carrington Park
- landscaping works, including planting various shrubs, ground covers and concrete pattern finishes
- construction of new pedestrian crossings in the surrounding road network; and
- installation of services, stormwater system and signage.

The site location and Project layout are presented in figures 1 and 2.

The consent has been modified on three occasions:

- Modification 1: On 23 December 2020 SSD 9671 was amended to allow for the Heritage Interpretation Plan and design refinements to the library façade to be delivered at later stages in the design and construction process.
- Modification 2: On 10 September 2021 SSD 9671 was amended to update the requirements around recommencement of works following an unexpected heritage find.
- Modification 3: On 24 December 2021 SSD 9671 was amended to capture design changes to landscaping.

GHD were appointed by SINSW as the Project Managers on the Project. Joss Group is the Principal Construction Contractor. Works conducted during the audit period (July 2021 to January 2022 inclusive) include heritage investigations and salvage and refurbishment of Block EE, plus some preliminary works of Stage 2 (piling works for the new library (Block NN), stormwater connections and pavement laying near Block EE).




Figure 1 Site location (Young High School Library and Join-use Community Facility Assessment Report, Department, 2020)




Figure 2 Proposed site layout (Young High School Library and Joint Community Facility EIS, 2019)

1.2 Approval Requirements

Conditions of Consent (CoCs) C32 – C39 of Schedule 2 of SSD 9671 set out the requirements for undertaking Independent Audits. The CoCs give effect to the Department of Planning, Industry and Environment (the Department) 2018 document entitled *Independent Audit Guideline Post Approval Requirements* (IAPAR).

On 2 November 2021 SINSW applied for an extension to the due date on the second Independent Audit, on the basis that only heritage investigations and salvage works had been completed since the first Independent Audit in June 2021. On 4 November 2021 the Department approved the extension request, stating that the second Independent Audit report be submitted to the Department by 18 February 2022.

1.3 The audit team

In accordance with Schedule 2, CoC C32 and Section 3.1 of the IAPAR, Independent Auditors must be suitably qualified, experienced and independent of the Project, and appointed by the Planning Secretary:

The Audit Team comprises:

- Derek Low (Auditor Lead): Master of Environmental Engineering Management, Exemplar Global Certified Principal Environmental Auditor (Certificate No 114283).
- Steve Fermio (Auditor): Bachelor of Science (Hons), Exemplar Global Certified Principal Environmental Auditor (Certificate No 110498).

Approval of the Audit Team was provided by the Department on 23 April 2021. The Approval is presented in Appendix C.

1.4 The audit objectives

The objective of this Independent Audit is to satisfy SSD 9671 Schedule 2, CoC C36. CoC C36 states:

Independent Audits of the development must be carried out in accordance with:

- a) the Independent Audit Program submitted to the Planning Secretary and the Certifier under condition C33 of this consent; and*
- b) the requirements for an Independent Audit Methodology and Independent Audit Report in the Independent Audit Post Approval Requirements (Department 2018).*

The IAPAR sets out the scope, methodology and reporting requirements for Independent Audit.

This Independent Audit seeks to fulfill the requirements of CoC C36, verify compliance with the relevant CoCs and assess the effectiveness of environmental management on the Project using the scope, methodology and reporting requirements from the IAPAR.

1.5 Audit Scope

This Independent Audit related to the Project works since the first Independent Audit, spanning July 2021 to January 2022 inclusive. The scope of the Independent Audit comprises:

- An assessment of compliance with
 - all conditions of consent applicable to the phase of the development that is being audited
 - all post approval and compliance documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans; and
 - all environmental licences and approvals applicable to the development excluding environment protection licenses issued under the Protection of the Environment Operations Act 1997.
- A review of the environmental performance of the development, including but not necessarily limited to, an assessment of:
 - actual impacts compared to predicted impacts documented in the environmental impact assessment
 - the physical extent of the development in comparison with the approved boundary
 - incidents, non-compliances and complaints that occurred or were made during the audit period
 - the performance of the development having regard to agency policy and any particularly environmental issues, identified through consultation carried out when developing the scope of the audit; and
 - feedback received from the Department, and other agencies and stakeholders, including the community or Community Consultative Committee (if there is one)

for the Project), on the environmental performance of the project during the audit period.

- the status of implementation of previous Independent Audit findings, recommendations and actions (if any)
- a high-level review of the Project's environmental management systems, including assessment of any third-party certification of them, the type, nature and scope of the systems having regard to the nature and scale of the development, and the implementation of the systems
- a high-level assessment of whether Environmental Management Plans and Sub-plans are adequate; and
- any other matters considered relevant by the auditor or the Department, taking into account relevant regulatory requirements and legislation, knowledge of the development's past performance and comparison to industry best practices.

2. AUDIT METHODOLOGY

2.1 Audit process

The Independent Audit was conducted in a manner consistent with AS/NZS ISO 19011.2019 – *Guidelines for Auditing Management Systems* and the methodology set out in the Department's IAPAR. An overview of the audit activities, as specified in AS/NZS ISO 19011, is presented in Figure 3.




Figure 3 Audit activities overview (modified from AS/NZS ISO 19011). Subclause numbering refers to the relevant subclauses in the Standard.

2.2 Audit process detail

2.2.1 Audit initiation and scope development

Prior to the commencement of the audit the following tasks were completed:

- Establish initial contact with the auditee
- Confirm the audit team
- Confirm the audit purpose, scope and criteria.

On 29 November 2021 WolfPeak consulted with the Department, Heritage NSW and Hilltops Council to obtain their input into the scope of the Independent Audit, in accordance with Section 3.2 of the IAPAR. The consultation records are presented in Appendix D. A summary of the key issues and areas of focus raised by the stakeholders is presented in Table 1.

Table 1 Key issues and areas of focus raised during consultation

Stakeholder	Issue and Focus	How Addressed
Department of Planning and Environment	The Department requested that the audit examine the management of noise, dust, operating hours, truck movements, erosion and sediment, including dirt tracking onto public roads, community consultation, complaints management, including complaints register.	Included in scope. Refer to Section 3 and Appendices A and B.
Heritage NSW	No response	-
Hilltops Council	No response	-

2.2.2 Preparing audit activities

The Auditor performed a document review, prepared an audit plan, and prepared work documents (audit checklists) and distributed to the Project team in preparation for the Independent Audit.

The primary documents reviewed prior to and after the site visit are as follows:

- *Environmental Impact Statement, Young High School Library and Joint-Use Community Facility*, Ethos Urban, 1 November 2019 (the EIS)
- *Response to Submissions, Young High School Library and Joint-Use Community Facility (SSD-9671)*, Ethos Urban, 28 February 2020, (the RtS).
- Development Consent SSD 9671, 21 May 2020 (the Consent).
- *Community Communication Strategy*, School Infrastructure, 9 December 2021 (CCS)
- *Project Environmental Management Plan*, Joss Group, 11 January 2022 (the CEMP)
- *Traffic Management Plan*, Version 1, GAME Traffic and Contracting, undated (the CTPMSP)

- *Young Library Construction Noise and Vibration Management Sub-Plan*, Marshal Day, 26 February 2021 (the CNVMSP)
- *Construction Waste Management Plan Young High School*, Joss Group, 7 January 2022 (the CWMSP)
- *Young High School Library and Joint-use Community Facility (Main Works) Aboriginal Cultural Heritage Management Sub-Plan*, Lantern Heritage, March 2021 (the ACHMSP)

2.2.3 Site personnel involvement

Due to COVID Public Health Orders being in place, the Independent Audit was conducted over two sessions, both on site and online. The on-site activities took place on 14 January 2022, with an online document review conducted on 19 January 2022. The following personnel took part in the audit:

- David Van Zanten HSEQ Coordinator – Joss Group
- Bailey Thompson – Contract Administrator – Joss Group
- Dean Bailey – Site Manager – Joss Group
- Roger Lee – Project Manager – GHD
- Derek Low – Auditor – WolfPeak.

2.2.4 Meetings

Opening and closing meetings were held with the Auditor and Project personnel.

During the opening meeting, held on site on 14 January 2022 and revisited on 19 January 2022 the objectives and scope of the Independent Audit, the resources required and methodology to be applied were discussed.

At the closing meeting, held on 19 January 2022, preliminary audit findings were presented, preliminary recommendations (as appropriate) were made, and any post-audit actions were confirmed.

2.2.5 Interviews

The Auditor conducted interviews with key personnel involved in Project delivery, including those with responsibility for environmental management, to assist with verifying the compliance status of the development. Interviews were conducted during the site inspection and afterwards online.

2.2.6 Site inspection

The on-site audit activities took place on 14 January 2021. The on-site audit activities included an inspection of the site and work activities. Photos are presented in Appendix E.

2.2.7 Document review

The Independent Audit included investigation and review of Project files, records and documentation that acts as evidence of compliance (or otherwise) with a compliance requirement. The documents sighted are included within Appendices A and B.

2.2.8 Compliance evaluation

The Auditor determined the compliance status of each compliance requirement using the descriptors from Table 2 of the IAPAR. These are replicated in Table 2 below.

Table 2: Compliance status descriptors

Status	Description
Compliant	The Auditor has collected sufficient verifiable evidence to demonstrate that all elements of the requirement have been complied with within the scope of the audit.
Non-compliant	The Auditor has determined that one or more specific elements of the conditions or requirements have not been complied with within the scope of the audit.
Not Triggered	A requirement has an activation or timing trigger that has not been met at the time when the audit is undertaken, therefore an assessment of compliance is not relevant.

Observations and notes may also be made to provide context, identify opportunities for improvement or highlight positive initiatives.

Findings in relation to implementation of management plans (where they do not strictly relate to a condition) use the descriptors in Table 3 below.

Table 3: Findings status descriptors in relation to implementation of management plans (where they do not strictly relate to a condition)

Status	Description
Conformant	The Auditor has collected sufficient verifiable evidence to demonstrate that all elements of the requirement have been conformed with within the scope of the audit.
Non-conformant	The Auditor has determined that one or more specific elements of the requirements have not been conformed with within the scope of the audit.
Not Triggered	A requirement has an activation or timing trigger that has not been met at the time when the audit is undertaken, therefore an assessment of conformance is not relevant.

2.2.9 Evaluation of post approval documentation

The Auditor assessed whether post approval documents:

- have been developed in accordance with the CoCs and all other environmental licenses and approvals applicable to the Project (if any) and their content is adequate.
- have been implemented in accordance with the CoCs and all other environmental licenses and approvals applicable to the Project (if any).

The adequacy of post approval documents was determined on the basis of whether:

- there are any non-compliances resulting from the implementation of the document; or
- whether there are any opportunities for improvement.

2.2.10 Completing the audit

The Independent Audit Report was distributed to the Proponent to check factual matters and for input into actions in response to findings (where relevant). The Auditor retained the right to make findings or recommendations based on the facts presented.

2.2.11 Generating audit findings

Independent Audit findings were based on verifiable evidence. The evidence included:

- relevant records, documents and reports
- interviews of relevant site personnel
- photographs
- figures and plans; and
- site inspections of relevant locations, activities and processes.

3. AUDIT FINDINGS

3.1 Approvals and documents audited and evidence sighted

The documents audited comprised all the conditions from Schedule 2 of SSD 9343 applicable to the works being undertaken, and selected mitigation measures and commitments from the following plans:

- CCS
- CEMP
- CTPMSP
- CNVMSP
- CWMSP
- ACHMSP.

The evidence sighted against each requirement is detailed within Appendices A and B.

3.2 Non-compliances, Observations and Actions

This section, including Table 5, presents the non-compliances and observations from the Independent Audit, along with the recommended actions in response to each of the findings. The status of open actions from the first Independent Audit are also presented. Detailed findings against each requirement are presented in Appendices A and B.

- There were 135 CoCs assessed.
- Four non-compliances were identified against the CoCs. These relate to submission of documents to the Department and the Certifier, and tree protection on site.
- One observation was identified against the CoCs. This relates to the use of tonal beepers on mobile plant.
- One non-conformance was identified in relation to the implementation of the CCS.
- One non-compliance and one non-conformance relating to a single issue remains open from the first Independent Audit. This involves the installation of localised noise barriers and site hoarding on site.

Table 5: Audit findings and actions

Item	Ref.	Type	Details of item	Proposed or completed action	By whom and by when	Status
Status of findings and actions that were open at the first Independent Audit (June 2021)						
IA1_1	CoC A8	Non-compliance	<p>CoC A8 requires that, where conditions of this consent require consultation with an identified party, the Applicant must:</p> <p>(a) consult with the relevant party prior to submitting the subject document for information or approval; and</p> <p>(b) provide details of the consultation undertaken including:</p> <p>(i) the outcome of that consultation, matters resolved and unresolved; and</p> <p>(ii) details of any disagreement remaining between the party consulted and the Applicant and how the Applicant has addressed the matters not resolved.</p> <p>There was no evidence of consultation having been undertaken with the community on strategies to manage high noise impact works as required by CoC B15.</p>	<p>This non-compliance had been reported in accordance with CoCs A26/A27 on 29/06/21 and the auditee states that:</p> <p><i>Joss Construction and SINSW can confirm that consultation of noisy works has been undertaken via direct consultation with Young High School as well as with the local community via letterbox drops as evidenced here: https://www.schoolinfrastructure.nsw.gov.au/projects/young-library.html#category-project-updates</i></p> <p>The Auditor notes that the letterbox drops do not include details on strategies to manage noise, nor the opportunity to comment on those strategies.</p> <p>Complete consultation with the community in accordance with CoC B15 and revise the CNVMSP (if required).</p> <p>If a revision occurs, it should be completed in accordance with CoC A30.</p>	Joss Group 30/09/21	<p>CLOSED</p> <p>Consultation was complete and the CNVMSP did not require an update in response to that consultation.</p>
IA1_2	CoC A21	Observation	<p>CoC A21 states that any condition of this consent that requires the carrying out of monitoring or an environmental audit, whether directly or by way of a plan, strategy or program, is taken to be a condition requiring monitoring or an environmental audit under Division 9.4 of Part 9 of the EP&A Act.</p> <p>The relevant section of the EP&A Act relates to (among other things) the need to be accurate, true (not misleading), properly conducted (approved methodology, calibrated etc) and with records retained. Attended noise monitoring has occurred, however the records do not clearly demonstrate that the monitoring was conducted in accordance with AS1055 (or any other relevant standard).</p>	<p>This non-compliance had been reported in accordance with CoCs A26/A27 on 29/06/21 and the auditee advises that the noise consultant has been engaged to conduct noise monitoring and for training to be provided to Project personnel.</p> <p>Attended noise monitoring conducted in accordance with the CNVMSP is to be completed by a trained person and in accordance with the relevant standard.</p> <p>Refer also to the finding in relation to CNVMSP Section 7.6.</p>	Joss Group Prior to next monitoring round	<p>CLOSED</p> <p>The evidence sighted at the second Independent Audit indicates that noise was conducted in accordance with the relevant standard. Noise levels were acceptable at the nearest receiver.</p>
IA1_3	CoC B13	Observation	<p>CoC B13 requires that prior to the commencement of construction, the Applicant must submit a Construction Environmental Management Plan (CEMP) to the Certifying Authority and provide a copy to the Planning Secretary. The CEMP must include, (a)(vi) a groundwater management plan including measures to prevent groundwater contamination.</p> <p>Whilst measures to prevent groundwater contamination (control of surface waters, handling of liquids, spill response) are included at a high level, there is no discussion on the management of groundwater / subsurface waters. The Auditor notes that the Preliminary Contamination Investigation and the Preliminary Geotechnical Site Investigation Report in the EIS identify standing water at 3.3m below ground level, with no water present in bores drilled to 3m. The Auditor is not aware of the depth of the piles being installed for the buildings, nor whether groundwater will be encountered.</p>	<p>Confirm whether groundwater / standing water will be encountered during construction. If groundwater is to be encountered, revise the CEMP to include further details on how contamination of these waters would be prevented.</p> <p>The revision (if required) should be completed in accordance with CoC A30.</p>	Joss Group 30/09/21	<p>CLOSED</p> <p>Piling is now complete (penetrating to 4.5mbgl) and the Project team is not aware of encountering any groundwater. Therefore incorporating this information is now redundant.</p>

Item	Ref.	Type	Details of item	Proposed or completed action	By whom and by when	Status
IA1_4	CoC B15	Non-compliance	<p>CoC B15 requires that the Construction Noise and Vibration Management Sub-Plan must address, but not be limited to, the following:</p> <p>(d) include strategies that have been developed with the community for managing high noise generating works;</p> <p>(e) describe the community consultation undertaken to develop the strategies in condition B15(d).</p> <p>There was no evidence of consultation having been undertaken with the community on strategies to manage high noise impact works.</p>	<p>This non-compliance had been reported in accordance with CoCs A26/A27 on 29/06/21 and the auditee states that:</p> <p><i>Joss Construction and SINSW can confirm that consultation of noisy works has been undertaken via direct consultation with Young High School as well as with the local community via letterbox drops as evidenced here: https://www.schoolinfrastructure.nsw.gov.au/projects/young-library.html#category-project-updates</i></p> <p>The Auditor notes that the letterbox drops do not include details on strategies to manage noise, nor the opportunity to comment on those strategies.</p> <p>Complete consultation with the community in accordance with CoC B15 and revise the CNVMSP (if required).</p> <p>If a revision occurs, it should be completed in accordance with CoC A30.</p>	Joss Group 30/09/21	<p>CLOSED</p> <p>Consultation was complete and the CNVMSP did not require an update in response to that consultation.</p>
IA1_5	CoC C12	Non-compliance	<p>CoC C12 requires that the development must be constructed to achieve the construction noise management levels detailed in the Interim Construction Noise Guideline (DECC, 2009). All feasible and reasonable noise mitigation measures must be implemented and any activities that could exceed the construction noise management levels must be identified and managed in accordance with the management and mitigation measures identified in the approved Construction Noise and Vibration Management Plan.</p> <p>The CNVMSP requires localized barriers and site hoarding to be installed. No local noise barriers have been installed. No hoarding of the site boundary is in place. The Auditor observes that the limited amount of construction underway is unlikely to generate substantial noise impacts.</p>	<p>This non-compliance had been reported in accordance with CoCs A26/A27 on 29/06/21 and the auditee states that:</p> <p><i>In response to the draft audit comments, Joss Construction have purchased 'Flexshield' noise barrier curtains for the extent along the Childcare centre fence in anticipation for when construction resumes. It is noted that no works are currently occurring at Block NN, and due to the sensitivity of the archaeological salvage site, Joss will only be erecting the noise curtains in this area when salvage works are complete and the site is cleared for construction.</i></p> <p><i>Joss Construction have also engaged Marshall Day Acoustics to inspect and review the currently implemented noise mitigation measures onsite. The CNVMSP will then be updated and issued to the Planning Secretary in line with Condition A30.</i></p>	Joss Group Prior to construction (excluding heritage salvage works)	<p>OPEN</p> <p>Stage 2 works have only recently commenced. Noise barriers have yet to be installed, however the Auditor acknowledges the following:</p> <p>Noise barriers are available for use along the childcare centre boundary as well as for localised use such as jackhammering, grinding, brick cutting, etc. as identified by Marshall Day in their CNVMSP.</p> <p>The childcare centre is only used 1-3 days per month. Joss have committed to install the noise barriers during these operational days.</p> <p>High noise activities which require localised barriers have not occurred yet.</p> <p>Joss are reviewing the requirement of the full height hoarding in consultation with the archaeologists in relation to its proximity to the existing heritage fence and any in ground works required.</p> <p>Noise monitoring results indicate that noise emissions are not excessive, and no noise complaints have been received to date.</p>

Item	Ref.	Type	Details of item	Proposed or completed action	By whom and by when	Status
IA1_6	CNVMSP Section 7.1.1 and Table 9	Non-conformance	<p>Section 7.1.1 of the CNVMSP commits to implementing the equipment specific noise control measures detailed in Table 9. This includes the requirement to install localised noise barriers (around plant and equipment) and solid 2m site hoarding on the boundary during site preparation works.</p> <p>Note that this finding relates to the same issue as identified against CoC C12.</p> <p>No local noise barriers have been installed, despite a small amount of light hammering occurring. No hoarding of the site boundary is in place.</p>	<p>This non-conformance had been reported through the reporting of the non-compliance with CoC C12 in accordance with CoCs A26/A27 on 29/06/21. The auditee states that:</p> <p><i>In response to the draft audit comments, Joss Construction have purchased 'Flexshield' noise barrier curtains for the extent along the Childcare centre fence in anticipation for when construction resumes. It is noted that no works are currently occurring at Block NN, and due to the sensitivity of the archaeological salvage site, Joss will only be erecting the noise curtains in this area when salvage works are complete and the site is cleared for construction.</i></p> <p><i>Joss Construction have also engaged Marshall Day Acoustics to inspect and review the currently implemented noise mitigation measures onsite. The CNVMSP will then be updated and issued to the Planning Secretary in line with Condition A30.</i></p>	Joss Group Prior to construction (excluding heritage salvage works)	OPEN Refer to IA1_5 above.
IA1_7	CNVMSP Section 7.6	Non-conformance	<p>Section 7.6 of the CNVMSP states that:</p> <p>Attended noise monitoring to be conducted for a representative period during each phase of construction. (Site Preparation and Construction).</p> <p>The results of the monitoring will be compiled in a report, comparing the measured noise levels at each identified receiver with the predicted construction noise levels identified for each phase.</p> <p>Any exceedances over and above those predicted shall be commented on, and if particular works are identified as creating excessive noise, the construction noise management sub-plan would be reviewed with further noise mitigation options explored and employed if possible. This review is intended to provide periodic refinement of the plan, determination of the effectiveness of noise control measures and an assessment of on-site work practises.</p> <p>Attended noise monitoring has occurred, however the records do not clearly demonstrate that the monitoring was conducted in accordance with AS1055 (or any other relevant standard). There is also no evidence of the results having been compared to predicted noise levels.</p>	<p>This non-conformance had been reported through the reporting of the non-compliance with CoC A21 in accordance with CoCs A26/A27 on 29/06/21. The auditee advises that the noise consultant has been engaged to conduct noise monitoring and for training to be provided to Project personnel.</p> <p>Attended noise monitoring conducted in accordance with the CNVMSP is to be completed by a trained person and in accordance with the relevant standard.</p>	Joss Group 30/09/21	CLOSED The evidence sighted at the second Independent Audit indicates that noise was conducted in accordance with the relevant standard. Noise levels were acceptable at the nearest receiver.
Findings from the second Independent Audit (February 2022)						
IA2_1	CoC A29	Non-compliance	<p>CoC A29 requires that within three months of:</p> <p>(a) the submission of a compliance report under condition B32;</p> <p>(b) the submission of an incident report under condition A29;</p> <p>(c) the submission of an Independent Audit under condition C39;</p> <p>(d) the approval of any modification of the conditions of this consent; or</p> <p>(e) the issue of a direction of the Planning Secretary under condition A2 which requires a review, the strategies, plans and programs required under this consent must be reviewed, and the Planning Secretary and the Certifier must be notified in writing that a review is being carried out.</p> <p>Reviews were notified on 06/10/21 and 09/11/21. However, the 9/11/21 review notification was not within 3 months of submission of the Compliance Report submitted under B32 as required by CoC A29(a).</p>	This non-compliance was reported to the Department in accordance with CoC A26.	N/A	CLOSED

Item	Ref.	Type	Details of item	Proposed or completed action	By whom and by when	Status
IA2_2	CoC A30	Non-compliance	CoC A30 requires that, if necessary to either improve the environmental performance of the development, cater for a modification or comply with a direction, the strategies, plans, programs or drawings required under this consent must be revised, to the satisfaction of the Planning Secretary or Certifier (where previously approved by the Certifier). Where revisions are required, the revised document must be submitted to the Planning Secretary and / or Certifier for approval and / or information (where relevant) within six weeks of the review. Updates made to the CEMP in July 2021 were submitted to the Department but not to the Certifier.	This non-compliance was reported to the Department in accordance CoC A26.	N/A	CLOSED
IA2_3	CoC B29	Non-compliance	CoC B29 requires that Compliance Reports of the development must be submitted to the Planning Secretary in accordance with timing outlined in the Compliance Monitoring and Reporting Program. Construction Compliance Report 1 was not submitted within 6 months of commencement of construction.	This non-compliance was reported to the Department in accordance CoC A26	N/A	CLOSED
IA2_4	CoC C24	Observation	CoC C24 requires that the Applicant must implement, where practicable and without compromising the safety of construction staff or members of the public, the use of 'quackers' to ensure noise impacts on surrounding noise sensitive receivers are minimised. It was observed during the site inspection that three pieces of mobile plant had tonal beepers fitted. The auditees advise that due to the regional location of the Project, sourcing subcontractors that have quackers fitted as standard has not been possible.	Given there have been no complaints received to date the Auditor does not consider this to be a material issue at this time. This will be assessed again in future audit periods.	N/A	CLOSED
IA2_5	CoC C18	Non-compliance	CoC C18 requires (in part) that for the duration of the construction works: (c) all trees on the site that are not approved for removal must be suitably protected during construction; (e) if access to the area within any protective barrier is required during the works, it must be carried out under the supervision of a qualified arborist. Alternative tree protection measures must be installed, as required. The removal of tree protection measures, following completion of the works, must be carried out under the supervision of a qualified arborist and must avoid both direct mechanical injury to the structure of the tree and soil compaction within the canopy or the limit of the former protective fencing, whichever is the greater. The tree adjacent to the library (Tree 42) was previously surrounded by concrete pavement which was approved as part of this SSD to be removed. The pavement removal works were completed in January 2022 (prior to the inspection). However Tree 42, which is to be retained, was not protected during the site inspection.	Arborist advice was received following the audit site inspection which stated: <i>'Joss Construction have implemented a sufficient Tree Protection Zone and other control measures prior to my arrival onsite. I do note that the works documented to occur in the region of the tree do pose threat to the tree. It should be noted now that the contractor's utmost care may not be sufficient for the trees survival given the amount of disturbance documented and approved that is to occur to the area'.</i> In light of the above, the Project team should review the approved Tree Protection and Removal Plan referred to in CoC A2(d) to determine whether this needs to be revised to allow for the replacement of this tree in the event it does not survive. If a revision is required, then this will require Departmental approval.	Joss Group Prior to the replacement of Tree 42 (if replacement is required).	OPEN
IA2_6	CCS Section 6.1	Non-conformance	Section 6.1 of the CCS commits to advertising in local newspapers with at least 7 days' notice of significant construction activities, major disruptions and opportunities to meet the project team. Advertising will be updated at project milestones and period of disruption. A major community consultation program was executed for the substantial archaeological finds and salvage. This involved, briefing notes to community, letterbox drops, face to face sessions, social media publications and webpage updates. It did not include advertising in the local paper.	This was reported by the auditee as a non-compliance with CoC B8 on 25/01/22.	N/A	CLOSED

3.3 Adequacy of Environmental Management Plans, sub-plans and post approval documents

The adequacy of post approval documents must be determined on the basis of whether:

- there are any non-compliances resulting from the implementation of the document.
- whether there are any opportunities for improvement

A review was conducted of the:

- CCS
- CEMP
- CTPMSP
- CNVMSP
- CWMSP
- ACHMSP.

Other than the matters identified in Section 3.2, the plans are adequate for the works being undertaken.

3.4 Project's EMS

Joss Group operate an EMS for the Project. In carrying out the audit, it was evident that the elements of AS/NZ ISO 14001-2016 Environmental Management Systems are being implemented. Evidence to support this include the documents sighted during the audit (detailed in Appendices A and B) and controls observed in the field.

3.5 Summary of notices from agencies

To the Auditor's knowledge no formal notices were issued by the Department during the audit period, noting however ongoing correspondence regarding the archaeological investigations and salvage, and responses to reported non-compliances.

3.6 Other matters considered relevant by the Auditor or DPIE

Other than the matters raised in Section 3, the Auditor has no additional matters considered relevant to raise. The issues raised by the Department during consultation on the Independent Audit were captured within the scope of the Independent Audit (refer Section 1.5, 2.2.1 and Appendices A and B).

3.7 Complaints

At the time of writing, zero complaints had been received relating to the Project. The complaints Register, updated to the end of January 2022 is available on the Project website.

<https://www.schoolinfrastructure.nsw.gov.au/projects/y/young-library.html#category-reports>

3.8 Incidents

The Project incident register was sighted during the Independent Audit. No incidents as defined by the consent have occurred during the audit period.

3.9 Actual versus predicted impacts

The audit considered the actual impacts arising from the carrying out of the Project (current works being site establishment, demolition and minor earth works) and whether they are consistent with the relevant impacts predicted in the EIS. A summary of the assessment is presented in Table 3.

Table 2 Summary of predicted versus actual impacts

Aspect	Summary of predicted impacts from EIS	Summary of actual impacts observed during audit period	Consistent (Y/N)
Heritage and Archaeology	The assessment finds that the site has potential for state significant historical archaeological remains of the gold rush era police camp dating from 1860 to the 1880s and the Lambing Flat Riots of 1861. The site also has potential for locally significant artefacts relating to mining activities and the previous expansion of Young High School and the use of the courthouse, gaol and school from the late nineteenth to twentieth centuries.	State Significant historic heritage items have been encountered and a Section 146 application was lodged with Heritage NSW. Investigations and salvage was undertaken throughout 2021 in accordance with Addendum to the GML Historical Archaeological Assessment and Research Design.	Y
Tree removal	A total of 22 trees will be removed as part of the proposed development to enable the construction of the new facility and associated landscaping and other works. Significant trees, including a Reconciliation Tree within Carrington Park, will be retained.	Tree removal had commenced but at the time of the inspection many still required removal. The Reconciliation Tree was outside the Project fence line. One tree on site requiring protection did not have it at the time of the inspection. This was rectified prior to finalisation of this report.	Y
Noise	Construction noise is likely to have unavoidable impacts on the TAFE NSW childcare centre	Noise impacts at this early stage of works are limited.	Y

Aspect	Summary of predicted impacts from EIS	Summary of actual impacts observed during audit period	Consistent (Y/N)
	during the construction program. The impacts will be intermittent and temporary during the construction program only	Some improvements to monitoring and attenuation (noise barriers) were identified.	
Construction Traffic	During construction, the Carrington Park car park will be closed and used for construction parking. This will reduce the construction impacts on surrounding on-street parking and traffic flow. With the exception of the Carrington Park car park, pedestrian and cyclist infrastructure will remain open and mostly unaffected by construction activities.	Car parking was confined to the site compound during the site inspection. Parking for main works had yet to be established.	Y
Contamination	No hydrocarbon staining, ash, odours, bare areas or other indicators of contamination were identified during the site inspection and borehole construction. No surface asbestos fragments were identified from the visual inspection of the site. The levels of all substances analysed in the soil samples collected from the site were not detected or at environmental background levels and below the adopted residential land-use thresholds.	No unexpected contamination finds had occurred to date.	Y
Hazardous Materials	Asbestos containing materials, lead base paint, synthetic mineral fibre containing insulation materials, and PSD capacitors were found in the survey. No ozone depleting substances were identified.	Asbestos containing material was identified and removed prior to the current audit period.	Y
Biodiversity	No threatened plant species were identified as having the potential to occur within the study area. No threatened bird species were observed during surveys. One threatened bird has the potential to occur in the study area, the Gang-Gang Cockatoo. No breeding habitat occurs within the proposal site. The proposal site does not support habitat critical to the survival of these species.	No threatened species have been identified by the Project to date.	Y
Groundwater/Salinity	No impact on groundwater and changed groundwater levels is expected from the development. The development will not impact on quantity or quality of both unconfined and confined aquifers.	No groundwater has been encountered to date.	Y

4. CONCLUSIONS

This Audit Report presents the findings from the second Independent Audit for the construction period, covering the period of July 2021 to January 2022 inclusive.

The overall outcome of the Independent Audit was positive. All compliance records were organised and available at the time of the site inspection and interviews with Project personnel from GHD and Joss Group. Relevant environmental and compliance monitoring records were being collected and reported as required to provide verification of compliance to statutory requirements and the broader Project environmental requirements.

In summary:

- There were 135 CoCs assessed.
- Four non-compliances were identified against the CoCs. These relate to submission of documents to the Department and the Certifier, and tree protection on site.
- One observation was identified against the CoCs. This relates to the use of tonal beepers on mobile plant.
- One non-conformance was identified in relation to the implementation of the CCS.
- One non-compliance and one non-conformance relating to a single issue remains open from the first Independent Audit. This involves the installation of localised noise barriers and site hoarding on site.

Detailed findings are presented in Section 3, along with actions taken by the Project team to address the findings.

The Auditor would like to thank the auditees from GHD and Joss Group for their high level of organisation, cooperation and assistance during the Independent Audit.

5. LIMITATIONS

This Document has been provided by WolfPeak Pty Ltd (WolfPeak) to the Client and is subject to the following limitations:

This Document has been prepared for the particular purpose/s outlined in the WolfPeak proposal/contract/relevant terms of engagement, or as otherwise agreed, between WolfPeak and the Client.

In preparing this Document, WolfPeak has relied upon data, surveys, analyses, designs, plans and other information provided by the Client and other individuals and organisations (the information). Except as otherwise stated in the Document, WolfPeak has not verified the accuracy or completeness of the information. To the extent that the statements, opinions, facts, findings, conclusions and/or recommendations in this Document (conclusions) are based in whole or part on the information, those conclusions are contingent upon the accuracy and completeness of the information. WolfPeak will not be liable in relation to incorrect conclusions should any information be incomplete, incorrect or have been concealed, withheld, misrepresented or otherwise not fully disclosed to WolfPeak.

This Document has been prepared for the exclusive benefit of the Client and no other party. WolfPeak bears no responsibility for the use of this Document, in whole or in part, in other contexts or for any other purpose. WolfPeak bears no responsibility and will not be liable to any other person or organisation for or in relation to any matter dealt with in this Document, or for any loss or damage suffered by any other person or organisation arising from matters dealt with or conclusions expressed in this Document (including without limitation matters arising from any negligent act or omission of WolfPeak or for any loss or damage suffered by any other party relying upon the matters dealt with or conclusions expressed in this Document). Other parties should not rely upon this Document or the accuracy or completeness of any conclusions and should make their own inquiries and obtain independent advice in relation to such matters.

To the best of WolfPeak's knowledge, the facts and matters described in this Document reasonably represent the Client's intentions at the time of which WolfPeak issued the Document to the Client. However, the passage of time, the manifestation of latent conditions or the impact of future events (including a change in applicable law) may have resulted in a variation of the Document and its possible impact. WolfPeak will not be liable to update or revise the Document to take into account any events or emergent circumstances or facts occurring or becoming apparent after the date of issue of the Document.

APPENDIX A – SSD 9671 CONDITIONS OF CONSENT

Unique ID	Compliance requirement	Evidence collected	Independent Audit findings and recommendations	Compliance Status	Staging as per approved Staging Report		
SCHEDULE 2							
PART A ADMINISTRATIVE CONDITIONS							
Obligation to Minimise Harm to the Environment							
A1	In addition to meeting the specific performance measures and criteria in this consent, all reasonable and feasible measures must be implemented to prevent, and, if prevention is not reasonable and feasible, minimise any material harm to the environment that may result from the construction and operation of the development.	Evidence referred to elsewhere in this table Appendix B	The Project has demonstrated that it is taking all reasonable and feasible measures to prevent or minimise harm on the environment.	C	Ongoing	All	Applies to all stages
Terms of Consent							

A2	<p>The development may only be carried out:</p> <p>(a) in compliance with the conditions of this consent;</p> <p>(b) in accordance with all written directions of the Planning Secretary;</p> <p>(c) generally in accordance with the EIS and Response to Submissions;</p> <p>(d) in accordance with the approved plans in the table below:</p> <table><tr><th colspan="4">Architectural Drawings prepared by Hayball</th></tr><tr><th>Dwg No.</th><th>Rev</th><th>Name of Plan</th><th>Date</th></tr><tr><td>2277 SSDA01.21</td><td>29</td><td>Existing and Demolition Site Plan</td><td>22/01/2020</td></tr><tr><td>2277 SSDA01.22</td><td>26</td><td>Proposed Site Plan</td><td>29/10/2019</td></tr><tr><td>2277 SSDA02.01</td><td>1</td><td>Block NN – Lower Ground Plan</td><td>11/10/2019</td></tr><tr><td>2277 SSDA02.02</td><td>1</td><td>Block NN – Upper Ground Plan</td><td>11/10/2019</td></tr><tr><td>2277 SSDA02.03</td><td>1</td><td>Block NN – Level 1 Plan</td><td>11/10/2019</td></tr><tr><td>2277 SSDA02.04</td><td>1</td><td>Block NN – Roof Plan</td><td>11/10/2019</td></tr><tr><td>2277 SSDA06.01</td><td>1</td><td>Block NN – Elevations 01</td><td>11/10/2019</td></tr><tr><td>2277 SSDA06.02</td><td>1</td><td>Block NN – Elevations 02</td><td>11/10/2019</td></tr><tr><td>2277 SSDA06.11</td><td>1</td><td>Block NN – Section</td><td>11/10/2019</td></tr><tr><td>2277 SSDA09.01</td><td>1</td><td>Block NN – Façade Details</td><td>11/10/2019</td></tr><tr><td>2277 SSDA09.21</td><td>2</td><td>Block NN – Signage Types 1</td><td>22/01/2020</td></tr><tr><td>2277 SSDA09.22</td><td>1</td><td>Block NN – Signage Types 2</td><td>11/10/2019</td></tr><tr><td>2277 SSDA09.23</td><td>1</td><td>Block NN – Signage Types 3</td><td>11/10/2019</td></tr><tr><td>2277 SSDA11.01</td><td>1</td><td>Block NN – Site Operation</td><td>11/10/2019</td></tr><tr><td>2277 SSDA11.02</td><td>1</td><td>Block NN – Building Operation</td><td>11/10/2019</td></tr><tr><td>2277 SSDA12.01</td><td>1</td><td>Block NN – External Renders</td><td>11/10/2019</td></tr><tr><td>2277 SSDA72.01</td><td>26</td><td>Block EE – Ground Floor Plan – Existing & Demolition</td><td>11/10/2019</td></tr><tr><td>2277 SSDA72.02</td><td>26</td><td>Block EE – Ground Floor - Proposed</td><td>11/10/2019</td></tr><tr><td>2277 SSDA76.01</td><td>26</td><td>Block EE – Elevations – Existing & Demolition</td><td>11/10/2019</td></tr><tr><td>2277 SSDA76.01</td><td>26</td><td>Block EE – Elevations – Proposed</td><td>11/10/2019</td></tr><tr><th colspan="4">Landscape Plans prepared by 360 Degrees</th></tr><tr><th>Dwg No.</th><th>Rev</th><th>Name of Plan</th><th>Date</th></tr><tr><td>L-03</td><td>G</td><td>Legend and Schedules</td><td>30/10/2019</td></tr><tr><td>L-091</td><td>E</td><td>Legend & Schedules</td><td>06/09/2021</td></tr><tr><td>L-04</td><td>E</td><td>Site Plan</td><td>28/10/2019</td></tr><tr><td>L-05</td><td>H</td><td>Tree Protection and Removal Plan</td><td>23/01/2020</td></tr><tr><td>L-093</td><td>D</td><td>Tree Protection and Removal Plan</td><td>15/09/2021</td></tr><tr><td>L-06</td><td>I</td><td>Landscape Plan 1 – Lower Ground Floor</td><td>20/10/2019</td></tr><tr><td>L-07</td><td>G</td><td>Landscape Plan 2 – Upper Ground Floor</td><td>20/10/2019</td></tr><tr><td>L-08</td><td>G</td><td>Landscape Plan 3 – Carpark</td><td>28/10/2019</td></tr><tr><td>L-09</td><td>E</td><td>Landscape Section A</td><td>28/10/2019</td></tr><tr><td>L-10</td><td>E</td><td>Landscape Section B</td><td>28/10/2019</td></tr><tr><td>L-11</td><td>E</td><td>Landscape Section C</td><td>28/10/2019</td></tr><tr><td>L-12</td><td>E</td><td>Landscape Section D</td><td>28/10/2019</td></tr><tr><td>L-13</td><td>E</td><td>Landscape Section E</td><td>28/10/2019</td></tr><tr><td>L-14</td><td>E</td><td>Materials Palette</td><td>28/10/2019</td></tr><tr><td>L-15</td><td>E</td><td>Planting Palette</td><td>28/10/2019</td></tr><tr><td>L-101</td><td>I</td><td>Materials Plan – Forecourt</td><td>25/08/2021</td></tr><tr><td>L-102</td><td>I</td><td>Materials Plan – Quadrangle</td><td>25/08/2021</td></tr><tr><td>L-103</td><td>J</td><td>Materials Plan – Carrington Car Park</td><td>25/08/2021</td></tr><tr><td>L-104</td><td>J</td><td>Materials Plan – Currawong Walk 1</td><td>25/08/2021</td></tr><tr><td>L-105</td><td>J</td><td>Materials Plan – Currawong Walk 2</td><td>25/08/2021</td></tr><tr><td>L-301</td><td>C</td><td>Planting Plan – Forecourt</td><td>25/08/2021</td></tr><tr><td>L-302</td><td>C</td><td>Planting Plan – Quadrangle</td><td>25/08/2021</td></tr></table>	Architectural Drawings prepared by Hayball				Dwg No.	Rev	Name of Plan	Date	2277 SSDA01.21	29	Existing and Demolition Site Plan	22/01/2020	2277 SSDA01.22	26	Proposed Site Plan	29/10/2019	2277 SSDA02.01	1	Block NN – Lower Ground Plan	11/10/2019	2277 SSDA02.02	1	Block NN – Upper Ground Plan	11/10/2019	2277 SSDA02.03	1	Block NN – Level 1 Plan	11/10/2019	2277 SSDA02.04	1	Block NN – Roof Plan	11/10/2019	2277 SSDA06.01	1	Block NN – Elevations 01	11/10/2019	2277 SSDA06.02	1	Block NN – Elevations 02	11/10/2019	2277 SSDA06.11	1	Block NN – Section	11/10/2019	2277 SSDA09.01	1	Block NN – Façade Details	11/10/2019	2277 SSDA09.21	2	Block NN – Signage Types 1	22/01/2020	2277 SSDA09.22	1	Block NN – Signage Types 2	11/10/2019	2277 SSDA09.23	1	Block NN – Signage Types 3	11/10/2019	2277 SSDA11.01	1	Block NN – Site Operation	11/10/2019	2277 SSDA11.02	1	Block NN – Building Operation	11/10/2019	2277 SSDA12.01	1	Block NN – External Renders	11/10/2019	2277 SSDA72.01	26	Block EE – Ground Floor Plan – Existing & Demolition	11/10/2019	2277 SSDA72.02	26	Block EE – Ground Floor - Proposed	11/10/2019	2277 SSDA76.01	26	Block EE – Elevations – Existing & Demolition	11/10/2019	2277 SSDA76.01	26	Block EE – Elevations – Proposed	11/10/2019	Landscape Plans prepared by 360 Degrees				Dwg No.	Rev	Name of Plan	Date	L-03	G	Legend and Schedules	30/10/2019	L-091	E	Legend & Schedules	06/09/2021	L-04	E	Site Plan	28/10/2019	L-05	H	Tree Protection and Removal Plan	23/01/2020	L-093	D	Tree Protection and Removal Plan	15/09/2021	L-06	I	Landscape Plan 1 – Lower Ground Floor	20/10/2019	L-07	G	Landscape Plan 2 – Upper Ground Floor	20/10/2019	L-08	G	Landscape Plan 3 – Carpark	28/10/2019	L-09	E	Landscape Section A	28/10/2019	L-10	E	Landscape Section B	28/10/2019	L-11	E	Landscape Section C	28/10/2019	L-12	E	Landscape Section D	28/10/2019	L-13	E	Landscape Section E	28/10/2019	L-14	E	Materials Palette	28/10/2019	L-15	E	Planting Palette	28/10/2019	L-101	I	Materials Plan – Forecourt	25/08/2021	L-102	I	Materials Plan – Quadrangle	25/08/2021	L-103	J	Materials Plan – Carrington Car Park	25/08/2021	L-104	J	Materials Plan – Currawong Walk 1	25/08/2021	L-105	J	Materials Plan – Currawong Walk 2	25/08/2021	L-301	C	Planting Plan – Forecourt	25/08/2021	L-302	C	Planting Plan – Quadrangle	25/08/2021	<p>Evidence referred to elsewhere in this table</p> <p>Interview with auditees 26/05/21</p> <p>Site inspection 26/05/21</p> <p>Environmental Impact Statement Young High School Library and Joint-Use Community Facility, Ethos Urban, 01/11/19 (the EIS)</p> <p>Response To Submissions Young High School Library and Joint-Use Community Facility (SSD-9671), Ethos Urban, 28/02/20 (the RtS)</p> <p>Site inspection 15/04/21</p> <p>Crown Certificate 1, 18/034.01/02 (Block EE and staff hub) (CC1)</p> <p>Project Environmental Management Plan 7/4/21 (CEMP)</p> <p>Traffic Management Plan Version 1 prepared by GAME Traffic and Contracting, undated (CTPMSP)</p> <p>Young Library CNVMSP 26/2/2021 prepared by Marshall Day Acoustics</p> <p>Construction Waste Management Plan Young High School 7/1/2021 (CWMSP)</p> <p>Young High School Library and Joint-use Community Facility (Main Works) Aboriginal Cultural Heritage Management Sub-Plan March 2021, prepared by Lantern Heritage (ACHMSP)</p>	<p>Whilst some non-compliances were identified, these were not substantial in nature and were not significant in number. Other than these few events, compliance is being achieved in all other respects and, on this basis, the Auditor does not consider it appropriate to assign a non-compliance with this condition.</p> <p>No directions were issued by the Planning Secretary.</p> <p>As evidenced through issue of the Construction Certificate, stamped plans, compliance with this consent and implementation of the CEMP and sub-plans, it appears that the Project is being constructed in general accordance with the EIS and RtS</p>	C	Ongoing	All	Applies to all stages
Architectural Drawings prepared by Hayball																																																																																																																																																																																															
Dwg No.	Rev	Name of Plan	Date																																																																																																																																																																																												
2277 SSDA01.21	29	Existing and Demolition Site Plan	22/01/2020																																																																																																																																																																																												
2277 SSDA01.22	26	Proposed Site Plan	29/10/2019																																																																																																																																																																																												
2277 SSDA02.01	1	Block NN – Lower Ground Plan	11/10/2019																																																																																																																																																																																												
2277 SSDA02.02	1	Block NN – Upper Ground Plan	11/10/2019																																																																																																																																																																																												
2277 SSDA02.03	1	Block NN – Level 1 Plan	11/10/2019																																																																																																																																																																																												
2277 SSDA02.04	1	Block NN – Roof Plan	11/10/2019																																																																																																																																																																																												
2277 SSDA06.01	1	Block NN – Elevations 01	11/10/2019																																																																																																																																																																																												
2277 SSDA06.02	1	Block NN – Elevations 02	11/10/2019																																																																																																																																																																																												
2277 SSDA06.11	1	Block NN – Section	11/10/2019																																																																																																																																																																																												
2277 SSDA09.01	1	Block NN – Façade Details	11/10/2019																																																																																																																																																																																												
2277 SSDA09.21	2	Block NN – Signage Types 1	22/01/2020																																																																																																																																																																																												
2277 SSDA09.22	1	Block NN – Signage Types 2	11/10/2019																																																																																																																																																																																												
2277 SSDA09.23	1	Block NN – Signage Types 3	11/10/2019																																																																																																																																																																																												
2277 SSDA11.01	1	Block NN – Site Operation	11/10/2019																																																																																																																																																																																												
2277 SSDA11.02	1	Block NN – Building Operation	11/10/2019																																																																																																																																																																																												
2277 SSDA12.01	1	Block NN – External Renders	11/10/2019																																																																																																																																																																																												
2277 SSDA72.01	26	Block EE – Ground Floor Plan – Existing & Demolition	11/10/2019																																																																																																																																																																																												
2277 SSDA72.02	26	Block EE – Ground Floor - Proposed	11/10/2019																																																																																																																																																																																												
2277 SSDA76.01	26	Block EE – Elevations – Existing & Demolition	11/10/2019																																																																																																																																																																																												
2277 SSDA76.01	26	Block EE – Elevations – Proposed	11/10/2019																																																																																																																																																																																												
Landscape Plans prepared by 360 Degrees																																																																																																																																																																																															
Dwg No.	Rev	Name of Plan	Date																																																																																																																																																																																												
L-03	G	Legend and Schedules	30/10/2019																																																																																																																																																																																												
L-091	E	Legend & Schedules	06/09/2021																																																																																																																																																																																												
L-04	E	Site Plan	28/10/2019																																																																																																																																																																																												
L-05	H	Tree Protection and Removal Plan	23/01/2020																																																																																																																																																																																												
L-093	D	Tree Protection and Removal Plan	15/09/2021																																																																																																																																																																																												
L-06	I	Landscape Plan 1 – Lower Ground Floor	20/10/2019																																																																																																																																																																																												
L-07	G	Landscape Plan 2 – Upper Ground Floor	20/10/2019																																																																																																																																																																																												
L-08	G	Landscape Plan 3 – Carpark	28/10/2019																																																																																																																																																																																												
L-09	E	Landscape Section A	28/10/2019																																																																																																																																																																																												
L-10	E	Landscape Section B	28/10/2019																																																																																																																																																																																												
L-11	E	Landscape Section C	28/10/2019																																																																																																																																																																																												
L-12	E	Landscape Section D	28/10/2019																																																																																																																																																																																												
L-13	E	Landscape Section E	28/10/2019																																																																																																																																																																																												
L-14	E	Materials Palette	28/10/2019																																																																																																																																																																																												
L-15	E	Planting Palette	28/10/2019																																																																																																																																																																																												
L-101	I	Materials Plan – Forecourt	25/08/2021																																																																																																																																																																																												
L-102	I	Materials Plan – Quadrangle	25/08/2021																																																																																																																																																																																												
L-103	J	Materials Plan – Carrington Car Park	25/08/2021																																																																																																																																																																																												
L-104	J	Materials Plan – Currawong Walk 1	25/08/2021																																																																																																																																																																																												
L-105	J	Materials Plan – Currawong Walk 2	25/08/2021																																																																																																																																																																																												
L-301	C	Planting Plan – Forecourt	25/08/2021																																																																																																																																																																																												
L-302	C	Planting Plan – Quadrangle	25/08/2021																																																																																																																																																																																												

A3	Consistent with the requirements in this consent, the Planning Secretary may make written directions to the Applicant in relation to: (a) the content of any strategy, study, system, plan, program, review, audit, notification, report or correspondence submitted under or otherwise made in relation to this consent, including those that are required to be, and have been, approved by the Planning Secretary; (b) any reports, reviews or audits commissioned by the Planning Secretary regarding compliance with this approval; and (c) the implementation of any actions or measures contained in any such document referred to in (a) above.	Interview with auditees 26/05/21	It is understood that there have been no directions from the Secretary.	NT	Ongoing	All	Applies to all stages
A4	The conditions of this consent and directions of the Planning Secretary prevail to the extent of any inconsistency, ambiguity or conflict between them and a document listed in condition A2(c) or A2(d). In the event of an inconsistency, ambiguity or conflict between any of the documents listed in condition A2(c) and A2(d), the most recent document prevails to the extent of the inconsistency, ambiguity or conflict.	-	Noted. This audit assesses compliance with the consent and any directions from the Department. No material conflicts with the documents in A2 identified.	C	Ongoing	All	Applies to all stages
Limits of Consent							
A5	This consent lapses five years after the date of consent unless work is physically commenced. Prescribed Conditions	This consent, dated 21/05/20 DPIE post approval portal lodgement 23/04/21 Letter SINSW to DPIE 23/04/21	Consent was granted on 21/05/20. The notified date of commencement of construction was 05/05/21. Construction commenced on that day.	C	Ongoing	All	Applies to all stages
Prescribed Conditions							
A6	The Applicant must comply with all relevant prescribed conditions of development consent under Part 6, Division 8A of the EP&A Regulation.	Part 6, Division 8A of the EPAA Site inspection 26/05/21 Interview with auditees 26/05/21 Crown Certificate 1, 18/034.01/02 (Block EE and staff hub) (CC1)	Part 6, Division 8A of the EPAA relates to prescribed conditions for: <ul style="list-style-type: none">- compliance with the BCA (Crown Certificates received)- erection of signs- residential building work (not relevant)- entertainment venues (not relevant)- signage for max number of persons in venues (not relevant)- shoring and adjoining properties (no properties are adjoining to the Project).	C	Ongoing	All	Applies to all stages
Planning Secretary as Moderator							
A7	In the event of a dispute between the Applicant and a public authority, in relation to an applicable requirement in this approval or relevant matter relating to the Development, either party may refer the matter to the Planning Secretary for resolution. The Planning Secretary's resolution of the matter must be binding on the parties.	Interview with auditees 19/01/22	No disputes identified by the Project.	NT	Ongoing	All	Applies to all stages
Evidence of Consultation							

A8	Where conditions of this consent require consultation with an identified party, the Applicant must: (a) consult with the relevant party prior to submitting the subject document for information or approval; and (b) provide details of the consultation undertaken including: (i) the outcome of that consultation, matters resolved and unresolved; and (ii) details of any disagreement remaining between the party consulted and the Applicant and how the Applicant has addressed the matters not resolved.	Evidence sighted in relation to CoC B5, B14, B15, B17, B20, B24, B26, B32, B34, C24, D9, D22, E1, E10.	Evidence indicates that consultation was either not triggered, or completed in accordance with the relevant condition. Refer however the non-conformance with the CCS in Appendix B.	C	Ongoing	All	Applies to all stages
Staging							
A9	The project may be constructed and operated in stages. Where compliance with conditions is required to be staged due to staged construction or operation, a Staging Report (for either or both construction and operation as the case may be) must be prepared and submitted to the satisfaction of the Planning Secretary. The Staging Report must be submitted to the Planning Secretary no later than one month before the commencement of construction of the first of the proposed stages of construction (or if only staged operation is proposed, one month before the commencement of operation of the first of the proposed stages of operation).	Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21 Letter DPIE to SINSW, 24/09/21	A Staging Report was prepared and submitted more than one month prior to staging. It was updated in September 2021. The Staging Report and its update was approved by the Department. Works observed on site appear to align with the staging set out. This audit assesses compliance with regards to the approved staging.	C	One month prior to commencement	All	Applies to all stages
A10	A Staging Report prepared in accordance with condition A9 must: (a) if staged construction is proposed, set out how the construction of the whole of the project will be staged, including details of work and other activities to be carried out in each stage and the general timing of when construction of each stage will commence and finish; (b) if staged operation is proposed, set out how the operation of the whole of the project will be staged, including details of work and other activities to be carried out in each stage and the general timing of when operation of each stage will commence and finish (if relevant); (c) specify how compliance with conditions will be achieved across and between each of the stages of the project; and (d) set out mechanisms for managing any cumulative impacts arising from the proposed staging.	Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21 Letter DPIE to SINSW, 24/09/21	A Staging Report was prepared and submitted more than one month prior to staging. It was updated in September 2021. The Staging Report and its update was approved by the Department. Works observed on site appear to align with the staging set out. This audit assesses compliance with regards to the approved staging.	C	One month prior to commencement	All	Applies to all stages
A11	Where a Staging Report is required, the project must be staged in accordance with the Staging Report, as approved by the Planning Secretary.	Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21 Letter DPIE to SINSW, 24/09/21	A Staging Report was prepared and submitted more than one month prior to staging. It was updated in September 2021. The Staging Report and its update was approved by the Department. Works observed on site appear to align with the staging set out. This audit assesses compliance with regards to the approved staging.	C	One month prior to commencement	All	Applies to all stages

A12	Where construction or operation is being staged in accordance with a Staging Report, the terms of this consent that apply or are relevant to the works or activities to be carried out in a specific stage must be complied with at the relevant time for that stage as identified in the Staging Report.	Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21 Letter DPIE to SINSW, 24/09/21	A Staging Report was prepared and submitted more than one month prior to staging. It was updated in September 2021. The Staging Report and its update was approved by the Department. Works observed on site appear to align with the staging set out. This audit assesses compliance with regards to the approved staging.	C	One month prior to commencement	All	Applies to all stages
Staging, Combining and Updating Strategies, Plans or Programs							
A13	The Applicant may: (a) prepare and submit any strategy, plan (including management plan, architectural or design plan) or program required by this consent on a staged basis (if a clear description is provided as to the specific stage and scope of the development to which the strategy, plan (including management plan, architectural or design plan) or program applies, the relationship of the stage to any future stages and the trigger for updating the strategy, plan (including management plan, architectural or design plan) or program); (b) combine any strategy, plan (including management plan, architectural or design plan), or program required by this consent (if a clear relationship is demonstrated between the strategies, plans (including management plan, architectural or design plan) or programs that are proposed to be combined); and (c) update any strategy, plan (including management plan, architectural or design plan), or program required by this consent (to ensure the strategies, plans (including management plan, architectural or design plan), or programs required under this consent are updated on a regular basis and incorporate additional measures or amendments to improve the environmental performance of the development).	Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21 Letter DPIE to SINSW, 24/09/21 Project Environmental Management Plan 7/4/21 (CEMP) Traffic Management Plan Version 1 prepared by GAME Traffic and Contracting, undated (CTPMSP) Young Library CNVMSP 26/2/2021 prepared by Marshall Day Acoustics Construction Waste Management Plan Young High School 7/1/2021 (CWMSP) Young High School Library and Joint-use Community Facility (Main Works) Aboriginal Cultural Heritage Management Sub-Plan March 2021, prepared by Lantern Heritage (ACHMSP) Letter to SINSW, 24/09/21	Whilst the works and the conditions have been staged (including the timing of delivery of some strategies, plans and programs), the plans, strategies and programs themselves are not staged. The CEMP has undergone a review and update under A29/A30.	NT	Ongoing	All	Applies to all stages

A14	Any strategy, plan or program prepared in accordance with condition A13, where previously approved by the Planning Secretary under this consent, must be submitted to the satisfaction of the Planning Secretary.	As above	As above	NT	Ongoing	All	Applies to all stages
A15	If the Planning Secretary agrees, a strategy, plan (including management plan, architectural or design plan), or program may be staged or updated without consultation being undertaken with all parties required to be consulted in the relevant condition in this consent.	As above	As above	NT	Ongoing	All	Applies to all stages
A16	Updated strategies, plans (including management plan, architectural or design plan), or programs supersede the previous versions of them and must be implemented in accordance with the condition that requires the strategy, plan, program or drawing.	As above	As above	NT	Ongoing	All	Applies to all stages
Structural Adequacy							
A17	All new buildings and structures, and any alterations or additions to existing buildings and structures, that are part of the development, must be constructed in accordance with the relevant requirements of the BCA. <i>Note: Part 8 of the EP&A Regulation sets out the requirements for the certification of the development.</i>	Email Certifier to Joss, 08/04/21 Structural Certification Block EE, Northrop 26/03/21 Crown Certificate 1, 18/034.01/02 (Block EE and staff hub) (CC1, Stage 1) Structural Installation Certificate Blocks EE, PP, QQ, Northrop, 21/12/21. Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC2, Stage 2)	Structural drawings were prepared by the structural engineer and submitted to the Certifier. Satisfaction was evidenced through granting of CC1 and CC2.	C	Ongoing	All	Applies to all stages
External Walls and Cladding							
A18	The external walls of all buildings including additions to existing buildings must comply with the relevant requirements of the BCA.	Crown Certificate 1, 18/034.01/02 (Block EE and staff hub) (CC1) Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC2, Stage 2)	Cladding is verified by the Certifier. Refer response to CoC B34.	C	Ongoing	All	Applies to all stages
Applicability of Guidelines							

A19	References in the conditions of this consent to any guideline, protocol, Australian Standard or policy are to such guidelines, protocols, Standards or policies in the form they are in as at the date of this consent.	Refer to evidence in CoCs B12 – B17	The management plans appear to reference the current guidelines, standards and protocols relevant to the topics that each document addresses.	C	Ongoing	All	Applies to all stages
A20	Consistent with the conditions of this consent and without altering any limits or criteria in this consent, the Planning Secretary may, when issuing directions under this consent in respect of ongoing monitoring and management obligations, require compliance with an updated or revised version of such a guideline, protocol, Standard or policy, or a replacement of them.	Interview with auditees 19/01/22	The Project states that there have been no directions from the Secretary.	NT	Ongoing	All	Applies to all stages
Monitoring and Environmental Audits							
A21	Any condition of this consent that requires the carrying out of monitoring or an environmental audit, whether directly or by way of a plan, strategy or program, is taken to be a condition requiring monitoring or an environmental audit under Division 9.4 of Part 9 of the EP&A Act. This includes conditions in respect of incident notification, reporting and response, noncompliance notification, Site audit report and independent auditing. <i>Note: For the purposes of this condition, as set out in the EP&A Act, “monitoring” is monitoring of the development to provide data on compliance with the consent or on the environmental impact of the development, and an “environmental audit” is a periodic or particular documented evaluation of the development to provide information on compliance with the consent or the environmental management or impact of the development.</i>	Part 9, Div 9.4 of the EPAA Evidence referred to elsewhere in this Audit Table. Independent Audit No. 1, WolfPeak, 14/07/21 Letter DPIE to SINSW, 23/07/21 220125 YoungHS Noise Log Register	The relevant section of the EPAA relates to (among other things) the need to be accurate, true (not misleading), properly conducted (approved methodology, calibrated etc) and with records retained. Attended noise was conducted and the evidence indicates that this was done in accordance with AS1055 and the ICNG. The first Independent Audit was completed in accordance with ISO19011 and the Department's Independent Audit Post Approval Requirements. The Department did not raise any issues with the report. This second Independent Audit has been conducted completed in accordance with ISO19011 and the Department's Independent Audit Post Approval Requirements.	C	Ongoing	All	Applies to all stages
Access to Information							

A22	<p>At least 48 hours before the commencement of construction until the completion of all works under this consent, or such other time as agreed by the Planning Secretary, the Applicant must:</p> <p>(a) make the following information and documents (as they are obtained or approved) publicly available on its website:</p> <ul style="list-style-type: none"> (i) the documents referred to in condition A2 of this consent; (ii) all current statutory approvals for the development; (iii) all approved strategies, plans and programs required under the conditions of this consent; (iv) regular reporting on the environmental performance of the development in accordance with the reporting arrangements in any plans or programs approved under the conditions of this consent; (v) a comprehensive summary of the monitoring results of the development, reported in accordance with the specifications in any conditions of this consent, or any approved plans and programs; (vi) a summary of the current stage and progress of the development; (vii) contact details to enquire about the development or to make a complaint; (viii) a complaints register, updated monthly; (ix) audit reports prepared as part of any independent audit of the development and the Applicant's response to the recommendations in any audit report; (x) any other matter required by the Planning Secretary; and <p>(b) keep such information up to date, to the satisfaction of the Planning Secretary.</p>	<p>https://www.schoolinfrastructure.nsw.gov.au/projects/y/young-library.html#category-reports</p> <p>https://www.schoolinfrastructure.nsw.gov.au/projects/y/young-library.html#category-project-updates</p>	<p>The project website is active, and contains (a) (i), (ii), (iii), (vi), (vii), (viii), (ix)</p> <p>There are no public reporting arrangements within the consent or the CEMP and sub-plans. Therefore items (a)(iv), (v), and (x) are not presented.</p> <p>The information appears to be current.</p>	C	48 hrs prior to construction and ongoing	All	Applies to all stages
Compliance							
A23	<p>The Applicant must ensure that all of its employees, contractors (and their sub-contractors) are made aware of, and are instructed to comply with, the conditions of this consent relevant to activities they carry out in respect of the development.</p>	<p>Site specific induction (online - no date)</p> <p>Toolbox talk 17/01/22</p> <p>Hammertech induction register current to 19/01/22</p> <p>Summary subcontract (electrical subcontract)</p>	<p>The site induction includes details from the consent relevant to the works being carried out. This includes the nature of the project, nearby receivers, parking, hours of work (normal and for high noise activities), heritage, unexpected finds. The induction includes questionnaires on certain high risk matters that needs to be completed. Toolboxes include information on project risks including those related to the community, environment and adherence to project rules.</p> <p>Appendix 15 of the subcontract is a copy of the SSD. The need to comply with some key reqs is also captured in the scope of works.</p>	C	Ongoing	All	Applies to all stages
Incident Notification, Reporting and Response							
A24	<p>The Planning Secretary must be notified in writing to compliance@planning.nsw.gov.au immediately after the Applicant becomes aware of an incident. The notification must identify the development (including the development application number and the name of the development if it has one), and set out the location and nature of the incident.</p>	<p>Joss Incident Register current to 19/01/22</p> <p>Interview with auditees 19/01/22</p>	<p>The auditees have not identified any incidents as defined by the consent during the audit period.</p>	NT	Ongoing	All	Applies to all stages

A25	Subsequent notification must be given and reports submitted in accordance with the requirements set out in Appendix 1.	As above	As above	NT	Ongoing	All	Applies to all stages
Non-Compliance Notification							
A26	The Planning Secretary must be notified in writing to compliance@planning.nsw.gov.au within seven days after the Applicant becomes aware of any non-compliance. The Certifier must also notify the Planning Secretary in writing to compliance@planning.nsw.gov.au within seven days after they identify any non-compliance.	Letter SINSW to DPIE, 09/11/21 (notification of non-compliance with A29 and B29) DPIE post approval portal lodgement record, 09/11/21 Letter DPIE to SINSW, 11/11/21 (response) Letter SINSW to DPIE, 26/01/22	Non-compliances were identified in relation to A29 and B29. This was reported within 7 days of becoming aware, in accordance with A26 and A27, on 09/11/21. The Department noted the compliance and advised that it was not taking any further action. Non-compliances with A30 and B8 as identified in the second Independent Audit were notified on 26/01/22.	C	Ongoing	All	Applies to all stages
A27	The notification must identify the development and the application number for it, set out the condition of consent that the development is non-compliant with, the way in which it does not comply and the reasons for the non-compliance (if known) and what actions have been, or will be, undertaken to address the non-compliance.	As above	As above	C	Ongoing	All	Applies to all stages
A28	A non-compliance which has been notified as an incident does not need to also be notified as a non-compliance.	As above and as per A24.	As above and as per A24.	C	Ongoing	All	Applies to all stages
Revision of Strategies, Plans and Programs							
A29	Within three months of: (a) the submission of a compliance report under condition B32; (b) the submission of an incident report under condition A29; (c) the submission of an Independent Audit under condition C39; (d) the approval of any modification of the conditions of this consent; or (e) the issue of a direction of the Planning Secretary under condition A2 which requires a review, the strategies, plans and programs required under this consent must be reviewed, and the Planning Secretary and the Certifier must be notified in writing that a review is being carried out.	Letter SINSW to DPIE, 06/10/21 (notice of review following submission of Independent Audit). DPIE post approval portal lodgement record 08/10/21 (notice of review following submission of Independent Audit). Letter SINSW to DPIE, 09/11/21 (notification of review and of non-compliance) DPIE post approval portal lodgement record, 09/11/21	Reviews were notified on 06/10/21 and 09/11/21. Non-compliance: The 9/11/21 review notification was not within 3 months of submission of the Compliance Report submitted under B32.	NC	Ongoing	All	Applies to all stages

A30	<p>If necessary to either improve the environmental performance of the development, cater for a modification or comply with a direction, the strategies, plans, programs or drawings required under this consent must be revised, to the satisfaction of the Planning Secretary or Certifier (where previously approved by the Certifier). Where revisions are required, the revised document must be submitted to the Planning Secretary and / or Certifier for approval and / or information (where relevant) within six weeks of the review.</p> <p><i>Note: This is to ensure strategies, plans and programs are updated on a regular basis and to incorporate any recommended measures to improve the environmental performance of the development.</i></p>	<p>Interview with auditees 26/05/21</p> <p>Letter from SINSW to DPIE, 9/07/21</p> <p>Letter SINSW to DPIE, 12/01/22</p> <p>Email GHD to Certifier, 13/01/22</p>	<p>The unexpected contamination finds procedure, CEMP and CTPMSP were updated following the first Independent Audit. These were submitted to the Department on 09/07/21 and again in 12/01/22.</p> <p>Non-compliance: Updates made to the CEMP in July 2021 were submitted to the Department but not to the Certifier.</p>	NC	Ongoing	All	Applies to all stages
PART B PRIOR TO COMMENCEMENT OF CONSTRUCTION							
Notification of Commencement							
B1	The Applicant must notify the Planning Secretary in writing of the dates of the intended commencement of construction and operation at least 48 hours before those dates.	<p>DPIE post approval portal lodgement 23/04/21</p> <p>Letter SINSW to DPIE 23/04/21</p>	The notified date of commencement of construction was 05/05/21. Construction commenced on that day.	C	All	1, 2, 3	Applies to all stages
B2	If the construction or operation of the development is to be staged, the Planning Secretary must be notified in writing at least 48 hours before the commencement of each stage, of the date of commencement and the development to be carried out in that stage.	<p>Email SINSW to GHD, 16/12/21</p> <p>Letter SINSW to DPIE 16/12/21</p>	Stage 2 construction was notified more than 48 hours prior to its commencement. The notified date of commencement of Stage 2 construction was 04/01/22.	C	48 hrs prior to commencement of each stage	All	Applies to all stages
Certified Drawings							
B3	Prior to the commencement of construction, the Applicant must submit to the satisfaction of the Certifier structural drawings prepared and signed by a suitably qualified practising Structural Engineer that demonstrates compliance with this development consent.	<p>Crown Certificate 1, 18/034.01/02 (Block EE and staff hub) (CC1)</p> <p>Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC2, Stage 2)</p>	Structural drawings were prepared by the structural engineer and submitted to the Certifier. Satisfaction was evidenced through granting of CC1 and CC2 which contains the drawing set.	C	Prior to commencement of each stage	1, 2, 3	Structural drawings will be submitted separately for each stage, prior to commencement of that stage, if applicable
External Walls and Cladding							

B4	<p>Prior to the commencement of construction, the Applicant must provide the Certifier with documented evidence that the products and systems proposed for use or used in the construction of external walls, including finishes and claddings such as synthetic or aluminium composite panels, comply with the requirements of the BCA. The Applicant must provide a copy of the documentation given to the Certifier to the Planning Secretary within seven days after the Certifier accepts it.</p>	<p>Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21</p> <p>Letter DPIE to SINSW, 24/09/21</p> <p>Refer to evidence under B34.</p> <p>Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC04, Stage 2)</p> <p>DPIE post approval portal lodgement record, 22/10/21 (first submission following Certifier acceptance).</p> <p>DPIE post approval portal lodgement record, 20/12/21 (second submission following DPIE request for further information on B34).</p>	<p>Evidence was provided to the Certifier demonstrating external walls and cladding complied with the BCA. The Certifier verified this though issue of CC04. The information was submitted to the Department within 7 days of acceptance and then resubmitted to capture information required under B34.</p>	C	Prior to commencement of stage 2	2	<p>External walls and cladding are only proposed within Stage 2 works. Therefore, Stage 1 can commence prior to satisfaction of this condition. No external walls and cladding proposed in either Stage 1 or Stage 3.</p>
Protection of Public Infrastructure							

B5	<p>Prior to the commencement of construction, the Applicant must:</p> <p>(a) consult with the relevant owner and provider of services that are likely to be affected by the development to make suitable arrangements for access to, diversion, protection and support of the affected infrastructure;</p> <p>(b) prepare a dilapidation report identifying the condition of all public infrastructure in the vicinity of the site (including roads, gutters and footpaths); and</p> <p>(c) submit a copy of the dilapidation report to the Planning Secretary, Certifier and Council.</p>	<p>Dilapidation, November 20, Joss, and revised 20/05/21</p> <p>DPIE post approval lodgement 10/12/20</p> <p>Email Joss to Hilltops 09/12/20</p> <p>Email GHD to Certifier, 08/12/20</p> <p>Letter SINSW and Council, (co-signed), 18/03/21</p> <p>Email Joss to Council and Certifier, 21/05/21</p> <p>DPIE post approval lodgement 25/05/21</p> <p>Dilapidation Report, Joss, 14/12/21</p> <p>Letter SINSW to DPIE, 18/01/22 (submission of updated Dilapidation Report to DPIE).</p> <p>Email GHD to Certifier, 18/01/22 submission of updated Dilapidation Report to Certifier).</p> <p>Email GHD to Council, 18/22 submission of updated Dilapidation Report to Council).</p> <p>Email SINSW to Heritage NSW, 18/01/22 submission of updated Dilapidation Report to Heritage NSW).</p>	<p>A dilapidation report was prepared in consultation with Council (no other service providers are affected). Council requested the report be updated to capture some Council work on Caple Street. This was completed.</p> <p>The Dilapidation Report was revised in response to Heritage NSW comments and resubmitted to each relevant party in January 2022.</p>	C	Prior to commencement of construction	1	Must be completed prior to any construction commencing and will cover all stages of construction
Pre-Construction Dilapidation Report							
B6	<p>Prior to the commencement of construction, the Applicant must submit a pre-commencement dilapidation report to Council, the Heritage Council and the Certifying Authority. The report must provide an accurate record of the existing condition of adjoining private properties, heritage items and Council assets that are likely to be impacted by the proposed works.</p>	As above	As above.	C	Condition satisfied - letter approved by Certifying Authority 22 February 2021		
Unexpected Contamination Procedure							

B7	Prior to the commencement of earthworks, the Applicant must prepare an unexpected contamination procedure to ensure that potentially contaminated material is appropriately managed. The procedure must form part of the of the CEMP in accordance with condition B13 and where any material identified as contaminated is to be disposed off-site, the disposal location and results of testing submitted to the Planning Secretary prior to its removal from the site.	Project Environmental Management Plan 7/4/21 Unexpected Contamination Procedure 14/12/21	Unexpected Contamination Procedure updated on 14/12/21 meets this requirement.	C	Prior to commencement of stage 2	2	Must be completed prior to any earthworks commencing. No earthworks proposed in Stage 1. Will cover Stage 3 works also.
Community Communication Strategy							
B8	No later than two weeks before the commencement of construction, a Community Communication Strategy must be submitted to the Planning Secretary for information. The Community Communication Strategy must provide mechanisms to facilitate communication between the Applicant, the relevant Council and the community (including adjoining affected landowners and businesses, and others directly impacted by the development), during the design and construction of the development and for a minimum of 12 months following the completion of construction. The Community Communication Strategy must: (a) identify people to be consulted during the design and construction phases; (b) set out procedures and mechanisms for the regular distribution of accessible information about or relevant to the development; (c) provide for the formation of community-based forums, if required, that focus on key environmental management issues for the development; (d) set out procedures and mechanisms: (i) through which the community can discuss or provide feedback to the Applicant; (ii) through which the Applicant will respond to enquiries or feedback from the community; and (iii) to resolve any issues and mediate any disputes that may arise in relation to construction and operation of the development, including disputes regarding rectification or compensation. (e) include any specific requirements around traffic, noise and vibration, visual impacts, amenity, flora and fauna, soil and water, contamination, heritage.	Community Communication Strategy, 9/12/20 prepared by SINSW (CCS) DPIE post approval portal lodgement 23/12/20 https://www.schoolinfrastructure.nsw.gov.au/content/dam/infrastructure/projects/y/young-library-upgrade/apri-2021/Young_HS_B8_-_Community_communication_strategy.pdf	The CCS was prepared, and it addresses requirements a-e of this condition. Evidence available on the website and accompanying each of the management plans demonstrates that it is being implemented, noting however the non-conformance identified in Appendix B.	C	Condition satisfied. Strategy issued to DPIE on 23/12/20		
Ecologically Sustainable Development							
B9	Prior to the commencement of construction, unless otherwise agreed by the Planning Secretary, the Applicant must demonstrate that ESD is being achieved by either: (a) registering for a minimum 4 star Green Star rating with the Green Building Council Australia and submit evidence of registration to the Certifier; or (b) seeking approval from the Planning Secretary for an alternative certification process.	Letter DPIE to SINSW, 23/12/20 (extension) Letter DPIE to SINSW, 20/01/21 (approval)	An extension for approval of the alternative scheme was provided to 01/02/21. Approval for the alternative scheme was granted on 20/01/21.	C	Condition satisfied 20 February 2021		
Outdoor Lighting							

B10	Prior to commencement of lighting installation, evidence must be submitted to the satisfaction of the Certifier that all outdoor lighting within the site has been designed to comply with AS 1158.3.1:2005 Lighting for roads and public spaces – Pedestrian area (Category P) lighting – Performance and design requirements and AS 4282-2019 Control of the obtrusive effects of outdoor lighting.	Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC04, Stage 2)	Lighting forms part of the electrical design package which was approved by the Certifier under CC04.	C	Prior to stage 2	2	Will be completed prior to Stage 2 and will apply to Stage 3 also. No outdoor lighting is proposed in Stage 1. All outdoor lighting falls under Stage 2 and Stage 3 works.
Demolition							
B11	Prior to the commencement of construction, demolition work plans required by AS 2601-2001 The demolition of structures (Standards Australia, 2001) must be accompanied by a written statement from a suitably qualified person that the proposals contained in the work plan comply with the safety requirements of the Standard. The work plans and the statement of compliance must be submitted to the Certifier and Planning Secretary	<p>Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21</p> <p>Letter DPIE to SINSW, 24/09/21</p> <p>Statement of Compliance, Byrne Demolitions (ADD2066836), 11/02/21</p> <p>Site Specific Safety Plan, Byrne Demolitions, 11/02/21</p> <p>Email DPIE to SINSW, 31/03/21</p> <p>Email Certifier to Joss, 14/04/21</p>	<p>This condition was staged to stage 2.</p> <p>A site specific Safety Plan identifies the process to be followed. It is supported by a Compliance Statement from the licensed demolition contractor that the plan complies with AS2601.</p> <p>DPIE and the Certifier acknowledged receipt.</p>	C	Prior to construction of Stage 2	2	<p>Condition B11 relates to demolition of entire buildings/structures Since no complete demolition is proposed in Stage 1, condition</p> <p>B11 is not required to be satisfied prior to Stage 1. No demolition of structures is proposed in Stage 3 either.</p>
Environmental Management Plan Requirements							

B12	<p>Management plans required under this consent must be prepared in accordance with relevant guidelines, and include:</p> <ul style="list-style-type: none"> (a) detailed baseline data; (b) details of: <ul style="list-style-type: none"> (i) the relevant statutory requirements (including any relevant approval, licence or lease conditions); (ii) any relevant limits or performance measures and criteria; and (iii) the specific performance indicators that are proposed to be used to judge the performance of, or guide the implementation of, the development or any management measures; (c) a description of the measures to be implemented to comply with the relevant statutory requirements, limits, or performance measures and criteria; (d) a program to monitor and report on the: <ul style="list-style-type: none"> (i) impacts and environmental performance of the development; (ii) effectiveness of the management measures set out pursuant to paragraph (c) above; (e) a contingency plan to manage any unpredicted impacts and their consequences and to ensure that ongoing impacts reduce to levels below relevant impact assessment criteria as quickly as possible; (f) a program to investigate and implement ways to improve the environmental performance of the development over time; (g) a protocol for managing and reporting any: <ul style="list-style-type: none"> (i) incident and any non-compliance (specifically including any exceedance of the impact assessment criteria and performance criteria); (ii) complaint; (iii) failure to comply with statutory requirements; and (h) a protocol for periodic review / update of the plan and any updates in response to incidents or matters of non-compliance. <p><i>Note: The Planning Secretary may waive some of these requirements if they are unnecessary or unwarranted for particular management plans</i></p>	<p>Project Environmental Management Plan 11/01/22 (CEMP)</p> <p>Traffic Management Plan Version 1 prepared by GAME Traffic and Contracting, undated (CTPMSP)</p> <p>Young Library CNVMSP 26/2/2021 prepared by Marshall Day Acoustics</p> <p>Construction Waste Management Plan Young High School 7/1/2021 (CWMSP)</p> <p>Young High School Library and Joint-use Community Facility (Main Works) Aboriginal Cultural Heritage Management Sub-Plan March 2021, prepared by Lantern Heritage (ACHMSP)</p>	<p>The CEMP suite of documents (incorporating each of the sub-plans listed in CoC B14 – B17), address items a – h of this condition.</p>	C	Prior to construction	All	Must be completed prior to any construction commencing and will cover all stages of construction.
Construction Environmental Management Plan							

B13	<p>Prior to the commencement of construction, the Applicant must submit a Construction Environmental Management Plan (CEMP) to the Certifying Authority and provide a copy to the Planning Secretary. The CEMP must include, but not be limited to, the following:</p> <p>(a) details of:</p> <ul style="list-style-type: none"> (i) hours of work; (ii) 24-hour contact details of site manager; (iii) management of dust and odour to protect the amenity of the neighbourhood; (iv) stormwater control and discharge; (v) measures to ensure that sediment and other materials are not tracked onto the roadway by vehicles leaving the site; (vi) groundwater management plan including measures to prevent groundwater contamination; (vii) external lighting in compliance with AS 4282-2019 Control of the obtrusive effects of outdoor lighting; (viii) community consultation and complaints handling; <p>(b) Construction Traffic and Pedestrian Management Sub-Plan (see condition B14);</p> <p>(c) Construction Noise and Vibration Management Sub-Plan (see condition B15);</p> <p>(d) Construction Waste Management Sub-Plan (see condition B16);</p> <p>(e) Aboriginal Cultural Heritage Management Sub-Plan (see condition B17);</p> <p>(f) an unexpected finds protocol for contamination and associated communications procedure;</p> <p>(g) an unexpected finds protocol for Aboriginal and non-Aboriginal heritage and associated communications procedure; and</p> <p>(h) waste classification (for materials to be removed) and validation (for materials to remain) be undertaken to confirm the contamination status in these areas of the site.</p>	<p>Project Environmental Management Plan 11/01/22 (CEMP)</p> <p>Traffic Management Plan Version 1 prepared by GAME Traffic and Contracting, undated (CTPMSP)</p> <p>Young Library CNVMSP 26/2/2021 prepared by Marshall Day Acoustics</p> <p>Construction Waste Management Plan Young High School 7/1/2021 (CWMSP)</p> <p>Young High School Library and Joint-use Community Facility (Main Works) Aboriginal Cultural Heritage Management Sub-Plan March 2021, prepared by Lantern Heritage (ACHMSP)</p> <p>Letter SINSW to DPIE, 12/01/22</p> <p>Email GHD to Certifier, 13/01/22</p>	<p>The CEMP was prepared, and it addresses requirements a-g of this condition, noting the observation from the first Independent Audit. The unexpected finds procedure and CEMP was updated and resubmitted to the Department and Certifier.</p>	C	Prior to construction	All	<p>Must be completed prior to any construction commencing. Will be submitted prior to Stage 1 and will remain in place for the entire construction phase (i.e. through stage 1 and stage 2 and Stage 3)</p>
B14	<p>The Construction Traffic and Pedestrian Management Sub-Plan (CTPMSP) must be prepared to achieve the objective of ensuring safety and efficiency of the road network and address, but not be limited to, the following:</p> <p>(a) be prepared by a suitably qualified and experienced person(s);</p> <p>(b) be prepared in consultation with Council and TfNSW;</p> <p>(c) detail the measures that are to be implemented to ensure road safety and network efficiency during construction in consideration of potential impacts on general traffic, cyclists and pedestrians and bus services; and</p> <p>(d) detail heavy vehicle routes, access and parking arrangements.</p>	<p>Traffic Management Plan Version 1 prepared by GAME Traffic and Contracting, undated (CTPMSP)</p> <p>Letter, SINSW to Council, 18/03/21</p> <p>Consultation form showing chain of consultation with TfNSW, 04/03/21 – 23/03/21</p>	<p>The CTPMSP was prepared, and it addresses items a-d of this condition.</p>	C	Prior to construction	All	<p>Must be completed prior to any construction commencing. Will be submitted prior to Stage 1 and will remain in place for the entire construction phase (i.e. through stage 1 and stage 2 and Stage 3)</p>

B15	<p>The Construction Noise and Vibration Management Sub-Plan must address, but not be limited to, the following:</p> <ul style="list-style-type: none"> (a) be prepared by a suitably qualified and experienced noise expert; (b) describe procedures for achieving the noise management levels in EPA's Interim Construction Noise Guideline (DECC, 2009); (c) describe the measures to be implemented to manage high noise generating works such as piling, in close proximity to sensitive receivers; (d) include strategies that have been developed with the community for managing high noise generating works; (e) describe the community consultation undertaken to develop the strategies in condition B15(d); (f) include a complaints management system that would be implemented for the duration of the construction; and (g) include a program to monitor and report on the impacts and environmental performance of the development and the effectiveness of the management measures in accordance with condition B12(d). 	Young Library CNVMSP 26/2/2021 prepared by Marshall Day Acoustics	The CNVMSP was prepared, and it addresses items a-g of this condition. Consultation was undertaken after preparation (refer to the first Independent Audit Report for details) and the consultation did not result in any update to the CNVMSP.	C	Prior to construction	All	Must be completed prior to any construction commencing. Will be submitted prior to Stage 1 and will remain in place for the entire construction phase (i.e. through stage 1 and stage 2 and Stage 3)
B16	<p>The Construction Waste Management Sub-Plan (CWMSP) must address, but not be limited to, the following:</p> <ul style="list-style-type: none"> (a) detail the quantities of each waste type generated during construction and the proposed reuse, recycling and disposal locations; and (b) removal of hazardous materials, particularly the method of containment and control of emission of fibres to the air, and disposal at an approved waste disposal facility in accordance with the requirements of the relevant legislation, codes, standards and guidelines, prior to the commencement of construction. 	Construction Waste Management Plan Young High School 7/1/2021 (CWMSP)	The CWMSP was prepared, and it addresses most of items a-b of this condition.	C	Prior to construction	All	Must be completed prior to any construction commencing. Will be submitted prior to Stage 1 and will remain in place for the entire construction phase (i.e. through stage 1 and stage 2 and Stage 3)
B17	<p>The Aboriginal Cultural Heritage Management Sub-Plan (ACHMSP) must address, but not be limited to, the following:</p> <ul style="list-style-type: none"> (a) be prepared by a suitably qualified and experienced expert in consultation with the Registered Aboriginal Parties to determine specific requirements and management measures to be used on site during construction, including protection of any objects or items in perpetuity; (b) be submitted to the satisfaction of the Planning Secretary prior to construction of any part of the development; (c) provide a methodology for the salvage excavation program for the Hilltops Aboriginal Artefact site; (d) describe how additional areas will be assessed if works are to occur in areas identified as requiring further investigation; (e) outline the long-term management for Aboriginal objects retrieved as part of archaeological investigations; and (f) describe the measures to protect the Reconciliation Tree in perpetuity; 	<p>Young High School Library and Joint-use Community Facility (Main Works) Aboriginal Cultural Heritage Management Sub-Plan March 2021, prepared by Lantern Heritage (ACHMSP)</p> <p>Email DPIE to SINSW, 05/05/21</p>	The ACHMSP was prepared in accordance with requirements a-f of this condition. The ACHMSP was approved by the Department on 05/05/21.	C	Prior to construction	All	Must be completed prior to any construction commencing. Will be submitted prior to Stage 1 and will remain in place for the entire construction phase (i.e. through stage 1 and stage 2 and Stage 3)

B18	<p>A Driver Code of Conduct must be prepared and communicated by the Applicant to heavy vehicle drivers and must address the following:</p> <p>(a) minimise the impacts of earthworks and construction on the local and regional road network;</p> <p>(b) minimise conflicts with other road users;</p> <p>(c) minimise road traffic noise; and</p> <p>(d) ensure truck drivers use specified routes.</p>	<p>Site specific induction (no date)</p> <p>Email Joss to subcontractors 26/05/21</p>	<p>The induction includes a driver code of conduct. This was distributed to the drivers on 26/05/21</p>	C	Condition Satisfied and to be enforced during construction.		
Soil and Water							
B19	<p>Prior to the commencement of construction, erosion and sediment controls must be installed and maintained, as a minimum, in accordance with the publication Managing Urban Stormwater: Soils & Construction (4th edition, Landcom 2004) commonly referred to as the ‘Blue Book’.</p>	<p>Site inspection 19/01/22</p> <p>Concept erosion and sediment control plan drawings, C32.01, C32.11.</p>	<p>Erosion and sediment controls were sighted during the site inspection. Controls were considered consistent with the Blue Book. The arrangement was consistent with the concept erosion and sediment control plan.</p>	C	<p>Prior to construction</p>	<p>All</p>	<p>Must be completed prior to any construction commencing</p>
B20	<p>Prior to the commencement of construction, the Applicant must design an operational stormwater management system for the development and submit it to the Certifying Authority. The system must:</p> <p>(a) be designed by a suitably qualified and experienced person(s);</p> <p>(b) be designed in consultation with and to the satisfaction of Council;</p> <p>(c) be generally in accordance with the conceptual design in the EIS;</p> <p>(d) be in accordance with applicable Australian Standards;</p> <p>(e) ensure that the system capacity has been designed in accordance with Australian Rainfall and Runoff (Engineers Australia, 2016) and Managing Urban Stormwater: Council Handbook (EPA, 1997) guidelines;</p> <p>(f) divert existing clean surface water around operational areas of the site; and</p> <p>(g) include details of all on-site retention/detention and water quality treatment systems are to be individually signposted in accordance with Council’s Stormwater and Water Efficiency for Development Technical Manual.</p>	<p>Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21</p> <p>Letter DPIE to SINSW, 24/09/21</p> <p>Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC04, Stage 2)</p> <p>Northrop certificate of design compliance 29/10/21</p> <p>Email Council to GHD, 18/08/21</p>	<p>The stormwater management plan was prepared in accordance with requirements a-g of this condition.</p>	C	<p>Prior to commencement of Stage 2 works. All Stage 1 comprises only internal refurbishment works to Block EE and does not contain any works regarding the stormwater system. All stormwater works are contained within Stage 2.</p>	<p>Prior to commencement of Stage 2 works. All Stage 1 comprises only internal refurbishment works to Block EE and does not contain any works regarding the stormwater system. All stormwater works are contained within Stage 2.</p>	<p>Prior to commencement of Stage 2 works. All Stage 1 comprises only internal refurbishment works to Block EE and does not contain any works regarding the stormwater system. All stormwater works are contained within Stage 2.</p>
Construction Parking							
B21	<p>Prior to the commencement of construction, the Applicant must provide sufficient parking facilities on-site, including for heavy vehicles and for site personnel, to ensure that construction traffic associated with the development does not utilise public and residential streets or public parking facilities.</p>	<p>Site inspection 14/01/22</p> <p>Construction Worker Transport Strategy, 09/03/21, Joss</p>	<p>The Construction Worker Transportation Strategy identifies parking on site. Space available is sufficient for the current works.</p> <p>The Auditor notes that he went to park on the street and was directed by the Project to inside the site.</p>	C	Condition satisfied 9 March 2021 - will cover all stages of works		
Archaeological Salvage – Historic Archaeology							

B22	<p>Prior to the commencement of construction, historical archaeological investigations must be undertaken by a suitably qualified and experienced historical archaeologist in accordance with:</p> <p>(a) Heritage Council's Excavation Director Criteria for the excavation of State significant historical archaeological sites; and</p> <p>(b) the Excavation Methodology in section 8 of the Historical Archaeological Assessment & Research Design Report, prepared by GML at Appendix J of the EIS.</p>	<p>Site inspection 26/05/21</p> <p>CV, Beck Parkes, Lantern Heritage</p> <p>Young High School Community Facility Preliminary Archaeological Salvage Report, Lantern Heritage12/04/21</p>	<p>Beck Parkes was nominated as the Excavation Director. Beck satisfies the criteria.</p> <p>Archaeological investigations commenced prior to construction in accordance with the excavation methodology. The Staging report enabled commencement of construction of Block EE prior to its completion.</p>	C	Prior to commencement of Stage 2 works	2	<p>Stage 1 comprises only internal refurbishment works to Block EE. All ground disturbing works are contained within Stage 2. Will cover the relevant areas for Stage 3 also.</p>
-----	---	--	--	---	--	---	---

B23	During the excavation works required by condition B22 should archaeological deposits and substantially intact evidence be found, notification under section 146 of the Heritage Act 1977 is required and a design review process must be undertaken with the Heritage Council to achieve the best outcomes for managing State significant archaeology at the site.	<p>Section 146 application, 23/04/21</p> <p>Letter SINSW to Heritage NSW, 23/04/21</p> <p>Young High School Community Facility Preliminary Archaeological Salvage Report, Lantern Heritage 12/04/21</p> <p>Young High School Library and Joint-use Community Facility – Addendum to the GML Historical Archaeological Assessment and Research Design, 24/08/21</p> <p>Letter SINSW to DPIE 31/08/21 and associated attachments (application to recommence works)</p> <p>Letter DPIE to SINSW, 21/09/21 (</p> <p>Email SINSW to Heritage NSW, 18/10/21 (request to finalise consultation program)</p> <p>Email from Heritage NSW to SINSW, 03/11/21 (agreement to consultation program).</p> <p>Letter SINSW to DPIE, 02/12/21 (submission of consultation program to DPIE).</p> <p>Weekly Snap, Lantern 22/09/21 – 17/12/21</p> <p>Heritage salvage clearance letter, Lantern Heritage, 17/12/21 (Building NN)</p>	<p>On 23/04/21 SINSW notified Heritage NSW of a discovery of an archaeological relic.</p> <p>A Section 146 application was submitted to Heritage NSW and an addendum to the Archaeological Assessment and Research Design was prepared and implemented. Refer C25 for details.</p> <p>The weekly snaps from the archaeologists demonstrate implementation of the salvage program.</p> <p>The area subject salvage has been cleared and the archaeologist supervised trenching works at Block AA as per their recommendations.</p>	C	Prior to commencement of Stage 2 works	2	Stage 1 comprises only internal refurbishment works to Block EE. All ground disturbing works are contained within Stage 2. Will cover the relevant areas for Stage 3 also.
Landscaping							

B24	<p>Prior to the commencement of landscape works, the Applicant must prepare a revised Landscape Plan to detail and manage the revegetation and landscaping works on-site, and provide a copy to the Planning Secretary. The plan must:</p> <ul style="list-style-type: none"> (a) be prepared in consultation with the Heritage Council; (b) ensure that there is an appropriate relationship between the courthouse forecourt and landscape design considering both the Aboriginal and European heritage of the site; (c) ensure appropriate consideration of the moderate to high archaeological potential of the area to the north and east of the Courthouse is achieved; (d) detail the number, location, species, maturity and height at maturity of plants to be planted on-site; and (e) include species (trees, shrubs and groundcovers) indigenous to the local area. 	<p>Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21</p> <p>Letter DPIE to SINSW, 24/09/21</p> <p>Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC04, Stage 2)</p> <p>Letter SINSW to DPIE, 01/10/21 and supporting attachments (submission of revised Landscape Plan)</p>	<p>The Revised Landscape Plan was prepared in consultation with Heritage NSW and addresses the requirements of this condition. The Plan, with supporting information was submitted to the Department on October 2021. Landscape works have yet to commence.</p>	C	Prior to commencement of Stage 3	3	<p>All landscaping works relating to the courthouse forecourt and landscape design as per Condition B24 b) and Condition B24 c) are contained within Stage 3.</p> <p>The minor concreting works within the school quadrangle within Stage 1 are not related to the courthouse forecourt and landscape design</p>
Operational Car Parking and Service Vehicle Layout							
B25	<p>Prior to the commencement of construction, plans demonstrating compliance with the following requirements must be submitted to the Certifying Authority:</p> <ul style="list-style-type: none"> (a) a minimum of 32 on-site car parking spaces for use during operation of the development and designed in accordance with the latest versions of AS 2890.1 and AS 2890.6 to be provided in the Carrington Park carpark; (b) the swept path of the longest construction or service vehicle entering and exiting the Site in association with the new work, as well as manoeuvrability through the Site, must be in accordance with the latest version of AS 2890.2; and (c) the safety of vehicles and pedestrians accessing adjoining properties, where shared vehicle and pedestrian access occurs, is to be addressed. 	<p>Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21</p> <p>Letter DPIE to SINSW, 24/09/21</p> <p>Operational Car Park general arrangement drawings C34.02</p> <p>Traffic Impact Assessment pdc consultants, 13/09/19</p> <p>Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC04, Stage 2)</p>	<p>This condition was staged to stage 3. Operational car parking and service layout formed part of CC04 application and was verified by the Certifier through issue of CC04.</p>	C	Prior to commencement of Stage 3	3	<p>All works relating to the car park are contained within Stage 3.</p>
Public Domain Works							

B26	Prior to the commencement of any footpath or public domain works, the Applicant must consult with Council and demonstrate to the Certifying Authority that the streetscape design and treatment meets the requirements of Council, including addressing pedestrian management. The Applicant must submit documentation of approval for each stage from Council to the Certifying Authority.	<p>Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21</p> <p>Letter DPIE to SINSW, 24/09/21</p> <p>Letter Council to SINSW, 10/09/21</p> <p>Crown Certificate 1, 18/034.01/04 (Main Library, Block NN and landscaping EE and staff hub) (CC04, Stage 2)</p> <p>Modification 3, 24/12/2021</p>	<p>This condition was staged to stage 3.</p> <p>Council requested a change to the public domain design, which attracted a need to modify the consent. The modification (MOD-3) was approved by the Department on 24/12/21. The Certifier provided acceptance through CC04.</p>	C	Prior to commencement of footpath or public domain works.	3	Stage 1 comprises only internal refurbishment works to Block EE. All footpath and Public Domain Works are contained within Stage 3
Compliance Reporting							
B27	No later than two weeks before the date notified for the commencement of construction, a Compliance Monitoring and Reporting Program prepared in accordance with the Compliance Reporting Post Approval Requirements (Department 2018) must be submitted to the Planning Secretary and the Certifying Authority.	<p>Compliance Reporting and Monitoring Program, 13/04/21, Joss</p> <p>Email DPIE to SINSW, 27/04/21</p>	A Compliance Monitoring and Reporting Program was prepared and submitted prior to construction. The Department confirmed its adequacy.	C	At least 2 weeks prior to commencement of construction	1	Must be satisfied prior to any works commencing on site and will cover all stages
B28	Compliance Reports of the project must be carried out in accordance with the Compliance Reporting Post Approval Requirements (Department 2018).	<p>Compliance Report 1, Joss, 09/11/21</p> <p>Email GHD to Certifier, 10/11/21</p> <p>Letter SINSW to DPIE, 19/11/21</p> <p>DPIE post approval portal lodgement record, 19/11/21</p> <p>Letter DPIE to SINSW, 30/11/21</p>	Construction Compliance report 1 was prepared in accordance with the PAR.	C	Ongoing	All	Applies to all stages

B29	Compliance Reports of the development must be submitted to the Planning Secretary in accordance with timing outlined in the Compliance Monitoring and Reporting Program.	<p>Compliance Report 1, Joss, 09/11/21</p> <p>Email GHD to Certifier, 10/11/21</p> <p>Letter SINSW to DPIE, 19/11/21</p> <p>DPIE post approval portal lodgement record, 19/11/21</p> <p>Letter DPIE to SINSW, 30/11/21</p>	Non-compliance: Compliance Report 1 was not submitted within 6 months of commencement of construction. This non-compliance was reported in accordance A26.	NC	Ongoing	All	Applies to all stages
B30	The Applicant must make each Compliance Report publicly available 60 days after submitting it to the Planning Secretary and notify the Planning Secretary and the Certifier in writing at least seven days before this is done.	<p>Compliance Report 1, Joss, 09/11/21</p> <p>Email GHD to Certifier, 10/11/21</p> <p>Letter SINSW to DPIE, 19/11/21</p> <p>DPIE post approval portal lodgement record, 19/11/21</p> <p>Letter DPIE to SINSW, 30/11/21</p> <p>https://www.schoolinfrastructure.nsw.gov.au/projects/y/young-library.html#category-reports</p>	Construction Compliance report 1 was prepared in accordance with the PAR. It is available on the Project website.	C	Ongoing	All	Applies to all stages
B31	Notwithstanding the requirements of the Compliance Reporting Post Approval Requirements (Department 2018), the Planning Secretary may approve a request for ongoing annual operational compliance reports to be ceased, where it has been demonstrated to the Planning Secretary's satisfaction that an operational compliance report has demonstrated operational compliance.	Site inspection 14/01/22	The Project is in construction	NT	Operational	1, 4	Applies to operation
Heritage Interpretation Strategy							

B32	<p>Prior to the commencement of construction (excluding demolition and earthworks), the Applicant must submit a Heritage Interpretation Strategy to acknowledge the heritage of the site to the satisfaction of the Planning Secretary. The Strategy must:</p> <ul style="list-style-type: none"> (a) be prepared by a suitably qualified and experienced expert in consultation with the Heritage Council and Council; (b) incorporate relevant history and significance of the site including the Lambing Flat AntiChinese Riots, recognition of key buildings and landscape features; and (c) establish the key elements relevant to guiding the detailed Heritage Interpretation Plan, consistent with the NSW history syllabus. 	<p>Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21</p> <p>Letter DPIE to SINSW, 24/09/21</p> <p>Hilltops Library and Community Facility, Young High School, Heritage Interpretation Strategy, GML, July 2021</p> <p>DPIE post approval portal lodgement, 27/07/21</p> <p>Letter of approval DPIE to SINSW, 18/08/21</p>	Heritage Interpretation Strategy compliant with requirements .	C	Prior to commencement of construction for stage 2	2	<p>Stage 1 works comprise internal refurbishment and occupation of Block EE and do not relate to any interpretative elements. All interpretative elements relate to the detailed design of Block NN and the landscape design. Therefore the HIS is not required to be finalised until commencement of Stage 2 since all interpretative elements relate to Stage 2/3/4 elements.</p>
Heritage Interpretation Plan							
B33	<p>Prior to the commencement of construction (excluding demolition and earthworks), the Applicant must submit a Heritage Interpretation Plan to the satisfaction of the Planning Secretary. The plan must:</p> <ul style="list-style-type: none"> (a) be prepared by a suitably qualified and experienced expert in consultation with the Heritage Council and Council; (b) be prepared in accordance with the relevant Heritage Council of NSW Guidelines; (c) outline key results from the historical and Aboriginal archaeological investigations; (d) include provision for naming elements within the development that acknowledges the site's heritage; and (e) incorporates interpretive information into the site.(MOD-1) 						
Design Refinement							

B34	<p>Prior to the commencement of construction of the façade elements of the new Library, the design of the façade of the new Library building must be refined to reduce the visual impact of the historic Court House through a review of materials selections and colours in consultation with the Heritage Council. The final design plans for the development must incorporate any comments received from the Heritage Council and be submitted to the Planning Secretary for information. (MOD-1)</p>	<p>Staging Report Young High School Library and Joint-Use Community Facility – SSD 9671, Ethos Urban, 08/09/21</p> <p>Letter DPIE to SINSW, 24/09/21</p> <p>SINSW consultation record with associated evidence (capturing 11/11/20 Heritage NSW B34 meeting, 24/12/20 submission of design package to Heritage NSW, 28/01/21 comments received from Heritage NSW, 06/08/21 submission of revised design pack to Heritage NSW).</p> <p>Letter SINSW to DPIE 25/08/21 notifying of Design Refinement</p> <p>Email SINSW to Heritage NSW, 10/12/21 (notification of design update due to COVID constraints on procurement)</p> <p>Email Heritage NSW to SINSW, 10/12/21 (acceptance of design update due to COVID constraints on procurement)</p> <p>DPIE post approval portal lodgement record, 20/12/21 (submission of update)</p> <p>Email DPIE to SINSW, 11/01/22 (no comment on revised design submission)</p>	<p>The design of the façade elements have been developed in consultation with Heritage NSW and submitted to the Department prior to construction of the façade.</p> <p>Changes were made due to COVID constraints on material supply. This change was notified to Heritage NSW and Heritage NSW provided acceptance on the same day. The revised design was also submitted to DPIE and they provided no comment on the update.</p>	C	<p>Prior to the commencement of construction of façade elements of the new library (Block NN)</p>	2	<p>Construction of Block NN is contained in Stage 2.</p>
PART C DURING CONSTRUCTION							
Site Notice							

C1	<p>A site notice(s):</p> <p>(a) must be prominently displayed at the boundaries of the site during construction for the purposes of informing the public of project details including, but not limited to the details of the Builder, Certifier and Structural Engineer is to satisfy the following requirements;</p> <p>(b) minimum dimensions of the notice must measure 841 mm x 594 mm (A1) with any text on the notice to be a minimum of 30-point type size;</p> <p>(c) the notice is to be durable and weatherproof and is to be displayed throughout the works period;</p> <p>(d) the approved hours of work, the name of the site/ project manager, the responsible managing company (if any), its address and 24-hour contact phone number for any inquiries, including construction/ noise complaint must be displayed on the site notice; and</p> <p>(e) the notice(s) is to be mounted at eye level on the perimeter hoardings/fencing and is to state that unauthorised entry to the site is not permitted.</p>	Site inspection 19/01/22	The site notice was observed at the main entrance. The site notice identifies the content required by this condition and is in the form and position as required by this condition.	C	Ongoing	1, 2, 3	Applies to all construction stages (1, 2, 3). Sign installed already. No construction works are proposed in Stage 4.
Operation of Plant and Equipment							
C2	All construction plant and equipment used on site must be maintained in a proper and efficient condition and operated in a proper and efficient manner.	<p>Hammertech equipment induction register, current to 19/01/22.</p> <p>Hammertech induction register current to 19/01/22</p> <p>Individual induction record for excavator operator 11/01/22.</p>	<p>The equipment induction register identifies the plant, the make / model and registration, the last service date and the next service. No plant on site was overdue for a service.</p> <p>Operator verification of competencies are captured during the induction and are monitored on site.</p>	C	Ongoing	All	Applies to all stages
Demolition							
C3	Demolition work must comply with the demolition work plans required by Australian Standard AS 2601-2001 The demolition of structures (Standards Australia, 2001) and endorsed by a suitably qualified person as required by condition B11.	<p>Statement of Compliance, Byrne Demolitions (ADD2066836), 11/02/21</p> <p>Site Specific Safety Plan, Byrne Demolitions, 11/02/21</p>	A site specific Safety Plan identifies the process to be followed. It is supported by a Compliance Statement from the licensed demolition contractor that the plan complies with AS2601.	C	Ongoing	All	Applies to all stages
Construction Hours							

C4	<p>Construction, including the delivery of materials to and from the site, may only be carried out between the following hours:</p> <p>(a) between 7am and 6pm, Mondays to Fridays inclusive; and</p> <p>(b) between 8am and 1pm, Saturdays.</p> <p>No work may be carried out on Sundays or public holidays.</p>	<p>Site specific induction (online, no date)</p> <p>Hammertech induction register current to 19/01/22</p> <p>Site signage observed on site 14/01/22</p> <p>Complaints register current to 31/12/21</p>	<p>The site induction includes details from the consent relevant to the works being carried out. This includes the nature of the project, nearby receivers, parking, hours of work (normal and for high noise activities), heritage, unexpected finds. The induction includes questionnaires on certain high risk matters that needs to be completed.</p> <p>Site hours are posted on site notices.</p> <p>No complaints received during the audit period.</p>	C	Ongoing	All	Applies to all stages
C5	<p>Construction activities may be undertaken outside of the hours in condition C4 if required:</p> <p>(a) by the Police or a public authority for the delivery of vehicles, plant or materials; or</p> <p>(b) in an emergency to avoid the loss of life, damage to property or to prevent environmental harm; or</p> <p>(c) where the works are inaudible at the nearest sensitive receivers; or</p> <p>(d) where a variation is approved in advance in writing by the Planning Secretary or his nominee if appropriate justification is provided for the works.</p>	<p>Interviews with auditees 19/01/22</p> <p>Complaints register current to 31/12/21</p>	<p>No works have occurred out of standard hours.</p>	NT	Ongoing	All	Applies to all stages
C6	<p>Notification of such construction activities as referenced in condition C5 must be given to affected residents before undertaking the activities or as soon as is practical afterwards.</p>	<p>Interviews with auditees 26/05/21</p>	<p>No works have occurred out of standard hours.</p>	NT	Ongoing	All	Applies to all stages
C7	<p>Rock breaking, rock hammering, sheet piling, pile driving and similar activities may only be carried out between the following hours:</p> <p>(a) 9am to 12pm, Monday to Friday;</p> <p>(b) 2pm to 5pm Monday to Friday; and</p> <p>(c) 9am to 12pm, Saturday.</p>	<p>Site specific induction (online, no date)</p> <p>Hammertech induction register current to 19/01/22</p> <p>Site signage observed on site 14/01/22</p> <p>Complaints register current to 31/12/21</p>	<p>The site induction includes details from the consent relevant to the works being carried out. This includes the nature of the project, nearby receivers, parking, hours of work (normal and for high noise activities), heritage, unexpected finds. The induction includes questionnaires on certain high risk matters that needs to be completed.</p> <p>No rock breaking or hammering required during the audit period.</p> <p>No complaints received during the audit period.</p>	C	Ongoing	All	Applies to all stages
Implementation of Management Plans							

C8	The Applicant must carry out the construction of the development in accordance with the most recent version of the submitted CEMP (including Sub-Plans).	<p>Hammertech inspection register</p> <p>Hammertech inspection form FR194</p> <p>Hammer inspection form FR83</p> <p>Evidence referred to in Appendix B</p>	<p>Inspections are carried out at regular intervals as per the CEMP. The inspections identify key items including environmental risks and controls (noise, soils, waters, tree protection, SWMS, traffic). Deficiencies are identified, rectified and recorded.</p> <p>Evidence of further implementation sighted and presented in Appendix B.</p> <p>The auditor notes that Stage 2 construction has only recently commenced, with works to date essentially confined to heritage works and minor construction outside of the heritage exclusion area.</p>	C	Ongoing	All	Applies to all stages
Construction Traffic							
C9	All construction vehicles are to be contained wholly within the site, except if located in an approved on-street work zone, and vehicles must enter the site or an approved on-street work zone before stopping.	<p>Site specific Induction (online, no date)</p> <p>Site inspection 14/01/22</p> <p>Construction Worker Transport Strategy, 09/03/21, Joss</p>	<p>The Construction Worker Transportation Strategy identifies parking on site. Space available is sufficient for the current works.</p> <p>The Auditor notes that he went to park on the street and was directed by the Project to inside the site.</p>	C	Ongoing	All	Applies to all stages
Hoarding Requirements							
C10	<p>The following hoarding requirements must be complied with:</p> <p>(a) no third-party advertising is permitted to be displayed on the subject hoarding/ fencing; and</p> <p>(b) the construction site manager must be responsible for the removal of all graffiti from any construction hoardings or the like within the construction area within 48 hours of its application.</p>	Site inspection 14/01/22	There was no graffiti or advertising observed.	C	Ongoing	All	Applies to all stages
No Obstruction of Public Way							
C11	The public way (outside of any approved construction works zone) must not be obstructed by any materials, vehicles, refuse, skips or the like, under any circumstances.	Site inspection 14/01/22	There were no obstructions observed.	C	Ongoing	All	Applies to all stages
Construction Noise Limits							

C12	The development must be constructed to achieve the construction noise management levels detailed in the Interim Construction Noise Guideline (DECC, 2009). All feasible and reasonable noise mitigation measures must be implemented and any activities that could exceed the construction noise management levels must be identified and managed in accordance with the management and mitigation measures identified in the approved Construction Noise and Vibration Management Plan.	<p>Site specific induction (online, no date)</p> <p>Hammertech induction register current to 19/01/22</p> <p>Site inspection 14/01/22</p> <p>Complaints register current to 31/12/21</p>	<p>The site induction includes details from the consent relevant to the works being carried out. This includes the nature of the project, nearby receivers, hours of work (normal and for high noise activities). The induction includes questionnaires on certain high risk matters that needs to be completed.</p> <p>The digger observed working did not have its reverse beacon operating to reduce noise.</p> <p>Non-compliance: The CNVMSP requires localized barriers and site hoarding to be installed. No local noise barriers have been installed. No hoarding of the site boundary is in place. Note this non-compliance was identified in the first Independent Audit and has yet to be addressed.</p>	NC	Ongoing	All	Applies to all stages
C13	The Applicant must ensure construction vehicles (including concrete agitator trucks) do not arrive at the site or surrounding residential precincts outside of the construction hours of work outlined under condition C4.	<p>Site specific induction (online, no date)</p> <p>Hammertech induction register current to 19/01/22</p> <p>Site signage observed on site 14/01/22</p> <p>Complaints register current to 31/12/21</p>	<p>The site induction includes details from the consent relevant to the works being carried out. This includes the nature of the project, nearby receivers, parking, hours of work (normal and for high noise activities), heritage, unexpected finds. The induction includes questionnaires on certain high risk matters that needs to be completed.</p> <p>Site hours are posted on site notices.</p> <p>Limited deliveries have occurred to date and these have been on request. There has not been a need for all day deliveries.</p> <p>No complaints received during the audit period.</p>	C	Ongoing	All	Applies to all stages

C14	The Applicant must implement, where practicable and without compromising the safety of construction staff or members of the public, the use of 'quackers' to ensure noise impacts on surrounding noise sensitive receivers are minimised.	Interview with auditees 19/01/22 Site inspection 14/01/22 Complaints register current to 31/12/21	Observation: 3 pieces of mobile plant had tonal beepers fitted. The auditees advise that due to the regional location of the project, sourcing subcontractors that have quackers fitted as standard has not been possible. Given there have been no complaints received to date the Auditor does not consider this to be an issue at this time. This will be assessed again in future audit periods.	C	Ongoing	All	Applies to all stages
Vibration Criteria							
C15	Vibration caused by construction at any residence or structure outside the site must be limited to: (a) for structural damage, the latest version of DIN 4150-3 (1992-02) Structural vibration - Effects of vibration on structures (German Institute for Standardisation, 1999); and (b) for human exposure, the acceptable vibration values set out in the Environmental Noise Management Assessing Vibration: a technical guideline (DEC, 2006) (as may be updated or replaced from time to time).	Site inspection 14/01/22	There are no vibration intensive works present on site as yet.	C	Ongoing	All	Applies to all stages
C16	Vibratory compactors must not be used closer than 30 metres from residential buildings unless vibration monitoring confirms compliance with the vibration criteria specified in condition C15.	Site inspection 14/01/22	The nearest receiver is approximately 40m from the external boundary. There are no vibration intensive works present on site as yet.	NT	Ongoing	All	Applies to all stages
C17	The limits in conditions C15 and C16 apply unless otherwise outlined in a Construction Noise and Vibration Management Plan, approved as part of the CEMP required by condition B15 of this consent.	Young Library CNVMSP 26/2/2021 prepared by Marshall Day Acoustics	The CNVMSP does not establish other criteria or processes.	NT	Ongoing	All	Applies to all stages
Tree Protection							

C18	<p>For the duration of the construction works:</p> <p>(a) street trees must not be trimmed or removed unless it forms a part of this development consent or prior written approval from Council is obtained or is required in an emergency to avoid the loss of life or damage to property;</p> <p>(b) all street trees immediately adjacent to the approved disturbance area / property boundary/ies must be protected at all times during construction in accordance with Council's tree protection requirements. Any street tree, which is damaged or removed during construction due to an emergency, must be replaced, to the satisfaction of Council;</p> <p>(c) all trees on the site that are not approved for removal must be suitably protected during construction;</p> <p>(d) the Reconciliation Tree must be protected in accordance with the ACHMSP.</p> <p>(e) if access to the area within any protective barrier is required during the works, it must be carried out under the supervision of a qualified arborist. Alternative tree protection measures must be installed, as required. The removal of tree protection measures, following completion of the works, must be carried out under the supervision of a qualified arborist and must avoid both direct mechanical injury to the structure of the tree and soil compaction within the canopy or the limit of the former protective fencing, whichever is the greater.</p>	<p>Site inspection 14/01/22</p> <p>Interview with auditees 19/01/22</p> <p>YHS_Independent Audit 2_Request for Information_Response, 27/01/22</p> <p>Letter Hilltop Vegetation Services to Joss (no date).</p>	<p>No street trees have been trimmed or removed.</p> <p>The site is fenced.</p> <p>No works are extending beyond the fence line.</p> <p>The Reconciliation Tree is external to the site.</p> <p>Non-compliance: The tree adjacent to the library (Tree 42) was previously surrounded by concrete pavement which was approved as part of this SSD to be removed. Tree 42 was not protected during the site inspection.</p> <p>Arborist advice was received which states: 'Joss Construction have implemented a sufficient Tree Protection Zone and other control measures prior to my arrival onsite. I do note that the works documented to occur in the region of the tree do pose threat to the tree. It should be noted now that the contractor's utmost care may not be sufficient for the trees survival given the amount of disturbance documented and approved that is to occur to the area'.</p>	NC	Ongoing	All	Applies to all stages
Air Quality							
C19	<p>The Applicant must take all reasonable steps to minimise dust generated during all works authorised by this consent.</p>	<p>Site inspection 14/01/22</p> <p>Site photos 02/02/21</p> <p>Email, SINSW to GHD, 09/06/21</p>	<p>Ground disturbance works are limited.</p> <p>Water connection points are installed.</p> <p>Rock has been placed on the internal haul road.</p> <p>The potential for dust on site is negligible.</p> <p>Site fencing on the external boundary (i.e.: not adjoining the existing school) is fitted with shade cloth.</p>	C	Ongoing	All	Applies to all stages

C20	During construction, the Applicant must ensure that: (a) exposed surfaces and stockpiles are suppressed by regular watering; (b) all trucks entering or leaving the site with loads have their loads covered; (c) trucks associated with the development do not track dirt onto the public road network; (d) public roads used by these trucks are kept clean; and (e) land stabilisation works are carried out progressively on site to minimise exposed surfaces.	Site inspection 14/01/22 Site photos 02/02/21	Ground disturbance works are limited. A watertank with hose and pump is available for use as required. There has been no spoil haulage to date. The internal haul road is stabilized with rock and the access way is sealed. No material tracking is observed. There is no opportunity for land stabilization as construction is in its infancy.	C	Ongoing	All	Applies to all stages
Erosion and Sediment Control							
C21	All erosion and sediment control measures must be effectively implemented and maintained at or above design capacity for the duration of the construction works and until such time as all ground disturbed by the works have been stabilised and rehabilitated so that it no longer acts as a source of sediment. Erosion and sediment control techniques, as a minimum, are to be in accordance with the publication Managing Urban Stormwater: Soils & Construction (4th edition, Landcom, 2004) commonly referred to as the 'Blue Book'.	Site inspection 19/01/22 Concept erosion and sediment control plan drawings, C32.01, C32.11.	Erosion and sediment controls were sighted during the site inspection. Controls were considered consistent with the Blue Book. The arrangement was consistent with the concept erosion and sediment control plan.	C	Ongoing	All	Applies to all stages
Imported Soil							
C23	The Applicant must: (a) ensure that only VENM, ENM, or other material approved in writing by EPA is brought onto the site; (b) keep accurate records of the volume and type of fill to be used; and (c) make these records available to the Certifier upon request.	Interview with auditees 19/01/22 VENM statements x 2, Tegra, 01/06/21	There was a small amount of gravel has been brought on site by the plumber for trenching backfill. This has been supported with VENM statements for the quarried material. No fill has been imported during the current audit period.	C	Ongoing	All	Applies to all stages
Disposal of Seepage and Stormwater							
C23	Adequate provisions must be made to collect and discharge stormwater drainage during construction of the building to the satisfaction of the principal Certifier. The prior written approval of Council must be obtained to connect or discharge site stormwater to Council's stormwater drainage system or street gutter.	Site inspection 14/01/22 Interview with auditees 19/01/22	The site is such that stormwater is not being collected. No pumping required to date.	NT	Ongoing	All	Applies to all stages
Unexpected Finds Protocol – Aboriginal Heritage							
C24	In the event that surface disturbance identifies a new Aboriginal object, all works must halt in the immediate area to prevent any further impacts to the object(s). A suitably qualified archaeologist and the registered Aboriginal representatives must be contacted to determine the significance of the objects. The site is to be registered in the Aboriginal Heritage Information Management System (AHIMS) which is managed by EES Group and the management outcome for the site included in the information provided to AHIMS. The Applicant must consult with the Aboriginal community representatives, the archaeologists and EES Group to develop and implement management strategies for all objects/sites. Works shall only recommence with the written approval of EES Group.	Interview with auditees 19/01/22	No unexpected finds to date. Refer response to C25 re historic archaeology.	NT	Ongoing	All	Applies to all stages

Unexpected Finds Protocol – Historic Heritage							
C25	<p>If any unexpected archaeological relics (including but not limited to prisoner transfer tunnels or similar / associated features) are uncovered during the work, then all works must cease immediately in that area and the Heritage Council contacted. Depending on the possible significance of the relics, an archaeological assessment and management strategy may be required before further works can continue in that area. Works may only recommence with the written approval of the Heritage Council (or delegate) and with the written approval of the Planning Secretary.</p>	<p>Young High School Library and Joint-use Community Facility – Addendum to the GML Historical Archaeological Assessment and Research Design, 24/08/21</p> <p>Letter SINSW to DPIE 31/08/21 and associated attachments (application to recommence works)</p> <p>Letter DPIE to SINSW, 21/09/21 (</p> <p>Email SINSW to Heritage NSW, 18/10/21 (request to finalise consultation program)</p> <p>Email from Heritage NSW to SINSW, 03/11/21 (agreement to consultation program).</p> <p>Letter SINSW to DPIE, 02/12/21 (submission of consultation program to DPIE).</p> <p>Weekly Snap, Lantern 22/09/21 – 17/12/21</p> <p>Heritage salvage clearance letter, Lantern Heritage, 17/12/21 (Building NN)</p> <p>Email DPE to SINSW, 16/12/21 and 10/02/22 (DPE no further comments on the matter)</p>	<p>Lantern Heritage Addendum to the GML Historical Archaeological Assessment concluded that archaeological salvage of artefacts will be followed by zoning and SINSW taking custody of the entire artefact assemblage.</p> <p>SINSW applied to recommence works on site. On 21/09/21 the Department approved the recommencement of works on site in subject to compliance with the Addendum to the GML Historical Archaeological Assessment and Research Design and that within one month of recommencement consultation on the archaeological program be reported upon and approved by the Department.</p> <p>Also an interim report submission is required within 1 month of excavation and a final report within 12 months of completion. This is expected to be submitted in February 2022.</p> <p>The weekly snaps from the archaeologists demonstrate implementation of the salvage program.</p> <p>The area subject salvage has been cleared and the archaeologist supervised trenching works at Block AA as per their recommendations</p> <p>The Department had no further comments on the matter and consider the matter closed.</p>	C	Ongoing	All	Applies to all stages
Waste Storage and Processing							

C26	All waste generated during construction must be secured and maintained within designated waste storage areas at all times and must not leave the site onto neighbouring public or private properties.	Site inspection 19/01/22	All waste on site is held securely in skips. No waste was observed out of designated areas or beyond the site.	C	Ongoing	All	Applies to all stages
C27	All waste generated during construction must be assessed, classified and managed in accordance with the Waste Classification Guidelines Part 1: Classifying Waste (EPA, 2014).	Young High School Waste Register current to 22/01/22, Joss ENM Classification Report, EnviroScience, 24/12/21	General building and demolition waste, fill, and grease trap waste had been removed from site to date. These materials are pre-classified as General Solid Waste, Liquid Waste respectively under the Waste Classification Guidelines. Material below the archaeological salvage plane has been classified as ENM and is still held on site. The waste register identifies materials sent off site.	C	Ongoing	All	Applies to all stages
C28	The Applicant must ensure that concrete waste and rinse water are not disposed of on the site and are prevented from entering any natural or artificial watercourse.	Site inspection 14/01/22	A small amount of concrete was being poured during the inspection. Excess concrete is sent back to the depot. Minor amounts left over from screeding is used for temporary pathways. No issues observed.	C	Ongoing	All	Applies to all stages
C29	The Applicant must record the quantities of each waste type generated during construction and the proposed reuse, recycling and disposal locations for the duration of construction.	Hilltop Council Tip Dockets (numerous) Young High School Waste Register current to 22/01/22, Joss ENM Classification Report, EnviroScience, 24/12/21 220121 GIT Waste Receipt - Smallmon Bros	The Waste Register identifies the quantities and types of materials disposed of. Refer CoC C27. Solid waste is being directed to Hilltops Council Landfill. Liquid waste was directed to Hilltop Council septic ponds.	C	Ongoing	All	Applies to all stages
C30	The Applicant must ensure that the removal of hazardous materials, particularly the method of containment and control of emission of fibres to the air, and disposal at an approved waste disposal facility is in accordance with the requirements of the relevant legislation, codes standards and guidelines.	Interview with auditees 19/01/22	Asbestos clearance was provided in the first audit period. No asbestos works were required for the current audit period.	C	Ongoing	All	Applies to all stages
Outdoor Lighting							

C31	The Applicant must ensure that all external lighting is constructed and maintained in accordance with AS 4282-2019 Control of the obtrusive effects of outdoor lighting.	Site inspection 14/01/22 Interview with auditees 19/01/22 Complaints register current to 31/12/21	There is no external lighting. Office lights are switched off at night.	C	Ongoing	All	Applies to all stages
Independent Environmental Audit							
C32	Proposed independent auditors must be agreed to in writing by the Planning Secretary prior to the preparation of an Independent Audit Program or commencement of an Independent Audit.	Letter DPIE to SINSW, 24/09/21	WolfPeak were approved by the Department prior to preparing the audit program or the audit.	C	Prior to preparation of independent audit program or commencement of independent audit.	All	Applies to all stages
C33	Prior to the commencement of construction, an Independent Audit Program prepared in accordance with the Independent Audit Post Approval Requirements (Department 2018), as amended by condition C34, must be submitted to the Planning Secretary and the Certifier.	Young High School Library – SSD 9671, Independent Audit Program, WolfPeak, 26/04/21 Email GHD to Certifier, 28/04/21 DPIE post approval portal lodgement 28/04/21	The audit program was prepared and submitted to the relevant parties prior to construction.	C	Prior to commencement of construction	1	Must be completed prior to works commencing.
C34	Table 1 of the Independent Audit Post Approval Requirements (Department 2018) is amended so that the frequency of audits required in the construction phase is: (a) An initial construction Independent Audit must be undertaken within eight weeks of the notified commencement date of construction; and (b) A subsequent Independent Audit of construction must be undertaken no later than six months from the date of the initial construction Independent Audit.	Young High School Library – SSD 9671, Independent Audit Program, WolfPeak, 26/04/21	The frequencies stated are included in the program and are being implemented.	C	Ongoing	All	Applies to all stages
C35	The Planning Secretary may require the initial and subsequent Independent Audits to be undertaken at different times to those specified above, upon giving at least four weeks notice to the applicant of the date upon which the audit must be commenced.	Letter DPIE to SINSW, 04/11/21	The Department approved the delay of the second Independent Audit due to delays caused by heritage salvage. This second Independent Audit is due to the Department by 18/02/22.	C	Ongoing	All	Applies to all stages
C36	Independent Audits of the development must be carried out in accordance with: (a) the Independent Audit Program submitted to the Planning Secretary and the Certifier under condition C33 of this consent; and (b) the requirements for an Independent Audit Methodology and Independent Audit Report in the Independent Audit Post Approval Requirements (Department 2018).	Independent Audit No. 1, WolfPeak, 14/07/21 Letter DPIE to SINSW, 23/07/21	The Audit has been conducted in accordance with the IAPAR and the audit program.	C	Ongoing	All	Applies to all stages

C37	In accordance with the specific requirements in the Independent Audit Post Approval Requirements (Department 2018), the Applicant must: (a) review and respond to each Independent Audit Report prepared under condition C36 of this consent; (b) submit the response to the Planning Secretary and the Certifier; and (c) make each Independent Audit Report and response to it publicly available 60 days after submission to the Planning Secretary and notify the Planning Secretary and the Certifier in writing at least seven days before this is done.	Independent Audit No. 1, WolfPeak, 14/07/21 Letter, SINSW to DPIE, 21/07/21 https://www.schoolinfrastructure.nsw.gov.au/projects/y/young-library.html#category-reports Email GHD to Certifier, 21/07/21	SINSW reviewed the first Independent Audit and submitted the Report along with its response to the Department. Notification of publication was made at the same time.	C	Ongoing	All	Applies to all stages
C38	Independent Audit Reports and the Applicant's response to audit findings must be submitted to the Department within 21 days of the date referenced in the Independent Audit Program, unless otherwise agreed by the Planning Secretary.	Letter SINSW to DPIE 23/04/21 (notification of commencement) Young High School Library – SSD 9671, Independent Audit Program, WolfPeak, 26/04/21 Letter, SINSW to DPIE, 21/07/21 (submission of Audit Report and Response)	Submission was made 21 days from the timing specified in the Audit Program.	C	Ongoing	All	Applies to all stages
C39	Notwithstanding the requirements of the Independent Audit Post Approval Requirements (Department 2018), the Planning Secretary may approve a request for ongoing annual operational audits to be ceased, where it has been demonstrated to the Planning Secretary's satisfaction that an audit has demonstrated operational compliance	-	The project is in construction.	NT	Ongoing	All	Applies to all stages
PART D PRIOR TO COMMENCEMENT OF OPERATION -							
Notification of Occupation							
D1	At least one month before commencement of operation, the date of commencement of the operation of the development must be notified to the Planning Secretary in writing. If the operation of the development is to be staged, the Planning Secretary must be notified in writing at least one month before the commencement of each stage, of the date of commencement and the development to be carried out in that stage.				Prior to occupation of Stage 1 and Stage 4	1, 4	Occupation is only proposed in Stage 1 and Stage 4. Stages 2 and 3 only contain construction
External Walls and Cladding							

D2	Prior to commencement of operation, the Applicant must provide the Certifier with documented evidence that the products and systems used in the construction of external walls including finishes and claddings such as synthetic or aluminium composite panels comply with the requirements of the BCA.				Prior to stage 4	4	No external walls or cladding proposed in Stage 1. No operation proposed in Stages 2 and 3. Stage 4 relates to operation of the elements with external walls and cladding.
D3	The Applicant must provide a copy of the documentation given to the Certifier to the Planning Secretary within seven days after the Certifier accepts it.				Prior to stage 4	4	No external walls or cladding proposed in Stage 1. No operation proposed in Stages 2 and 3. Stage 4 relates to operation of the elements with external walls and cladding.
Post-construction Dilapidation Report							
D4	<p>Prior to commencement of operation, the Applicant must engage a suitably qualified person to prepare a post-construction dilapidation report at the completion of construction. This report is:</p> <ul style="list-style-type: none"> a) to ascertain whether the construction created any structural damage to adjoining buildings or infrastructure; b) to be submitted to the Certifier. In ascertaining whether adverse structural damage has occurred to adjoining buildings or infrastructure, the Certifier must: <ul style="list-style-type: none"> i) compare the post-construction dilapidation report with the pre-construction dilapidation report required by these conditions; and ii) have written confirmation from the relevant authority that there is no adverse structural damage to their infrastructure and roads. c) to be forwarded to Council. 				Prior to stage 4	4	Required prior to Stage 4. The postconstruction dilapidation report needs to be carried out after ALL works are complete, otherwise there would be opportunity for further damage to occur during further construction activities. Therefore the dilapidation report will be completed after occupation of Stage 4 and will cover works in all stages (1, 2, 3).
Protection of Public Infrastructure							

D5	Unless the Applicant and the applicable authority agree otherwise, the Applicant must: (a) repair, or pay the full costs associated with repairing, any public infrastructure that is damaged by carrying out the development; and (b) relocate, or pay the full costs associated with relocating any infrastructure that needs to be relocated as a result of the development. <i>Note: This condition does not apply to any damage to roads caused as a result of general road usage.</i>				Ongoing	All	Applies to all stages
Utilities and Services							
D6	Prior to commencement of operation, a compliance certificate under the section 307 of the Water Management Act 2000 must be obtained from Council and submitted to the Certifying Authority				Prior to stage 4	4	No new water connections proposed in Stage 1. Stage 2 and 3 do not include occupation/operation. Required for Stage 4 which relates to occupation of the new library and other components.
Roadworks and Access							
D7	Prior to the commencement of operation, the Applicant must prepare a final list of mitigation measures to address the existing road safety issues identified in the Road Safety Audit in the EIS to be reviewed by the Local Traffic Advisory Committee. In preparing the final list of mitigation measures, the Applicant is to give specific consideration to construction of pedestrian crossing in Ripon Street to the satisfaction of Council and TfNSW(RMS).				Prior to stage 4	4	The road safety measures relate primarily the Block NN. Block NN will be occupied in Stage 4. Therefore not relevant for Stages 1-3
Works as Executed Plans							
D8	Prior to the commencement of operation, works-as-executed drawings signed by a registered surveyor demonstrating that the stormwater drainage and finished ground levels have been constructed as approved, must be submitted to the Certifying Authority.				Prior to stage 4	4	Required prior to Stage 4. Stage 1 works are internal and do not include any stormwater works. No occupation is proposed in Stage 2 and 3. Therefore only relevant to Stage 4.
Green Travel Plan							

D9	<p>Prior to the commencement of operation, a Green Travel Plan (GTP), must be submitted to the satisfaction of the Planning Secretary to promote the use of active and sustainable transport modes. The plan must:</p> <p>(a) be prepared by a suitably qualified traffic consultant in consultation with Council and TfNSW(RMS) based on the draft Green Travel Plan in the EIS;</p> <p>(b) include the formation of a working party to facilitate transport outcomes and advocate for a public transport service to connect the town centre and other services to the library;</p> <p>(c) include objectives and modes share targets (i.e. site and land use specific, measurable and achievable and timeframes for implementation) to define the direction and purpose of the GTP;</p> <p>(d) include specific tools and actions to help achieve the objectives and mode share targets;</p> <p>(e) include measures to promote and support the implementation of the plan, including financial and human resource requirements, roles and responsibilities for relevant employees involved in the implementation of the GTP; and</p> <p>(f) include details regarding the methodology and monitoring/review program to measure the effectiveness of the objectives and mode share targets of the GTP, including the frequency of monitoring and the requirement for travel surveys to identify travel behaviours of users of the development.</p>				Prior to stage 4	4	Stage 1 does not relate to the new library building. The GTP relates primarily to the new library building which includes EOT, as well as access for school students/teachers and the public. Stage 2 and 3 do not include operation. Therefore, the GTP is relevant to Stage 4 (when the library will be occupied).
Car Parking Arrangements							
D10	<p>Prior to the commencement of operation or other timeframe agreed in writing by the Planning Secretary, evidence must be submitted to the Planning Secretary that demonstrates that construction works associated with the proposed expansion of Carrington Park carpark as proposed under condition B25 have been completed and that the expanded car parking facility is operational.</p>				Prior to stage 4	4	Required prior to occupation in Stage 4. Car Park is to be used for construction access so cannot be completed any earlier.
Road Damage							
D11	<p>Prior to the commencement of operation, the cost of repairing any damage caused to Council or other Public Authority's assets in the vicinity of the Subject Site as a result of construction works associated with the approved development must be met in full by the Applicant.</p>				Prior to stage 4	4	Required prior to Stage 4, which is the final occupation stage. Cannot be satisfied any earlier since there would still be potential for damages to be incurred during construction.
Fire Safety Certification							

D12	Prior to commencement of occupation, a Fire Safety Certificate must be obtained for all the Essential Fire or Other Safety Measures forming part of this consent. A copy of the Fire Safety Certificate must be submitted to the relevant authority and Council. The Fire Safety Certificate must be prominently displayed in the building.				Prior to occupation of Stage 1 and Stage 4	1, 4	Required prior to occupation of each stage. No occupation is proposed in Stages 2 and 3
Structural Inspection Certificate							
D13	<p>Prior to the commencement of occupation of the relevant parts of any new or refurbished buildings, a Structural Inspection Certificate or a Compliance Certificate must be submitted to the satisfaction of the Certifier. A copy of the Certificate with an electronic set of final drawings (contact approval authority for specific electronic format) must be submitted to the approval authority and the Council after:</p> <p>(a) the site has been periodically inspected and the Certifier is satisfied that the structural works is deemed to comply with the final design drawings; and</p> <p>(b) the drawings listed on the Inspection Certificate have been checked with those listed on the final Design Certificate/s.</p>				Prior to occupation of Stage 1 and Stage 4	1, 4	Required prior to occupation of each stage. No occupation is proposed in Stages 2 and 3
Stormwater Quality Management Plan							
D14	<p>Prior to the commencement of operation, an Operation and Maintenance Plan (OMP) is to be submitted to the satisfaction of the Certifier along with evidence of compliance with the OMP. The OMP must ensure the proposed stormwater quality measures remain effective and contain the following:</p> <p>(a) maintenance schedule of all stormwater quality treatment devices;</p> <p>(b) record and reporting details;</p> <p>(c) relevant contact information; and</p> <p>(d) Work Health and Safety requirements.</p>				Prior to stage 4	4	The works to which the OMP would relate will be occupied in Stage 4 and therefore the OMP is required prior to Stage 4 and not earlier. OMP does not relate to Stage 1 internal refurbishment works.
Warm Water Systems and Cooling Systems							
D15	The installation of warm water systems and water cooling systems (as defined under the Public Health Act 2010) must comply with the Public Health Act 2010, Public Health Regulation 2012 and Part 1 (or Part 3 if a Performance-based water cooling system) of AS/NZS 3666.2:2011 Air handling and water systems of buildings – Microbial control – Operation and maintenance and the NSW Health Code of Practice for the Control of Legionnaires' Disease.				Ongoing	All	Applies to all stages
Outdoor Lighting							
D16	<p>Prior to the commencement of operation, the Applicant must submit evidence from a suitably qualified practitioner to the Certifier that demonstrates that installed lighting associated with the development achieves the objective of minimising light spillage to any adjoining or adjacent sensitive receivers and:</p> <p>(a) complies with the latest version of AS 4282-2019 - Control of the obtrusive effects of outdoor lighting (Standards Australia, 1997); and</p> <p>(b) has been mounted, screened and directed in such a manner that it does not create a nuisance to surrounding properties or the public road network.</p>				Prior to stage 4	4	Lighting will be constructed in Stage 2 and Stage 3 - which will both be occupied in Stage 4. No outdoor lighting proposed in Stage 1.

Archaeological Salvage – Historic Archaeology							
D17	The Applicant must prepare an archaeological report of the salvage excavation undertaken in accordance with condition B22. An interim report of the salvage excavation must be provided for the information of the Planning Secretary within one month of completion of the salvage work and a final report provided within 12 months of completion of the salvage work or within another timeframe agreed with the Planning Secretary. Copies of the report must also be provided to the Heritage Council and Council.				Within 12 months of completion of salvage	NA	NA
Signage							
D18	Prior to the commencement of operation, way-finding signage and signage identifying the location of staff car parking must be installed.				Prior to stage 4	4	Required prior to occupation of Stage 2 and 3 works (i.e. Stage 4) in which wayfinding signage is required. No wayfinding signage to be installed during Stage 1.
D19	Prior to the commencement of operation, bicycle way-finding signage must be installed within the site to direct cyclists from footpaths to designated bicycle parking areas.				Prior to stage 4	4	No wayfinding signage to be installed during Stage 1. Stage 2 and 3 do not include occupation.
Landscaping							
D20	Prior to the commencement of operation, the Applicant must prepare an Operational Landscape Management Plan to manage the revegetation and landscaping on-site, to the satisfaction of the Planning Secretary. The plan must: (a) describe the ongoing monitoring and maintenance measures to manage revegetation and landscaping; and (b) be consistent with the Applicant's Management and Mitigation Measures at Section 7 in the EIS.				Prior to stage 4	4	All landscape works will be occupied in Stage 4
D21	The Applicant must not commence operation until the Operational Landscape Management Plan is submitted to the Planning Secretary.				Prior to stage 4	4	All landscape works will be occupied in Stage 4
Heritage Interpretation Plan							

D22	<p>Prior to the commencement of operation, the Applicant must submit a Heritage Interpretation Plan to the satisfaction of the Planning Secretary. The plan must:</p> <p>(a) be prepared by a suitably qualified and experienced expert in consultation with the Heritage Council and Council;</p> <p>(b) be prepared in accordance with the relevant Heritage Council of NSW Guidelines;</p> <p>(c) outline key results from the historical and Aboriginal archaeological investigations;</p> <p>(d) include provision for naming elements within the development that acknowledges the site’s heritage; and</p> <p>(e) incorporates interpretive information into the site. (MOD-1)</p>				Prior to stage 4	4	Required prior to final occupation, which is Stage 4. Stage 1 includes occupation of Block EE which does not include any interpretative elements. No occupation proposed in Stage 2 or 3.
PART E POST OCCUPATION							
Out of Hours Event Management Plan							
E1	<p>Prior to the commencement of the first out of hours events (school use) run by the school that involve 100 or more people, the Applicant is to prepare an Out of Hours Event Management Plan (School Use) and submit it to the Council and Planning Secretary in consultation with Council. The plan must include the following:</p> <p>(a) the number of attendees, time and duration;</p> <p>(b) arrival and departure times and modes of transport;</p> <p>(c) where relevant, a schedule of all annual events;</p> <p>(d) demonstrate measures to encourage non-vehicular travel to the school and promote and support the use of alternate travel modes (i.e. public transport);</p> <p>(e) details of the use of the facilities, where applicable, restricting use before 8am and after 10pm;</p> <p>(f) measures to minimise localised traffic and parking impacts; and</p> <p>(g) include measures to minimise noise impacts on any sensitive residential receivers, including the preparation of acoustic management plan.</p>				All	All	Prior to first out of hours event of 100+ people
E2	<p>The Out of Hours Event Management Plan must be implemented by the Applicant for the duration of the identified events or use.</p>				Operation	All	Applies to operation of all stages
Operation of Plant and Equipment							
E3	<p>All plant and equipment used on site must be maintained in a proper and efficient condition operated in a proper and efficient manner.</p>				Operation	All	Applies to operation of all stages
Warm Water Systems and Cooling Systems							
E4	<p>The operation and maintenance of warm water systems and water cooling systems (as defined under the Public Health Act 2010) must comply with the Public Health Act 2010, Public Health Regulation 2012 and Part 2 (or Part 3 if a Performance-based water cooling system) of AS/NZS 3666.2:2011 Air handling and water systems of buildings – Microbial control – Operation and maintenance and the NSW Health Code of Practice for the Control of Legionnaires’ Disease.</p>				Operation	All	Applies to operation of all stages

Community Communication Strategy							
E5	The Community Communication Strategy, as approved by the Planning Secretary, must be implemented for a minimum of 12 months following the completion of construction.				12 months from Stage 4	-	12 months from completion of Stage 4
Heritage Interpretation Plan							
E6	The Applicant must implement the most recent version of the Heritage Interpretation Plan approved under condition B33.				Operation	All	Applies to operation of all stages
Unobstructed Driveways and Parking Areas							
E7	All driveways, footways and parking areas must be unobstructed at all times. Driveways, footways and car spaces must not be used for the manufacture, storage or display of goods, materials, refuse, skips or any other equipment and must be used solely for vehicular and/or pedestrian access and for the parking of vehicles associated with the use of the premises.				Operation	All	Applies to operation of all stages
Green Travel Plan							
E8	The Green Travel Plan required by condition D11 of this consent must be updated annually and implemented unless otherwise agreed by the Planning Secretary.				Operation	All	Applies to operation of all stages
Ecologically Sustainable Development							
E9	Unless otherwise agreed by the Planning Secretary, within six months of commencement of operation, Green Star certification must be obtained demonstrating the development achieves a minimum 4 star Green Star Design & As Built rating. If required to be obtained, evidence of the certification must be provided to the Certifying Authority and the Planning Secretary. If an alternative certification process has been agreed to by the Planning Secretary under condition B9, evidence of compliance of implementation must be provided to the Planning Secretary and Certifying Authority.				Operation	All	Applies to operation of all stages
Outdoor Lighting							
E10	Notwithstanding condition D16, should outdoor lighting result in any residual impacts on the amenity of surrounding sensitive receivers, the Applicant must provide mitigation measures in consultation with affected landowners to reduce the impacts to an acceptable level.				Operation	All	Applies to operation of all stages
Landscaping							
E11	The Applicant must maintain the landscaping and vegetation on the site in accordance with the approved Landscape Management Plan required by condition D20 for the duration of occupation of the development.				Operation	All	Applies to operation of all stages

APPENDIX B – CEMP & SUB-PLAN MITIGATION MEASURES

Unique ID	Compliance requirement	Evidence collected	Independent Audit findings and recommendations	Conformance Status
CCS				
Section 4.1	<p>The Project Reference Group will receive project briefings and key progress updates on project progress to support its responsibilities in assisting to communicate updates to school staff, parents and stakeholders in the wider local community.</p> <p>Workshops are chaired by the Senior Project Director (or a delegate) and may be facilitated by the appointed architectural consultant, as required.</p> <p>The PRG will:</p> <ul style="list-style-type: none"> • Provide a forum for discussion and exchange of information relating to the planning and delivery of the project • Identify local issues and concerns to assist the project team with the development of mitigation strategies – to manage and minimise construction and environmental impacts to the school community and local residents • Provide feedback to the communications and community engagement team on key messages and communications and engagement strategies 	<p>PRG Meeting Minutes, 12/08/21, 27/09/21, 17/11/21/</p> <p>Archaeological debrief 18/01/22</p>	<p>The PRG Meeting Minutes show that the PRG is meeting regularly, and that issues and project progress is being discussed.</p> <p>The archaeological debrief show the community consultation complete in relation to the substantial archaeological finds and salvage. This involved, briefing notes to community, letterbox drops, face to face sessions, social media publications and webpage updates. It is an example of the feedback loop between the project, the PRG and the community.</p>	C
Section 6.1	<p>Advertising in local newspapers is undertaken with at least 7 days' notice of significant construction activities, major disruptions and opportunities to meet the project team.</p> <p>Advertising will be updated at project milestones and period of disruption</p>	<p>Archaeological debrief 18/01/22</p> <p>Interview with auditees 19/01/22</p>	<p>Non-conformance: A major community consultation program was executed for the substantial archaeological finds and salvage. This involved, briefing notes to community, letterbox drops, face to face sessions, social media publications and webpage updates. It did not include advertising in the local paper.</p>	NC
Section 6.1 Section 7	<p>Digital Information boards are created by a project team member to answer any questions, concerns, or complains on the project.</p> <p>Collateral to be provided include community contact cards, latest project notification or update, with internal FAQs prepared. All liaison to be summarised and loaded in the CRM.</p> <p>Notice of at least 7 days to be provided.</p>	<p>https://www.schoolinfrastucture.nsw.gov.au/projects/young-library.html#category-project-updates</p>	<p>Digital information boards are being regularly developed and posted on the website.</p>	C
PEMP				
Section 3.2.7	<p>Site Manager shall be primarily responsible for supervising the progress of the contract works to ensure high standards of Safety and Quality are maintained.</p> <p>Responsibilities include:</p> <ul style="list-style-type: none"> • Regularly review the emergency response procedures in an effort to keep them current and appropriate given the changing conditions and materials on site • Carry out site inductions including training workers in the common environmental controls applied to the project 	<p>Emergency Response Exercise 17/01/22, 18/05/21, 17/01/22</p> <p>Site specific induction (online - no date)</p> <p>Hammertech induction register current to 19/01/22</p>	<p>Periodic emergency exercise have been completed, which ensure emergency procedures are still appropriate.</p> <p>The Hammertech induction register shows that inductions are being carried out.</p> <p>The site induction includes details from the consent relevant to the works being carried out. This includes the nature of the project, nearby receivers, parking, hours of work (normal and for high noise activities), heritage, unexpected finds. The induction includes questionnaires on certain high risk matters that needs to be completed.</p>	C

Section 3.2.8	<p>The Subcontractor's will:</p> <ul style="list-style-type: none"> • Prepare SWMS that include the environmental risks and associated controls • Conduct training in the application of the SWMS's Work Activity Training • Make workers available for Site Induction Training prior to starting works and for toolbox talks during the project 	<p>SWMS, Robar piling, 21/12/21 and associated Hammertech file and sign on)</p> <p>Hammertech SWMS Register current to 19/01/22</p> <p>Site specific induction (online - no date)</p> <p>Hammertech induction register current to 19/01/22</p> <p>Record of TBT, 17/01/22</p> <p>Hammertech TBT register current to 19/01/22</p>	<p>SWMS are being prepared for all high risk construction works, with staff signing on and records being retained.</p> <p>The Hammertech induction register shows that inductions are being carried out.</p> <p>The site induction includes details from the consent relevant to the works being carried out. This includes the nature of the project, nearby receivers, parking, hours of work (normal and for high noise activities), heritage, unexpected finds. The induction includes questionnaires on certain high risk matters that needs to be completed.</p> <p>Periodic TBT are delivered to work crews. The TBT cover of risks and controls relevant to the works being undertaken. The register demonstrates that these are being delivered and signed on to by work crews.</p>	C
Section 3.4	A sign will be displayed (that is visible from the main entry to the site) that provides the Site Managers name, contact number, and the EUR number.	Site inspection 14/01/22	This was sighted during the inspection. No issues.	C
Section 3.5	<p>All site security fencing will have shade cloth on it which will serve to reduce dust from leaving the site as well as erosion and sediment control fencing at the base of the security fencing.</p> <p>The haul road that will provide access to the site will be constructed from ballast rock which will provide an all-weather access path free of mud.</p> <p>Should any sediment be tracked off site, it will be swept and returned to site.</p>	Site inspection 14/01/22	This was sighted during the inspection. No issues	C
Appendix B	<p>During site inductions the Site Manager is to obtain details and quantities of Substances used on site by Subcontractors.</p> <p>Each substance is to be recorded in a Site Register and retained with the SDS's.</p> <p>All substances are to be stored and handled in accordance with the products SDS. If quantities exceed 200 litres or are classified as hazardous and of significant quantity, then the product is to be stored in a manner that prevents spillage such as a bunded area.</p>	<p>Hammertech Safety Data Sheet register current to 19/01/22</p> <p>Site inspection 14/01/22</p>	<p>The Hammertech Safety Data Sheet register shows small amounts of diesel, oxy, paint, epoxy etc is held on site. the material classification along with acceptance status and next review date is included. All persons on site can access the system.</p> <p>There was no bulk storage observed on site.</p>	C
Appendix B	Waste bins shall be provided by Joss in readily accessible locations. The bins shall be emptied and disposed of by a specialist contractor as required. Common recyclable materials such as timber and steel may be stacked adjacent the bins for removal and re-use by site workers	Site inspection 14/01/22	This was sighted during the inspection. No issues	C
TMP				
Section 4.3	Worker parking will take place on the sporting oval accessed via Berthong Street. Young. On street parking shall remain available to general public.	Site inspection 14/01/22	Parking was confined to site. the car park on the oval has yet to be established.	C
Section 4.6	There are pedestrian pathways within the work area, if required this path will be closed to pedestrians & pedestrians re-directed to opposite side using existing crossing and walkways to cross the road safely. A traffic controller will be situated at these closure point to assist.	<p>Site inspection 14/01/22</p> <p>Toolbox talk 17/02/22</p>	The internal pedestrian pathways are confined to the school population and were not in use during the inspection as school was not in session. Access is discussed in the toolbox talks as required.	C
Section 7.1	<p>Safe traffic management practices require that the Supervisor evaluate all traffic arrangements before they are open to traffic and immediately following the opening to traffic.</p> <p>Adjustments are to be made as required and recorded in the daily diary, including reasons for the changes</p>	<p>Site inspection 14/01/22</p> <p>Toolbox talk 17/02/22</p>	Access was observed to be safe, with points as reflected in the CTPMSP.	C

CNVMSP				
Section 7.1.1	<p>Ensure that workers and contractors are regularly trained (such as at toolbox talks) to use equipment in ways to minimise noise</p> <p>Avoid the use of radios or stereos outdoors where neighbours can be affected</p> <p>Develop a one-page summary of approval or consent conditions that relate to relevant work practices and pin it to a noticeboard so that all site operators can quickly reference noise information</p>	<p>Toolbox talk 17/02/22</p> <p>Site inspection 14/01/22</p> <p>220125 YoungHS Noise Log Register</p>	<p>The site notice board had instructions resulting to management of noise. Noise is discussed at the toolbox.</p> <p>Stage 2 construction has commenced, and noise monitoring has been completed. Noise levels appear to be satisfactory. No complaints received</p>	C
Section 7.6	<p>Attended noise monitoring to be conducted for a representative period during each phase of construction (Site Preparation and Construction)</p> <p>Permanent vibration monitoring and alert system to be installed on-site at the nearest receiver buildings</p> <ul style="list-style-type: none"> The results of the monitoring will be compiled in a report, comparing the measured noise levels at each identified receiver with the predicted construction noise levels identified for each phase. Any exceedances over and above those predicted shall be commented on, and if particular works are identified as creating excessive noise, the construction noise management sub-plan would be reviewed with further noise mitigation options explored and employed if possible. This review is intended to provide periodic refinement of the plan, determination of the effectiveness of noise control measures and an assessment of on-site work practises. This report should be presented to Council at their request. It is recommended that results are also made readily accessible to the community. Records of all monitoring will be maintained and kept readily available. 	<p>Interview with auditees 19/01/22</p> <p>220125 YoungHS Noise Log Register</p>	<p>Stage 2 construction has commenced, and noise monitoring has been completed. Noise levels appear to be satisfactory. No complaints received.</p> <p>No vibration monitoring has been conducted however there have been no vibration intensive works completed to date.</p>	C
CWMP				
Section 1.1	Reuse opportunities will be maximised, with efforts made to implement reuse and recycling initiatives wherever possible.	<p>Young High School Waste Register current to 22/01/22, Joss</p> <p>ENM Classification Report, EnviroScience, 24/12/21</p>	<p>General building and demolition waste, fill, and grease trap waste had been removed from site to date. These materials are pre-classified as General Solid Waste, Liquid Waste respectively under the Waste Classification Guidelines. Concrete and Metal has been recycled.</p> <p>Spoil has been reused on site for backfill.</p>	C
Section 5.2	Waste materials, including spoil and demolition waste, will be separated onsite into dedicated bins/areas for either reuse onsite or collection by a waste contractor and transport to offsite facilities for reuse or disposal.	<p>Site inspection 14/01/22</p> <p>Young High School Waste Register current to 22/01/22, Joss</p>	Waste is collected in the onsite skips then is separated off site for reuse or disposal.	C
Section 5.3	Spoil, topsoil and mulch are to be stockpiled onsite in allocated areas. Stockpiles will be stabilized and erosion control measures such as bunds will be used to prevent any sediment erosion.	<p>Site inspection 14/01/22</p> <p>Photo sighted 19/01/22</p>	<p>1 x stockpile was present during the inspection. This was placed back in the void (reused) on the same day. There was no evidence of any erosion or sedimentation having occurred on or off site.</p>	C
ACHMSP				
Section 3.1	All No-Go Zones should be marked on the relevant construction plans and maps. All staff and contractors working near designated No-Go Zones should be reminded at site inductions, toolbox talks and pre-start meetings, of the areas where they can and cannot go.	Young High School Library and Joint-use	Lantern Heritage Addendum to the GML Historical Archaeological Assessment concluded that	C

Section 3.3	<p>Mitigated impact, in the form of archaeological salvage excavation, will be conducted within areas of proposed works at the Hilltops Aboriginal Artefact site prior to the commencement of construction activities. The salvage excavation will be undertaken by the Project Archaeologist in partnership with representatives of the RAPs. All excavations will be conducted in accordance with the methodology provided in the Archaeological Research Design at Appendix 1.</p> <p>In the event that further investigations, or unexpected finds, trigger the requirement for additional archaeological test excavations beyond the boundaries of the identified Hilltops Aboriginal Artefact site, those areas will be investigated following the Archaeological Research Design at Appendix 1.</p>	<p>Community Facility – Addendum to the GML Historical Archaeological Assessment and Research Design, 24/08/21</p> <p>Letter SINSW to DPIE 31/08/21 and associated attachments (application to recommence works)</p> <p>Letter DPIE to SINSW, 21/09/21 (</p> <p>Email SINSW to Heritage NSW, 18/10/21 (request to finalise consultation program)</p> <p>Email from Heritage NSW to SINSW, 03/11/21 (agreement to consultation program).</p> <p>Letter SINSW to DPIE, 02/12/21 (submission of consultation program to DPIE).</p> <p>Weekly Snap, Lantern 22/09/21 – 17/12/21</p> <p>Heritage salvage clearance letter, Lantern Heritage, 17/12/21 (Building NN)</p>	<p>archaeological salvage of artefacts will be followed by zoning and SINSW taking custody of the entire artefact assemblage.</p> <p>SINSW applied to recommence works on site. On 21/09/21 the Department approved the recommencement of works on site in subject to compliance with the Addendum to the GML Historical Archaeological Assessment and Research Design and that within one month of recommencement consultation on the archaeological program be reported upon and approved by the Department.</p> <p>Also an interim report submission is required within 1 month of excavation and a final report within 12 months of completion. This is expected to be submitted in February 2022.</p> <p>The weekly snaps from the archaeologists demonstrate implementation of the salvage program.</p> <p>The area subject salvage has been cleared and the archaeologist supervised trenching works at Block AA as per their recommendations.</p> <p>No aboriginal objects were retrieved.</p>	
Section 3.9	<p>The Local Aboriginal community will be consulted about the long-term management of Aboriginal objects retrieved during excavation. Some of the options include re-burial on site, storage at the Young Local Aboriginal Land Council office or future use as an educational resource in the Hilltops Cultural Precinct.</p> <p>Consultation regarding the long-term management of Aboriginal objects retrieved during excavation will be undertaken during such excavation works, and through Aboriginal community meetings as part of the post-excavation analysis and interpretation process. (i.e. consultation will be conducted through discussions during fieldwork with site officers, formal meetings where excavation results are presented, and through RAP review of excavation reporting recommendations).</p> <p>Where relevant, additional details regarding the long-term management of Aboriginal objects will also be addressed in the Heritage Interpretation Plan (e.g. if finds are managed as part of a broader interpretive assemblage).</p>			
Appendix A	<p>The excavation area will be gridded out with string into 1m by 1m squares and mapped in detail, including recording of surface levels across the area. Each 1m by 1m grid square will be allocated a unique ID code, which will be recorded on all associated paperwork, photographs and finds bags. Photographic recording of the excavation area will be undertaken prior to commencement of excavation</p>			

APPENDIX C – PLANNING SECRETARY AGREEMENT OF INDEPENDENT AUDITORS



Mr Marty Smith
Project Director
Schools Infrastructure NSW
GPO Box 33
SYDNEY NSW 2001

23/04/2021

Dear Mr Smith

**Young High School Library and Joint-Use Community Facility (SSD 9671)
Independent Auditors**

I refer to your letter dated 16 April 2021, seeking the agreement of the Planning Secretary of the Department of Planning, Industry and Environment ("the Department") of the suitability of the Auditors' qualifications, experience and independence to undertake an independent audit of the Young High School Library and Joint-Use Community Facility ("the development"), in accordance with Schedule 2, Condition C32 of the SSD 9671, as modified ("the approval").


Having considered the qualifications and experience of Messrs Steve Fermio, Ricardo Prieto-Curiel and Derek Low and Ms Ann Azzopardi, the Secretary endorses the appointment of Messrs Fermio, Prieto-Curiel and Low and Ms Azzopardi to undertake the audit in accordance with Condition C36 and C37 of the approval. This approval is conditional on Messrs Fermio, Prieto-Curiel and Low and Ms Azzopardi being independent of the development.

The audit is to be conducted in accordance with the Department's Independent Audit Post Approval Requirements (May 2020). A copy of the requirements can be located at <https://www.planning.nsw.gov.au/Assess-and-Regulate/About-compliance/Compliance-policy-and-guidelines/Independent-audit-post-approval-requirements>. Auditors may wish to have regard to AS/NZS ISO 19011 Australian/New Zealand Standard: Guidelines for quality and/or environmental management systems auditing.

Audit Report, including the response to any recommendations contained in the audit report and a timetable to implement the recommendations is to be submitted to the Secretary, with the Audit Report.

Should you have any enquiries in relation to this matter, please contact Georgia Dragicevic, Senior Compliance Officer, on 4247 1852 or by email to Georgia.Dragicevic@planning.nsw.gov.au

Yours sincerely



Katrina O'Reilly
Team Leader - Compliance
Compliance

APPENDIX D – CONSULTATION RECORDS

Derek Low

From: Derek Low
Sent: Monday, 29 November 2021 8:30 AM
To: 'compliance@planning.nsw.gov.au'
Subject: Independent Audit of Young High School Library and Joint-use Community Facility (SSD 9671)

Hi there.

I am one of the approved independent auditors on the Young High School Library and Joint-use Community Facility, SSD 9671 (the Project).

I am currently preparing to undertake the second independent audit on the Project. The audit is required to be conducted in accordance with SSD 9671 condition C36 and the Department of Planning and Environment's 2018 *Independent Audits Post Approval Requirements* (or IAPAR).

The consent is available at the following link: <https://www.planningportal.nsw.gov.au/major-projects/project/10096>

The IAPAR is available at the following link: <https://www.planning.nsw.gov.au/-/media/Files/DPE/Other/independent-audit-post-approval-requirements-2018-06.pdf>

The on-site component of the audit is scheduled to commence on 14 January 2022, with the report finalised a few weeks thereafter, and pertains to post-approval requirements and compliance.

In accordance with Section 3.2 of the IAPAR, I am consulting with the Department on the scope of the audit and for confirmation as to whether other parties or agencies are to be consulted.

As you will see the required scope (outlined in Section 3.3 of the IAPAR) already covers an assessment of each relevant Condition of Consent along with all post approval documents prepared to satisfy the Conditions of Consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans, complaints, incidents and so forth. These are included in the audit scope for this Project.

In providing input to the scope, I kindly request Department confirm:

- if it any key issues it would like examined, relating to post-approval requirements and compliance that are not already called up by the scope in Section 3.3 of the IAPAR; or
- if it recommends that other parties or agencies are to be consulted. If so I request that the Department identify those parties.

Any questions please let me know. I look forward to hearing from you.

Derek Low | Principal Environmental Consultant
General Manager



EXCELLENCE IN THE
ENVIRONMENT
AWARDS 2021



E: dlow@wolfpeak.com.au

P: 1800 979 716

M: 0402 403 716

A: Suite 2, Level 10, 82 Elizabeth St, Sydney NSW 2000

www.wolfpeak.com.au



This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. WolfPeak takes all care to ensure that attachments are free from viruses or other defects. WolfPeak assume no liability for any loss, damage or other consequences, which may arise from opening or using an attachment.

 **Consider the environment. Please don't print this e-mail unless really necessary.**

Derek Low

From: Georgia Dragicevic <Georgia.Dragicevic@planning.nsw.gov.au>
Sent: Monday, 6 December 2021 7:44 PM
To: Derek Low
Cc: Katrina O'Reilly
Subject: RE: Independent Audit of Young High School Library and Joint-use Community Facility (SSD 9671)

Hi Derek,

Thank you for consulting the Department on the IEA for Young High School Library and Joint-use Community Facility. Please look into the management of noise, dust, operating hours, truck movements, erosion and sediment, including dirt tracking onto public roads, community consultation, complaints management, including complaints register.

Thank you kindly,
Georgia

Georgia Dragicevic
Senior Compliance Officer

Compliance | Department of Planning, Industry and Environment
T 02 4247 1852 | **M** 0439 612 137 | **E** georgia.dragicevic@planning.nsw.gov.au
PO Box 5475, Wollongong NSW 2520
www.dpie.nsw.gov.au



**Planning,
Industry &
Environment**

The Department of Planning, Industry and Environment acknowledges that it stands on Aboriginal land. We acknowledge the traditional custodians of the land and we show our respect for elders past, present and emerging through thoughtful and collaborative approaches to our work, seeking to demonstrate our ongoing commitment to providing places in which Aboriginal people are included socially, culturally and economically.

From: Derek Low <dlow@wolfpeak.com.au>
Sent: Monday, 29 November 2021 8:30 AM
To: DPE PSVC Compliance Mailbox <compliance@planning.nsw.gov.au>
Subject: Independent Audit of Young High School Library and Joint-use Community Facility (SSD 9671)

Hi there.

I am one of the approved independent auditors on the Young High School Library and Joint-use Community Facility, SSD 9671 (the Project).

I am currently preparing to undertake the second independent audit on the Project. The audit is required to be conducted in accordance with SSD 9671 condition C36 and the Department of Planning and Environment's 2018 *Independent Audits Post Approval Requirements* (or IAPAR).

The consent is available at the following link: <https://www.planningportal.nsw.gov.au/major-projects/project/10096>
The IAPAR is available at the following link: <https://www.planning.nsw.gov.au/-/media/Files/DPE/Other/independent-audit-post-approval-requirements-2018-06.pdf>

The on-site component of the audit is scheduled to commence on 14 January 2022, with the report finalised a few weeks thereafter, and pertains to post-approval requirements and compliance.

In accordance with Section 3.2 of the IAPAR, I am consulting with the Department on the scope of the audit and for confirmation as to whether other parties or agencies are to be consulted.

As you will see the required scope (outlined in Section 3.3 of the IAPAR) already covers an assessment of each relevant Condition of Consent along with all post approval documents prepared to satisfy the Conditions of Consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans, complaints, incidents and so forth. These are included in the audit scope for this Project.

In providing input to the scope, I kindly request Department confirm:

- if it any key issues it would like examined, relating to post-approval requirements and compliance that are not already called up by the scope in Section 3.3 of the IAPAR; or
- if it recommends that other parties or agencies are to be consulted. If so I request that the Department identify those parties.

Any questions please let me know. I look forward to hearing from you.

Derek Low | Principal Environmental Consultant

General Manager



LOCAL
GOVERNMENT
NSW

EXCELLENCE IN THE
ENVIRONMENT
AWARDS 2021



E: dlow@wolfpeak.com.au

P: 1800 979 716

M: 0402 403 716

A: Suite 2, Level 10, 82 Elizabeth St, Sydney NSW 2000

www.wolfpeak.com.au



This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. WolfPeak takes all care to ensure that attachments are free from viruses or other defects. WolfPeak assume no liability for any loss, damage or other consequences, which may arise from opening or using an attachment.

Consider the environment. Please don't print this e-mail unless really necessary.

Derek Low

From: Derek Low
Sent: Monday, 29 November 2021 8:33 AM
To: heritagemailbox@environment.nsw.gov.au
Subject: Independent Audit of Young High School Library and Joint-use Community Facility (SSD 9671)

Hi there.

I am one of the approved independent auditors on the Young High School Library and Joint-use Community Facility, SSD 9671 (the Project).

I am currently preparing to undertake the second independent audit on the Project. The audit is required to be conducted in accordance with SSD 9671 condition C36 and the Department of Planning and Environment's 2018 *Independent Audits Post Approval Requirements* (or IAPAR).

The consent is available at the following link: <https://www.planningportal.nsw.gov.au/major-projects/project/10096>

The IAPAR is available at the following link: <https://www.planning.nsw.gov.au/-/media/Files/DPE/Other/independent-audit-post-approval-requirements-2018-06.pdf>

The on-site component of the audit is scheduled to commence on 14 January 2022, with the report finalised a few weeks thereafter, and pertains to post-approval requirements and compliance.

In accordance with Section 3.2 of the IAPAR, I am consulting with Heritage NSW on the scope of the audit.

As you will see the required scope (outlined in Section 3.3 of the IAPAR) already covers an assessment of each relevant Condition of Consent along with all post approval documents prepared to satisfy the Conditions of Consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans, complaints, incidents and so forth. These are included in the audit scope for this Project.

In providing input to the scope, I kindly request that Heritage NSW confirm if it any key issues it would like examined, relating to post-approval requirements and compliance that are not already called up by the scope in Section 3.3 of the IAPAR.

Any questions please let me know. I look forward to hearing from you.

Derek Low | Principal Environmental Consultant

General Manager



**EXCELLENCE IN THE
ENVIRONMENT
AWARDS 2021**



E: dlow@wolfpeak.com.au

P: 1800 979 716

M: 0402 403 716

A: Suite 2, Level 10, 82 Elizabeth St, Sydney NSW 2000

www.wolfpeak.com.au



This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. WolfPeak takes all care to ensure that attachments are free from viruses or other defects. WolfPeak assume no liability for any loss, damage or other consequences, which may arise from opening or using an attachment.

 **Consider the environment. Please don't print this e-mail unless really necessary.**

From: OEH HD Heritage Mailbox <HERITAGEMailbox@environment.nsw.gov.au>
Sent: Monday, 29 November 2021 8:33 AM
To: Derek Low
Subject: Automated Response
Attachments: image002.png; image001.png



Heritage NSW

Thank you for your email to Heritage NSW, Department of Premier and Cabinet. We will respond to your email as soon as possible.

Heritage Management System is now live

A new digital system for lodging Heritage Act applications and searching heritage information is here. Go to the Heritage NSW website for more information and to access the [Heritage Management System](#).

Applications and section 170 notifications

If you have submitted an application under the *Heritage Act 1977* or the *National Parks and Wildlife Act 1974*, or a section 170 notification, it will first be reviewed for completeness and then allocated to the appropriate assessment team or officer. An officer will contact you if any additional information is required. The completeness check is generally completed within 7-14 business days.

We aim to process applications or notifications within the timeframes below:

Application/ notification type	Timeframe (Commences once an application or notification is received)
Planning Proposals Section 139 Exceptions Section 140 Permits Section 4.55 Modifications	21 days
Integrated Development Applications	If advertised: 21 days following receipt of submissions, or If not advertised: 40 days
Section 60 Application (fast track) Section 60 Applications (standard/ major works) Section 65A Modifications	21 days 40 days (or 60 days if advertised)
Section 90 Aboriginal Heritage Impact Permit	60 days
Section 170 notifications – local heritage items Section 170 notifications – state heritage/SHR items Section 170 registers and heritage asset management strategies	14 days 40 days As advised/ negotiated with an agency's single point of contact

Nominations for listing under the *Heritage Act 1977* (State Heritage Register) must accompany a nomination form available on our website (<https://www.heritage.nsw.gov.au/protecting-our-heritage/nominate-listing-on-the-state-heritage-register/>). SHR Nominations are considered by the State Heritage Register Committee who will decide whether the nomination will proceed to the next stage of assessment.

Nominations for Aboriginal Place listings under the *National Parks and Wildlife Act 1974*, are allocated to the relevant team within 2 business days. An officer will contact you if any additional information is required. The Aboriginal Place proposal form is available on our website:

<https://www.heritage.nsw.gov.au/protecting-our-heritage/nominating-an-aboriginal-place/>

Aboriginal Cultural Heritage (ACH) Conservation and Repatriation

Programs supported by Heritage NSW include the ACH Conservation and Repatriation of Aboriginal ancestors and objects. This work is managed by staff located across NSW. Enquiries into these programs are sent to the relevant team within 2 business days. One of our staff will respond to you directly. Please advise us of any requests to modify our projects or timeframes to better accommodate your needs.

Further information is also available at <https://www.heritage.nsw.gov.au/>

Sincerely



**Premier
& Cabinet**

Customer Strategies
Heritage, Department of Premier
and Cabinet.

Locked Bag 5020, Parramatta 2124
T (02) 9873 8500

This email is intended for the addressee(s) named and may contain confidential and/or privileged information. If you are not the intended recipient, please notify the sender and then delete it immediately. Any views expressed in this email are those of the individual sender except where the sender expressly and with authority states them to be the views of the NSW Office of Environment, Energy and Science.

PLEASE CONSIDER THE ENVIRONMENT BEFORE PRINTING THIS EMAIL

Derek Low

From: Derek Low
Sent: Monday, 29 November 2021 8:31 AM
To: mail@hilltops.nsw.gov.au
Subject: Independent Audit of Young High School Library and Joint-use Community Facility (SSD 9671)

Hi there.

I am one of the approved independent auditors on the Young High School Library and Joint-use Community Facility, SSD 9671 (the Project).

I am currently preparing to undertake the second independent audit on the Project. The audit is required to be conducted in accordance with SSD 9671 condition C36 and the Department of Planning and Environment's 2018 *Independent Audits Post Approval Requirements* (or IAPAR).

The consent is available at the following link: <https://www.planningportal.nsw.gov.au/major-projects/project/10096>

The IAPAR is available at the following link: <https://www.planning.nsw.gov.au/-/media/Files/DPE/Other/independent-audit-post-approval-requirements-2018-06.pdf>

The on-site component of the audit is scheduled to commence on 14 January 2022, with the report finalised a few weeks thereafter, and pertains to post-approval requirements and compliance.

In accordance with Section 3.2 of the IAPAR, I am consulting with Council on the scope of the audit.

As you will see the required scope (outlined in Section 3.3 of the IAPAR) already covers an assessment of each relevant Condition of Consent along with all post approval documents prepared to satisfy the Conditions of Consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans, complaints, incidents and so forth. These are included in the audit scope for this Project.

In providing input to the scope, I kindly request that Council confirms if it any key issues it would like examined, relating to post-approval requirements and compliance that are not already called up by the scope in Section 3.3 of the IAPAR.

Any questions please let me know. I look forward to hearing from you.

Derek Low | Principal Environmental Consultant
General Manager



E: dlow@wolfpeak.com.au

P: 1800 979 716

M: 0402 403 716

A: Suite 2, Level 10, 82 Elizabeth St, Sydney NSW 2000

www.wolfpeak.com.au



This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. WolfPeak takes all care to ensure that attachments are free from viruses or other defects. WolfPeak assume no liability for any loss, damage or other consequences, which may arise from opening or using an attachment.

 **Consider the environment. Please don't print this e-mail unless really necessary.**

APPENDIX E – SITE INSPECTION PHOTOGRAPHS



Photo 1: Shadecloth and stabilised haul road. Note childcare centre to right of shot and absence of hoarding / barriers.



Photo 2: Piling works at Block NN following heritage clearance.



Photo 3: Waste collection (segregation / separation and recycling or disposal occurs off site).



Photo 4: Tree protection not in place. This was rectified prior to finalisation of this report.



Photo 5: Stormwater being installed following heritage clearance.



Photo 7: Pavement works to the access way of Block EE underway.



Photo 8: Waste collection (segregation / separation and recycling or disposal occurs off site).



Photo 9: Reconciliation Tree within Carrington Park is outside the construction footprint.



Photo 10: Site notice with required information included.

APPENDIX F – DECLARATIONS

Declaration of Independence - Auditor




Project Name:	Young High School Library and Joint-use Community Facility
Consent Number:	SSD-9671
Description of Project:	Partial redevelopment of Young High School and Carrington Park to accommodate a joint-use community and school library.
Project Address:	9 Campbell Street and a portion of Carrington Park, Young (Lot 1 DP799901, Lot 3 Sec 48 DP759144, Lot 1 DP48015, Lot 2547, 2548 and 2549 DP821629, Part 1 Sec 49 DP759144, Lot 701 DP1021359 (Carrington Park) and Lot 1 DP901476 (Carrington Park)).
Proponent:	NSW Department of Education
Title of audit	Independent Audit No. 2
Date:	04/02/22

I declare that I have undertaken the Independent Audit and prepared the contents of the attached Independent Audit Report and to the best of my knowledge:

- the audit has been undertaken in accordance with relevant condition(s) of consent and the *Independent Audit Post Approval Requirements (Department 2020)*;
- the findings of the audit are reported truthfully, accurately and completely;
- I have exercised due diligence and professional judgement in conducting the audit;
- I have acted professionally, objectively and in an unbiased manner;
- I am not related to any proponent, owner or operator of the project neither as an employer, business partner, employee, or by sharing a common employer, having a contractual arrangement outside the audit, or by relationship as spouse, partner, sibling, parent, or child;
- I do not have any pecuniary interest in the audited project, including where there is a reasonable likelihood or expectation of financial gain or loss to me or spouse, partner, sibling, parent, or child;
- neither I nor my employer have provided consultancy services for the audited project that were subject to this audit except as otherwise declared to the Department prior to the audit; and
- I have not accepted, nor intend to accept any inducement, commission, gift or any other benefit (apart from payment for auditing services) from any proponent, owner or operator of the project, their employees or any interested party. I have not knowingly allowed, nor intend to allow my colleagues to do so.

Notes:

- Under section 10.6 of the *Environmental Planning and Assessment Act 1979* a person must not include false or misleading information (or provide information for inclusion in) in a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is false or misleading in a material respect. The proponent of an approved project must not fail to include information in (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is materially relevant to the monitoring or audit. The maximum penalty is, in the case of a corporation, \$1 million and for an individual, \$250,000; and
- The *Crimes Act 1900* contains other offences relating to false and misleading information: section 307B (giving false or misleading information – maximum penalty 2 years imprisonment or 200 penalty units, or both)

Name of Auditor:	Derek Low
Signature:	
Qualification:	Master of Environmental Engineering Management Exemplar Global Auditor Number 114283
Company:	WolfPeak Pty Ltd

Declaration of Independence - Auditor




Project Name:	Young High School Library and Joint-use Community Facility
Consent Number:	SSD-9671
Description of Project:	Partial redevelopment of Young High School and Carrington Park to accommodate a joint-use community and school library.
Project Address:	9 Campbell Street and a portion of Carrington Park, Young (Lot 1 DP799901, Lot 3 Sec 48 DP759144, Lot 1 DP48015, Lot 2547, 2548 and 2549 DP821629, Part 1 Sec 49 DP759144, Lot 701 DP1021359 (Carrington Park) and Lot 1 DP901476 (Carrington Park)).
Proponent:	NSW Department of Education
Title of audit	Independent Audit No. 2
Date:	04/02/22

I declare that I have undertaken the Independent Audit and prepared the contents of the attached Independent Audit Report and to the best of my knowledge:

- the audit has been undertaken in accordance with relevant condition(s) of consent and the *Independent Audit Post Approval Requirements (Department 2020)*;
- the findings of the audit are reported truthfully, accurately and completely;
- I have exercised due diligence and professional judgement in conducting the audit;
- I have acted professionally, objectively and in an unbiased manner;
- I am not related to any proponent, owner or operator of the project neither as an employer, business partner, employee, or by sharing a common employer, having a contractual arrangement outside the audit, or by relationship as spouse, partner, sibling, parent, or child;
- I do not have any pecuniary interest in the audited project, including where there is a reasonable likelihood or expectation of financial gain or loss to me or spouse, partner, sibling, parent, or child;
- neither I nor my employer have provided consultancy services for the audited project that were subject to this audit except as otherwise declared to the Department prior to the audit; and
- I have not accepted, nor intend to accept any inducement, commission, gift or any other benefit (apart from payment for auditing services) from any proponent, owner or operator of the project, their employees or any interested party. I have not knowingly allowed, nor intend to allow my colleagues to do so.

Notes:

- Under section 10.6 of the *Environmental Planning and Assessment Act 1979* a person must not include false or misleading information (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is false or misleading in a material respect. The proponent of an approved project must not fail to include information in (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is materially relevant to the monitoring or audit. The maximum penalty is, in the case of a corporation, \$1 million and for an individual, \$250,000; and
- The *Crimes Act 1900* contains other offences relating to false and misleading information: section 307B (giving false or misleading information – maximum penalty 2 years imprisonment or 200 penalty units, or both)

Name of Auditor:	Steve Fermio
Signature:	
Qualification:	Bachelor of Science (Honours) Exemplar Global Auditor Number 110498
Company:	WolfPeak Pty Ltd