



Hastings Secondary College,
Building B and L

16 Owen Street, Port Macquarie

Construction Vehicle and Pedestrian Plan
of Management

Transport and Traffic Planning Associates

Suite 604, Level 6, 10 Help Street
Chatswood NSW 2067

T (02) 9411 5660 | E info@tpa.com.au

W tpa.com.au



Table of Contents

1.0	Introduction	2
2.0	Proposed Development	5
2.1	The Site, Context & Existing Circumstances.....	5
2.2	Proposed Development Scheme.....	6
3.0	Existing Road Network and Traffic Conditions	7
3.1	Road Network	7
3.2	Traffic Controls.....	8
3.3	Parking Controls	9
3.4	Traffic Conditions	10
3.5	Transport Services.....	11
3.5.1	Public Bus	11
3.5.2	School Bus	11
3.5.3	Walking Facilities.....	12
3.5.4	Cycling Facilities	14
4.0	Proposed Construction Scheme	15
4.1	Construction Program	15
4.2	Construction Workers	15
4.3	Construction Hours	15
4.4	Vehicle Site Access	16
4.5	Materials Handling	16
4.6	Work Zone	17
5.0	Construction Traffic Management Planning.....	18
5.1	Vehicle Access and Internal Circulation	18
5.2	Pedestrian Access.....	18
5.3	Construction Vehicles.....	18
5.4	Construction Traffic Haulage Route	19
5.5	Other General Requirements for Trucks.....	20

5.6	Occupational Health and Safety.....	20
5.7	Emergency Vehicle Access	20
5.8	Site Induction	21
5.9	Traffic Guidance Scheme.....	21
5.10	Contact Details	22
6.0	Construction Traffic Impact Assessment.....	23
6.1	Impact on General Traffic.....	23
6.2	Impact on Public Transport Services.....	23
6.3	Impact on Pedestrians and Cyclists.....	23
6.4	Impact on On-Street Parking.....	24
6.5	Traffic Movements in Adjoining Council Areas	24
6.6	Consultation, Communication and Liaison	24
6.7	Site Inspections and Record-Keeping.....	25

Table of Figures

Figure 1 - Site Location.....	2
Figure 2 - Site Boundary	5
Figure 3 - Road Network	8
Figure 4 - Traffic Controls.....	9
Figure 5 - Traffic Conditions	10
Figure 6 - School Bus Stop Location	12
Figure 7 - Surrounding Footpath Facilities	13
Figure 8 - Port Macquarie-Hastings Bike Plan.....	14
Figure 9 - RMS Cycleway Finder	14
Figure 10 - Truck Routes.....	19

Table of Appendices

Appendix A	Approved Plans
Appendix B	Transport Service Maps
Appendix C	Swept Path Assessment
Appendix D	Traffic Guidance Scheme

1.0 Introduction

This report has been prepared to accompany a State Significant Development Application (SSDA-11920082) to the Department of Planning, Industry and Environment (DPIE) for the proposed upgrades to Hastings Secondary College – Port Macquarie Campus (Figure 1).




Figure 1 - Site Location

This report has been prepared for the construction of the Building B and L portion of the Hastings Secondary College Project and is in satisfaction of Consent Condition no. B15(b), B16, B21, B28 and C9, for submission of a Construction Pedestrian and Traffic Management Sub-Plan (CPTMSP) as part of the Construction Certificate documentation as follows:

Construction Environmental Management Plan

B15. Prior to the commencement of construction, the Applicant must submit a Construction Environmental Management Plan (CEMP) to the Certifier and provide a copy to the Planning Secretary. The CEMP must include, but not be limited to, the following:

(b) Construction Traffic and Pedestrian Management Sub-Plan (see condition B16);

Construction Traffic Management Plan (CTPMSP)

B16: The Construction Traffic Management Plan (CTPMSP) must be prepared to achieve the objective of ensuring safety and efficiency of the road network and address, but not be limited to, the following:

- a) be prepared by a suitably qualified and experienced person(s);*
- b) be prepared in consultation with Council and TfNSW;*
- c) detail the measures that are to be implemented to ensure road safety and network efficiency during construction in consideration of potential impacts on general traffic, cyclists and pedestrians and bus services; and*
- d) detail heavy vehicle routes, access and parking arrangements.*

Construction Parking

B21. Prior to the commencement of construction, the Applicant must provide sufficient parking facilities on-site, including for heavy vehicles and for site personnel, to ensure that construction traffic associated with the development does not utilise public and residential streets or public parking facilities.

Construction Car Parking and Access Arrangements

B28. Prior to the commencement of construction, evidence of compliance with the following requirements must be submitted to the Certifier:

- (a) all vehicles must be able to enter and leave the Site in a forward direction;*
- (b) the swept path of the longest construction vehicle entering and exiting the site in association with the new work, as well as manoeuvrability through the site, is in accordance with the latest version of AS 2890.2; and*
- (c) the safety of vehicles and pedestrians accessing adjoining properties, where shared vehicle and pedestrian access occurs, has been addressed.*

Construction Traffic

C9. All construction vehicles are to be contained wholly within the site, except if located in an approved on-street work zone, and vehicles must enter the site or an approved on-street work zone before stopping.

2.0 Proposed Development

2.1 The Site, Context & Existing Circumstances

The site (Figure 2) is located at 16 Owen Street, Port Macquarie (Lot 111 in DP1270315), within the Port Macquarie-Hastings Council Local Government Area (LGA).

The site forms a roughly rectangular shape and covers an area of some 3.5ha with frontages along Owen Street, Burrawan Street and Pacific Drive, with the northern boundary adjoining Oxley Oval.




Figure 2 - Site Boundary

The current surrounding land uses comprise:

- Port Macquarie Bowling Club to the north
- Oxley Oval adjoining to the north
- The residential single two-storey and residential flat properties to the south and west

2.2 Proposed Development Scheme

It is proposed to undertake the partial refurbishment works of Building L and refurbishment and alteration to Building B at Hastings Secondary College Port Macquarie Campus:

Details of the proposed development scheme are provided on the architectural plans prepared by SAHC Architectural, reproduced in part in Appendix A.

3.0 Existing Road Network and Traffic Conditions

3.1 Road Network

The road network serving the site (Figure 3) comprises:

- *Pacific Highway* – a State Highway (HW 10) and arterial route linking between Sydney and Brisbane. The road generally runs in a north-south direction and has 2 lanes of traffic in each direction.
- *Oxley Highway* – a State Highway (HW 11) and arterial route located west of the site providing connections from the Pacific Highway to Port Macquarie via Gordon Street. The road generally runs in an east-west direction and has 2 lanes of traffic in each direction.
- *Hastings River Drive/Ocean Drive* – a sub-arterial route located to the west of the site generally aligned in the north-south direction with 2 lanes of traffic in each direction. The road provides connections between Winery Drive and Dennis Bridge to the north and Pacific Highway to the south.
- *Pacific Drive* – a collector road generally aligned in the north-south direction along the coastline with 1 lane in each direction connecting William Street to the north and Ocean Drive to the south.
- *Lord Street* – a local road generally aligned in the north-south direction located to the west of the site. In the vicinity of the site, Lord Street provides 2 lanes in each direction linking Stewart Street and William Street to the north and Kennedy Drive to the south.
- *Lord Street* – a local road generally aligned in the north-south direction located to the west of the site. In the vicinity of the site, Lord Street provides 2 lanes in each direction linking Stewart Street and William Street to the north and Kennedy Drive to the south.
- *Owen Street* - a collector road aligned in the north-south direction providing connections between William Street to the north and Everard Street to the south.
- *Burrawan Street* - a local road aligned in the east-west direction providing connections between Lord Street to the west and Pacific Drive to the east



Figure 3 - Road Network

3.2 Traffic Controls

The traffic controls, which have been applied to the road system in the vicinity of the site, (Figure 4) comprise:

- the traffic control signals along:
 - Gordon Street/Oxley Highway at the intersections with Grant Street, Hastings River Drive/Ocean Drive and Findlay Drive
 - William Street at the intersections with Grant Street and Horton Street
- the roundabouts along:
 - Gordon Street at the intersections of Lord Street, Munster Street, Lake Road, Horton Street and Hollingworth Street
 - William Street at the intersections of Lord Street, Murray Street and Short Street
- the 40kmph “High Pedestrian Activity” and School speed zone restrictions on Owen Street between William Street and Burrawan Street
- the 40kmph School speed zone restriction on:
 - William Street between Grant Street and Munster Street

- Grant Street between Stewart Street and William Street
- Oxley Highway 250m to the east of the Widderson Street/Oxley Highway intersection
- Burrawan Street along the school site boundary
- the 50kmph speed restriction on:
 - Gordon Street between Lord Street and Owen Street
 - William Street between Lord Street and Owen Street
 - the surrounding road network, including Burrawan Street (outside of the school zone)
 - the 60kmph speed restriction on Gordon Street between Oxley Highway and Lord Street



Figure 4 - Traffic Controls

3.3 Parking Controls

- the unrestricted angled parking along Owen Street between William Street and Gordon Street

- the unrestricted kerbside parking along the local roads, including Owen Street
- the unrestricted central median carpark along Owen Street
- the bus zone and No Parking zone between 7.30 am and 9.00 am and between 1.30 pm and 3.00 pm along the Owen Street site frontage

3.4 Traffic Conditions

TTM, on behalf of Ason Group, carried out AM and PM peak period traffic movement surveys on a weekday on the 3 February 2021 between 7:00 am – 9:00 am and 2:00 pm – 4:00 pm to coincide with the starting and finishing periods of the School. The surveys were undertaken at both the intersections of Owen Street/ Gordon Street and Owen Street/ Burrawan St. The outcomes of the surveys are summarised in the following figure:



Figure 5 - Traffic Conditions

The operational performance of the intersections during the weekday AM and PM peak have been assessed by Ason Group as part of the DA traffic report:
 706AK/2020

	Level of Service	
	AM Peak	PM Peak
Owen Street/ Gordon St	A	A
Owen Street/ Burrawan St	A	A

The traffic modelling indicates the nearby key intersections currently operate satisfactorily at the level of service A during the assessed peak hours.

3.5 Transport Services

3.5.1 Public Bus

The site is within 250 metres (4-minute walk) to the nearby bus stop along Lord Street. These stops are currently serviced by route no. 329, providing services to Settlement City Shopping Centre to Waiora Parkway.

Additional bus stops are located on Lord Street within 600m to the southwest of the site. These stops are serviced by the following routes:

- 322 - Lighthouse Plaza to Port Macquarie via Shelly Beach
- 334 - Lighthouse Plaza to Port Macquarie
- 334K - Kendall to Port Macquarie via Laurieton

Details of the existing transport services are provided in Appendix B.

3.5.2 School Bus

Busways provides for 10 and 13 school bus services during the AM and PM periods, respectively. The AM bus services depart between 6:26 am and 7:43 am, while the PM bus services depart the school between 2.40 pm and 3.17 pm. These buses set down and pick up students from the existing 75m long bus zone on the eastern side of Owen Street, south of Gordon Street (Figure 6).




Figure 6 - School Bus Stop Location

3.5.3 Walking Facilities

Footpaths are provided on both sides of Owen Street and the southern side of Burrawan Street between Owen Street and the school's gate on the south-eastern corner of the site. The existing pedestrian infrastructure is illustrated in the Pedestrian Access Mobility Plan map shown in Figure 7.



Figure 7 - Surrounding Footpath Facilities

3.5.4 Cycling Facilities

Council provides a number of on- and off-street bike paths, which connect to the regional cycling network. There is currently no cycling infrastructure on Owen Street and Burrawan Street along the site's boundary. The nearest bicycle routes are located along Lords Street and Gordon Street and Pacific Drive. The existing provision for bicycle paths in the vicinity of the site are shown in the Port Macquarie-Hastings Bike Plan (Figure 8) and RMS Cycleway Finder maps (Figure 9).




Figure 8 - Port Macquarie-Hastings Bike Plan




Figure 9 - RMS Cycleway Finder

4.0 Proposed Construction Scheme

4.1 Construction Program

The refurbishment of building B and L in the Hastings Secondary College development is to be constructed across 6 months.

4.2 Construction Workers

It is anticipated that construction of Building B and L will have an average of 12 workers and a maximum of 30 workers on-site during the construction stage.

All site personnel are to park in the on-street parking spaces towards the rear of the site.

Notwithstanding the above, workers will be encouraged at all times to utilise the public transport system which exists in the vicinity of the site or to carpool wherever possible.

A tool drop-off and storage facility would be provided within the site boundary. This would allow tradespeople to drop off and store their tools and machinery, allowing them to use public transport or carpool to/ from the site on a daily basis.

Workers will also be informed of appropriate tool/ equipment drop-off and storage arrangements made within site sheds and amenities provided on-site. Bus schedules will be provided to all workers during site induction to demonstrate alternative modes of transport available.

4.3 Construction Hours

The approved hours of construction activity will be:

Monday to Friday	7 am – 6 pm
Saturday	8 am – 1 pm
Sunday and Public Holidays	No work

Rock breaking, rock hammering, sheet piling, pile driving and similar activities will be carried out between the following hours:

Monday to Friday	9 am – 12 pm, 2pm – 5pm
Saturday	9 am – 12 pm
Sunday and Public Holidays	No work

Noise from construction activities shall comply with the Protection of the Environmental Operations (Noise Control Regulation 2017).

The principal contractor shall ensure that all sub-contractors are aware of the permitted hours of operation and shall ensure that all vehicle activity occurs strictly within the hours stipulated by the Conditions of Consent.

Should any works be required to take place within public roads (in the vicinity of the site), outside these hours, they may be undertaken:

- by the Police or a public authority for the delivery of vehicles, plant or materials; or
- in an emergency to avoid the loss of life, damage to property, or to prevent environmental harm
- where the works are inaudible at the nearest sensitive receivers; or
- where a variation is approved in advance in writing by the Planning Secretary or his nominee if appropriate justification is provided for the works.

Notification of the above construction activities will be provided to affected residents prior to the commencement of the activities or as soon as is practical afterwards.

4.4 Vehicle Site Access

Vehicle access to the construction site is provided via the existing driveway along Pacific Drive.

4.5 Materials Handling

All materials are to be stored within the site boundary at all times. Loading/unloading of materials will occur from within the site by hand or with the assistance of trolleys/forklifts. No materials shall be placed dumped or left on any council road or footpath area at any time.

It is not anticipated that a Works Zone will be required at this time for materials loading/unloading. In the event that a Works Zone is required, a separate application will be submitted to the Council.

4.6 Work Zone

It is not anticipated that a works zone will be required for the Building B and L construction process.

5.0 Construction Traffic Management Planning

5.1 Vehicle Access and Internal Circulation

The largest vehicle that will use the site access along Pacific Drive will be a 12.5m Heavy Rigid Vehicle. Accesses into the site will be generally left forward-in and right forward-out along Pacific Drive.

Sufficient manoeuvring and marshalling areas have been provided on-site to ensure general construction vehicles can enter and exit in a forward direction without marshalling on the public roads.

General construction vehicles entering and exiting the site will be completed under the management of trained on-site personnel.

5.2 Pedestrian Access

Access to the site is provided via controlled gates. All personnel entering the site will be required to undertake an induction program.

Pedestrian activities along the Owen Street and Pacific Drive footpath are to be maintained throughout the works, with pedestrians to be given right of way at all times.

5.3 Construction Vehicles

It is anticipated that the construction works will involve the following heavy vehicle types:

Heavy rigid vehicles (HRV)	12.5m
Medium rigid vehicles (HRV)	8.8m
Small rigid vehicles (SRV)	6.4m
Bogie trucks	10.2m
Concrete trucks	8m
Concrete pump truck	8.8m
Small utility vehicle/Van	5.2m
Glass lifter (façade installation)	4.3m

Swept path analysis was completed for 12.5m heavy rigid vehicles and 10.2m Bogie Truck expected to access the site, provided in Appendix C of this report.

5.4 Construction Traffic Haulage Route

Generally, construction vehicles will have origins and destinations from a wide variety of locations throughout the North Coast. However, all construction vehicles will be restricted to the State and Regional Road network. Dedicated construction vehicle routes have been developed with the aim to provide the shortest distances to/from the arterial road network while minimising the impact of construction traffic on streets within the vicinity of the site.

As such, the dedicated construction vehicle routes will use Gordon Street, William Street and Owen Street, with access to/from Oxley Highway and Pacific Highway, as indicated in Figure 10. Truck drivers will be advised of the designated truck routes to/ from the site. No queuing or marshalling of trucks will be permitted on public roads in the vicinity of the site.




Figure 10 - Truck Routes

5.5 Other General Requirements for Trucks

All vehicles transporting loose materials will be required to ensure the entire load is covered using a tarpaulin or similar impervious material. The vehicle driver will need to take all precautions to prevent any excess dust or dirt particles from depositing onto the roadway during travel to and from the site. Truck shaker grids and wheel wash stations shall be positioned at all entry/exit points. The respective trades will be inducted by the head contractor into the above procedures and will monitor all trucks entering and exiting the site to ensure the procedures are met.

The contractor will be required to monitor the roadways leading to and from the site on a daily basis and take all necessary steps to rectify any adversely impacted road deposits caused by site vehicles. The roads will also be cleaned on a regular basis to minimise dirt particles depositing externally from the site. Such cleaning will occur in the evenings outside of the peak traffic period.

Vehicles traveling to, from and within the site shall not create unreasonable or unnecessary noise or vibration to minimise interference to adjoining building operations. No tracked vehicles will be permitted or required on any paved roads. Public roads and access points will not be obstructed by any materials, vehicles, refuse skips or the like under any circumstances. All deliveries and works will be carried out within the site at the designated on-site loading areas. If there is a requirement to operate any material handling machinery on public access roads, the contractor will be required to seek separate Council/Police/RMS/Sydney Buses approval prior to the event.

5.6 Occupational Health and Safety

Any workers required to undertake works or traffic control within the public domain should be suitably trained and covered by adequate and appropriate insurances. All traffic control personnel will be required to hold TfNSW accreditation in accordance with the Traffic Control at Worksites Manual.

5.7 Emergency Vehicle Access

Access to the site and neighbouring sites by emergency vehicles would not be affected by the site, which is within the bounds of the construction site.

Emergency protocols on the site would indicate a requirement for the traffic controller and on-site personnel to assist with emergency access from Owen Street. All truck movements to the site and the incident point would be suspended and cleared. Consequently, any potential impacts on emergency access would be effectively managed throughout the works.

The liaison would be maintained with the police and emergency services agencies throughout the construction period, and a 24-hour contact would be made available for 'out-of-hours emergencies and access.

Thus, there would be no adverse impacts on the provision of existing emergency vehicle access to the site or other neighbouring properties as a result of the proposed construction activities.

5.8 Site Induction

All workers and visitors employed on the site by the appointed contractor (including sub-contractors) will be required to undergo a formal 'site induction' process, and all the inductions will be performed specifically to each trade according to Workcover OH & S requirements.

The induction will include details of approved access routes to and from the construction site for site staff and delivery vehicles, parking arrangements, as well as standard environmental, WHS, driver protocols and emergency procedures. The agreed work hours must be included as part of this induction.

5.9 Traffic Guidance Scheme

The TGS presents traffic management principles, with detailed information for work site operations contained in the Roads and Maritime Services Traffic Control at Work Sites Technical Manual Version 6.1 dated 28 February 2022. The control of traffic at work sites must be undertaken with reference to WorkCover requirements and RCC Workplace Health and Safety Manuals.

The TGS is prepared by a Certified Traffic Controller (under TfNSW regulations) in accordance with Australian Standards 1742.3. The TGS includes:

- The proposed works site
- Accredited site personnel at the site access
- Loading Zone and traffic control signage

The TGSs for the construction processes are provided in Appendix D.

5.10 Contact Details

The contact details for the day-to-day activities on the site will be:

Name: David Barratt

Role: Site Manager

Company: AW Edwards

Phone: 0413 735 662

6.0 Construction Traffic Impact Assessment

6.1 Impact on General Traffic

The construction works will involve a variety of construction vehicles ranging between a 12.5m HRV and a normal utility vehicle. The envisaged construction traffic movements vary from time to time, depending on a range of factors, including:

- Processes
- Weather
- Time of day

Peak vehicle volumes would be in the order of 40 vehicles (80 movements) per day, which would occur outside of peak traffic periods when possible - AM (7.00 am-9.00 am) and PM (1.30 pm-3.00 pm and 4.00 pm to 6 pm) to minimise traffic (bus and traffic flow) impacts and associated road network delays.

Construction truck drivers will be reminded that there should be no idling on and the use of Owen Street as a marshalling area.

With the above measures, it is not expected that this level of traffic movement would create any adverse road safety and network efficiency impacts on the surrounding road network and general traffic, cyclists and pedestrians and bus services.

6.2 Impact on Public Transport Services

As indicated in Figure 10, the heavy vehicle haulage routes will largely be limited on arterial and sub-arterial roads, which are designed to accommodate heavy vehicle movements. As such, the impacts on public transport services will be minimal on the approach/departure routes.

Access to/from the bus zones by buses on Owen Street will be maintained at all times.

6.3 Impact on Pedestrians and Cyclists

During construction, pedestrian movements along Owen Street will be maintained at all times.

A mix of A-Class hoarding and site security fencing would be erected around the perimeter of the site. On-site personnel would be present during construction hours to manage construction vehicle entry and exit and pedestrian movements at the site access, noting that pedestrian priority would be given. Outside of construction hours, gates would be installed to prevent pedestrians from entering the construction site.

Notwithstanding, all construction-related traffic movements within the site will occur under the supervision of on-site personnel, with trucks escorted between the access gate and the road.

Given that there are no cycling routes along the frontage roads of the site, there will be no direct impact on the cyclists.

To minimise disruption to pedestrian and cyclist movements, it is advised that truck movements are managed, wherever possible, to occur outside of peak school and commuting periods.

6.4 Impact on On-Street Parking

The proposed development results in the permanent loss of approximately 8 unrestricted on-street parking spaces on the eastern side of Owen Street for the new site access.

The removal of the on-street spaces is not anticipated to have an adverse impact on parking in the area due to the availability of other on-street parking at the nearby local roads.

6.5 Traffic Movements in Adjoining Council Areas

No adverse effects are expected from the movement of heavy vehicles through adjacent council areas.

6.6 Consultation, Communication and Liaison

School Infrastructure NSW has introduced virtual and in person information sessions for school communities and other stakeholders to continue community engagement throughout all stages of the 190 new and upgraded school projects across NSW, including Hastings Secondary College, Port Macquarie.

The relevant stakeholders and future coordination/liaison requirements will comprise the following:

- the Hastings Secondary College, Port Macquarie students, staff and families
- the surrounding residents
- Port Macquarie-Hastings Council
- Port Macquarie Bowling Club

Following consultation with the stakeholders, construction-related traffic issues would be:

- monitored
- mitigated via the Community Consultation Strategy and regular meetings with key stakeholders held throughout the project.

Furthermore, ongoing communication is also to be undertaken so that the CPTMSP is kept up.



AW Edwards would also maintain regular contact with all stakeholders to communicate upcoming works and potential impacts.

6.7 Site Inspections and Record-Keeping

The construction work will be monitored to ensure that it proceeds as set out in the Construction Management Plan provided by AW Edwards. Surveillance before the start of the construction activity should ensure that conditions accord with those stipulated in the plan and there are no potential hazards. Any possible adverse impacts will be recorded and dealt with if they arise

Appendix A


Approved Plans



GENERAL NOTES

- ALL DIMENSIONS AND EXISTING CONDITIONS SHALL BE CHECKED AND VERIFIED BY THE CONTRACTOR BEFORE PROCEEDING WITH THE WORK.
- ALL LEVELS RELATIVE TO 'AUSTRALIAN HEIGHT DATUM'.
- DO NOT SCALE DRAWINGS.
- USE FIGURED DIMENSIONS ONLY.

keyplan



legend

BOUNDARY LINE
AREA UNDER ALTERNATIVE PLANNING PATHWAY

TOTAL SITE AREA = 34518.1m²

rev	date	name	by	chk
05	14/4/21	SSDA	MJ	
04	26/3/21	SSDA	KT	
03	19/3/21	SSDA - Consultant Background Issue	AD	
02	23/2/21	Draft SSDA 02	KT	
01	12/2/21	Draft SSDA	MJ	

fjmt studio architecture interiors landscape urban community
sydney melbourne uk
Level 5, 70 King Street t +61 2 9251 7077 w fjmtstudio.com

project
Hastings Schools Port Macquarie
Hastings Secondary College
Port Macquarie NSW 2444

title
Site
Site Plan - Existing


scale 1:500 @ A1 first issued 12/2/21

project code sheet no. revision
HSPM SSDA-120000 05



GENERAL NOTES

- ALL DIMENSIONS AND EXISTING CONDITIONS SHALL BE CHECKED AND VERIFIED BY THE CONTRACTOR BEFORE PROCEEDING WITH THE WORK.
- ALL LEVELS RELATIVE TO 'AUSTRALIAN HEIGHT DATUM'.
- DO NOT SCALE DRAWINGS.
- USE FIGURED DIMENSIONS ONLY.



legend

- BOUNDARY LINE
- AREA UNDER ALTERNATIVE PLANNING PATHWAY
- PROPOSED REFURBISHMENT
- NEW CONSTRUCTION
- EXISTING TREES
- PROPOSED TREES

No. 18-20

No. 22

No. 24

No. 26

No. 28

No. 32

No. 34

No. 36

05	14/4/21	SSDA	MJ
04	26/3/21	SSDA	KT
03	19/3/21	SSDA - Consultant Background Issue	AD
02	23/2/21	Draft SSDA 02	KT
01	12/2/21	Draft SSDA	MJ
rev	date	name	by
			chk

fjmt studio architecture interiors landscape urban community
sydney melbourne uk
Level 5, 70 King Street t +61 2 9251 7077 w fjmtstudio.com

project
Hastings Schools Port Macquarie
Hastings Secondary College
Port Macquarie NSW 2444

Site
Site Plan - Proposed

scale 1:500 @ A1 first issued 12/2/21


project code sheet no. revision
HSPM SSDA-120010 05

Appendix B

Transport Service Maps

Bus routes

- 322** Port Macquarie - Flynn's Beach & Shelley Beach
- 323** Port Macquarie - Westport via TAFE
- 324** Port Macquarie - Lighthouse Beach via Private Hospital
- 325** Town Centre - The Ruins Way & Base Hospital
- 328** Port Macquarie - Settlement Point
- 334** Port Macquarie - Kendall via Laurieton
- 335** Port Macquarie - Wauchope via Base Hospital
- 340** Port Macquarie - Kempsey
- 341** Port Macquarie - Hibbard



Appendix C

Swept Path Assessment

T:\WORK\20\MS\706 - MIES MISC\706AK - HASTINGS SECONDARY COLLEGE - PORT MACQUARIE\DRAWINGS\706AK M2020-V1.1-SP.dwg
Plotted by Lachlan



16 OWEN ST, PORT MACQUARIE NSW 2444
INGRESS AND EGRESS OF A 10.2m BOGIE TRUCK
SWEPT PATH ASSESSMENT

DRAWING REF NO. 706AKM2020-V1.1-SP

SHEET NO. 01 OF 02

ISSUE DATE 30 September 2024

DESIGNED BY L. ELLSON

SCALE A3 0 8.0 16.0 1:800



DISCLAIMER

This drawing has been prepared using vehicle modelling computer software AutoTurn Pro V11.0 in conjunction with AutoCAD 2018. The vehicle used is based upon vehicle data provided by Austroads and incorporates a reasonable degree of tolerance. However, it is not possible to account for all vehicle types/characteristics and/or driver ability.

ttpa TRANSPORT AND TRAFFIC PLANNING ASSOCIATES
Established 1994

Address: Level 6, Suite 404, 10 Help Street, Chatswood NSW 2067
P: (02) 9411 5660 E: info@tpa.com.au W: www.tpa.com.au

T:\WORK\20\MS\706 - MIES MISC\706AK - HASTINGS SECONDARY COLLEGE - PORT MACQUARIE\DRAWINGS\706AK\M2020-V1.1-SP.dwg
Plotted by Lachlan

SWEPT PATH KEY:

- VEHICLE CENTRE LINE
- VEHICLE TYRE PATH
- VEHICLE BODY PATH
- 300mm CLEARANCE FROM VEHICLE BODY

HRV

	units
Width	: 2.50
Track	: 2.50
Lock to Lock Time	: 6.0
Steering Angle	: 36.7

16 OWEN ST, PORT MACQUARIE NSW 2444
INGRESS AND EGRESS OF A 12.5m HEAVY RIGID VEHICLE
SWEPT PATH ASSESSMENT

DRAWING REF NO. 706AKM2020-V1.1-SP

SHEET NO. 02 OF 02

ISSUE DATE 30 September 2024

DESIGNED BY L. ELLSON

SCALE A3 0 8.0 16.0 1:800



DISCLAIMER
This drawing has been prepared using vehicle modelling computer software AutoTurn Pro V11.0 in conjunction with AutoCAD 2018. The vehicle used is based upon vehicle data provided by Austroads and incorporates a reasonable degree of tolerance. However, it is not possible to account for all vehicle types/characteristics and/or driver ability.

ttpa TRANSPORT AND TRAFFIC PLANNING ASSOCIATES
Established 1994
Address: Level 6, Suite 404, 10 Help Street, Chatswood NSW 2067
P: (02) 9411 5660 E: info@ttpa.com.au W: www.ttpa.com.au

Appendix D

Traffic Guidance Scheme