Item	Ref.	•	It Observations and NCRs Rev 1 Details of item (with finding in bold text)	Proposed or completed action	By whom and by	Status	Response to Audit Findings
8 8		Non-compliance Non-compliance	Cocca 1 requires that in addition to meeting the specific performance measures and criteria in this consent, and inaccordable and feasable measures must be implemented to prevent, and if provention is not construction and operation of the development in the time extension that the construction and operation of the development in the time extension that the provided written satisfaction. However, at the site inspection conducted in conjunction with in the provided written satisfaction. However, at the site inspection conducted in conjunction with in stormwater impacting on the Lane Cove National Park (evidence of sedimentation, securing and transport of gross pollutants were sighted). The audities reviewed the draft Audit Report and provided the following response to this finding: "The stormwater was constructed as per the approved design. Deficiencies within the design only become evident after the system is installed. Deficiencies are rectified by the Contractor as soon as possible after they are identified. In the interim construction sediment and erosion control devices are maintained until demolibilation and regular environmental inspections understate in omnotive activity. "Whilst minimals exouring and sedimentation was identified during the inspection with NPWS 1507, all were occurring either within the site fence line or within the SINSW site boundary. Therefore the Project Team request that this item be changed to an observation as all reasonable and feasible measures were implemented to minimise any material harm to the environment. "Infindmenth will implement the approved action items onsite. The Auditor acknowledges the auditor's response and supports the proposed actions to analyse the deficiencies. However, the Auditor retains the position that the deficiencies represent a non-compliance on the basis that: "The CoC requires that in addition to meeting the specific performance measures and criteria in the consent, all estatembers are supported activities of the manage the deficiencies. However	Proposed or completed action Hindmarsh and NPWS agreed that a review of the as-built plans would be conducted, actions to address deficiencies would be completed and a fellow up inspection would be arranged with NPWS to verify as a second or the stormwater management system. To the Auditor's knowledge, no further out of house works have been conducted.	By whom and by when SINSW / Hindmarsh 30/09/21	Status OPEN	Response to Audit Findings Hindmarsh and the CNI Engineer will review the as-built plans and provide a list of actions to address deficiencies to the satisfaction of NPWS. Hindmarsh will implement the approved action items onsile. Applicant became aware of the non-compliance for A1 on the 30 July 2021 during the final issue of the Independent Environmental Audit. Notification to the Department via the major projects portal was or 2 August 2021 which is within seven days after the applicant becomes aware of it. Notification to the Department via the major projects portal was or 2 August 2021 which is within seven days after the applicant becomes aware of it.
910	CeG C27	Observation	Monitoring Report cannot be relied upon to demonstrate that the operation of a power saw prior to 7am on 22/02/21 was inaudible at the sensitive receiver. CoC C27 requires that within three months of the commencement of construction, the Applicant must design an operational stormwater management system for the development and submit it to the satisfaction of the Certifier. The system must: (a) be designed by a suitably qualified and hydraulic engineer: (b) be designed by a suitably qualified and hydraulic engineer: (c) be reading the certifier. The system must in the Supplementary Response to Submissions (c) of the system capacity of the correspondence with the Guidelines for Submissions (c) be in accordance with applicable Australian Standards and (c) ensure that the discharge of stormwater into the bushland is controlled and undertaken to minimise bushland and water quality impacts in accordance with the Guidelines for developments adjoining land managed by the Office of Environment and Heritage; and (c) ensure that the system capacity impacts in accordance with Australian Rainfall and Nuroff (Engineera Australia, 2016) and Managing Urban Stormwater. Council Handbook (EPA, 1987) guidelines assistanced in the Australian Stormwater in the Report of Stormwater in the Provided writter assistanced in Nowever, at the site inspection conducted in conjunction with NPWS, it was evident that there were deficiencies with the as built design which were resulting in stormwater impacting on the Lanc Covo National Park (evidence of sedimentation, scouring in stormwater integration).	Hindmarsh and NPWS agreed that a review of the as-built plans would be conducted, actions to address deficiencies would be completed and a follow up inspection would be arranged with NPWS to verify their sastifaction of the stormwater management system.	SINSW / Hindmarsh 30/09/21	OPEN	Hindmarsh and the Civil Engineer will review the as-built plans and provide a list of actions to address deficiencies to the satisfaction of NPWS. Hindmarsh will implement the approved action items onsite.
			and transport of gross pollutants were sighted).				

11	CoC D29	Observation	CoC D29 requires that prior to the commencement of operation, landscaping of the site must be completed in accordance with landscape planis) approved under condition B25. This finding relates to the same overarching issue as that identified for CoC A1 and C27. The landscapers confirmed that the landscaping was completed in accordance with the landscape gings within CoC B25. However, at the site inspection conducted in conjunction with NPVS, it was evident that there were deficiencies with the landscaping which were cotentially immacring on the Land CoV National Park. Evidence of unidentified sorar seed /	Hindmarsh and NPWS agreed that a review of the as-built plans would be conducted, actions to address deficiencies would be completed and a follow up inspection would be arranged with NPWS to verify their satisfaction of the landscaping.	SINSW / Hindmarsh 30/09/21	OPEN	Future maintenance of the Dunstan Grove APZ, including annual certification to an IPA, is the responsibility of Crimson HIR Residential Strata Committee. Hindmarsh and the Civil Engineer will review the as-built plans and provide a list of actions to address deficiencies to the satisfaction of NPWS and Dustan Grove.
			grass, lack of ground cowe, in particular on the Dunston Grow Asset Protection Zone (APZ), and deficient planting on steep slopes and site boundary and lack of rock armor on certain drainage lines were sighted. The auditee reviewed the draft Audit Report and provided the following response to this finding: "The landscaping works have been completed in accordance with the approved plans. The sprays seeding was utilised as a form of stabilisation for erosion and sediment control however, this will be removed based on the inspection and subsequent advice by MPWS. The APZ within Dunston Grows is administered under a separate approval. Landscape maintenance with				Hindmarsh will implement the approved action items onsite.
			undertaken in these locations to minimise ground fuel to comply with APZ standard requirements and was certified by a suitably qualified person. *Future maintenance of the Dunstan Grove APZ, including annual certification to an IPA, is the responsibility of Crimson Hill Residential Strata Committee.				
			Hindmarsh and the Civil Engineer will review the as-built plans and provide a list of actions to address deficiencies to the satisfaction of NPWS and Dustan Grove. Hindmarsh will implement the approved action items onsite. The Auditor acknowledges the auditee's response and supports the proposed actions to response to the deficiency and the deficiency of the proposed to the deficiency and the deficiency are supported to the deficiency and the				
12	CoC E1	Non-compliance	manane that deficiancies to the commencement of the first out of hours events (school use) run by CoC E1 requires the 10 C0 or more people (sectualing out alsohol hours care), the Applicant is to prepare an Out of Hours Event Management Plan (school use) and submit it to the Council and Planning Sacretary in consultation with Council (sic). Two Out of Hours Events Management Plans (OOHEMPs) have been developed using the plan initially established under the Stage 1 Partial Consent. Consultation was completed with Council prior to their development. However there is no evidence available to demonstrate that the OOHEMP was submitted to the Department.	Submit the OOHEMP/s to the Department.	SINSW 31/08/21	CLOSED	The OOHEMP was issued to the Department 2/08/2021 including evidence of consultation with council. Applicant became aware of the non-compliance for E1 on the 27 July 2021 during the RFI process to the the 27 July 2021 during the RFI process to the Independent Environmental Audit. Notification to the Department via the major projects portal was not 2-dupust 2021 which is within seven days after the applicant becomes aware of it.
13	CoC E15	Observation	Coc E1s requires that the Applicant must maintain the landscaping and vegetation on the site in accordance with the approved Operational Landscape Managament Plain required for the duration of occupation of the development. This finding relates to the same overarching issue as that identified for CoC A1, C27 and D23. The landscape area was handed over at Stage 282 (in June 2021) and has a 12 month handover period and is being maintained by the builder. Large portions of the landscaping appear to be well maintained. However, at the site inspection conducted in conjunction with NPNS, it was evident that there were deficiencies with the landscaping which were potentially impacting on the Lane Cove National Park. Evidence of unidentified spray seed [7 ares, lack of ground cover (in particular on the Dunston Grove AP2) and deficient planting on steep slopes and site boundary and lack of rock armor on certain drainage lines were sighted. Refer to Appendix E, Photographs 9-13. The auditee reviewed the draft Audit Report and provided the following response to this finding: "The landscaping works have been completed in accordance with the approved plans. The spray seeding was utilised as a form of stabilisation for erosion and sediment control however, this will be removed based on the inspection and subsequent advice by NPWs. The AP2 within Dunston Grove is administered by a suitably qualified person. "Future maintenance of the Dunstan Grove AP2, including annual certification to an IPA, is the responsibility of Crimson Hill Residential Streat Committee. "Hindmarsh and the Civil Engineer will review the as-built plans and provide a list of actions to address deficiencies to the satisfaction of NPWS and Dustan Grove.	Hindmesh and NPVIS garged that a review of the ae-but is now world be conducted actions to address deficiencies would be conducted actions to address deficiencies would be completed and a follow up inspection would be arranged with NPVIS to verify their satisfaction of the landscaping.	SINSW / Hindmarsh 30/09/21	OPEN	Fautur maintenance of the Dunetan Grove APZ, including annual confliction to an IPA, is the responsibility of Crimson Hill Residential Strata Committee. Hindmarsh and the Civil Engineer will review the as-built plans and provide a list of actions to address deficiencies to the satisfaction of NPWS and Dustan Grove. Hindmarsh will implement the approved action items onsite.
L			*Hindmarsh will implement the approved action items onsite.				