



# Construction Traffic Management Plan



## NORTH KELLYVILLE PUBLIC SCHOOL (HEZLETT ROAD, KELLYVILLE)

Client	<b>MATTHEW WILSON</b>
Document Number:	<b>CTMP166TN159</b>
RMS Prepare a Work Zone Traffic Management Plan Certificate #:	<b>0030490926</b> Exp: <b>27/04/2019</b>
Date:	<b>02/02/2018</b>
Prepared by:	<b>Thiolen Naidoo</b>

# Table of Contents

---

<b>1 Project Details</b>	<b>3</b>
1.1 Project Summary	3
1.2 Revisions	3
1.3 Map	3
1.4 Development Process	4
1.5 Excavation Phase	4
1.6 Construction Phase	4
1.7 Fit Out Phase	4
	4
<b>2 Proposed Traffic Management</b>	<b>5</b>
2.1 General	5
2.2 Construction Vehicle Routes	6
<b>3 Project Impact</b>	<b>7</b>
3.1 Residents / Surrounding Property Owners	7
3.2 Pedestrians & Cyclists	7
3.3 Emergency Services	7
3.4 Local Traffic	7
3.5 Public Transport	7
3.6 Impact on Community & Businesses	7
<b>Appendix A – Traffic Control Plans</b>	<b>8</b>

# 1 Project Details

## 1.1 Project Summary


**Project:** Construction of North Kellyville Public School  
**Location:** 120 Hezlett Road, Kellyville  
**Hours of Operation:** Monday – Saturday 7:00AM – 5:00PM  
 Sunday & Public Holidays No Work

**Scope of Works:** Demolition/ Excavation of existing structures and the construction of a public school comprising 40 teaching spaces, a canteen, library, multi-purpose hall an office and administration space, amenities for students and staff members and OOSH (out of school hours) accommodation.

## 1.2 Revisions

Rev	Date	Description
0	22/11/2017	Initial Submission
1	02/02/2018	Revision 1
2		

## 1.3 Map



## 1.4 Development Process

This traffic management plan covers the stage(s) listed below, subsequent stages (if any) may require amendments and additional plans to be prepared.

Included Stages / Phases:

Stage / Phase	Duration (Approx.)
Excavation	8 Weeks
Construction	30 Weeks
Fit Out	24 Weeks

## 1.5 Excavation Phase

Largest Truck Size: Multi Combination/ Truck & Dog (Up to 40.5 tonne & 19.5 Metres)  
Peak Average Daily Vehicle Movements: Up to 20 (5 trucks to make 4 round trips each per day).

## 1.6 Construction Phase

Largest Truck Size: Multi Combination/ Truck & Dog (Up to 40.5 tonne & 19.5 Metres)  
Peak Average Daily Vehicle Movements: Up to 20 (5 trucks to make 4 round trips each per day).

## 1.7 Fit out Phase

Largest Truck Size: Heavy Rigid Truck (up to 15 tonne & 12.5 Metres)  
Average Daily Vehicle Movements: Up to 20 (5 trucks to make 4 round trips each per day).

## 2 Proposed Traffic Management

---

### 2.1 General

#### A. Site Vehicles

- Site vehicles to enter and exit the site in a forward facing direction.
  - All drivers will be made aware of the approved routes prior to commencing work at the site as part of the site induction.
  - Vehicles will be scheduled in such a manner as to not require queuing on the road network surrounding the site.

#### B. Road Occupancy

- Approval from RMS is not required for works on Hezlett Road
- All Traffic Control Plans (TCPs) associated with this CTMP will comply with relevant Australian Standards and RMS Traffic Control at Worksites Manual.

#### C. Parking for Site Workers

- Adco Constructions Pty Ltd strongly promotes the use of public transport & car-pooling for all site workers.

#### D. Public Transport

- Surrounding public transport access is going to remain unaffected during this project.

#### E. Surrounding Roads

- Site vehicles are to use approved routes only for access to and from the site.
- Construction traffic to be scheduled where possible outside of peak times to minimise impact to existing traffic increases.
- Truck queuing on surrounding streets is not permitted or required during this project.
- Trucks must use approved routes.

## 2.2 Construction Vehicle Routes

### A. Site Entry/ Exit (Northbound vehicles)

All trucks involved in work activities approaching site via Windsor Road & Old Windsor Road (Northbound) are to turn right onto Samantha Riley Drive, continue past Brampton Drive, after 1 km, turn left into Hezlett Road, then turn left into site as indicated on Plan MP478(a).

All trucks are to depart the site and continue south on Hezlett Road, then turn right onto Samantha Riley Drive.

### B. Site Entry/ Exit (Southbound vehicles)

All trucks involved in work activities approaching site via Windsor Road (Southbound) are to turn left onto Commercial Road, then turn right onto Withers Road, then turn right into Hezlett Road, then right into site.

All trucks are to depart the site northbound on Hezlett Road, turn left on Withers Road, then left onto Commercial Road, then right onto Windsor Road.

### Vehicle Layover Area

AAA Traffic Control propose that vehicles that are waiting to approach site are to wait in the pull over bays on Hezlett Road. This is to prevent the impact of works on residents and local businesses, and prevents queuing of site vehicles.

### C. Vehicle Movements

- Vehicles will enter and exit the Site in a forward facing direction.
  - Movements to occur outside of peak hours.

### D. Loading / Unloading Vehicles

- All vehicles loading / unloading to be contained within site.

### E. Road Occupancy

- i. Standing Plant - All plant will be located within site boundary where possible.
- ii. Parking for Site Workers – All site workers will be encouraged to car-pool when possible to prevent build-up of vehicles parked on Hezlett Road. However, parking is available along Hezlett Road.

### F. Storage for Equipment, Materials and Waste.

- All located within site boundary.

### G. Pedestrian Management

- Boundary fence to limit pedestrian access to site, hoarding is not required as work is set back from pedestrian footpath. Pedestrian access maintained throughout this stage.

## 3 Project Impact

---

### **3.1 Residents / Surrounding Property Owners**

Existing residential driveways and access points will be maintained throughout the project.

### **3.2 Pedestrians & Cyclists**

Existing pedestrian and cyclist's access along Hezlett Road & Withers Road maintained throughout the project. Pedestrian access to be maintained during footpath work via the traffic controller's onsite to manage activity as required. Site vehicles are to wait for a suitable gap in both pedestrian and vehicular traffic before proceeding to minimise impact to existing traffic flow.

### **3.3 Emergency Services**

Access along Hezlett Road & Withers Road will be maintained throughout the project. Priority is given to emergency vehicles as per normal procedure.

### **3.4 Local Traffic**

Access along Hezlett Road & Withers Road will remain as per normal conditions. Site vehicles are to exit using normally occurring gaps in traffic to reduce impact to traffic flows.

Construction traffic to be scheduled as per ANZS12, outside of peak times such as school zone hours to minimise impact to existing traffic increases.

### **3.5 Public Transport**

N/A.


### **3.6 Impact on Community & Businesses**

Impact to the community will be minimal due to approach and departure routes close to Old Windsor Road & Windsor Road.

# Appendix A - Traffic Control Plans

- MP 731(a) – VEHICLE ROUTES – SITE ACCESS ALL STAGES**
- MP 731(b) – SITE ACCES – DEMOLITON / EXCAVATION /  
CONSTRUCTION / FIT OUT STAGES**
- MP 731(c) – GENERAL WORKS – ALL STAGES**





PH: 02 9675 7731 F: 02 9675 7744  
 10 Coventry Place  
 Mount Druitt NSW 2770  
 www.aattrafficcontrol.com.au  
 info@aattrafficcontrol.com.au  
 A.B.N. 78 105 021 869

**NOTES:**

- All Traffic Control works; signs and devices to comply with Australian Standard AS 1742.3.
- Adjustments to TCP may be only made by persons holding an RMS 'Select and Modify' ticket or higher.
- All traffic control devices may only be set out by persons holding an RMS 'Apply Traffic Control Plans' ticket or higher.
- Traffic control personnel must hold an RMS 'Traffic Controller' ticket or higher.
- Signs to be erected so they are visible to motorists and not a hazard to pedestrians.
- Traffic controllers to escort pedestrians past the work area.
- Traffic Controllers who are on constant Stop-Gop, must be relieved for a minimum period of 15 minutes every two hours. As per the Australian Standards and the WH&S Act.
- Site ganger is to conduct a 'tool box talk' and complete the adequate paperwork to support the discussion.
- A 'risk assessment' to be conducted on site, prior setup to determine the queue length and site distance to the active TCP.
- If an incident occurs on site, an 'incident report form' MUST be completed immediately. Upon completion of the incident report form, Site Ganger is to notify AAA head office.

**This TCP has been prepared as a guide for Traffic Management purposes only and is not to scale.**

**The positions of the signs, traffic controllers and equipment are only suggested locations. Amendments to the locations may be required on site.**

**AAA Traffic Control Pty Ltd accepts no liability for the implementation or execution of this TCP unless undertaken by authorized AAA Traffic Control personnel.**



PURPOSE OF USAGE	RECOMMENDED MAXIMUM SPACING OF CONES AND BOLLARDS		RECOMMENDED TAPER LENGTHS			
	APPROACH SPEED (km/h)	MAX SPACING (m)	APPROACH TAPER	TRAFFIC CONTROL AS START	LATERAL SHIFT TAPER	MERGE TAPER
All purposes on residential or commercial streets	<= 50	4	< 45	15	0	15
Center-line on approach to Traffic Controller position	All cases	4	51-70 / >70	18 / 24	15	30
Outer edge of traffic line - i.e. working on shoulder	51-70 / >70	12 / 18	56-65	30	30	60
Separating opposing traffic on 2 lane 2 way road	51-70 / >70	12 / 18	66-75	N/A	70	115
Separating opposing traffic on multilane undivided road	51-70 / >70	16 / 24	76-85	N/A	80	130
Adjacent to a closed lane on a multilane road	51-70 / >70	9 / 12	86-95	N/A	90	145
Merge tapers	51-70 / >70	24 / 60	96-105	N/A	100	160
Lateral shift tapers	51-70 / >70	24 / 60	> 105	N/A	110	180
Protecting freshly painted lines	51-70 / >70	24 / 60				



FIGURES EXTRACTED FROM RTA TCWS MANUAL V4.0 (TABLES 5.1 & 5.2, REFER TO MANUAL FOR FURTHER INFO.)

CLIENT: <b>ADCO CONSTRUCTIONS PTY LTD</b>
CONTACT: MATTHEW WILSON PH: 8437 5000
PROJECT: CONSTRUCTION OF NORTH KELLYVILLE PUBLIC SCHOOL
LOCATION: 120 HEZLET ROAD, KELLYVILLE
UBD: 129/ N11 PO: AP019799

<b>MANAGEMENT</b>	<input type="radio"/> PEDESTRIAN MGMT. <input type="radio"/> INTERMITTENT <input checked="" type="radio"/> INGRESS/ EGRESS <input type="radio"/> LANE MERGE <input type="radio"/> CONTRA FLOW <input type="radio"/> DETOUR <input type="radio"/> ROAD CLOSURE <input type="radio"/> SHOULDER WORKS
<b>ROAD CLASSIFICATION</b>	<input type="radio"/> STATE (RTA/RMS) <input type="radio"/> REGIONAL (COUNCIL & RTA/RMS) <input checked="" type="radio"/> LOCAL (COUNCIL)

JOB NO. CTMP168 IN159	PLAN NO: <b>MP 731(a)</b>
<input checked="" type="radio"/> TCP <input type="radio"/> TMP <input checked="" type="radio"/> CTMP	AUTHOR: THIOLEN NAIDOO
REV DATE	CERT: 0030490926
SCALE N.T.S	DATE: 22/11/2017
	SIGN: <i>[Signature]</i>

Legend	
<span style="color: blue;">—</span>	INGRESS
<span style="color: red;">—</span>	EGRESS




**NOTES:**

- All Traffic Control works signs and devices to comply with Australian Standard AS 1742.3.
- Adjustments to TCP may be only made by persons holding an RMS "Select and Modify" ticket or higher.
- All traffic control devices may only be set out by persons holding an RMS "Apply Traffic Control Plans" ticket or higher.
- Traffic control personnel must hold an RMS "Traffic Controller" ticket or higher.
- Signs to be erected so they are visible to motorists and not a hazard to pedestrians.
- Traffic controllers to escort pedestrians past the work area.
- Traffic Controllers who are on constant Stop/Go, must be relieved for a minimum period of 15 minutes every two hours, as per the Australian Standards and the WH&S Act.
- Site ganger is to conduct a "tool box talk" and complete the adequate paperwork to support the discussion.
- A "risk assessment" to be conducted on site, prior setup to determine the queue length and site distance to the active TCP.
- If an incident occurs on site, an "incident report form" MUST be completed immediately. Upon completion of the incident report form, site Ganger is to notify AAA head office.

This TCP has been prepared as a guide for Traffic Management purposes only and is not to scale. The positions of the signs, traffic controllers and equipment are only suggested locations. Amendments to the locations may be required on site.

AAA Traffic Control Pty Ltd accepts no liability for the implementation or execution of this TCP unless undertaken by authorized AAA Traffic Control personnel.



TRAFFIC CONTROL  
PTY LTD

PH: 02 9675 7731 | F: 02 9675 7744  
110 Coventry Place  
Mount Druitt NSW 2770  
www.aaatrafficcontrol.com.au  
info@aaatrafficcontrol.com.au  
A.B.N. 78 105 021 847

CLIENT: <b>ADCO CONSTRUCTIONS PTY LTD</b>	MANAGEMENT
CONTACT: MATTHEW WILSON PH: 8437 5000	<input checked="" type="radio"/> INGRESS/ EGRESS <input type="radio"/> LANE MERGE <input type="radio"/> CONTRA FLOW <input type="radio"/> DETOUR <input type="radio"/> ROAD CLOSURE <input type="radio"/> SHOULDER WORKS
PROJECT: CONSTRUCTION OF NORTH KELLYVILLE PUBLIC SCHOOL	<input type="radio"/> PEDESTRIAN MGMT. <input type="radio"/> INTERMITTENT <b>ROAD CLASSIFICATION</b> <input type="radio"/> STATE (RTA/RMS) <input type="radio"/> REGIONAL (COUNCIL & RTA/RMS) <input checked="" type="radio"/> LOCAL (COUNCIL)
LOCATION: 120 HEZLETT ROAD, KELLYVILLE	<input checked="" type="radio"/> TCP <input type="radio"/> TMP <input checked="" type="radio"/> CTMP REV 1 DATE 02.02.18 SCALE N.T.S.
UBD: 129/ N11	PO: AP019799

JOB NO. CTMP164 TM157	PLAN NO: <b>MP 731(b)</b>
AUTHOR: <b>THOLEN NAIDOO</b>	CERT: <b>0030490926</b>
DATE: <b>22/11/2017</b>	SIGN:




RECOMMENDED MAXIMUM SPACING OF CONES AND BOLLARDS		RECOMMENDED TAPER LENGTHS				
PURPOSE OF USAGE	APPROACH SPEED (km/h)	MAX SPACING (m)	APPROACH SPEED (km/h)	TRAFFIC CONTROL START	LATERAL SHIFT TAPER	NEEDLE TAPER
All purposes on residential or commercial streets	<= 50	4	<= 45	15	0	15
Centerline on approach to traffic controller position	All cases	4	45 - 55	15	15	30
Outer edge of traffic line - i.e. working on shoulder	51-70 / >70	18 / 24	56 - 65	30	30	60
Separating opposing traffic on 2 lane 2 way road	51-70 / >70	12 / 18	66 - 75	N/A	70	115
Separating opposing traffic on multilane undivided road	51-70 / >70	12 / 18	76 - 85	N/A	80	130
Adjacent to a closed lane on a multilane road	51-70 / >70	16 / 24	86 - 95	N/A	90	145
Merge tapers	51-70 / >70	9 / 12	96 - 105	N/A	100	160
Lateral shift tapers	51-70 / >70	12 / 18	> 105	N/A	110	180
Protecting freshly painted lines	51-70 / >70	24 / 60				

FIGURES EXTRACTED FROM NSW TCWB MANUAL V4.0 TABLES 6.1 & 6.2. REFER TO MANUAL FOR FURTHER INFO.

THIS SETUP IS FOR WORKS THAT EXCEED THE SITE BOUNDARY ONLY

**Legend**

- WORK AREA
- Bollard



- NOTES:**
- All Traffic Control works signs and devices to comply with Australian Standard AS 1742.3.
  - Adjustments to TCP may be only made by persons holding an RMS "Select and Modify" ticket or higher.
  - All traffic control devices may only be set out by persons holding an RMS "Apply Traffic Control Plans" ticket or higher.
  - Traffic control personnel must hold an RMS "Traffic Controller" ticket or higher.
  - Signs to be erected so they are visible to motorists and not a hazard to pedestrians.
  - Traffic controllers to escort pedestrians past the work area.
  - Traffic Controllers who are on constant Stop/Go, must be relieved for a minimum period of 15 minutes every two hours, as per the Australian Standards and the WH&S Act.
  - Site ganger is to conduct a "tool box talk" and complete the adequate paperwork to support the discussion.
  - A "risk assessment" to be conducted on site, prior setup to determine the queue length and site distance to the active TCP.
  - If an incident occurs on site, an "incident report form" MUST be completed immediately. Upon completion of the incident report form, site Ganger is to notify AAA head office.

This TCP has been prepared as a guide for Traffic Management purposes only and is not to scale. The positions of the signs, traffic controllers and equipment are only suggested locations. Amendments to the locations may be required on site. AAA Traffic Control Pty Ltd accepts no liability for the implementation or execution of this TCP unless undertaken by authorized AAA Traffic Control personnel.



TRAFFIC CONTROL  
 PTY LTD  
 PH: 02 9675 7731 F: 02 9675 7744  
 10 Coventry Place  
 Mount Druitt NSW 2770  
 www.aaatraficcontrol.com.au  
 info@aaatraficcontrol.com.au  
 A.B.N. 78 105 021 847

CLIENT: **ADCO CONSTRUCTIONS PTY LTD**  
 CONTACT: MATTHEW WILSON PH: 8437 5200  
 PROJECT: CONSTRUCTION OF NORTH KELLYVILLE PUBLIC SCHOOL  
 LOCATION: 120 HEZLETT ROAD, KELLYVILLE  
 UBD: 129/ N11 PO: AP019799

**MANAGEMENT**

- INGRESS/ EGRESS
- LANE MERGE
- CONTRA FLOW
- DETOUR
- ROAD CLOSURE
- SHOULDER WORKS

**ROAD CLASSIFICATION**

- REGIONAL (COUNCIL & RTA/RMS)
- LOCAL (COUNCIL)

**PEDESTRIAN MGMT.**

- INTERMITTENT

JOB NO. **CTMP164 TM157**  
 PLAN NO: **MP 731(c)**  
 AUTHOR: **IHIOLEN NAIDOO**  
 CERT: **0030490926**  
 DATE: **22/11/2017**  
 SIGN: *[Signature]*  
 REV 1  
 DATE **02.02.18**  
 SCALE **N.T.S**

PURPOSE OF USAGE	RECOMMENDED MAXIMUM SPACING OF CONES AND BOLLARDS		RECOMMENDED TAPER LENGTHS				
	APPROACH SPEED (km/h)	MAX SPACING (m)	APPROACH PREDETERMINED	TRAFFIC CONTROL AS START	LATERAL SHIFT TAPER	LANE TAPER	WEDGE TAPER
All purposes on residential or commercial streets	<= 50	4	<45	15	0	15	15
Centerline on approach to traffic controller position	All cases	4					
Outer edge of traffic line - i.e. working on shoulder	51-70 / >70	18 / 24	45-55	15	15	30	30
Separating opposing traffic on a 2 lane 2 way road	51-70 / >70	12 / 18	55-65	30	30	60	60
Separating opposing traffic on multilane undivided road	51-70 / >70	12 / 18	65-75	N/A	70	115	115
Adjacent to a closed lane on a multilane road	51-70 / >70	16 / 24	75-85	N/A	80	130	130
Merge tapers	51-70 / >70	9 / 12	75-85	N/A	90	145	145
Lateral shift tapers	51-70 / >70	12 / 18	85-95	N/A	100	160	160
Protecting freshly painted lines	51-70 / >70	24 / 60	95-105	N/A	100	160	160
FIGURES EXTRACTED FROM NSW TCWG MANUAL V4.0 TABLES 6.1 & 6.2. REFER TO MANUAL FOR FURTHER INFO.	> 105	N/A	110	110	180	180	180