Seven non-compliances & three opportunities for improvement have been identified in the IEA Report dated 25 Feb. See as follows

ID	Consent Heading	Compliance Requirement	Evidence Collected	Independent Audit Findings and Recommendations	Compliance Status	Actions Taken/ to be Taken following SINSW Response to IEA
DC- A2	Terms of Consent	The development may only be carried out: (a) in compliance with the conditions of this consent; (b) in accordance with all written directions of the Planning Secretary; (c) generally in accordance with the EIS and Response to Submissions; (d) in accordance with the approved plans in the table (not replicated here)	Full review of documentation and site inspection conducted	Development carried out generally in compliance with this consent, however non- compliances recorded against other Conditions	Non-compliant	All respective non- compliant conditions identified in this audit have corrective actions taken, see as below. No further action required



	1		[ſ		I
DC-	Access to	At least 48 hours before the	Website	Independent Environmental	Non-compliant	Non-compliance
A21	Information	commencement of construction until	(https://www.schoolinfrastructure.ns	Audit Report #1 and the		acknowledged
		the completion of all works under this	w.gov.au/projects/p/penshurst-	response are not included on		
		consent, or such other time as agreed	public-school.html) contained	the website (noted that a non-		Actions taken:
		by the Planning Secretary, the	following documentation at time of	compliance was raised against		Previous Independent
		Applicant must:	audit:	this condition at the previous		Environmental Audit
		(a) make the following information and	 i) documents refererred to in Cond 	audit - other documents were		Report and response
		documents (as they are obtained or	A2 - Approved Architectural Drawings	not on the website)		uploaded to the
		approved) publicly available on its	21/10/19;			website on 5/02/2020.
		website:	ii) Notice of Determination,	Traffic Management Plan not		No further action
		(i) the documents referred to in	Development Consent	included on the website		required
		condition A2 of this consent;	iii) Approved plans (various including			
		(ii) all current statutory approvals for	Project Specific Environmental	Recommendation -		
		the development;	Management Plan / CEMP, Acoustic	Independent Environmental		
		(iii) all approved strategies, plans and	Assessment Report; Waste	Audit Report #1 and the		
		programs required under the	Management Plan, Sediment and	response and Traffic		
		conditions of this consent;	Erosion Control Plan, Landscape	Management Plan to be		
		(iv) regular reporting on the	Plans	uploaded to the website ASAP		
		environmental performance of the	iv) Pre-construction Compliance			
		development in accordance with the	Report v1 1/4/19			
		reporting arrangements in any plans or	v) Dust monitoring results			
		programs approved under the	vi) Project Update December 2019			
		conditions of this consent;	vii) email link on webpage -			
		(v) a comprehensive summary of the	schoolinfrastructure@det.nsw.edu.a			
		monitoring results of the development,	u			
		reported in accordance with the	viii) Complaints Register as at Jan			
		specifications in any conditions of this	2020			
		consent, or any approved plans and	ix) - Independent Environmental			
		programs;	Audit Report #1 and the response			
		(vi) a summary of the current stage and	not included on the website as at Jan			
		progress of the development;	2020.			
		(vii) contact details to enquire about				
		the development or to make a	Communications Register (extract			
		complaint;	from Darzin) (managed by Comms			
		(viii) a complaints register, updated	team - SINSW based on data up to			
		monthly;	next week) sighted (darzin database)			
		(ix) audit reports prepared as part of	6 complaints to date (on the website			
		any independent environmental audit	- all have been closed out. None in			
		of the development and the Applicant's	2020 to date.			
		response to the recommendations in				
L						



any audit report;	Continuous Dust Monitoring results		
(x) any other matter required by the	by Airsafe - to 13 Dec on website.		
Planning Secretary; and	Dust monitor now removed.		
	Dust monitoring during excavation		
	(portable aerosol photometer type -		
	dust telemetry system.		





DC- B34 Reporting	No later than two weeks before the date notified for the commencement of construction, a Compliance Monitoring and Reporting Program prepared in accordance with the Compliance Reporting Post Approval Requirements (Department 2018) must be submitted to the Department and the Certifying Authority.	Letter dated 20 Mar 2019 from SINSW to DPE - Compliance Monitoring Reporting Program, construction commenced 2 April. (11 days)	The Compliance Monitoring Program was submitted to the Department and Certifying Authority less than 2 weeks prior to commencement of construction as required by Condition B34. (letter sent 20 March 2019, construction commenced 2 April 2019 – 10 days). Timing of submission not compliant. No specific action required.	Non-compliant	Non-compliance acknowledged Timing non- compliance only, no further action required
	Compliance Reports of the project must be carried out in accordance with the Compliance Reporting Post Approval Requirements (Department 2018).	Compliance Monitoring and Reporting Program dated 14/03/2019 by Grindley was sighted. It includes an introduction and details about the Project, a Compliance and Monitoring Schedule and Compliance Table. Date due for Pre-construction Compliance Report (construction / demolition) 22/03/2019 *Pre-Construction Compliance (prior to construction phase) report prepared by Grindley - 1/4/2019 sighted and is on the SINSW Website. It identified pre-construction (demolition) and pre-building works, construction, pre-occupation etc as phases. Compliance reporting periods defined as Pre-construction, Construction, pre-operational and operational compliance.	The Construction Compliance Report is overdue. According to the Compliance Monitoring and Reporting Program prepared for the project (and the Compliance Reporting Post Approval Requirements (Department 2018)), the Construction Compliance Report is due 6 months after commencement of construction. Construction formally commenced on 2 April 2019 (confirm date) and therefore, the Report was due on 1 October 2019. The Compliance Reports in future should be prepared by the Principal / Proponent (SINSW or their delegate), not the Contractors (Grindley) Recommendations: 1. Prepare overdue Construction Compliance Report for building works phase and submit to DPIE		Action Taken: Construction Compliance Report submitted to DPIE on 17 February 2020. Notification of this non-compliance also notified on 17 February 2020 Non-compliance acknowledged, no further action required



			Website - Compliance report not prepared or on website	The Construction Compliance Report is overdue. According to the Compliance Monitoring and Reporting Program prepared for the project (and the Compliance Reporting Post Approval Requirements (Department 2018)), the construction Compliance Report is due 6 months after commencement of construction. Construction formally commenced on 2 April 2019 (confirm date) and therefore, the Report was due on 1 October 2019.	Non-compliant	Action Taken: Compliance report prepared & submitted as above. Report to be made publically available by 17 April 2020 (60 days post submission to DPIE), with 7 day notification to be submitted.
DC- C31	Waste	All waste generated during construction must be assessed, classified and managed in accordance with the Waste Classification Guidelines Part 1: Classifying Waste (EPA, 2014).	At the time of the audit, waste reports (and dockets for verification) for waste generated and transported since the last audit were not available for review to verify compliance to Condition C31. The waste contractor, Buildgroup Aus (they contract bin hire from Aussie Skips) have collected waste from site, however had not yet provided any Waste Reports or waste dockets to Grindley (requested during audit) to date.	The waste contractor, Aussie Skips have collected waste from site, however had not yet provided any Waste Reports to Grindley (requested during audit) to date. Recommendations: 1. Obtain waste reports (showing classification and separation) from Aussie Skips 2. Provide sample waste dockets to the auditor for review	Non-Compliant	Action taken: Formal request to contractor issued, requesting the following: 1. Obtain waste reports (showing classification and separation) from Aussie Skips 2. Provide sample waste dockets to the auditor for review SINSW will continue to follow up on the above reguraly



DC-	Independent	No later than four weeks after the date	This condition was assessed as non-	The Audit Program was	Non-compliant	Non-compliance
C37	Audits	notified for the commencement of	compliant at Audit #1. It is noted	submitted later than 4 weeks		acknowledged
007	ridants	construction, an Independent Audit	here as non-compliant however is	after the date notified for the		dekilomedged
		Program prepared in accordance with	not raised as a new non-compliance	commencement of		This is a timing non-
		the Independent Audit Post Approval	for this audit.	construction.		compliance only, Audit
		Requirements (Department 2018) must				Program sent to DPIE
		be submitted to the Department and				on 18 July 2019
		the Certifying Authority.				0 10000.1 1010
DC-	Independent	In accordance with the specific	(c) Independent Environmental Audit	Independent Environmental	Non-compliant	Non-compliance
C40	Audits	requirements in the Independent Audit	Report #1 and the response were not	Audit Report #1 and the		acknowledged
		Post Approval Requirements	included on the website (also non-	response to be uploaded to the		J
		(Department 2018), the Applicant	compliant with Condition A21)	website ASAP.		Actions taken:
		must:				Previous Independent
		(a) review and respond to each		Actions taken: Previous		Environmental Audit
		Independent Audit Report prepared		Independent Environmental		Report and response
		under condition C38 of this consent;		Audit Report and response		uploaded to the
		(b) submit the response to the		uploaded to the website on		website on 5/02/2020
		Department and the Certifying		5/02/2020		
		Authority; and				
		(c) make each Independent Audit				
		Report and response to it publicly				
		available within 60 days after				
		submission to the Department and				
		notify the Department and the				
		Certifying Authority in writing at least				
		seven days before this is done.				
DC-	Management	Within three months of:	The Project Specific Environmental	Submit latest CEMP to DPIE and	Non-compliant	Non-compliance
C44	Plans	(a) the submission of a compliance	Management Plan was revised on	the Certifying Authority		acknowledged.
		report under condition B35;	2/10/2019 to update the Sediment	Action Taken: "Notification of		
		(b) the submission of an incident report	Control Plan as an outcome of the	Revision of CEMP in accordance		CEMP rev 5 submitted
		under condition C42;	Independent Environmental Audit in	with Condition C44" letter		to DPIE on 13 February
		(c) the submission of an Independent	July/August 2019. However, evidence	dated 12 February 2020		2020, DPIE made
		Audit under condition C39;	was not provided of a notification to	sighted.		comment via email on
		(d) the issue of a direction of the	the Department or the Certifying			19 Feb 2020 & this is
		Planning Secretary under condition A2	authority that a review has been			currently with the
		which requires a review,	carried out.			contractor Grindley to
						review comments &
		the strategies, plans and programs				revise. Once SINSW
		required under this consent must be				receive a further
		reviewed, and the Department and the				revised CEMP, it will



		Certifying Authority must be notified in writing that a review is being carried out.				be issued to DPIE for their information SINSW to follow up with the contractor
ID	Consent Heading	Compliance Requirement	Evidence Collected	Independent Audit Findings and Recommendations	Compliance Status	Actions Taken/ to be Taken following SINSW Response to IEA
DC- A22	Subcontractor Management Training and Awareness	The Applicant must ensure that all of its employees, contractors (and their sub-contractors) are made aware of, and are instructed to comply with, the conditions of this consent relevant to activities they carry out in respect of the development	Site Specific Induction Presentation - (Grindley) Induction - all workers required to undertake site induction - online induction. Questionnaire - Random questions are asked as a competency / understanding - around 3 environmental questions. Rock hammering not included in induction, however - sighted email dated 4 March 2019 from CA to Chalouhi confirming rock hammering hours restrictions in Subcontract agreement Schedule of Inclusions (SOI) - one for each trade, - eg - provision of washout bins for everyone to use - in Hydraulic SOI provision of washout buckets. CoC is provided to form part of tender submission for subcontractors.	The hydraulic Statement of Inclusions (SOI) for the provision of services to the "wet trades" (not yet on site) include the provision of "washout buckets" for paint and slurry wash. Potentially better solutions are available to manage wash-up water Recommend purpose built washout bins for paint etc are provided as part of wet trades SOIs.	Compliant Opportunity for Improvement	SINSW will request this action to be implemented by the contractor at the later/ required stages of the project.



DC- B14	Sustainability	Prior to the commencement of construction, the Applicant must register for a minimum 4 star Green Star rating with the Green Building Council Australia, unless otherwise agreed by the Planning Secretary and submit evidence of registration to the Certifying Authority.	As noted in Audit #1, registration with Green Building Council of Australia submitted to PCA (1/4/19). Letter to DLA dated 28 March 2019 from SINSW - Green Star Registration sighted Audit #2.	Whilst the applicant has registered for a 4 star Green Star Rating in accordance with Condition B14, it appears that the design was already completed when this condition was included in the final Conditions of Consent, and the project will therefore be unlikely to be able to comply with the 4 Star certification (Condition D33) requirements without significant design change. The building is already under construction and any design change at this stage may be problematic. It was stated that SINSW is working with DPIE to obtain an amendment to this condition to allow implementation of the Educational Facilities and Standards and Guidelines (EFSG) as an alternative to Green Star	Compliant Opportunity for Improvement	SINSW to continue to work with DPIE to resolve the 4 Star Green Star certification issue.
------------	----------------	--	--	--	---	---



·	ſ					
DC-	Management	The Applicant must prepare a	Subsection (c) of this condition was	The site Erosion and Sediment	Compliant	Actions taken:
B22	Plans, ESC	Construction Soil and Water	assessed at Audit #1 as non-	Control Plan (ESCP) contained	Opportunity for	Drawing CIV-01-08
		Management Plan (CSWMSP) and the	compliant, noting that the Erosion	within the Site Specific EMP	Improvement	Sediment and Erosion
		plan must address, but not be limited	and Sediment Control Plan (ESCP)	and in hard copy plan reflects	Closed	Control Plan Rev 2
		to the following:	did not include wet weather plans as	the situation in May 2019		updated showing
		(a) be prepared by a suitably qualified	required by sub-section (c). Evidence	where a sediment basin was in		"Basin no longer in use
		expert, in consultation with Council;	was reviewed during Audt #2 that	place. The sediment basin has		due to earthworks
		(b) describe all erosion and sediment	demonstrated closure of the non-	since been removed, however		being complete
		controls to be implemented during	compliance (see "Previous audit"	the current plans still shows the		onsite"
		construction;	section of the report).	sediment basin in place.		
		(c) provide a plan of how all	Balance of Condtion was assessed as			
		construction works will be managed in	compliant in Audit #1	It is recommended that the		
		a wet-weather events (i.e. storage of		plans are marked up to show		
		equipment, stabilisation of the Site);	Sighted:	removal of the sediment basin		
		(d) detail all off-Site flows from the	Email from David Milner of Georges	and any other significant		
		Site; and	River Council dated 1/4/19	changes that may have		
		(e) describe the measures that must be	confirming compliance, and this is	occurred since main		
		implemented to manage stormwater	listed as evidence sighted at CC1 by	earthworks (may be hand		
		and flood flows for small and large	the Certifier	drawn)		
		sized events, including, but not limited				
		to 1 in 1-year ARI, 1 in 5-year ARI and 1	Erosion and Sediment Control Plan			
		in 100-year ARI).	(ESCP) in Site Specific EMP and in			
			hard copy dated May 2019			
			Noted that erosion and sediment			
			controls were in place, and well			
			maintained.			

