

17/10/2017

**SMALLS ROAD PUBLIC SCHOOL  
1144**

**CONSTRUCTION WASTE  
MANAGEMENT PLAN**

18/10/2018



**RICHARD CROOKES**  
  
**CONSTRUCTIONS**

Delivering  
Certainty

# Contents

1	Introduction.....	4
1.1	Purpose of the Plan .....	4
2	RCC Objectives and Targets .....	4
2.1	Estimated Waste Quantities: Use This To Estimate The Waste Quantities.....	6
3	Reporting.....	7
4	Estimated Quantities .....	7

# Revision

Rev Date	Revision Description	PM's Initials (i.e. acceptance of changes)
18/10/2018	Original Issues	

# 1 Introduction

This Construction Waste Management Plan forms part of the Project Management Plan for Smalls Road Public School

## 1.1 Purpose of the Plan

Richard Crookes Constructions (RCC) recognises the importance of promoting building design and construction techniques which minimise waste and provides an efficient recycle procedure for all waste material.

The purpose of this plan is to outline processes for:

- Objectives and Targets;
- Operational Controls;
- Recording, Monitoring Corrective Action; and,
- Reporting.

# 2 RCC Objectives and Targets

RCC’s overall objective is to achieve a minimum of (80%) for recycled waste (by weight) generated by the Project.

The Operational Controls implemented to achieve this include:

Operational Controls		Method of Recording
General	Identify any hazardous and toxic materials (e.g. asbestos) and comply with WorkCover requirements. Develop project Waste Management Plan Try not to over-order on materials (initial waste avoidance). Communicate housekeeping & litter reduction rules with subcontractors during contract letting and site inductions.	Hazardous substance survey Waste Records Inductions
Implement the waste hierarchy – avoid, reuse, recycle and lastly disposal to landfill.		
<p>The diagram illustrates the Waste Minimisation Hierarchy as a series of five horizontal bars of decreasing length, stacked vertically. From top to bottom, the bars are labeled: AVOID, RE-USE, RECYCLE, RECOVER, and DISPOSAL. To the left of the bars is a vertical arrow pointing upwards, with the text 'INCREASED CONSERVATION OF RESOURCES' at its base.</p>		

Operational Controls		Method of Recording
Demolition Plan	<p>Demolition disposal for concrete, bricks, plasterboard, timber, tiles, PVC, metal, paper &amp; cardboard, glass, appliance, carpet, vegetation, soil – to Recycled Facility</p> <p>Asbestos ACM to be removed by a licenced contractor (up to 30 June 2007 &gt;200m<sup>2</sup>, 1 July 2007 &gt; 50m<sup>3</sup>, from 1 Jan 2008 &gt; 10m<sup>2</sup> of bonded asbestos) &amp; managed in accordance with WHS Act &amp; Regulation 2012 and EPA requirements.</p> <p>Lead paints &amp; dusts will be removed using wet sanding and vacuum techniques (cleaners which comply with AS/NZS 3544 Industrial vacuum cleaners for particulates hazardous to health). Waste will be contained within sealed plastic bags for disposal. Clean up with a wet mop.</p>	<p>Monthly Waste Report</p> <p>Disposal dockets</p>
Consider recycling reprocessing	<p>Where practicable:</p> <p>Timber for reuse or mulching</p> <p>Aluminium wall frames – reprocess</p> <p>Plasterboard – recycled or use as soil improvers</p> <p>Steel – reprocess</p> <p>Toughened Glass – reprocess</p> <p>Carpet &amp; underlay – reprocess &amp; mulch mats</p>	Monthly Waste Report
Product Stewardship	Investigate returning waste to the supplier? (e.g. plasterboard, packaging)	Contract/ Supply agreem'ts
Putrescibles Waste	Putrescible waste is to be contained in bins and collected by licenced contractor for disposal	Invoices
Contaminated Soils	<p>Contaminated soils will be excavated and classified in accordance with EPA guidelines “Environmental Guidelines: Assessment, Classification &amp; Management of Liquid &amp; Non-Liquid Wastes” (June 2004) – <a href="http://www.environment.nsw.gov.au/waste/envguidlns/index.htm">www.environment.nsw.gov.au/waste/envguidlns/index.htm</a>.</p>	<p>RAP Reports</p> <p>Test Reports</p> <p>Waste Records</p> <p>Disposal Dockets</p>
Virgin Excavated Natural Materials (VEMN)	<p>VENM excavated from site with suitable compaction qualities will be beneficially re-used on other construction sites whenever possible. Disposal to landfill will be the last option.</p> <p>No fill will be received on site that does not comply with EPA guidelines i.e. Contamination limits appropriate to the development.</p>	<p>Test Reports</p> <p>Waste Records</p> <p>Disposal Dockets</p>
Acid Sulphate Soils (ASS)	<p>Potential for acid sulphate soils ASS will be assessed based on the sites proximity to low-lying coastal areas e.g. coastal plains, wetlands and mangroves where the surface elevation is less than five metres above mean sea level.</p> <p>If suspected, consultant to prepare Acid Sulphate Soil Management Plan (ASSMP).</p> <p>Excavation and neutralisation to be supervised</p>	<p>ASSMP</p> <p>Test Reports</p> <p>Product delivery (lime) dockets</p> <p>Site Plans</p>

Operational Controls		Method of Recording
	by consultants as per ASSMP.	
Monitoring	Bin(s) with heavy lids shall be provided for putrescibles waste Daily inspections shall be carried out to ensure the worksite is litter free.	Env. Inspection Checklist
Reporting	Waste reports/management plans indicate estimated waste min (80%) of accumulated totals for the project.	Monthly Reports
Non-Compliance	Generation of water pollution and/or air pollution from onsite waste storage Inappropriate/illegal off-site disposal of waste materials Asbestos & CCA treated timber contamination of recoverable waste stream thereby requiring landfill disposal.	Env. Inspection Checklist Incident Report, NCRS
Emergency Response	No specific requirements associated with waste management Scenarios such as spill, fires, explosions covered by the project emergency response plans.	Incident Report

## 2.1 Estimated Waste Quantities: Use This to Estimate the Waste Quantities

Source Blacktown Council Waste Not Development Control Plan (internet, [http://www.blacktown.nsw.gov.au/planning-anddevelopment/waste-not-overview/waste-not-overview\\_home.cfm](http://www.blacktown.nsw.gov.au/planning-anddevelopment/waste-not-overview/waste-not-overview_home.cfm), 2007).

Block of Flats (per 1000 m2)			
Waste Type	Conversion Factor	Demolition (t)	Construction (t)
Excavated Material	1.8 t/m3	na	na
Concrete (incl. Blocks)	2.4 t/m3	813	813
Bricks	1.0 t/m3	655	655
Timber Gyprock	Timber 0.5 t/m3 <sup>3</sup> Gyprock: 0.75 t/m3	22	22
Steel	2 -4 t/m3	9	9
Roof Tiles	0.75 t/m3	33	33
Other – vegetation, cardboard, plastic	0.05 t/m3	26	26

Factory (per 1000 m2)			
Waste Type	Conversion (t to m3)	Demolition (t)	Construction (t)
Excavated Material	1.8 t/m3	na	na
Concrete	2.4 t/m3	448	0.25
Bricks	1.0 t/m3	205	2.10
Timber Gyprock	Timber 0.5 t/m3 <sup>3</sup> Gyprock: 0.75 t/m3	4	1.65
Steel	2 -4 t/m3	23	0.45
Roof Tiles	0.75 t/m3	na	4.80
Other	0.05 t/m3	?	0.60

Office Block (per 1000 m2)			
Waste Type	Conversion (t to m3)	Demolition (t)	Construction (t)
Excavated Material	1.8 t/m3	7,410	5.10
Concrete	2.4 t/m3	1,485	18.80
Bricks	1.0 t/m3	124	8.50
Timber Gyprock	Timber 0.5 t/m3 <sup>3</sup> Gyprock: 0.75 t/m3	29	8.60

## 3 Reporting

### **Greenstar:**

The Project Green Star Administrator will be responsible for collecting monthly waste reports (Form 18.1) or utilising the waste subcontractor reporting format and issuing them to the Project Manager and Client Representative.

These reports will measure the weight of waste generated of material by classification, total weight of waste, percentage by weight recycled and percentage by weight to landfill.

### **General waste reporting:**

Nominated member of the project team will be responsible for collecting monthly waste reports and issuing them to the Project Manager and Client Representative.

These reports will measure the weight of waste generated of material by classification, total weight of waste, percentage by weight recycled and percentage by weight to landfill.

## 4 Estimated Quantities

The Waste management plan - Construction chart (Form 18.2b) is an estimate of the core waste streams that will be removed from the Smalls Road Public School Project waste to be removed will be assessed for the Reuse & recycling content and the Disposal to landfill.

