



Artist impression of the Killarney Heights Public School upgrade

Killarney Heights Public School

Project update

November 2019

Investing in our schools

The NSW Government is investing \$6.7 billion over the next four years to deliver 190 new and upgraded schools to support communities across NSW. In addition, a record \$1.3 billion is being spent on school maintenance over five years. This is the largest investment in public education infrastructure in the history of NSW.

Killarney Heights Public School

An upgrade is underway at Killarney Heights Public School. The project will deliver:

- seven new permanent teaching spaces
- a special programs room
- removal of the concrete bini-dome

Progress summary

During Term 3, level 1 and level 2 concrete slabs were poured, along with the installation of structural steel of the main building.

There were some delays in construction due to constraints associated with the removal of the concrete bini-dome.

Next Steps

Following the demolition of the concrete bini-dome, the main construction works are now underway.

We will be working collaboratively with the school community and neighbours to ensure that disruptions to the community continue to be minimised during the construction of the new building.

Construction is due to continue during Term 4 and is now due for completion mid 2020.

We are here to make sure that work is completed safely and efficiently. We thank you for your patience during these works and are thrilled to deliver this project for the school community.

Please see overleaf for construction progress.

For more information contact:

School Infrastructure NSW
Email: schoolinfrastructure@det.nsw.edu.au
Phone: 1300 482 651
www.schoolinfrastructure.nsw.gov.au



Killarney Heights Public School construction time lapse October 2019

Frequently asked questions

Is there any disruption to school operations during Term 4?

No. We have been working with the Principal and staff during the school upgrade to minimise disruption at every opportunity.

What steps will be taken to control noise and dust impacts?

Hoarding has been installed to reduce noise and dust impacts on the school and our neighbours. Dust from truck movements will be hosed down with water as required.

How will traffic be managed?

Traffic management will be in place where required to manage vehicles entering and exiting the site. Deliveries are scheduled outside of pick up and drop off times.

Are there changes to the kiss and drop off area?

Kiss and drop off areas remain unchanged.

Why has the completion date changed?

Delays in construction occurred due to the response from the Office of Environment and Heritage (OEH) regarding the removal of the concrete bini-dome. Construction is now scheduled to be completed mid 2020.

How will you keep us informed during construction?

School infrastructure NSW will continue to share construction updates and project information as the project progresses. We will provide information through project updates, our website and school newsletters.