



# Bangalow Public School

Project update | December 2021

## Investing in our schools

The NSW Government is investing \$7.9 billion over the next four years, continuing its program to deliver 215 new and upgraded schools to support communities across NSW. This is the largest investment in public education infrastructure in the history of NSW.

The NSW Department of Education is committed to delivering new and upgraded schools for communities across NSW. The delivery of these important projects is essential to the future learning needs of our students and supports growth in the local economy.

## Project overview

A project is underway to upgrade Bangalow Public School. The upgrade will include eight new permanent learning spaces, refurbishment of some existing learning spaces, internal refurbishment of the heritage building to provide administration space, conversion of existing learning spaces to create a new, larger library and landscaping.

## Progress summary

Early works have been progressing on the refurbishment of the library (building F) and new learning space (building H). Internal strip out and demolition works on Building F are now complete and the team are beginning to install internal walls and ceiling frames. Further to this, all resources have been removed from the existing library and refurbishment will begin shortly.

The new learning space in Building H is anticipated to be ready for use by the school for Day 1 Term 1 2022.

## For more information contact:

School Infrastructure NSW  
Email: [schoolinfrastructure@det.nsw.edu.au](mailto:schoolinfrastructure@det.nsw.edu.au)  
Phone: 1300 482 651  
[www.schoolinfrastructure.nsw.gov.au](http://www.schoolinfrastructure.nsw.gov.au)

## **Next steps**

The Development Application (DA) lodged in September 2021 is currently being assessed by Byron Shire Council and a decision is expected in early 2022. Once approved works on the refurbishment of the heritage building and new classrooms can proceed.

Early works will continue over the summer holidays to maximise delivery while students are not on site. The worksite will be shut down from Friday 24 December, 2021 to 4 January, 2022 in line with the Christmas break.

School Infrastructure NSW will be closed from 5pm, Friday 24 December, 2021 to 9am, Monday 10 January, 2022. For any urgent queries or concerns about construction during this period, please contact our builder via the site manager's contact details on the main construction gate signage. In an emergency, call triple zero (000).

Thank you for your patience while we deliver this important school infrastructure.

### **For more information contact:**

School Infrastructure NSW  
Email: [schoolinfrastructure@det.nsw.edu.au](mailto:schoolinfrastructure@det.nsw.edu.au)  
Phone: 1300 482 651  
[www.schoolinfrastructure.nsw.gov.au](http://www.schoolinfrastructure.nsw.gov.au)