



# Engadine High School

Project update | June 2022

The NSW Government is investing \$7.9 billion over the next four years, continuing its program to deliver 215 new and upgraded schools to support communities across NSW. This is the largest investment in public education infrastructure in the history of NSW.

The NSW Department of Education is committed to delivering new and upgraded schools for communities across NSW. The delivery of these important projects is essential to the future learning needs of our students and supports growth in the local economy.

## Project overview

An upgrade is underway for a new multipurpose hall at Engadine High School. The hall will include a full basketball court, stage, amenities, and sports and performance storage.

## Progress summary

Further to our notification on 25 May 2022, our contractor has begun electrical infrastructure upgrades in Birok Avenue for the new substation required for the new hall. These works are expected to take several weeks to complete and will cause minor pedestrian and traffic disruptions along Birok Avenue. Traffic control will be in place for the duration of the works for the safety of the local community.

The stormwater detention tank and connection to the Porter Road stormwater system are almost complete. The contractor will continue to use the area as a works zone for the next few weeks to allow onsite excavation to continue. Once this is complete, the school fence will be re-installed.

We thank you for your patience and understanding as we continue to deliver this important project. Construction has been affected by extended periods of wet weather and flooding and this continues to impact the progress of some works on site.

We expect to be able to confirm a completion date in the coming months and will continue to provide updated information about project as it progresses.

## For more information contact:

School Infrastructure NSW  
Email: [schoolinfrastructure@det.nsw.edu.au](mailto:schoolinfrastructure@det.nsw.edu.au)  
Phone: 1300 482 651  
[www.schoolinfrastructure.nsw.gov.au](http://www.schoolinfrastructure.nsw.gov.au)