



Demolition Work Plan

Prepared for: Taylor Construction Group

Site details : Parramatta West Public School

Planned start date: April 2020

PF Civil has been engaged by Taylors Construction to demolish trees, concrete paths and garden edging. This demolition work plan details the method for the safe execution of the demolition.

All works will be carried out under the licence holder:

PF Civil Pty Ltd demolition licence #: AD212205

Nominated supervisor: Brendan Roots

Demolition work completed for the Parramatta West Public school shall comply with the provisions of AS2601:2001 – The demolition of Structures.

PROCEDURE:

- Location & disconnection of services.
- Exclusion zone to be established.
- Use machinery to remove all floor surfaces.
- Use machinery to remove buildings.
- Machinery will be used to push/pull down brickwork.
- Machinery will be used to perform site strip, demolish retaining walls, rock walls and tree stumps.
- Debris will be loaded on to trucks with excavator.
- Debris will be disposed of at a licensed waste facility.
- The demolition has at time frame of approximately one month.
- All persons working within the exclusion zone are supplied with appropriate PPE, have been inducted into the site & will carry out works as per the SWMS on site.
- The exclusion zone is no less than four metres from the demolition area & is fenced with safety fencing.

I certify that the proposals contained in the plan comply with the safety requirements of the standard.

Brendan Roots



