

# Asbestos Register

(Hazardous Materials and Risk Assessment)

<b>School:</b>	<b>Fennell Bay Public School (4208)</b>
<b>Region:</b>	<b>Hunter/Central Coast AMU</b>
<b>State Electorate:</b>	<b>Lake Macquarie</b>
<b>Local Government Area:</b>	<b>Lake Macquarie</b>

<b>Last Reviewed By:</b>	<b>Greencap 24-JUN-2015</b>
<b>Last Revised By:</b>	

<b>Historical Fibro In Grounds Investigations/Events</b>	<b>No</b>
<p>No previous investigations have been recorded against the school. However, asbestos containing materials maybe present in grounds from time to time and caution must be exercised prior to any grounds disturbance.</p>	



# Preface to Asbestos Register

## Limitations

Asbestos Registers established (first surveyed 2007/08) and maintained for the Department of Education (DoE) are limited in extent, in that:

1. All inspections and surveys of materials and finishes in DoE facilities are non-disturbance, with
2. Samples undertaken by hygienist to determine whether a sample is an Asbestos Containing Material (ACM),
3. The hygienist may apply a single sample to like materials within a space and adjoining spaces, but not normally between buildings,
4. Successive inspections have reduced any inconclusive records such as 'assumed asbestos' in difficult to access areas, by undertaking additional sampling with lifting devices.
5. In compliance with WHS Act 2011 and WHS Regulations 2017, additional inspections have been undertaken in ceiling spaces and sub-floor areas where access is possible.
  - o Where the ground floor is slab on ground, no inspection is made beneath the slab.
  - o Where fibro fragments (ACM taken for sampling) are located in ceiling spaces or sub floor voids air monitoring is normally undertaken at time of sampling, and clearance undertaken as soon as practicable.
6. No attempt has been made to identify any ACM that is hidden from view or encapsulated within
  - o Any wall cavity
  - o Sub floor area, particularly formwork for slabs in/on ground,
  - o Services (that may use ACM) such as: pipe lagging, asbestos cement pipes, flues.
7. All known ACM in Grounds (Fibro in Grounds) is made available in associated site specific asbestos management plans in DoE electronic files.  
Notwithstanding information provided, ACM may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.

## Use of the Asbestos Register

Prior to any disturbance works being undertaken in a building to which this asbestos register applies it will be necessary to confirm the extent of any ACM by a disturbance investigation:

- If the building was built prior to 2003
- If any ACM has been identified in the Asbestos Register for the building.

## Update of Asbestos Registers

Asbestos Register Data is updated regularly by the DoE Hygienist Panel via the Online Asbestos Register Tool (Managed by Business Systems, School Infrastructure NSW). Internal users can view the latest edition of the Asbestos Register in the AMS.

Please note: The Department's external website may not contain the latest revision of the Asbestos Register.

## Notes 1: Vermiculite

- During 2018/19, all vermiculite occurrences in DoE schools identified in 2007/08, were 'composite tested' in accordance with a safe work NSW agreed procedure. This required multiple testing of all vermiculite occurrences.
- During the period 2007/08 to 2018/19, some vermiculite has been over sheeted and a warning is indicated for schools where this has happened.

## Note 2: DoE website link for information is here:

<https://www.schoolinfrastructure.nsw.gov.au/about-us/working-with-us/schools-asbestos-register.html>  
<https://education.nsw.gov.au/about-us/strategies-and-reports/our-reports-and-reviews/schools-asbestos-register>

## Note 3: Material Condition Assessment

The material condition assessment descriptors from Section 3 of the Asbestos Management Plan (AMP) is extracted below. Please read the AMP in its entirety for further information.

### 3.3.2.1 Material condition assessment

The OART records the material condition of identified ACM in the following format:

Rating	Description
Good condition (1)	For non-friable asbestos that is sealed and has no visible damage. This primarily related to asbestos cement (AC) sheet and vinyl tiles
Minimal damage (2)	For non-friable asbestos that has a very small amount of damage, eg hairline cracks.
Some damage / unsealed (3)	For non-friable asbestos with significant breakage or several small areas where material has been damaged, revealing loose asbestos fibres. Non-friable asbestos that is unsealed.
Poor condition (4)	For non-friable asbestos that has extensive damage. Visible asbestos debris
Friable asbestos (5)	Any occurrence of friable asbestos

Product	Material Description	Extent	Location	Material Condition	Risk Status	Remediation Priority	Result
<b>B00A - Administration/Staff Facilities - 1960 - Brick/Block</b>							
<b>Exterior</b>							
Gable Verge Lining	Flat AC Sheeting	10m2	Throughout, Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Wall Linings Internal - Infill	Flat AC Sheeting	20	North and South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00A - R0001 - Movement - 9.82 m2</b>							
Wall Linings Internal	Flat AC Sheeting						
<b>B00A - R0002 - Plant - 5.39 m2</b>							
No Asbestos							
<b>B00A - R0003 - Communications Room - 50.24 m2</b>							
Expansion Joint	Mastic						
<b>B00A - R0004 - Security Store - 3.05 m2</b>							
Non Accessible							
<b>B00A - R0005 - Cleaning Supplies - 5.85 m2</b>							
No Asbestos							
<b>B00A - R0006 - Movement - 9.24 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						
<b>B00A - R0007 - Movement - 37.29 m2</b>							
No Asbestos							
<b>B00A - R0008 - Cleaning Distributed Store - 4.7 m2</b>							
No Asbestos							
<b>B00A - R0009 - Disabled Toilet - 7.3 m2</b>							
No Asbestos							
<b>B00A - R0011 - Staff Toilet - 5.25 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						
Electrical - Backing Board	Resinous Board	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00A - R0012 - Canteen Office/Store - 3.39 m2</b>							
No Asbestos							
<b>B00A - R0015 - Distribution Board - .72 m2</b>							
<b>Note: No inspection of live electrical installation</b>							
Electrical - Backing Board	Resinous Board	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00A - R0016 - Movement - 7.71 m2</b>							
No Asbestos							
<b>B00A - R0017 - Movement - 48.29 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						
<b>B00A - R0018 - Movement - 11.12 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						
<b>B00A - R0019 - Security Store - 5.54 m2</b>							
No Asbestos							
<b>B00A - R0020 - Movement - 3.77 m2</b>							
No Asbestos							
<b>B00A - R0021 - Movement - 16.09 m2</b>							

No Asbestos							
<b>B00A - R0022 - Canteen - 40.35 m2</b>							
No Asbestos							
<b>B00A - R0023 - Canteen Office/Store - 4.68 m2</b>							
No Asbestos							
<b>B00A - R1001 - Staff Room - 46.66 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	47m2	Throughout	Mnimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1002 - Staff Toilet - 5.1 m2</b>							
Wall Linings Internal	Flat AC Sheeting	15m2	South, Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting						
<b>B00A - R1003 - Staff Toilet - 4.56 m2</b>							
Wall Linings Internal	Flat AC Sheeting	15m2	South, Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting						
<b>B00A - R1004 - Movement - 4.66 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						
<b>B00A - R1005 - Entry Vestibule - 31.46 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	32m2	Throughout	Mnimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1006 - Movement - 4.14 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Mnimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1007 - Sick Bay - 15 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	15m2	Throughout	Mnimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1008 - Clerical Office - 15 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	15m2	Throughout	Mnimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1009 - Clerical Office - 12.64 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Mnimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1010 - Cleaning Distributed Store - 3.5 m2</b>							
No Asbestos							
<b>B00A - R1011 - Deputy Principal - 12.2 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Mnimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1012 - Principal - 18.09 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	19m2	Throughout	Mnimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1013 - Staff Room Annexe - 16.55 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	17m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1014 - Movement - 9.44 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
Electrical - Backing Board	Resinous Board	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1015 - Interview - 10.66 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1016 - General Storeroom - 11.53 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	12m2	West	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00B - Communal Facilities - 1960 - Brick/Block</b>							
<b>Exterior</b>							
Wall Linings Internal - Infill	Flat AC Sheeting	40	Throughout, Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Voids - Raked Ceiling	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00B - R0001 - Movement - 40.19 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00B - R0003 - Movement - 25.33 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00B - R0004 - Toilets - Boys - 11.59 m2</b>							
No Asbestos							
<b>B00B - R0005 - Cleaning Distributed Store - 1.19 m2</b>							
No Asbestos							
<b>B00B - R0006 - Movement - 37.42 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00B - R0007 - Main Switch Board - 4.51 m2</b>							
Electrical - Backing Board	Resinous Board	2	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00B - R0008 - Communal Space - 201.52 m2</b>							
No Asbestos							
<b>B00B - R0009 - Raised Platform - 49.02 m2</b>							
No Asbestos							
<b>B00B - R0010 - General Storeroom - 17.03 m2</b>							
Wall Linings Internal - Infill	Flat AC Sheeting	6m2	East, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00B - R0011 - Hall Chair Store - 10.24 m2</b>							

Wall Linings Internal - Infill	Flat AC Sheeting	4m2	East, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00B - R0012 - Movement - 7.53 m2</b>							
Wall Linings Internal - Infill	Flat AC Sheeting	5m2	East, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00B - R0013 - Sports Store - 15.08 m2</b>							
Wall Linings Internal - Infill	Flat AC Sheeting	5m2	East, Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00B - R0014 - Plant - .29 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00B - R0015 - Toilets - Girls - 11.19 m2</b>							
No Asbestos							
<b>B00B - R0017 - Plant - .43 m2</b>							
Electrical - Backing Board	Resinous Board	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00C - Pupil Facilities - 1960 - Concrete Framed</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	15m2	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found						
Underfloor Voids	Non Accessible Area						
<b>Interior</b>							
<b>B00C - R0001 - Movement - 17.86 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Wall Linings Internal - Infill	Flat AC Sheeting	2m2	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00C - R0002 - Toilets - Girls - 47.91 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00C - R0003 - Movement - 17.86 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Wall Linings Internal - Infill	Flat AC Sheeting	2m2	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00C - R0004 - Toilets - Boys - 47.85 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00D - Library - 1960 - Brick/Veneer</b>							
<b>Exterior</b>							
Ceiling Voids - Raked Ceiling	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00D - R0001 - Reading Area - 231.88 m2</b>							
No Asbestos							
<b>B00D - R0002 - Movement - 36.65 m2</b>							
No Asbestos							
<b>B00D - R0003 - Library Office/Workroom - 25.89 m2</b>							
No Asbestos							
<b>B00D - R0004 - Communications Room - 13 m2</b>							
No Asbestos							
<b>B00D - R0005 - Distribution Board - .98 m2</b>							
							<b>Note: No inspection of live electrical installation</b>

Electrical - Backing Board	Resinous Board	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00E - General Learning/Pupil Facilities - 1986 - Brick/Veneer</b>							
<b>Exterior</b>							
Gable Verge Lining	Flat AC Sheeting	8m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
Wall Linings Internal - Infill	Flat AC Sheeting	30	East, West	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found						
Underfloor Voids	Non Accessible Area						
<b>Interior</b>							
<b>B00E - R0001 - Home Base - 58.37 m2</b>							
No Asbestos							
<b>B00E - R0002 - Home Base Store - 4.28 m2</b>							
No Asbestos							
<b>B00E - R0003 - Practical Activities - 1hb - 19.49 m2</b>							
No Asbestos							
<b>B00E - R0004 - Home Base Store - 4.28 m2</b>							
Electrical - Backing Board	Resinous Board	1	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00E - R0005 - Home Base - 58.23 m2</b>							
No Asbestos							
<b>B00E - R0006 - Movement - 33.2 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	34m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R0007 - Toilets - Girls - 13.92 m2</b>							
Partition Walls (Cubicles)	Compressed AC Sheet	6m2	South, West	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R0008 - Toilets - Boys - 13.91 m2</b>							
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	South, West	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R0010 - Movement - 12.32 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - General Learning - 1960 - Brick/Veneer</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found						
Underfloor Voids	Non Accessible Area						
<b>Interior</b>							
<b>B00F - R0001 - Home Base - 81.14 m2</b>							
No Asbestos							
<b>B00F - R0002 - Movement - 6.55 m2</b>							
Electrical - Backing Board	Resinous Board	1	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00F - R0003 - General Storeroom - 12.74 m2</b>							
No Asbestos							
<b>B00F - R0004 - Movement - 8.95 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						

<b>B00F - R0005 - Home Base - 67.6 m2</b>							
No Asbestos							
<b>B00G - General Learning - 1960 - Brick/Veneer</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	80m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
Ceiling Voids - Flat Roof	No Asbestos Found						
Underfloor Voids	Non Accessible Area						
<b>Interior</b>							
<b>B00G - R0001 - Movement - 131.07 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						
<b>B00G - R0002 - Practical Activities - 1hb - 21.76 m2</b>							
No Asbestos							
<b>B00G - R0003 - Home Base - 57.9 m2</b>							
No Asbestos							
<b>B00G - R0004 - Withdrawal Space - 1hb - 10.32 m2</b>							
No Asbestos							
<b>B00G - R0005 - Home Base - 63.84 m2</b>							
No Asbestos							
<b>B00G - R0006 - Practical Activities - 1hb - 24.76 m2</b>							
No Asbestos							
<b>B00G - R0007 - Home Base - 61.45 m2</b>							
No Asbestos							
<b>B00G - R0008 - Practical Activities - 1hb - 22.91 m2</b>							
No Asbestos							
<b>B00G - R0009 - Home Base - 62.55 m2</b>							
No Asbestos							
<b>B00G - R0010 - Practical Activities - 1hb - 24.68 m2</b>							
No Asbestos							
<b>B00G - R0011 - Withdrawal Space - 1hb - 10.38 m2</b>							
No Asbestos							
<b>B00G - R0012 - Home Base - 57.27 m2</b>							
No Asbestos							
<b>B00G - R0013 - Practical Activities - 1hb - 21.95 m2</b>							
No Asbestos							
<b>B00G - R0014 - Distribution Board - .49 m2</b>							
						<b>Note: No inspection of live electrical installation</b>	
Electrical - Backing Board	Resinous Board	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00G - R0015 - Movement - 11.71 m2</b>							
No Asbestos							
<b>B00G - R9001 - General Assistant/Bulk Store - 55.22 m2</b>							
No Asbestos							
<b>B00H - Pupil Facilities - 1996 - Brick/Veneer</b>							
<b>Exterior</b>							
Ceiling Voids	No Asbestos Found						
Underfloor Voids	No Asbestos Found						
<b>Interior</b>							
<b>B00H - R0001 - Home Base - 64.59 m2</b>							
No Asbestos							
<b>B00H - R0002 - Home Base Store - 5.85 m2</b>							



No Asbestos	
<b>B00H - R0003 - Movement - 14.74 m2</b>	
No Asbestos	
<b>B00H - R0004 - Special Programs Room - 12.34 m2</b>	
No Asbestos	
<b>B00H - R0005 - Practical Activities - 1hb - 13.63 m2</b>	
No Asbestos	
<b>B00H - R0006 - Home Base - 64.47 m2</b>	
No Asbestos	
<b>B00H - R0007 - Movement - 14.69 m2</b>	
No Asbestos	
<b>B00H - R0008 - Home Base Store - 5.85 m2</b>	
No Asbestos	
<b>B00H - R0009 - Practical Activities - 1hb - 13.73 m2</b>	
No Asbestos	
<b>B00H - R0010 - Home Base - 64.55 m2</b>	
No Asbestos	
<b>B00H - R0011 - Practical Activities - 1hb - 13.65 m2</b>	
No Asbestos	
<b>B00H - R0012 - Home Base Store - 5.8 m2</b>	
No Asbestos	
<b>B00H - R0013 - Movement - 14.74 m2</b>	
No Asbestos	
<b>B00H - R0014 - Special Programs Room - 11.89 m2</b>	
No Asbestos	
<b>B00H - R0015 - Movement - 14.74 m2</b>	
No Asbestos	
<b>B00H - R0016 - Home Base Store - 5.78 m2</b>	
No Asbestos	
<b>B00H - R0017 - Home Base - 64.61 m2</b>	
No Asbestos	
<b>B00H - R0018 - Practical Activities - 1hb - 13.88 m2</b>	
No Asbestos	
<b>B00H - R0019 - Movement - 78.29 m2</b>	
No Asbestos	
<b>B00H - R0020 - Movement - 15.78 m2</b>	
No Asbestos	

## Demountables

OS 534 15292 - Library/Group Study/Office/A V Store - Placement Date : 17-JUN-2004

### Exterior

Eaves Linings	Flat AC Sheeting	23.04m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

### Interior

#### R1- Clerical Office

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos

#### R2- Staff Room

Ceiling Structures/Linings	Flat AC Sheeting	36m2	Assumed Asbestos
----------------------------	------------------	------	------------------

#### R3- Security Store

Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos
----------------------------	------------------	-----	------------------

#### R4- Principal

Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos
----------------------------	------------------	------	------------------

#### R5- Staff Toilet

Toilet Partitions	Compressed AC Sheet	4m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Assumed Asbestos

#### R6- Staff Toilet

Toilet Partitions	Compressed AC Sheet	4m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Assumed Asbestos

#### R7- Reading Area

Ceiling Structures/Linings	Flat AC Sheeting	54m2	Assumed Asbestos
----------------------------	------------------	------	------------------

#### R8- Entry

Ceiling Structures/Linings	Flat AC Sheeting	14m2	Assumed Asbestos
----------------------------	------------------	------	------------------