

Asbestos Register

(Hazardous Materials and Risk Assessment)

School:	Forbes High School (8194)
Region:	North Western NSW AMU
State Electorate:	Orange
Local Government Area:	Forbes

Last Reviewed By:	WSP 25-AUG-2016
Last Revised By:	

Historical Fibro In Grounds Investigations/Events	No
<p>No previous investigations have been recorded against the school. However, asbestos containing materials maybe present in grounds from time to time and caution must be exercised prior to any grounds disturbance.</p>	



Preface to Asbestos Register

Limitations

Asbestos Registers established (first surveyed 2007/08) and maintained for the Department of Education (DoE) are limited in extent, in that:

1. All inspections and surveys of materials and finishes in DoE facilities are non-disturbance, with
2. Samples undertaken by hygienist to determine whether a sample is an Asbestos Containing Material (ACM),
3. The hygienist may apply a single sample to like materials within a space and adjoining spaces, but not normally between buildings,
4. Successive inspections have reduced any inconclusive records such as 'assumed asbestos' in difficult to access areas, by undertaking additional sampling with lifting devices.
5. In compliance with WHS Act 2011 and WHS Regulations 2017, additional inspections have been undertaken in ceiling spaces and sub-floor areas where access is possible.
 - o Where the ground floor is slab on ground, no inspection is made beneath the slab.
 - o Where fibro fragments (ACM taken for sampling) are located in ceiling spaces or sub floor voids air monitoring is normally undertaken at time of sampling, and clearance undertaken as soon as practicable.
6. No attempt has been made to identify any ACM that is hidden from view or encapsulated within
 - o Any wall cavity
 - o Sub floor area, particularly formwork for slabs in/on ground,
 - o Services (that may use ACM) such as: pipe lagging, asbestos cement pipes, flues.
7. All known ACM in Grounds (Fibro in Grounds) is made available in associated site specific asbestos management plans in DoE electronic files.
Notwithstanding information provided, ACM may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.

Use of the Asbestos Register

Prior to any disturbance works being undertaken in a building to which this asbestos register applies it will be necessary to confirm the extent of any ACM by a disturbance investigation:

- If the building was built prior to 2003
- If any ACM has been identified in the Asbestos Register for the building.

Update of Asbestos Registers

Asbestos Register Data is updated regularly by the DoE Hygienist Panel via the Online Asbestos Register Tool (Managed by Business Systems, School Infrastructure NSW). Internal users can view the latest edition of the Asbestos Register in the AMS.

Please note: The Department's external website may not contain the latest revision of the Asbestos Register.

Notes 1: Vermiculite

- During 2018/19, all vermiculite occurrences in DoE schools identified in 2007/08, were 'composite tested' in accordance with a safe work NSW agreed procedure. This required multiple testing of all vermiculite occurrences.
- During the period 2007/08 to 2018/19, some vermiculite has been over sheeted and a warning is indicated for schools where this has happened.

Note 2: DoE website link for information is here:

<https://www.schoolinfrastructure.nsw.gov.au/about-us/working-with-us/schools-asbestos-register.html>
<https://education.nsw.gov.au/about-us/strategies-and-reports/our-reports-and-reviews/schools-asbestos-register>

Note 3: Material Condition Assessment

The material condition assessment descriptors from Section 3 of the Asbestos Management Plan (AMP) is extracted below. Please read the AMP in its entirety for further information.

3.3.2.1 Material condition assessment

The OART records the material condition of identified ACM in the following format:

Rating	Description
Good condition (1)	For non-friable asbestos that is sealed and has no visible damage. This primarily related to asbestos cement (AC) sheet and vinyl tiles
Minimal damage (2)	For non-friable asbestos that has a very small amount of damage, eg hairline cracks.
Some damage / unsealed (3)	For non-friable asbestos with significant breakage or several small areas where material has been damaged, revealing loose asbestos fibres. Non-friable asbestos that is unsealed.
Poor condition (4)	For non-friable asbestos that has extensive damage. Visible asbestos debris
Friable asbestos (5)	Any occurrence of friable asbestos

Product	Material Description	Extent	Location	Material Condition	Risk Status	Remediation Priority	Result
B001 - Administration/General Learning - 1965 - Brick/Block							
Exterior							
Ceiling Voids - Flat Roof	Non Accessible Area						
Eaves Linings	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Crocidolite (blue asbestos)
Underfloor Voids	No Asbestos Found						
Interior							
B001 - R0001 - Special Learning Space - 53.07 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R0003 - Distribution Board Cupboard - .17 m2 Note: No inspection of live electrical installation							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B001 - R0004 - Special Learning Space - 53.36 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R0007 - Staff - Toilet - 4.58 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B001 - R0010 - Staff Study - 14.95 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R0013 - Clinic - Boys - 16.92 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R0014 - Administration - Clerical - 8.39 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B001 - R0015 - Interview/Office - Type 1 - 9.88 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R0016 - Staff - Toilet - 7.3 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B001 - R0017 - Distribution Board Cupboard - 1.04 m2 Note: No inspection of live electrical installation							
No Asbestos							
B001 - R0018 - Staff - Toilet - 6.7 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B001 - R0019 - Cleaning Store - Distributed - 2.89 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B001 - R0020 - General Storeroom - 2.72 m2							
No Asbestos							
B001 - R0021 - Staff - Toilet - 2.74 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B001 - R0022 - Principal Office - 19.18 m2							
No Asbestos							
B001 - R0023 - Administration - Clerical - 19.18 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R0024 - Duplicating Workroom - 12.85 m2							

Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0025 - General Storeroom - 2.91 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B001 - R0026 - Staff Kitchen - 2.77 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B001 - R0027 - Deputy Principal Office - 15.1 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0028 - Administration - Clerical - 19.11 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0030 - External Movement - 8.88 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B001 - R0031 - Commonroom - 49.63 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)	
B001 - R0032 - Movement - 2.49 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B001 - R0033 - Movement - 1.95 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B001 - R0034 - Staff - Toilet - 3.29 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B001 - R0035 - Toilets-Disabled - 25.88 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0036 - Movement - 10.47 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0037 - Laundry - 9.46 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0038 - Toilets-Disabled - 4.72 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B001 - R0039 - General Storeroom - 13.58 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0040 - Practical Activities - 38.03 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0041 - Movement - 86.7 m2		
No Asbestos		
B001 - R0043 - General Storeroom - 12.25 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B001 - R0044 - External Movement - 15 m2		
Ceiling Structures/Linings	No Asbestos Found	
B001 - R0045 - Entry - 17.67 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B001 - R0046 - Entry - 27.28 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	28m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B001 - R0047 - Movement - 44.5 m2							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R0048 - External Movement - 9.03 m2							
No Asbestos							
B001 - R1001 - Senior Study - 26.65 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R1002 - Senior Study - 44.53 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R1003 - Cleaning Store - Distributed - 2.41 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B001 - R1004 - Interview/Office - Type 1 - 44.34 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R1005 - Staff Study - 25.41 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R1006 - Distribution Board Cupboard - .23 m2							
						Note: No inspection of live electrical installation	
No Asbestos							
B001 - R1007 - General Learning Space - 52.56 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R1008 - General Learning Space - 52.49 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R1009 - General Learning Space - 52.56 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R1010 - General Learning Space - 52.49 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B001 - R1011 - Staff Study - 9.47 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R1012 - Staff Study - 9.37 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R1013 - Staff Study - 10.32 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B001 - R1014 - Staff Study - 10.18 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						

B001 - R1015 - Distribution Board Cupboard - .38 m2								Note: No inspection of live electrical installation
No Asbestos								
B001 - R1016 - Cleaning Store - Distributed - 2.53 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B001 - R1017 - Movement - 89.47 m2								
Ceiling Structures/Linings	Flat AC Sheeting	90m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B001 - R1018 - Movement - 15.32 m2								
Ceiling Structures/Linings	Flat AC Sheeting	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B001 - R1019 - General Learning Space - 126.74 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (120 - 250 m2) - (X15)							
B001 - R1020 - External Movement - 9.03 m2								
No Asbestos								
B002 - Technological & Applied Studies/General Learning - 1965 - Brick/Block								
Exterior								
Ceiling Voids - Flat Roof	Non Accessible Area							
Eaves Linings	Flat AC Sheeting	20m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Underfloor Voids	No Asbestos Found							
Interior								
B002 - R0007 - Food Technology L.S. - 65.6 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B002 - R0008 - Distribution Board Cupboard - .88 m2								Note: No inspection of live electrical installation
No Asbestos								
B002 - R0016 - General Storeroom - 2.33 m2								
No Asbestos								
B002 - R0017 - General Storeroom - 2.45 m2								
No Asbestos								
B002 - R0018 - Movement - 110.87 m2								
No Asbestos								
B002 - R0019 - General Learning Space - Type 10 - 35.59 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B002 - R0020 - Movement - 2.73 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B002 - R0021 - Store - 17.07 m2								
Ceiling Structures/Linings	No Asbestos Found							
B002 - R0022 - Science Laboratory - 55.85 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B002 - R0023 - General Learning Space - Type 10 - 36.45 m2								
Ceiling Structures/Linings	No Asbestos Found							
B002 - R0024 - Science Laboratory - 44.16 m2								
Ceiling Structures/Linings	No Asbestos Found							

B002 - R0025 - Preparation - 35.43 m2		
Ceiling Structures/Linings	No Asbestos Found	
B002 - R0026 - Science Laboratory - 38.45 m2		
Ceiling Structures/Linings	No Asbestos Found	
B002 - R0027 - General Learning Space - Type 10 - 43.38 m2		
Ceiling Structures/Linings	No Asbestos Found	
B002 - R0028 - Pantry - 8.52 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B002 - R0029 - Preparation - Materials - 16.95 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B002 - R0030 - Kitchen - Type 1 - 86.58 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (70 - 120 m2) - (X8)	
B002 - R0031 - Store - 19.25 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B002 - R0032 - Store - 6.32 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B002 - R1001 - Music Learning Space - 53 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)	
B002 - R1002 - Music Store - 9.29 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)	
B002 - R1003 - Cleaning Store - Distributed - 3.08 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)	
B002 - R1004 - Music Learning Space - 52.11 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)	
B002 - R1005 - Distribution Board Cupboard - .15 m2		Note: No inspection of live electrical installation
No Asbestos		
B002 - R1006 - General Learning Space - 52.78 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)	
B002 - R1007 - General Learning Space - 52.7 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)	
B002 - R1008 - General Learning Space - 52.7 m2		
No Asbestos		
B002 - R1009 - General Learning Space - 52.63 m2		
No Asbestos		
B002 - R1010 - Distribution Board Cupboard - .18 m2		Note: No inspection of live electrical installation
No Asbestos		
B002 - R1011 - General Learning Space - 52.34 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)	
B002 - R1012 - General Learning Space - 52.78 m2		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)	
B002 - R1013 - General Storeroom - 26.02 m2		

Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B002 - R1014 - Staff Study - 39.69 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B002 - R1015 - Staff - Toilet - 3.09 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B002 - R1016 - Movement - 121.9 m2								
Ceiling Structures/Linings	Flat AC Sheeting	122m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B003 - Technological & Applied Studies/Art - 1956 - Brick/Block								
Exterior								
Ceiling Voids - Flat Roof	Non Accessible Area							
Eaves Linings	Flat AC Sheeting	18m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Underfloor Voids	No Asbestos Found							
Interior								
B003 - R0001 - Movement - 11.67 m2								
No Asbestos								
B003 - R0002 - General Storeroom - 13.11 m2								
No Asbestos								
B003 - R0003 - General Storeroom - 1.98 m2								
No Asbestos								
B003 - R0004 - Staff - Toilet - 3.9 m2								
No Asbestos								
B003 - R0011 - Materials Technology L.S. - 107.87 m2								
No Asbestos								
B003 - R0014 - Movement - 13.01 m2								
No Asbestos								
B003 - R0016 - Staff - Toilet - 3.8 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B003 - R0017 - Cleaning Store - Distributed - 2.06 m2								
No Asbestos								
B003 - R0018 - General Storeroom - 7.91 m2								
No Asbestos								
B003 - R0019 - Staff Study - 40.24 m2								
No Asbestos								
B003 - R0020 - Materials Store - 8.48 m2								
No Asbestos								
B003 - R0021 - Dust Extraction Space - 6.01 m2								
No Asbestos								
B003 - R0022 - Distribution Board Cupboard - .25 m2								
No Asbestos								
B003 - R0023 - Welding Store - 26.94 m2								
No Asbestos								
B003 - R0024 - Welding Area - 11.84 m2								
No Asbestos								
B003 - R0025 - Welding Area - 11.78 m2								
No Asbestos								

Note: No inspection of live electrical installation

B003 - R0026 - General Storeroom - 18.49 m2							
No Asbestos							
B003 - R0027 - Welding Area - 9.91 m2							
No Asbestos							
B003 - R0028 - Materials Technology L.S. - 111.76 m2							
No Asbestos							
B003 - R1001 - Materials Store - 6.11 m2							
No Asbestos							
B003 - R1002 - Computer Learning Space - 66.47 m2							
No Asbestos							
B003 - R1003 - Art Learning Space - 65.58 m2							
No Asbestos							
B003 - R1004 - Cleaning Store - Distributed - 2.06 m2							
No Asbestos							
B003 - R1005 - Resources Store - 13.18 m2							
No Asbestos							
B003 - R1006 - Communications Cupboard - .27 m2							
No Asbestos							
B003 - R1007 - Kiln Space - 23.13 m2							
No Asbestos							
B003 - R1008 - General Learning Space - 66.03 m2							
No Asbestos							
B003 - R1009 - Resources Store - 6.18 m2							
No Asbestos							
B003 - R1010 - Movement - 76 m2							
Ceiling Structures/Linings	Flat AC Sheeting	76m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B004 - Library/Science Learning - 1977 - Brick/Block							
Exterior							
Underfloor Voids - Slab on Ground	No Asbestos Found						
Eaves Linings	Flat AC Sheeting	40m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Voids	No Asbestos Found						
Interior							
B004 - R0001 - Staff - Toilet - 5.44 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B004 - R0002 - Distribution Board Cupboard - .65 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B004 - R0003 - Chemical Store - 14.46 m2							
No Asbestos							
B004 - R0004 - Preparation - 51.1 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B004 - R0005 - Laboratory L.S. - 92.82 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (70 - 120 m2) - (X8)						
B004 - R0006 - Movement - 12.98 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B004 - R0007 - General Learning Space - 59.54 m2							

Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B004 - R0010 - General Learning Space - Type 10 - 68.24 m2								
Ceiling Structures/Linings	No Asbestos Found							
B004 - R0011 - Science Laboratory - 20.43 m2								
Ceiling Structures/Linings	No Asbestos Found							
B004 - R0012 - Lift - 2.24 m2								
No Asbestos								
B004 - R0013 - External Movement - 39.53 m2								
No Asbestos								
B004 - R1001 - Workroom - 12.89 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B004 - R1002 - Workroom - 12.82 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B004 - R1003 - Audio Visual Workroom - 12.96 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B004 - R1004 - Audio Visual Workroom - 12.71 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B004 - R1005 - Main Area - 215.56 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (120 - 250 m2) - (X15)							
B004 - R1006 - Librarian - 25.8 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B004 - R1007 - Entry - 29.46 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B004 - R1008 - Distribution Board Cupboard - .74 m2								
						Note: No inspection of live electrical installation		
Electrical - Mounting Board	Resinous Board	1	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B004 - R1009 - Cleaning Store - Distributed - 2.06 m2								
No Asbestos								
B004 - R1010 - Staff - Toilet - 3.1 m2								
No Asbestos								
B004 - R1011 - Staff - Toilet - 3.13 m2								
No Asbestos								
B004 - R1012 - External Movement - 39.21 m2								
No Asbestos								
B005 - Pupil Facilities - 1913 - Brick/Block								
Exterior								
Underfloor Voids - Slab on Ground	No Asbestos Found							
Eaves Linings	Flat AC Sheeting	20m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)	
Ceiling Voids	No Asbestos Found							
Interior								
B005 - R0001 - Toilets-Boys - 63.1 m2								

Partition Walls (Cubicles)	Compressed AC Sheet	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	64m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0002 - Cleaning Supplies Store - 27.41 m2							
Ceiling Structures/Linings	Flat AC Sheeting	28m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0003 - General Storeroom - 13.5 m2							
Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0004 - Toilets-Disabled - 9.17 m2							
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0005 - General Storeroom - 13.8 m2							
Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0006 - Staff - Toilet - 3.38 m2							
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0007 - Student Canteen - 49.98 m2							
Ceiling Structures/Linings	Flat AC Sheeting	50m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0008 - General Storeroom - 7.94 m2							
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0009 - Movement - 6.8 m2							
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0010 - Movement - 197.01 m2							
No Asbestos							
B005 - R0011 - Movement - 1.68 m2							
No Asbestos							
B005 - R0012 - Darkroom Space - 37.25 m2							
Ceiling Structures/Linings	Flat AC Sheeting	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0013 - Cleaning Store - Distributed - 1.63 m2							
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0014 - General Storeroom - 13.13 m2							
Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
B005 - R0015 - Toilets-Girls - 64.6 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	65m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)

B005 - R0016 - Movement - 159.12 m2							
No Asbestos							
B006 - Multi Purpose Facilities - 1974 - Brick/Block							
Exterior							
Underfloor Voids - Slab on Ground	No Asbestos Found						
Ceiling Voids	No Asbestos Found						
Interior							
B006 - R0001 - Shower/Change - 33.98 m2							
Wall Linings Internal	Flat AC Sheeting						
B006 - R0002 - Toilets-Girls - 18.32 m2							
Wall Linings Internal	Flat AC Sheeting						
Partition Walls (Cubides)	Compressed AC Sheet	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B006 - R0003 - Cleaning Store - Distributed - 3.72 m2							
No Asbestos							
B006 - R0004 - Staff Kitchen - 14.46 m2							
No Asbestos							
B006 - R0005 - Staff Study - 9.15 m2							
No Asbestos							
B006 - R0006 - Staff Study - 9.15 m2							
No Asbestos							
B006 - R0007 - Sport Equipment Store - 12.88 m2							
No Asbestos							
B006 - R0008 - Plant - 8.09 m2							
No Asbestos							
B006 - R0009 - Plant - 11.51 m2							
No Asbestos							
B006 - R0010 - Chair Store - 22.53 m2							
No Asbestos							
B006 - R0011 - Sport Equipment Store - 22.53 m2							
No Asbestos							
B006 - R0012 - Main Switchroom - 3.29 m2							
No Asbestos							
B006 - R0013 - Toilets-Boys - 18.47 m2							
Wall Linings Internal	Flat AC Sheeting						
Partition Walls (Cubides)	Compressed AC Sheet	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B006 - R0014 - Shower/Change - 33.79 m2							
Wall Linings Internal	Flat AC Sheeting						
B006 - R0015 - Multi-Purpose Space - 515.55 m2							
No Asbestos							
B006 - R0016 - Stage - 70.99 m2							
No Asbestos							
B006 - R0017 - Movement - 67.08 m2							
No Asbestos							
B006 - R0018 - Movement - 186.77 m2							
No Asbestos							
B007 - Agricultural Science - 1981 - Brick/Block							
Exterior							

Underfloor Voids - Slab on Ground	No Asbestos Found	
Ceiling Voids	No Asbestos Found	
Interior		
B007 - R0001 - Class Tools Storage - 6.66 m2		
No Asbestos		
B007 - R0002 - Machine Storage - 15.33 m2		
No Asbestos		
B007 - R0003 - Garden Store Room - 7.17 m2		
No Asbestos		
B007 - R0004 - Animal Space - 7.99 m2		
No Asbestos		
B007 - R0005 - Machine Storage - 12.85 m2		
No Asbestos		
B007 - R0006 - Staff - Toilet - 4.96 m2		
No Asbestos		
B008 - Other - 2008 - Brick/Veneer		
Exterior		
Underfloor Voids - Slab on Ground	No Asbestos Found	
Ceiling Voids	No Asbestos Found	
Interior		
B008 - R0001 - Wood Technology Bay - 100.17 m2		
No Asbestos		
B008 - R0002 - Materials Store - Type 1 - 49.65 m2		
No Asbestos		
B008 - R0003 - Materials Store - 12.01 m2		
No Asbestos		
B008 - R0004 - Staff Study - 12.32 m2		
No Asbestos		
B009 - Computer Learning - 2010 - Brick/Veneer		
Exterior		
Underfloor Voids - Slab on Ground	No Asbestos Found	
Ceiling Voids	No Asbestos Found	
Interior		
B009 - R0001 - Computer Learning Space - 91.97 m2		
No Asbestos		
B009 - R0002 - Seminar - Type 2 - 19.03 m2		
No Asbestos		
B009 - R0003 - Resources Store - 9.98 m2		
No Asbestos		
B009 - R0004 - Computer Store - 8.97 m2		
No Asbestos		
B009 - R0005 - External Movement - 28.34 m2		
No Asbestos		

Demountables

OS 701 10448 - Art Learning Space/Workshop/Store - Placement Date : 17-APR-2007

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

No Asbestos Found

OS 730 10764 - Needlework Textile Learning/Str/Fitting - Placement Date : 04-JUL-1997

Exterior

Eaves Linings	Flat AC Sheeting	14.4m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

Interior

R1- Classroom

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	73m2	Assumed Asbestos

R2- Fitting room

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos

R3- Materials Store

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
----------------------------	------------------	------	------------------

OS 502 13953 - Admin Staff/Principal/Clerk/Dup/Clinic - Placement Date : 30-JUN-1995

Exterior

Eaves Linings	Flat AC Sheeting	23.04m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

Interior

R1- Clerical Office

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos

R10- Store

Ceiling Structures/Linings	Flat AC Sheeting	12m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R2- Security Store

Ceiling Structures/Linings	Flat AC Sheeting	1m2	Assumed Asbestos
----------------------------	------------------	-----	------------------

R3- Duplicating Wookroom

Ceiling Structures/Linings	Flat AC Sheeting	12m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R4- Clinic-Waiting

Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R5- Staff Room

Ceiling Structures/Linings	Flat AC Sheeting	36m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R6- Principal

Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R7- Staff Toilet

Toilet Partitions	Compressed AC Sheet	2m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Assumed Asbestos

R8- Staff Toilet

Toilet Partitions	Compressed AC Sheet	2m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Assumed Asbestos

R9- Entry

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	27m2	Assumed Asbestos

OS 510 13954 - Staff Common Room - Placement Date : 30-JUN-1995

Exterior

Eaves Linings	Flat AC Sheeting	17.28m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
Interior			
R1- Commonroom/staff room			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	90m2	Assumed Asbestos
R2- Staff Toilet			
Toilet Partitions	Compressed AC Sheet	4m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Assumed Asbestos
R3- Staff Toilet			
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Assumed Asbestos
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Toilet Partitions	Compressed AC Sheet	4m2	Assumed Asbestos
R4- Lobby			
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
OS 601 13959 - Learning Unit - Standard/Withdrawal - Placement Date : 30-JUN-1995			
Exterior			
Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
Interior			
R1- Entry			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos
R2- General Learning Space			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos
R3- Store			
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos