

# Asbestos Register

(Hazardous Materials and Risk Assessment)

School:	Hornsby Girls High School (8120)
Region:	Northern Sydney AMU
State Electorate:	Ku-Ring-Gai
Local Government Area:	Hornsby

Last Reviewed By:	Greencap 14-JUL-2014
Last Revised By:	

Historical Fibro In Grounds Investigations/Events	<b>No</b>
<p>No previous investigations have been recorded against the school. However, asbestos containing materials maybe present in grounds from time to time and caution must be exercised prior to any grounds disturbance.</p>	

8120 - Hornsby Girls High School  
Site Plan (12655)



# Preface to Asbestos Register

## Limitations

Asbestos Registers established (first surveyed 2007/08) and maintained for the Department of Education (DoE) are limited in extent, in that:

1. All inspections and surveys of materials and finishes in DoE facilities are non-disturbance, with
2. Samples undertaken by hygienist to determine whether a sample is an Asbestos Containing Material (ACM),
3. The hygienist may apply a single sample to like materials within a space and adjoining spaces, but not normally between buildings,
4. Successive inspections have reduced any inconclusive records such as 'assumed asbestos' in difficult to access areas, by undertaking additional sampling with lifting devices.
5. In compliance with WHS Act 2011 and WHS Regulations 2017, additional inspections have been undertaken in ceiling spaces and sub-floor areas where access is possible.
  - o Where the ground floor is slab on ground, no inspection is made beneath the slab.
  - o Where fibro fragments (ACM taken for sampling) are located in ceiling spaces or sub floor voids air monitoring is normally undertaken at time of sampling, and clearance undertaken as soon as practicable.
6. No attempt has been made to identify any ACM that is hidden from view or encapsulated within
  - o Any wall cavity
  - o Sub floor area, particularly formwork for slabs in/on ground,
  - o Services (that may use ACM) such as: pipe lagging, asbestos cement pipes, flues.
7. All known ACM in Grounds (Fibro in Grounds) is made available in associated site specific asbestos management plans in DoE electronic files.  
Notwithstanding information provided, ACM may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.

## Use of the Asbestos Register

Prior to any disturbance works being undertaken in a building to which this asbestos register applies it will be necessary to confirm the extent of any ACM by a disturbance investigation:

- If the building was built prior to 2003
- If any ACM has been identified in the Asbestos Register for the building.

## Update of Asbestos Registers

Asbestos Register Data is updated regularly by the DoE Hygienist Panel via the Online Asbestos Register Tool (Managed by Business Systems, School Infrastructure NSW). Internal users can view the latest edition of the Asbestos Register in the AMS.

Please note: The Department's external website may not contain the latest revision of the Asbestos Register.

## Notes 1: Vermiculite

- During 2018/19, all vermiculite occurrences in DoE schools identified in 2007/08, were 'composite tested' in accordance with a safe work NSW agreed procedure. This required multiple testing of all vermiculite occurrences.
- During the period 2007/08 to 2018/19, some vermiculite has been over sheeted and a warning is indicated for schools where this has happened.

## Note 2: DoE website link for information is here:

<https://www.schoolinfrastructure.nsw.gov.au/about-us/working-with-us/schools-asbestos-register.html>  
<https://education.nsw.gov.au/about-us/strategies-and-reports/our-reports-and-reviews/schools-asbestos-register>

## Note 3: Material Condition Assessment

The material condition assessment descriptors from Section 3 of the Asbestos Management Plan (AMP) is extracted below. Please read the AMP in its entirety for further information.

### 3.3.2.1 Material condition assessment

The OART records the material condition of identified ACM in the following format:

Rating	Description
Good condition (1)	For non-friable asbestos that is sealed and has no visible damage. This primarily related to asbestos cement (AC) sheet and vinyl tiles
Minimal damage (2)	For non-friable asbestos that has a very small amount of damage, eg hairline cracks.
Some damage / unsealed (3)	For non-friable asbestos with significant breakage or several small areas where material has been damaged, revealing loose asbestos fibres. Non-friable asbestos that is unsealed.
Poor condition (4)	For non-friable asbestos that has extensive damage. Visible asbestos debris
Friable asbestos (5)	Any occurrence of friable asbestos

Product	Material Description	Extent	Location	Material Condition	Risk Status	Remediation Priority	Result
<b>B00A - Administration/General Learning/Computer Learning - 1930 - Brick/Block</b>							
<b>Exterior</b>							
Underfloor Voids	AC Fragments/Debris	4	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Window	Mastic						
Ceiling Voids	No Asbestos Found						
Gable Verge Lining	Flat AC Sheeting	1m2	West, toilet roof	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
<b>Interior</b>							
<b>B00A - R0002 - General Learning Space - 60.34 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R0003 - General Learning Space - 53.28 m2</b>							
No Asbestos							
<b>B00A - R0004 - General Learning Space - 53.14 m2</b>							
No Asbestos							
<b>B00A - R0005 - General Learning Space - 55.08 m2</b>							
No Asbestos							
<b>B00A - R0006 - General Learning Space - 51 m2</b>							
No Asbestos							
<b>B00A - R0007 - General Learning Space - 55.1 m2</b>							
No Asbestos							
<b>B00A - R0008 - Staff - Toilet - 6.84 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
Plant / Equipment - Incinerator	Encapsulated Asbestos material within unit	1	East facing	Friable Asbestos (5)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00A - R0009 - Administration - Executive - 53.11 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0010 - Administration - Clerical - 34.57 m2</b>							
Wall Linings Internal	Flat AC Sheeting	20m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0011 - Tea Room - 10.06 m2</b>							
Wall Linings Internal	Flat AC Sheeting	15m2	North & West	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0012 - General Storeroom - 7.18 m2</b>							
Wall Linings Internal	Flat AC Sheeting	10m2	South facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0013 - Clinic - Girls - 7.99 m2</b>							
No Asbestos							
<b>B00A - R0015 - Staff - Toilet - 4.37 m2</b>							
No Asbestos							
<b>B00A - R0016 - Staff - Toilet - 4.37 m2</b>							
No Asbestos							
<b>B00A - R0018 - Interview/Meeting - 8.03 m2</b>							
No Asbestos							
<b>B00A - R0020 - General Learning Space - 53.26 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0022 - Computer Resource - 18.13 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						

<b>B00A - R0023 - Computer Learning Space - 48.7 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	49m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0025 - Staff - Toilet - 4.06 m2</b>							
Plant / Equipment - Incinerator	Encapsulated Asbestos material within unit	1	West facing	Friable Asbestos (5)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00A - R0026 - Cleaning Store - Distributed - 6.52 m2</b>							
No Asbestos							
<b>B00A - R0029 - External Movement - 5.22 m2</b>							
No Asbestos							
<b>B00A - R0031 - Movement - 4.65 m2</b>							
No Asbestos							
<b>B00A - R0032 - Movement - 2.51 m2</b>							
No Asbestos							
<b>B00A - R0033 - Movement - 23.88 m2</b>							
No Asbestos							
<b>B00A - R0035 - Stairs - 14.36 m2</b>							
No Asbestos							
<b>B00A - R0036 - Movement - 1.15 m2</b>							
No Asbestos							
<b>B00A - R0037 - Stairs - 12.12 m2</b>							
No Asbestos							
<b>B00A - R0038 - Stairs - 2.94 m2</b>							
No Asbestos							
<b>B00A - R0041 - Administration - Clerical - 25.04 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0043 - Deputy Principal Office - 14.2 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0044 - Commonroom - 79.16 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	80m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0045 - Tea Room - 10.15 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R0046 - Staff Study - 85.22 m2</b>							
No Asbestos							
<b>B00A - R0047 - Movement - .81 m2</b>							
No Asbestos							
<b>B00A - R0048 - Deputy Principal Office - 13.52 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0049 - Staff Study - 21.86 m2</b>							
No Asbestos							
<b>B00A - R0050 - Principal Office - 21.98 m2</b>							
No Asbestos							
<b>B00A - R0051 - Administration - Executive - 11.48 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R0052 - Movement - 5.56 m2</b>							
No Asbestos							
<b>B00A - R0053 - External Movement - 2.01 m2</b>							
No Asbestos							

<b>B00A - R0054 - Handwashing Facilities - 1.58 m2</b>							
No Asbestos							
<b>B00A - R0055 - Movement - 342.54 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R0056 - Public Reception - 15.98 m2</b>							
No Asbestos							
<b>B00A - R0057 - Movement - 12.27 m2</b>							
No Asbestos							
<b>B00A - R0058 - Toilets-Girls - 1.35 m2</b>							
No Asbestos							
<b>B00A - R0059 - Toilets-Girls - 1.35 m2</b>							
No Asbestos							
<b>B00A - R0060 - Resources Store - 12.94 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0061 - Movement - 8.32 m2</b>							
No Asbestos							
<b>B00A - R1004 - General Learning Space - 54.09 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1005 - General Learning Space - 54.14 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1006 - General Learning Space - 56.15 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1007 - General Learning Space - 51.4 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1008 - General Learning Space - 56.09 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1009 - General Learning Space - 54.51 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1010 - General Learning Space - 53.91 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1011 - General Learning Space - 89.91 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	90m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1012 - General Learning Space - 55.02 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1013 - Textiles Technology L.S. - 54.16 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	55m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1017 - Computer Learning Space - 50.81 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1018 - General Storeroom - 16.99 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	17m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1019 - Textiles Technology L.S. - 86.97 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						

<b>B00A - R1021 - Movement - 1.04 m2</b>							
No Asbestos							
<b>B00A - R1022 - Stairs - 12.12 m2</b>							
No Asbestos							
<b>B00A - R1023 - Stairs - 16.31 m2</b>							
No Asbestos							
<b>B00A - R1024 - Stairs - 13.92 m2</b>							
No Asbestos							
<b>B00A - R1026 - Preparation - Materials - 17.58 m2</b>							
No Asbestos							
<b>B00A - R1027 - Staff Study - 28.46 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	29m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1028 - Tea Room - 2.63 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1029 - Toilet - Lobby - 1.74 m2</b>							
No Asbestos							
<b>B00A - R1030 - Staff - Toilet - 6.83 m2</b>							
No Asbestos							
<b>B00A - R1031 - Staff Study - 26.78 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R1032 - Tea Room - 2.89 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1033 - Food Technology L.S. - 92.54 m2</b>							
No Asbestos							
<b>B00A - R1034 - Stairs - 14.68 m2</b>							
No Asbestos							
<b>B00A - R1035 - Movement - 7.78 m2</b>							
No Asbestos							
<b>B00A - R1036 - Handwashing Facilities - 2.54 m2</b>							
No Asbestos							
<b>B00A - R1037 - Handwashing Facilities - 2.52 m2</b>							
No Asbestos							
<b>B00A - R1038 - Handwashing Facilities - 2.78 m2</b>							
No Asbestos							
<b>B00A - R1039 - Movement - 339.86 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R9001 - Uniform Shop - 59.58 m2</b>							
No Asbestos							
<b>B00A - R9002 - Archive Store - 14.01 m2</b>							
No Asbestos							
<b>B00A - R9003 - Cleaning Store - Distributed - 3.73 m2</b>							
No Asbestos							
<b>B00A - R9006 - Movement - 7.26 m2</b>							
No Asbestos							
<b>B00A - R9007 - Distribution Board Cupboard - .27 m2</b>							
							<b>Note: No inspection of live electrical installation</b>
No Asbestos							
<b>B00A - R9008 - Fitness Laboratory - 31.97 m2</b>							
No Asbestos							

<b>B00A - R9009 - Staff Study - 19.38 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R9010 - Gymnasium - 146.01 m2</b>							
No Asbestos							
<b>B00A - R9011 - Movement - 7.16 m2</b>							
No Asbestos							
<b>B00A - R9012 - Staff Kitchen - 9.25 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles						
<b>B00A - R9014 - Plant - 2.6 m2</b>							
No Asbestos							
<b>B00A - R9016 - General Assistants - 21.65 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	20m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R9017 - Movement - 4.39 m2</b>							
No Asbestos							
<b>B00A - R9018 - Movement - 9.1 m2</b>							
No Asbestos							
<b>B00A - R9019 - Stairs - 4.04 m2</b>							
No Asbestos							
<b>B00A - R9022 - Stairs - 9.24 m2</b>							
No Asbestos							
<b>B00A - R9023 - External Movement - 5.28 m2</b>							
No Asbestos							
<b>B00A - R9024 - Access Student Shower/Toilet/Change - 8.37 m2</b>							
No Asbestos							
<b>B00A - R9025 - External Movement - 1.84 m2</b>							
No Asbestos							
<b>B00A - R9026 - Toilets-Girls - 100.16 m2</b>							
No Asbestos							
<b>B00A - R9027 - Toilets-Girls - 69.62 m2</b>							
No Asbestos							
<b>B00A - R9028 - Change - 98.98 m2</b>							
No Asbestos							
<b>B00A - R9029 - Sport Equipment Store - 9.87 m2</b>							
No Asbestos							
<b>B00A - R9030 - Sport Equipment Store - 1.8 m2</b>							
No Asbestos							
<b>B00A - R9031 - Garden Store Room - 52.07 m2</b>							
No Asbestos							
<b>B00B - General Learning/Computer Learning/Music - 1950 - Brick/Block</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	30m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
Ceiling Voids	Non Accessible Area						
Wall Linings Internal - Infill	Flat AC Sheeting	40	North & South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
Underfloor Voids	No Asbestos Found						
<b>Interior</b>							
<b>B00B - R0001 - Main Switchroom - 5.17 m2</b>							

Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00B - R0003 - Music Learning Space - 66.72 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00B - R0005 - Music Store - 17.79 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00B - R0006 - Music Store - 2.17 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00B - R0007 - Music Store - 13 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00B - R0008 - Resources Store - 7.73 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00B - R0009 - Cleaning Store - Distributed - 4.43 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00B - R0010 - Staff Study - 25.48 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00B - R0011 - Music Store - 22.4 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00B - R0013 - External Movement - 3.55 m2</b>							
Wall Linings Internal - Infill	Flat AC Sheeting	2m2	North & South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
<b>B00B - R0014 - Stairs - 5.3 m2</b>							
No Asbestos							
<b>B00B - R0015 - External Movement - 13.21 m2</b>							
No Asbestos							
<b>B00B - R0016 - External Stairs - 16.52 m2</b>							
No Asbestos							
<b>B00B - R0017 - External Movement - 33.64 m2</b>							
No Asbestos							
<b>B00B - R0018 - Music Store - 25.74 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00B - R0019 - Movement - 65.25 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00B - R1001 - Computer Learning Space - 64.31 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00B - R1002 - Music Store - 10.55 m2</b>							
Floor Coverings Res/Textile	Millboard						



Ceiling Structures/Linings	No Asbestos Found	
<b>B00B - R1003 - General Learning Space - 58.74 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )	
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive	
<b>B00B - R1005 - Resources Store - 6.42 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive	
<b>B00B - R1008 - Distribution Board Cupboard - .17 m2</b>		<b>Note: No inspection of live electrical installation</b>
No Asbestos		
<b>B00B - R1010 - Stairs - 14.12 m2</b>		
No Asbestos		
<b>B00B - R1012 - Tea Room - 4.51 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	
<b>B00B - R1013 - Tea Room - 2.06 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	
<b>B00B - R1014 - Handwashing Facilities - .52 m2</b>		
No Asbestos		
<b>B00B - R1015 - Office/Store - 6.74 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive	
<b>B00B - R1016 - Interview/Office - Type 1 - 24.09 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )	
<b>B00B - R1017 - Staff Study - 22.46 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	
<b>B00B - R1018 - Movement - 64.33 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )	
<b>B00B - R1019 - External Movement - 16.92 m2</b>		
No Asbestos		
<b>B00B - R2001 - General Learning Space - 54.98 m2</b>		
No Asbestos		
<b>B00B - R2002 - Resources Store - 10.59 m2</b>		
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive	
<b>B00B - R2003 - General Learning Space - 53.14 m2</b>		
No Asbestos		
<b>B00B - R2006 - General Learning Space - 53.58 m2</b>		
No Asbestos		
<b>B00B - R2007 - Distribution Board Cupboard - .19 m2</b>		<b>Note: No inspection of live electrical installation</b>
No Asbestos		
<b>B00B - R2009 - Stairs - 14.04 m2</b>		
No Asbestos		
<b>B00B - R2010 - Movement - 6.42 m2</b>		

No Asbestos		
<b>B00B - R2011 - Outdoor Learning Area - 16.24 m2</b>		
No Asbestos		
<b>B00B - R2012 - Computer Resource - 27.76 m2</b>		
No Asbestos		
<b>B00B - R2013 - Handwashing Facilities - .48 m2</b>		
No Asbestos		
<b>B00B - R2014 - Movement - 58.22 m2</b>		
No Asbestos		
<b>B00B - R9002 - Movement - 11.32 m2</b>		
No Asbestos		
<b>B00B - R9003 - External Stairs - 3.39 m2</b>		
No Asbestos		
<b>B00C - Library/Science Learning/Art - 1975 - Brick/Block</b>		
<b>Exterior</b>		
Ceiling Voids	No Asbestos Found	
Underfloor Voids - Slab on Ground	No Asbestos Found	
<b>Interior</b>		
<b>B00C - M2001 - Plant - 14.62 m2</b>		
No Asbestos		
<b>B00C - M2002 - Study Space - 15.21 m2</b>		
No Asbestos		
<b>B00C - M2003 - Plant - 17.28 m2</b>		
No Asbestos		
<b>B00C - M2004 - Study Space - 67.74 m2</b>		
No Asbestos		
<b>B00C - M2005 - Senior Study - 37.77 m2</b>		
No Asbestos		
<b>B00C - M2006 - Plant - 54.21 m2</b>		
No Asbestos		
<b>B00C - M2007 - Plant - 4.73 m2</b>		
No Asbestos		
<b>B00C - M2008 - Stairs - 2.68 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	
<b>B00C - M2009 - Stairs - 2.74 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	
<b>B00C - R0006 - Staff - Toilet - 4.52 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	
<b>B00C - R0007 - Craft Store - 13.28 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )	
<b>B00C - R0008 - General Storeroom - 16.66 m2</b>		
No Asbestos		
<b>B00C - R0009 - General Storeroom - 16.66 m2</b>		
No Asbestos		
<b>B00C - R0013 - Art Learning Space - 57.03 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )	
<b>B00C - R0014 - General Storeroom - 6.58 m2</b>		

No Asbestos							
<b>B00C - R0016 - Plant - 11.04 m2</b>							
Plant / Equipment - Flue	Fibre Cement Pipe	2	North facing, West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
Electrical - Mounting Board	Resinous Board	1	South facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00C - R0018 - External Movement - 15.64 m2</b>							
No Asbestos							
<b>B00C - R0020 - Staff - Toilet - 3.82 m2</b>							
No Asbestos							
<b>B00C - R0021 - Resource/Project Store - 34.44 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00C - R0022 - Art Learning Space - 57.5 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00C - R0023 - Art Learning Space - 68.98 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00C - R0024 - Resources Store - 3.59 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00C - R0025 - Cleaning Store - Distributed - .97 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00C - R0026 - General Storeroom - 15.53 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00C - R0027 - Craft Store - 2.2 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
Plumbing / Pipework	Gasket Material						
<b>B00C - R0028 - Tea Room - 6.48 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00C - R0029 - Staff Study - 27.47 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00C - R0030 - Tea Room - 6.47 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00C - R0031 - Staff Study - 28.36 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00C - R0032 - Art Learning Space - 55 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00C - R0033 - Store - 2.86 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00C - R0034 - Movement - 68.88 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00C - R0035 - External Movement - 1.38 m2</b>							
No Asbestos							
<b>B00C - R0036 - External Stairs - 1.29 m2</b>							

No Asbestos							
<b>B00C - R0037 - Stairs - 8.24 m2</b>							
No Asbestos							
<b>B00C - R0038 - General Storeroom - 8.14 m2</b>							
No Asbestos							
<b>B00C - R1001 - Laboratory L.S. - 91.11 m2</b>							
No Asbestos							
<b>B00C - R1003 - Chemical Store - 6.02 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )						
Floor Coverings Res/Textile	Vinyl Tiles	4m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00C - R1005 - Laboratory L.S. - 91.2 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )						
Floor Coverings Res/Textile	Vinyl Tiles	92m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00C - R1006 - Laboratory L.S. - 90.84 m2</b>							
No Asbestos							
<b>B00C - R1010 - Laboratory L.S. - 91.12 m2</b>							
No Asbestos							
<b>B00C - R1011 - Distribution Board Cupboard - .52 m2</b>							<b>Note: No inspection of live electrical installation</b>
No Asbestos							
<b>B00C - R1012 - Plant - .65 m2</b>							
No Asbestos							
<b>B00C - R1013 - Movement - 59.38 m2</b>							
No Asbestos							
<b>B00C - R1014 - Movement - 3.23 m2</b>							
No Asbestos							
<b>B00C - R1015 - External Stairs - 17.12 m2</b>							
No Asbestos							
<b>B00C - R1017 - External Movement - 17.13 m2</b>							
No Asbestos							
<b>B00C - R1018 - Preparation - Science - 48.94 m2</b>							
No Asbestos							
<b>B00C - R1019 - Preparation - Science - 41.26 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
Floor Coverings Res/Textile	Vinyl Tiles	42m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00C - R1020 - External Movement - 1.64 m2</b>							
No Asbestos							
<b>B00C - R1021 - External Movement - 3.44 m2</b>							
No Asbestos							
<b>B00C - R1022 - External Stairs - 9.84 m2</b>							
No Asbestos							
<b>B00C - R2002 - Cleaning Store - Distributed - 4.58 m2</b>							
Electrical - Backing Board	Resinous Board	1	Southwest	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00C - R2003 - Cleaning Supplies Store - .32 m2</b>							
No Asbestos							
<b>B00C - R2004 - Distribution Board Cupboard - .29 m2</b>							<b>Note: No inspection of live electrical installation</b>
No Asbestos							

<b>B00C - R2005 - Plant - 5.76 m2</b>							
No Asbestos							
<b>B00C - R2006 - Plant - 6.19 m2</b>							
No Asbestos							
<b>B00C - R2007 - Careers Advisers Office - 12.29 m2</b>							
No Asbestos							
<b>B00C - R2008 - System Administrators Office - 12.43 m2</b>							
No Asbestos							
<b>B00C - R2010 - Audio Visual Workroom - 27.74 m2</b>							
No Asbestos							
<b>B00C - R2011 - Librarian - 11.27 m2</b>							
No Asbestos							
<b>B00C - R2012 - Library Administration - 17.7 m2</b>							
No Asbestos							
<b>B00C - R2013 - Resources Store - 12.57 m2</b>							
No Asbestos							
<b>B00C - R2015 - Staff - Toilet - 2.82 m2</b>							
No Asbestos							
<b>B00C - R2017 - Staff - Toilet - 2.89 m2</b>							
No Asbestos							
<b>B00C - R2018 - Main Area - 70.1 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00C - R2019 - External Stairs - 17.12 m2</b>							
No Asbestos							
<b>B00C - R2020 - External Movement - 21.77 m2</b>							
No Asbestos							
<b>B00C - R2021 - Main Area - 319.68 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00C - R2022 - Main Entry - 3.28 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00C - R2023 - Stairs - 1.41 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	2m2	Throughout	Good Condition (1)	Medium (2)	Low Priority (2-3)	Assumed Asbestos
<b>B00C - R2024 - Stairs - 1.41 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	2m2	Throughout	Good Condition (1)	Medium (2)	Low Priority (2-3)	Assumed Asbestos
<b>B00C - R2025 - Seminar - Type 3 - 12.45 m2</b>							
No Asbestos							
<b>B00C - R2026 - Seminar - Type 3 - 11.9 m2</b>							
No Asbestos							
<b>B00D - Pupil Facilities - 1963 - Brick/Block</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	50m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Underfloor Voids	No Asbestos Found						
Ceiling Voids	No Asbestos Found						
<b>Interior</b>							
<b>B00D - R0003 - Staff - Toilet - 3.86 m2</b>							
No Asbestos							
<b>B00D - R0004 - Pantry - 3.42 m2</b>							

No Asbestos		
<b>B00D - R0005 - Student Canteen - 69.49 m2</b>		
No Asbestos		
<b>B00D - R0007 - External Movement - 9.39 m2</b>		
No Asbestos		
<b>B00D - R0008 - Cleaning Store - Distributed - 1.25 m2</b>		
No Asbestos		
<b>B00D - R0009 - General Storeroom - 3.52 m2</b>		
No Asbestos		
<b>B00D - R0010 - Movement - 163.07 m2</b>		
No Asbestos		
<b>B00E - Multi Purpose Facilities/Building Services - 1930 - Brick/Block</b>		
<b>Exterior</b>		
Underfloor Voids	No Asbestos Found	
Window	Mastic	
Ceiling Voids - Flat Roof	No Asbestos Found	
<b>Interior</b>		
<b>B00E - M0001 - Movement - 1.27 m2</b>		
No Asbestos		
<b>B00E - M0002 - General Storeroom - 12.16 m2</b>		
No Asbestos		
<b>B00E - M0003 - General Storeroom - 2.86 m2</b>		
No Asbestos		
<b>B00E - R0001 - Movement - 2.43 m2</b>		
No Asbestos		
<b>B00E - R0004 - Multi-Purpose Space - 240.44 m2</b>		
No Asbestos		
<b>B00E - R0005 - Stage - 57.55 m2</b>		
No Asbestos		
<b>B00E - R0006 - Movement - 5.54 m2</b>		
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive	
<b>B00E - R0007 - Control Room - 5.57 m2</b>		
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive	
<b>B00E - R0008 - Performance Store - 16.74 m2</b>		
No Asbestos		
<b>B00E - R0009 - Toilets-Girls - 5.11 m2</b>		
No Asbestos		
<b>B00E - R0010 - General Storeroom - 16.28 m2</b>		
No Asbestos		
<b>B00E - R0011 - Toilets-Girls - 5.03 m2</b>		
No Asbestos		
<b>B00E - R0013 - External Movement - 2.98 m2</b>		
No Asbestos		
<b>B00E - R0014 - External Movement - 2.98 m2</b>		
No Asbestos		
<b>B00E - R0015 - External Movement - 2.56 m2</b>		
Ceiling Structures/Linings	Flat AC Sheeting	
<b>B00E - R0016 - Movement - 12.57 m2</b>		

No Asbestos							
<b>B00E - R0017 - Movement - 6.28 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00E - R0018 - Movement - 6.31 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00E - R0019 - Cleaning Store - Distributed - 1.35 m2</b>							
No Asbestos							
<b>B00E - R0020 - Distribution Board Cupboard - 1.01 m2</b>				<b>Note: No inspection of live electrical installation</b>			
No Asbestos							
<b>B00E - R9001 - General Assistants - 11.72 m2</b>							
No Asbestos							
<b>B00E - R9002 - Garden Store Room - 4 m2</b>							
No Asbestos							
<b>B00E - R9004 - Staff - Toilet - 2.42 m2</b>							
No Asbestos							
<b>B00E - R9005 - General Storeroom - 84.03 m2</b>							
No Asbestos							
<b>B00F - General Learning/Science Learning - 1964 - Brick/Block</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	40m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Voids	No Asbestos Found						
Underfloor Voids	No Asbestos Found						
<b>Interior</b>							
<b>B00F - R0002 - Preparation - Science - 28.73 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00F - R0003 - General Storeroom - 9.77 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00F - R0005 - Cleaning Store - Distributed - 1.47 m2</b>							
No Asbestos							
<b>B00F - R0007 - Distribution Board Cupboard - .56 m2</b>				<b>Note: No inspection of live electrical installation</b>			
Ceiling Structures/Linings	Flat AC Sheeting	1m2	All surfaces	Some Damage - Unsealed (3)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - R0008 - Cleaning Supplies Store - .57 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	1m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - R0009 - Staff - Toilet - 4 m2</b>							
No Asbestos							
<b>B00F - R0010 - Tea Room - 4.1 m2</b>							
Wall Linings Internal	Vinyl Tiles	2m2	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - R0011 - External Movement - 18.26 m2</b>							
No Asbestos							
<b>B00F - R0012 - Movement - 104.7 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )						
Floor Coverings Res/Textile	Vinyl Tiles	100m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Wall Linings Internal	Vinyl Tiles	2m2	Southeast	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

<b>B00F - R0013 - External Movement - 2.4 m2</b>							
No Asbestos							
<b>B00F - R0014 - Stairs - 2.68 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	3m2	Throughout	Good Condition (1)	Medium (2)	Low Priority (2-3)	Assumed Asbestos
<b>B00F - R0015 - Stairs - 5.01 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )	6m2	Throughout	Good Condition (1)	Medium (2)	Low Priority (2-3)	Assumed Asbestos
<b>B00F - R0016 - Staff Study - 12.88 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00F - R0017 - Tea Room - 4.65 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00F - R0018 - Laboratory L.S. - 85.88 m2</b>							
No Asbestos							
<b>B00F - R0019 - Laboratory L.S. - 91.93 m2</b>							
No Asbestos							
<b>B00F - R0020 - External Movement - 11.92 m2</b>							
No Asbestos							
<b>B00F - R1001 - Staff Study - 26.1 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00F - R1003 - Resources Store - 6.37 m2</b>							
Floor Coverings Res/Textile	Vinyl Sheet						
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00F - R1004 - Resources Store - 3.2 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00F - R1005 - General Learning Space - 58.9 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00F - R1006 - Resources Store - 3.06 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00F - R1007 - General Learning Space - 53 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)						
<b>B00F - R1008 - Resources Store - 5.88 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )						
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00F - R1009 - Resources Store - 5.8 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00F - R1010 - Interview/Meeting - 11.38 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						



Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00F - R1011 - Distribution Board Cupboard - .38 m2</b> <span style="float: right;"><b>Note: No inspection of live electrical installation</b></span>							
Ceiling Structures/Linings	Flat AC Sheeting	1m2	All surfaces	Poor Condition - Extensive Damage (4)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - R1013 - Stairs - 15.42 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )	15m2	Throughout	Good Condition (1)	Medium (2)	Low Priority (2-3)	Assumed Asbestos
<b>B00F - R1014 - Stairs - 11.52 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )	14m2	Throughout	Good Condition (1)	Medium (2)	Low Priority (2-3)	Assumed Asbestos
<b>B00F - R1015 - Movement - 126.28 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )						
<b>B00F - R1016 - General Learning Space - 62.47 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)						
<b>B00F - R1017 - Handwashing Facilities - 2.82 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00G - Performance Learning - 1930 - Brick/Veneer</b>							
<b>Exterior</b>							
Underfloor Voids	No Asbestos Found						
Ceiling Voids	Non Accessible Area						
<b>Interior</b>							
<b>B00G - R0002 - Performance Store - 4.88 m2</b>							
Wall Linings Internal	Flat AC Sheeting	10m2	South facing, East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00G - R0004 - Performance Workshop - 52.7 m2</b>							
No Asbestos							
<b>B00G - R0005 - Performance Workshop - 54.76 m2</b>							
No Asbestos							
<b>B00G - R0006 - Performance Store - 4.88 m2</b>							
Wall Linings Internal	Flat AC Sheeting	15m2	East & South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00G - R0007 - External Movement - 19.62 m2</b>							
No Asbestos							
<b>B00H - Pupil Facilities - 1999 - Timber</b>							
<b>Exterior</b>							
Underfloor Voids	No Asbestos Found						
Ceiling Voids	Non Accessible Area						
Eaves Linings	Flat AC Sheeting						
<b>Interior</b>							
<b>B00H - R0001 - External Movement - 27.26 m2</b>							
No Asbestos							
<b>B00H - R0002 - General Storeroom - 6.15 m2</b>							
No Asbestos							
<b>B00H - R0003 - Student Kitchen - 17.45 m2</b>							

Wall Linings Internal	Flat AC Sheeting	10m2	South facing, East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Sheet	18m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00H - R0004 - Student Lounge - 26.21 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00H - R0005 - Student Lounge - 44.92 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00I - Building Services - 2009 - Brick/Block</b>							
<b>Exterior</b>							
Ceiling Voids - Flat Roof	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00I - R0001 - Plant - 7.14 m2</b>							
Plant / Equipment	Gasket Material	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00J - Building Services - 2009 - Brick/Veneer</b>							
<b>Exterior</b>							
Ceiling Voids - Flat Roof	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00J - R0001 - Plant - 7.77 m2</b>							
No Asbestos							

**Demountables**

**NS 260 14746 - Wood Technics/Storage - Placement Date : 07-SEP-1998**

No Asbestos Found