

Asbestos Register

(Hazardous Materials and Risk Assessment)

School:	Holroyd High School (8424)
Region:	South Western Sydney AMU
State Electorate:	Granville
Local Government Area:	Cumberland

Last Reviewed By:	Greencap 30-NOV-2017
Last Revised By:	

Historical Fibro In Grounds Investigations/Events	Yes
Please refer to the latest site specific Asbestos Management Plans available from the Department's website (Refer to Note 2).	



Preface to Asbestos Register

Limitations

Asbestos Registers established (first surveyed 2007/08) and maintained for the Department of Education (DoE) are limited in extent, in that:

1. All inspections and surveys of materials and finishes in DoE facilities are non-disturbance, with
2. Samples undertaken by hygienist to determine whether a sample is an Asbestos Containing Material (ACM),
3. The hygienist may apply a single sample to like materials within a space and adjoining spaces, but not normally between buildings,
4. Successive inspections have reduced any inconclusive records such as 'assumed asbestos' in difficult to access areas, by undertaking additional sampling with lifting devices.
5. In compliance with WHS Act 2011 and WHS Regulations 2017, additional inspections have been undertaken in ceiling spaces and sub-floor areas where access is possible.
 - o Where the ground floor is slab on ground, no inspection is made beneath the slab.
 - o Where fibro fragments (ACM taken for sampling) are located in ceiling spaces or sub floor voids air monitoring is normally undertaken at time of sampling, and clearance undertaken as soon as practicable.
6. No attempt has been made to identify any ACM that is hidden from view or encapsulated within
 - o Any wall cavity
 - o Sub floor area, particularly formwork for slabs in/on ground,
 - o Services (that may use ACM) such as: pipe lagging, asbestos cement pipes, flues.
7. All known ACM in Grounds (Fibro in Grounds) is made available in associated site specific asbestos management plans in DoE electronic files.
Notwithstanding information provided, ACM may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.

Use of the Asbestos Register

Prior to any disturbance works being undertaken in a building to which this asbestos register applies it will be necessary to confirm the extent of any ACM by a disturbance investigation:

- If the building was built prior to 2003
- If any ACM has been identified in the Asbestos Register for the building.

Update of Asbestos Registers

Asbestos Register Data is updated regularly by the DoE Hygienist Panel via the Online Asbestos Register Tool (Managed by Business Systems, School Infrastructure NSW). Internal users can view the latest edition of the Asbestos Register in the AMS.

Please note: The Department's external website may not contain the latest revision of the Asbestos Register.

Notes 1: Vermiculite

- During 2018/19, all vermiculite occurrences in DoE schools identified in 2007/08, were 'composite tested' in accordance with a safe work NSW agreed procedure. This required multiple testing of all vermiculite occurrences.
- During the period 2007/08 to 2018/19, some vermiculite has been over sheeted and a warning is indicated for schools where this has happened.

Note 2: DoE website link for information is here:

<https://www.schoolinfrastructure.nsw.gov.au/about-us/working-with-us/schools-asbestos-register.html>

<https://education.nsw.gov.au/about-us/strategies-and-reports/our-reports-and-reviews/schools-asbestos-register>

Note 3: Material Condition Assessment

The material condition assessment descriptors from Section 3 of the Asbestos Management Plan (AMP) is extracted below. Please read the AMP in its entirety for further information.

3.3.2.1 Material condition assessment

The OART records the material condition of identified ACM in the following format:

Rating	Description
Good condition (1)	For non-friable asbestos that is sealed and has no visible damage. This primarily related to asbestos cement (AC) sheet and vinyl tiles
Minimal damage (2)	For non-friable asbestos that has a very small amount of damage, eg hairline cracks.
Some damage / unsealed (3)	For non-friable asbestos with significant breakage or several small areas where material has been damaged, revealing loose asbestos fibres. Non-friable asbestos that is unsealed.
Poor condition (4)	For non-friable asbestos that has extensive damage. Visible asbestos debris
Friable asbestos (5)	Any occurrence of friable asbestos

Product	Material Description	Extent	Location	Material Condition	Risk Status	Remediation Priority	Result
B00A - Various - 1968 - Brick/Block							
Exterior							
Eaves Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Underfloor Voids - Slab on Ground	No Asbestos Found						
Ceiling Voids	No Asbestos Found						
Interior							
B00A - R0001 - Laboratory L.S. - 84.72 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	2	North ad East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00A - R0002 - Staff - Toilet - 2.79 m2							
No Asbestos							
B00A - R0003 - Distribution Board Cupboard - 1.2 m2							
Note: No inspection of live electrical installation							
Door - Lining	Flat AC Sheeting	5	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00A - R0004 - General Learning Space-I.E.C. - 39.08 m2							
Floor Coverings Res/Textile	Vinyl Tiles	40m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00A - R0005 - Clinic - Boys - 24.83 m2							
Floor Coverings Res/Textile	Vinyl Tiles	25m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00A - R0007 - Interview/Meeting - 12.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	12.57m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00A - R0008 - Movement - 3.5 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	3.5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00A - R0009 - Staff - Toilet - 4.32 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00A - R0010 - Staff - Toilet - 4.32 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00A - R0011 - Public Entry - 39.44 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	39.42m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00A - R0012 - Movement - 8.01 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

B00A - R0013 - Administration - Clerical - 23.78 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	23.7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00A - R0014 - Principal Office - 19.09 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	19.08m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00A - R0015 - Printing/Photocopying - 12.6 m2								
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B00A - R0016 - Staff - Toilet - 2.89 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00A - R0017 - General Storeroom - 2.89 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
Floor Coverings Res/Textile	Vinyl Tiles	2.89m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Furniture / Fixtures - Safe / Vault	Insulation Material	1	North East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
B00A - R0018 - Interview/Meeting - 12.71 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	12.71m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00A - R0019 - General Storeroom - 7.71 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	7.7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00A - R0020 - Staff Study - 23.9 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	23.89m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00A - R0021 - General Learning Space - 58.79 m2								
Floor Coverings Res/Textile	Vinyl Tiles	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00A - R0022 - Cleaning Store - Distributed - 2.79 m2								
No Asbestos								
B00A - R0023 - Distribution Board Cupboard - 1.2 m2								
						Note: No inspection of live electrical installation		
Door - Lining	Flat AC Sheeting	5	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00A - R0024 - General Storeroom - 2.48 m2								
No Asbestos								
B00A - R0025 - Computer Learning Space - 52.58 m2								
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00A - R0026 - Computer Store - 11.54 m2								

Floor Coverings Res/Textile	Vinyl Tiles	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00A - R0027 - Toilets-Boys - 26.44 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00A - R0028 - Chemical Store - 25.78 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00A - R0029 - Laboratory L.S. - 92.51 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00A - R0030 - Apparatus Store - 8.8 m2							
Floor Coverings Res/Textile	Vinyl Tiles	9m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00A - R0031 - Preparation - 29.16 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	1	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Floor Coverings Res/Textile	Vinyl Tiles	30m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Fume Cupboard	Flat AC Sheeting	2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00A - R0032 - Movement - 183.37 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (120 - 250 m2) - (X15)						
Wall Linings Internal	Compressed AC Sheet						
B00A - R0033 - General Storeroom - 2.48 m2							
No Asbestos							
B00A - R0034 - Stairs - 2.42 m2							
No Asbestos							
B00A - R0035 - Stairs - 2.3 m2							
No Asbestos							
B00A - R0036 - Interview/Meeting - 27.98 m2							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	28m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00A - R0037 - Tea Room - 3.15 m2							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00A - R1002 - Staff - Toilet - 2.79 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00A - R1003 - Distribution Board Cupboard - 1.2 m2							
Note: No inspection of live electrical installation							
Door - Lining	Flat AC Sheeting	5	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00A - R1004 - General Learning Space - 52.58 m2							
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00A - R1005 - General Storeroom - 5.51 m2								
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00A - R1006 - Staff Study - 12.82 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)							
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
B00A - R1007 - General Learning Space - 58.79 m2								
Floor Coverings Res/Textile	Vinyl Tiles	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00A - R1008 - General Storeroom - 6.12 m2								
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00A - R1009 - General Storeroom - 6.12 m2								
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00A - R1010 - General Learning Space - 52.58 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	1	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
B00A - R1012 - Materials Store - 5.88 m2								
Floor Coverings Res/Textile	Vinyl Tiles	5.88m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00A - R1013 - Materials Store - 2.86 m2								
Floor Coverings Res/Textile	Vinyl Tiles	2.86m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00A - R1014 - General Storeroom - 2.86 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
Floor Coverings Res/Textile	Vinyl Tiles	2.86m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00A - R1015 - Design L.S. - 70.83 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	2	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
B00A - R1016 - Cleaning Store - Distributed - 2.79 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00A - R1017 - Distribution Board Cupboard - 1.2 m2								
Note: No inspection of live electrical installation								

Door - Lining	Flat AC Sheeting	5	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00A - R1018 - General Learning Space - 52.57 m2							
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00A - R1019 - General Storeroom - 5.7 m2							
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00A - R1020 - General Storeroom - 5.49 m2							
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00A - R1021 - Toilets-Girls - 26.51 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00A - R1022 - General Learning Space - 52.58 m2							
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00A - R1023 - General Learning Space - 52.58 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00A - R1024 - Movement - 171.07 m2							
No Asbestos							
B00A - R1025 - Stairs - 6.31 m2							
No Asbestos							
B00A - R1026 - Stairs - 6.31 m2							
No Asbestos							
B00A - R1027 - Staff Study - 62.07 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B00A - R1028 - Tea Room - 3.55 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00A - R1029 - Commonroom - 125.54 m2							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	126m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B00A - R1030 - Staff Kitchen - 12.34 m2							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						

B00A - R1031 - Handwashing Facilities - .14 m2								
No Asbestos								
B00B - Various - 1968 - Brick/Block								
Exterior								
Ceiling Voids	No Asbestos Found							
Underfloor Voids - Slab on Ground	No Asbestos Found							
Eaves Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Interior								
B00B - R0001 - Design/Technology L.S. - 58.8 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00B - R0002 - Staff - Toilet - 2.75 m2								
No Asbestos								
B00B - R0003 - Distribution Board Cupboard - 1.14 m2								
Note: No inspection of live electrical installation								
Door - Lining	Flat AC Sheeting	5	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00B - R0004 - General Storeroom - 2.04 m2								
No Asbestos								
B00B - R0005 - Computer Store - 6.04 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00B - R0006 - General Storeroom - 6.12 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00B - R0007 - Computer Learning Space - 51.85 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00B - R0009 - Staff Study - 25.78 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B00B - R0010 - Food Technology L.S. - 65.73 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00B - R0011 - Pantry - 12.5 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B00B - R0012 - Pantry - 12.61 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B00B - R0013 - Food Technology L.S. - 79.16 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00B - R0014 - Food/Research Space - 22.27 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B00B - R0015 - Laundry - 13.88 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B00B - R0016 - General Storeroom - 3.5 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00B - R0017 - General Storeroom - 3.5 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							

Floor Coverings Res/Textile	Vinyl Tiles	3.5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00B - R0018 - Cleaning Store - Distributed - 2.76 m2							
No Asbestos							
B00B - R0019 - Distribution Board Cupboard - 1.14 m2							
Note: No inspection of live electrical installation							
Door - Lining	Flat AC Sheeting	5	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00B - R0020 - General Storeroom - 2.04 m2							
No Asbestos							
B00B - R0021 - Music Learning Space - 52.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B00B - R0022 - Music Store - 5.58 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00B - R0023 - General Storeroom - 5.56 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00B - R0024 - Materials Store - Type 1 - 81.75 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B00B - R0025 - Welding Area - 3.15 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00B - R0026 - Welding Area - 24.76 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00B - R0027 - Materials Store - 13.88 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00B - R0028 - Materials Technology L.S. - 92.54 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (70 - 120 m2) - (X8)						
B00B - R0029 - Movement - 181.34 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (120 - 250 m2) - (X15)						
B00B - R0030 - Stairs - 2.47 m2							
No Asbestos							
B00B - R0031 - Stairs - 2.38 m2							
No Asbestos							
B00B - R0032 - Lift - 1.56 m2							
No Asbestos							
B00B - R0033 - Staff Study - 27.63 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00B - R0034 - Tea Room - 3.72 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00B - R0035 - Handwashing Facilities - .17 m2							
No Asbestos							
B00B - R1001 - Design/Technology L.S. - 58.79 m2							
No Asbestos							
B00B - R1002 - Staff - Toilet - 2.76 m2							
No Asbestos							
B00B - R1003 - Distribution Board Cupboard - 1.14 m2							
Note: No inspection of live electrical installation							

Door - Lining	Flat AC Sheeting	5	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00B - R1004 - Art Learning Space - 64.99 m2							
No Asbestos							
B00B - R1005 - Staff Study - 31.54 m2							
No Asbestos							
B00B - R1006 - Bulk Store - 18.47 m2							
No Asbestos							
B00B - R1007 - Kiln Space - 20.07 m2							
No Asbestos							
B00B - R1008 - Art Learning Space - 65.72 m2							
No Asbestos							
B00B - R1009 - Workshop - 43.37 m2							
No Asbestos							
B00B - R1011 - Art Learning Space - 70.11 m2							
No Asbestos							
B00B - R1012 - Cleaning Store - Distributed - 2.76 m2							
No Asbestos							
B00B - R1013 - Distribution Board Cupboard - 1.14 m2							
No Asbestos							
B00B - R1016 - Practice/Seminar - 8.34 m2							
No Asbestos							
B00B - R1017 - Practice/Seminar - 7.38 m2							
No Asbestos							
B00B - R1018 - Materials Store - 13.73 m2							
No Asbestos							
B00B - R1019 - Materials Technology L.S. - 84.85 m2							
No Asbestos							
B00B - R1020 - Resource/Project Store - 8.96 m2							
No Asbestos							
B00B - R1021 - Wood Technology Bay - 16.05 m2							
No Asbestos							
B00B - R1022 - Wood Technology Bay - 16.01 m2							
No Asbestos							
B00B - R1023 - Materials Store - 9.56 m2							
No Asbestos							
B00B - R1024 - Materials Technology L.S. - 79.01 m2							
No Asbestos							
B00B - R1025 - Movement - 164.48 m2							
No Asbestos							
B00B - R1026 - Stairs - 6.27 m2							
No Asbestos							
B00B - R1027 - Stairs - 6.27 m2							
No Asbestos							
B00B - R1028 - Darkroom Space - 4.47 m2							
No Asbestos							
No Asbestos							
B00B - R1029 - Dark Room - 17.49 m2							
No Asbestos							
No Asbestos							
B00B - R1030 - Handwashing Facilities - .26 m2							
No Asbestos							

Note: No inspection of live electrical installation

No Asbestos							
B00B - R1031 - Music Learning Space - 48.12 m2							
Require Inspection							
B00C - Pupil Facilities - 1968 - Brick/Block							
Exterior							
Ceiling Voids	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
Interior							
B00C - R0001 - General Storeroom - 10.71 m2							
No Asbestos							
B00C - R0003 - Main Switchroom - 11.47 m2							
No Asbestos							
B00C - R0004 - Sport Equipment Store - 12.96 m2							
Plumbing / Pipework	Insulation Material						
B00C - R0005 - Sport Equipment Store - 6.46 m2							
No Asbestos							
B00C - R0006 - Student Canteen - 56.39 m2							
Floor Coverings Res/Textile	Vinyl Tiles	57m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00C - R0007 - General Storeroom - 2.89 m2							
Floor Coverings Res/Textile	Vinyl Tiles	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00C - R0008 - Staff - Toilet - 3.78 m2							
No Asbestos							
B00C - R0009 - General Storeroom - 13.46 m2							
No Asbestos							
B00C - R0010 - Distribution Board Cupboard - .7 m2							
Note: No inspection of live electrical installation							
Door - Lining	Flat AC Sheeting	4	North	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00C - R0011 - Movement - 26.08 m2							
No Asbestos							
B00C - R0012 - Cleaning Store - Distributed - 14.15 m2							
No Asbestos							
B00C - R0013 - Sport Equipment Store - 22.34 m2							
No Asbestos							
B00C - R0014 - Cleaning Store - Distributed - 1.48 m2							
No Asbestos							
B00C - R0015 - Staff - Toilet - 4.8 m2							
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Southwest corner of room	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00C - R0016 - Movement - 13.77 m2							
No Asbestos							
B00C - R0017 - General Storeroom - 11.03 m2							
No Asbestos							
B00C - R0018 - General Storeroom - 10.7 m2							
No Asbestos							
B00C - R0019 - Gymnasium - 314.26 m2							
No Asbestos							
B00C - R0020 - Stairs - 4.22 m2							
No Asbestos							
B00C - R0021 - Stairs - 4.17 m2							
No Asbestos							

B00C - R0022 - External Movement - 52.99 m2								
No Asbestos								
B00C - R0023 - Movement - 6.57 m2								
No Asbestos								
No Asbestos								
B00C - R0024 - Movement - 7.21 m2								
No Asbestos								
No Asbestos								
B00C - R1001 - Sport Equipment Store - 10.97 m2								
No Asbestos								
B00C - R1002 - Staff Change - 7.04 m2								
Floor Coverings Res/Textile	Vinyl Tiles	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00C - R1003 - Sport Equipment Store - 1.2 m2								
Ceiling Structures/Linings	Flat AC Sheeting	1.2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00C - R1004 - Movement - 12.11 m2								
No Asbestos								
B00C - R1005 - Toilets-Boys - 34.05 m2								
No Asbestos								
B00C - R1006 - Shower - 38.34 m2								
No Asbestos								
B00C - R1007 - Shower - 33.96 m2								
No Asbestos								
B00C - R1008 - Toilets-Girls - 33.96 m2								
No Asbestos								
B00C - R1009 - General Storeroom - 1.2 m2								
Ceiling Structures/Linings	Flat AC Sheeting	1.2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00C - R1010 - Staff Change - 7.03 m2								
Floor Coverings Res/Textile	Vinyl Tiles	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Flat AC Sheeting	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00C - R1011 - Sport Equipment Store - 10.97 m2								
No Asbestos								
B00C - R1012 - Movement - 12.28 m2								
No Asbestos								
B00C - R1013 - Stairs - 14.93 m2								
No Asbestos								
B00C - R1014 - Plant - 4.21 m2								
No Asbestos								
B00C - R1015 - Plant - 4.21 m2								
No Asbestos								
B00C - R1016 - Plant - 4.21 m2								
No Asbestos								
B00C - R1017 - Stairs - 14.86 m2								
No Asbestos								
B00D - General Learning/Science - 1968 - Brick/Block								
Exterior								
Ceiling Voids	No Asbestos Found							
Underfloor Voids - Slab on Ground	No Asbestos Found							

Interior							
B00D - R0001 - Toilets-Boys - 28.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Partition Walls (Cubicles)	Compressed AC Sheet	29m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0002 - Cleaning Store - Distributed - 8.93 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00D - R0003 - Distribution Board Cupboard - .75 m2 Note: No inspection of live electrical installation							
Door - Lining	Flat AC Sheeting	5	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0004 - General Learning Space-I.E.C. - 52.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00D - R0005 - General Storeroom - 5.51 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	5.51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0006 - Interview/Meeting - 12.82 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0007 - General Learning Space - 58.78 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0008 - Laboratory L.S. - 92.59 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0009 - Apparatus Store - 9.22 m2							
Floor Coverings Res/Textile	Vinyl Tiles	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0010 - Preparation - 29.22 m2							
Floor Coverings Res/Textile	Vinyl Tiles	30m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Fume Cupboard	Flat AC Sheeting	2	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00D - R0011 - Laboratory L.S. - 84.71 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	85m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0012 - Staff - Toilet - 3.57 m2							
No Asbestos							
B00D - R0013 - Distribution Board Cupboard - .75 m2 Note: No inspection of live electrical installation							

Door - Lining	Flat AC Sheeting	5	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0014 - General Storeroom - 2.4 m2							
No Asbestos							
B00D - R0015 - General Learning Space-I.E.C. - 52.58 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B00D - R0016 - Toilets-Girls - 27.95 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	8m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00D - R0017 - Apparatus Store - 25.71 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	26m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0018 - Laboratory L.S. - 92.52 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0019 - Apparatus Store - 5.86 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0020 - Preparation - 19.42 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	20m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Fume Cupboard	Flat AC Sheeting	1	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0022 - Staff Study - 12.41 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00D - R0023 - General Storeroom - 25.7 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	26m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R0024 - Movement - 194.54 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (120 - 250 m2) - (X15)						
B00D - R0025 - Stairs - 7.84 m2							
No Asbestos							
B00D - R0026 - Stairs - 7.76 m2							
No Asbestos							
B00D - R0027 - Staff Study - 23.26 m2							
No Asbestos							
B00D - R0028 - Tea Room - 2.5 m2							
No Asbestos							
No Asbestos							
B00D - R0029 - External Movement - 82.53 m2							
No Asbestos							
No Asbestos							

B00D - R1001 - General Learning Space - 58.79 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	58.76m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
B00D - R1002 - Cleaning Store - Distributed - 4.42 m2								
No Asbestos								
B00D - R1003 - Distribution Board Cupboard - 1.14 m2								
Note: No inspection of live electrical installation								
Door - Lining	Flat AC Sheeting	8	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Flat AC Sheeting	1.14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00D - R1004 - General Learning Space - 52.57 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
B00D - R1005 - General Storeroom - 5.58 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00D - R1006 - Staff Study - 12.82 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00D - R1007 - General Learning Space-I.E.C. - 58.79 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	58.77m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
B00D - R1008 - General Learning Space - 52.58 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52.56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00D - R1009 - General Learning Space - 52.58 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
B00D - R1010 - General Storeroom - 6.12 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00D - R1011 - General Storeroom - 6.12 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							

Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R1012 - Staff Study - 25.78 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00D - R1013 - General Storeroom - 6.12 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R1014 - General Storeroom - 6.12 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R1015 - General Learning Space - 58.79 m2							
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B00D - R1016 - Staff - Toilet - 3.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00D - R1017 - Distribution Board Cupboard - 1.04 m2				Note: No inspection of live electrical installation			
Door - Lining	Flat AC Sheeting	5	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	1.04m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R1018 - General Learning Space-I.E.C. - 52.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52.56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00D - R1020 - General Storeroom - 30.67 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	31m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R1021 - General Storeroom - 12.42 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R1022 - Computer Resource - 6.12 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R1023 - Performing Arts Store - 6.73 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	7m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00D - R1024 - Stage - 25.16 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						

Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	25.15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00D - R1025 - General Learning Space - 52.58 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52.56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00D - R1026 - General Learning Space - 52.58 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52.56m2	Upper portion	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00D - R1029 - Stairs - 7.84 m2							
No Asbestos							
B00D - R1030 - Stairs - 7.84 m2							
No Asbestos							
B00D - R1031 - Handwashing Facilities - .56 m2							
No Asbestos							
No Asbestos							
B00D - R1032 - Staff Study - 22.9 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00D - R1033 - Tea Room - 2.7 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00D - R1034 - External Movement - 195.32 m2							
No Asbestos							
No Asbestos							
B00E - General Learning - 1968 - Brick/Block							
Exterior							
Ceiling Voids	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
Eaves Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Interior							
B00E - R0001 - General Storeroom - 4.45 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	4.45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R0002 - Toilets-Girls - 11.66 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Partition Walls (Cubicles)	Compressed AC Sheet	5m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R0003 - Cleaning Store - Distributed - 2.58 m2							
No Asbestos							
B00E - R0004 - General Storeroom - 5.06 m2							

Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00E - R0005 - General Learning Space-I.E.C. - 51.48 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
B00E - R0008 - Administration - Clerical - 25.78 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles	25.77m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00E - R0009 - Deputy Principal Office - 19.81 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles	19.8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00E - R0010 - Movement - 6.46 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
B00E - R0011 - Administration - Clerical - 12.82 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B00E - R0012 - General Learning Space-I.E.C. - 52.58 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00E - R0013 - Staff Study - 32.13 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles	32.12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00E - R0014 - General Storeroom - 4.5 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)							
Floor Coverings Res/Textile	Vinyl Tiles	4.5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00E - R0015 - Toilets-Girls - 11.59 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Partition Walls (Cubicles)	Compressed AC Sheet	5m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00E - R0016 - Cleaning Store - Distributed - 2.58 m2								
Floor Coverings Res/Textile	Vinyl Tiles	2.58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00E - R0017 - General Assistants - 16.94 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
Floor Coverings Res/Textile	Vinyl Tiles	16.93m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B00E - R0019 - Multi-Purpose Space - 179.66 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (120 - 250 m2) - (X15)							
B00E - R0020 - Preparation/Printing - 12.71 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							
B00E - R0023 - Administration - Clerical - 17.77 m2								
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)							

Floor Coverings Res/Textile	Vinyl Tiles	18m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R0024 - General Storeroom - 13.99 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	14m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R0026 - Stairs - 3.7 m2							
No Asbestos							
B00E - R0027 - Stairs - 3.72 m2							
No Asbestos							
B00E - R0028 - Lift - 1.53 m2							
No Asbestos							
B00E - R0029 - Cleaning Supplies Store - .32 m2							
No Asbestos							
B00E - R0030 - No Access - .32 m2							
No Asbestos							
B00E - R0031 - Movement - 38.01 m2							
No Asbestos							
B00E - R0032 - Lift - 1.56 m2							
No Asbestos							
B00E - R0033 - General Learning Space - 48.41 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B00E - R0034 - Special Learning Space - 50.31 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
B00E - R0035 - Staff Study - 39.89 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00E - R0036 - Tea Room - 12.54 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00E - R0037 - Movement - 7.8 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00E - R0038 - External Movement - 161.46 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (120 - 250 m2) - (X15)						
B00E - R0039 - Resources Store - 26.33 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00E - R0040 - External Movement - 40.61 m2							
No Asbestos							
B00E - R1001 - General Learning Space - 58.79 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1002 - Staff - Toilet - 3.42 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
B00E - R1003 - Cleaning Store - Distributed - .32 m2							
Door - Lining	Flat AC Sheeting	4	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1004 - Distribution Board Cupboard - .69 m2							
Note: No inspection of live electrical installation							

Door - Lining	Flat AC Sheeting	8	West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1005 - General Learning Space - 51.12 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1006 - General Storeroom - 5.82 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1007 - Cleaning Store - Distributed - 5.13 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1008 - General Storeroom - 32.86 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	32.85m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1009 - Laboratory L.S. - 92.75 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	93m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1010 - Apparatus Store - 12.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1011 - Apparatus Store - 2.74 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Floor Coverings Res/Textile	Vinyl Tiles	3m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1012 - Preparation - 22.19 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	23m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1013 - Computer Learning Space - 85.88 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	86m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1014 - Staff - Toilet - 3.37 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - (X2)						
Plant / Equipment - Incinerator	Encapsulated Asbestos material within unit	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00E - R1015 - Cleaning Store - Distributed - .32 m2							
Door - Lining	Flat AC Sheeting	4	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1016 - Distribution Board Cupboard - .71 m2							
Note: No inspection of live electrical installation							
Door - Lining	Flat AC Sheeting	8	East facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

Electrical - Mounting Board	Resinous Board	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00E - R1017 - General Learning Space-I.E.C. - 51.11 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	52m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00E - R1018 - General Storeroom - 18 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
Floor Coverings Res/Textile	Vinyl Tiles	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B00E - R1019 - General Learning Space-I.E.C. - 58.78 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	59m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00E - R1020 - General Learning Space-I.E.C. - 52.58 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00E - R1021 - General Learning Space - 52.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (40 - 70 m2) - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	53m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Heater Unit	Fibre Cement Casting (Monocrete)	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B00E - R1022 - Staff Study - 25.78 m2							
Plant / Equipment - Heater Unit	Encapsulated Asbestos material within unit	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Floor Coverings Res/Textile	Vinyl Tiles	25.77m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (10 - 40 m2) - (X3)						
B00E - R1023 - Movement - 177.93 m2							
No Asbestos							
B00E - R1024 - Stairs - 8 m2							
No Asbestos							
B00E - R1025 - Stairs - 8 m2							
No Asbestos							
B00F - Library - 1972 - Brick/Block							
Exterior							
Underfloor Voids - Slab on Ground	No Asbestos Found						
Wall Linings Internal - Infill	Compressed AC Sheet						
Ceiling Voids	No Asbestos Found						
Interior							
B00F - R0001 - Seminar - 12.26 m2							
No Asbestos							

B00F - R0002 - Seminar - 12.25 m2		
No Asbestos		
B00F - R0003 - Seminar - 12.26 m2		
No Asbestos		
B00F - R0004 - Main Area - 402.28 m2		
No Asbestos		
B00F - R0005 - Librarian - 14.31 m2		
No Asbestos		
B00F - R0006 - Audio Visual Workroom - 38.18 m2		
No Asbestos		
B00F - R0007 - Workroom - 42.86 m2		
No Asbestos		
B00F - R0008 - Movement - 1.69 m2		
No Asbestos		
B00F - R0010 - Staff - Toilet - 2.78 m2		
No Asbestos		
B00F - R0011 - Distribution Board Cupboard - 1.06 m2		Note: No inspection of live electrical installation
No Asbestos		
B00F - R0012 - Cleaning Store - Distributed - 1.6 m2		
No Asbestos		
B00F - R0013 - Main Entry - 5.73 m2		
No Asbestos		
B00F - R0014 - Movement - 8.77 m2		
No Asbestos		
No Asbestos		
B00G - Multi Purpose Facilities - 2007 - Brick/Veneer		
Exterior		
Ceiling Voids	Non Accessible Area	
Underfloor Voids - Slab on Ground	No Asbestos Found	
Interior		
B00G - R0001 - First Aid - 12.78 m2		
No Asbestos		
B00G - R0002 - Staff Study - 12.52 m2		
No Asbestos		
B00G - R0003 - Change - 23.55 m2		
No Asbestos		
B00G - R0004 - Distribution Board Cupboard - .67 m2		Note: No inspection of live electrical installation
No Asbestos		
B00G - R0005 - Staff Change - 6.17 m2		
No Asbestos		
B00G - R0006 - Toilets-Girls - 13.41 m2		
No Asbestos		
B00G - R0007 - Access Staff Shower/Toilet - 6.19 m2		
No Asbestos		
B00G - R0008 - Toilets-Boys - 13.33 m2		
No Asbestos		
B00G - R0009 - Change - 24.12 m2		
No Asbestos		
B00G - R0010 - Chair Store - 21.95 m2		
No Asbestos		
B00G - R0011 - Sport Equipment Store - 23.77 m2		

No Asbestos		
B00G - R0012 - Gymnasium - 478.95 m2		
No Asbestos		
B00G - R0017 - External Movement - 73.16 m2		
No Asbestos		
B00G - R0018 - Plant - .42 m2		
No Asbestos		
B00H - Building Services - 2002 - Metal Shed		
Exterior		
Ceiling Voids	No Asbestos Found	
Underfloor Voids	No Asbestos Found	
Interior		
B00H - R0001 - Machine Storage - 23.67 m2		
No Asbestos		
B00H - R0002 - Garden Store Room - 24.51 m2		
No Asbestos		
B00Z - Building Services - 1972 - Metal Shed		
Exterior		
Ceiling Voids - Flat Roof	No Asbestos Found	
Underfloor Voids - Slab on Ground	No Asbestos Found	
Interior		
B00Z - R0001 - Plant - 2.96 m2		
No Asbestos		

Demountables**OS 534 10450 - Library/Group Study/Office/A V Store - Placement Date : 16-AUG-2019****Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.**

No Asbestos Found

OS 501 15456 - Admin Staff/Principal/Deputy/Dup/Clinic - Placement Date : 12-SEP-2000**Exterior**

Eaves Linings	Flat AC Sheeting	31.68m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

Interior**R1- Entry**

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	25m2	Assumed Asbestos

R10- Staff Toilet

Toilet Partitions	Compressed AC Sheet	4m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Assumed Asbestos

R11- Cleaning Supplies

Ceiling Structures/Linings	Flat AC Sheeting	2m2	Assumed Asbestos
----------------------------	------------------	-----	------------------

R12- Handicap toilet

Ceiling Structures/Linings	Flat AC Sheeting	2m2	Assumed Asbestos
----------------------------	------------------	-----	------------------

R13- Clerk

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos

R2- Clinic-Waiting

Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R3- Security Store

Ceiling Structures/Linings	Flat AC Sheeting	12m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R4- Duplicating Wookroom

Ceiling Structures/Linings	Flat AC Sheeting	12m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R5- Clerical Office

Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R6- Staff Room

Ceiling Structures/Linings	Flat AC Sheeting	58m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R7- Deputy Principal

Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R8- Principal

Ceiling Structures/Linings	Flat AC Sheeting	20m2	Assumed Asbestos
----------------------------	------------------	------	------------------

R9- Staff Toilet

Toilet Partitions	Compressed AC Sheet	4m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Assumed Asbestos