

# Asbestos Register

(Hazardous Materials and Risk Assessment)

<b>School:</b>	<b>Inverell High School (8122)</b>
<b>Region:</b>	<b>North Western NSW AMU</b>
<b>State Electorate:</b>	<b>Northern Tablelands</b>
<b>Local Government Area:</b>	<b>Inverell</b>

Last Reviewed By:	Greencap 01-APR-2015
Last Revised By:	

Historical Fibro In Grounds Investigations/Events	<b>No</b>
No previous investigations have been recorded against the school. However, asbestos containing materials may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.	

# Preface to Asbestos Register

## Limitations

Asbestos Registers established (first surveyed 2007/08) and maintained for the Department of Education (DoE) are limited in extent, in that:

1. All inspections and surveys of materials and finishes in DoE facilities are non-disturbance, with
2. Samples undertaken by hygienist to determine whether a sample is an Asbestos Containing Material (ACM),
3. The hygienist may apply a single sample to like materials within a space and adjoining spaces, but not normally between buildings,
4. Successive inspections have reduced any inconclusive records such as 'assumed asbestos' in difficult to access areas, by undertaking additional sampling with lifting devices.
5. In compliance with WHS Act 2011 and WHS Regulations 2017, additional inspections have been undertaken in ceiling spaces and sub-floor areas where access is possible.
  - o Where the ground floor is slab on ground, no inspection is made beneath the slab.
  - o Where fibro fragments (ACM taken for sampling) are located in ceiling spaces or sub floor voids air monitoring is normally undertaken at time of sampling, and clearance undertaken as soon as practicable.
6. No attempt has been made to identify any ACM that is hidden from view or encapsulated within
  - o Any wall cavity
  - o Sub floor area, particularly formwork for slabs in/on ground,
  - o Services (that may use ACM) such as: pipe lagging, asbestos cement pipes, flues.
7. All known ACM in Grounds (Fibro in Grounds) is made available in associated site specific asbestos management plans in DoE electronic files.  
Notwithstanding information provided, ACM may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.

## Use of the Asbestos Register

Prior to any disturbance works being undertaken in a building to which this asbestos register applies it will be necessary to confirm the extent of any ACM by a disturbance investigation:

- If the building was built prior to 2003
- If any ACM has been identified in the Asbestos Register for the building.

## Update of Asbestos Registers

Asbestos Register Data is updated regularly by the DoE Hygienist Panel via the Online Asbestos Register Tool (Managed by Business Systems, School Infrastructure NSW). Internal users can view the latest edition of the Asbestos Register in the AMS.

Please note: The Department's external website may not contain the latest revision of the Asbestos Register.

## Notes 1: Vermiculite

- During 2018/19, all vermiculite occurrences in DoE schools identified in 2007/08, were 'composite tested' in accordance with a safe work NSW agreed procedure. This required multiple testing of all vermiculite occurrences.
- During the period 2007/08 to 2018/19, some vermiculite has been over sheeted and a warning is indicated for schools where this has happened.

## Note 2: DoE website link for information is here:

<https://www.schoolinfrastructure.nsw.gov.au/about-us/working-with-us/schools-asbestos-register.html>  
<https://education.nsw.gov.au/about-us/strategies-and-reports/our-reports-and-reviews/schools-asbestos-register>

## Note 3: Material Condition Assessment

The material condition assessment descriptors from Section 3 of the Asbestos Management Plan (AMP) is extracted below. Please read the AMP in its entirety for further information.

### 3.3.2.1 Material condition assessment

The OART records the material condition of identified ACM in the following format:

Rating	Description
Good condition (1)	For non-friable asbestos that is sealed and has no visible damage. This primarily related to asbestos cement (AC) sheet and vinyl tiles
Minimal damage (2)	For non-friable asbestos that has a very small amount of damage, eg hairline cracks.
Some damage / unsealed (3)	For non-friable asbestos with significant breakage or several small areas where material has been damaged, revealing loose asbestos fibres. Non-friable asbestos that is unsealed.
Poor condition (4)	For non-friable asbestos that has extensive damage. Visible asbestos debris
Friable asbestos (5)	Any occurrence of friable asbestos

Product	Material Description	Extent	Location	Material Condition	Risk Status	Remediation Priority	Result
<b>B00A - Administration - 1936 - Brick/Block</b>							
<b>Exterior</b>							
Ceiling Voids	Non Accessible Area						
Underfloor Voids	Non Accessible Area						
Plant / Equipment - Flue	Fibre Cement Pipe	6	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>Interior</b>							
<b>B00A - R0001 - Staff - Toilet - 4.64 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0002 - General Storeroom - 19.55 m2</b>							
No Asbestos							
<b>B00A - R0003 - Movement - 2.72 m2</b>							
No Asbestos							
<b>B00A - R0004 - Movement - 5.79 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0005 - Garden Store Room - 10.78 m2</b>							
No Asbestos							
<b>B00A - R0006 - Duplicating Workroom - 10.33 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0007 - Staff - Toilet - 3.56 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0008 - Movement - 8.42 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0009 - Pupil Entry - 1.96 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0010 - Pupil Entry - 1.98 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0011 - Cleaning Store - Distributed - 2.31 m2</b>							
Electrical - Backing Board	Resinous Board	3	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00A - R0012 - Clinic - Boys - 14.82 m2</b>							
No Asbestos							
<b>B00A - R0013 - Movement - 1.79 m2</b>							
No Asbestos							
<b>B00A - R0014 - Toilets-Boys - 2.6 m2</b>							
No Asbestos							
<b>B00A - R0015 - Toilets-Girls - 2.55 m2</b>							
No Asbestos							
<b>B00A - R0016 - General Storeroom - 8.2 m2</b>							

No Asbestos							
<b>B00A - R0017 - Clinic - Girls - 14.96 m2</b>							
No Asbestos							
<b>B00A - R0018 - Staff Study - 34.19 m2</b>							
No Asbestos							
<b>B00A - R0019 - General Storeroom - 5.5 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0020 - General Storeroom - 5.4 m2</b>							
No Asbestos							
<b>B00A - R0021 - Deputy Principal Office - 18.14 m2</b>							
No Asbestos							
<b>B00A - R0022 - Duplicating Workroom - 13.01 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0023 - Principal Office - 22.16 m2</b>							
No Asbestos							
<b>B00A - R0024 - Administration - Clerical - 20.99 m2</b>							
No Asbestos							
<b>B00A - R0025 - Public Entry - 18.4 m2</b>							
No Asbestos							
<b>B00A - R0026 - Administration - Clerical - 14.04 m2</b>							
No Asbestos							
<b>B00A - R0027 - General Storeroom - 6.17 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00A - R0028 - Commonroom - 93.84 m2</b>							
Furniture / Fixtures - Sink	Vinyl Tiles - Adhesive	1	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Furniture / Fixtures - Sink	Resinous Membrane						
<b>B00A - R0029 - Interview/Office - Type 1 - 5.94 m2</b>							
No Asbestos							
<b>B00A - R0030 - Interview/Office - Type 1 - 10.34 m2</b>							
No Asbestos							
<b>B00A - R0031 - Staff Study - 56.06 m2</b>							
No Asbestos							
<b>B00A - R0032 - Movement - 137.93 m2</b>							
No Asbestos							
<b>B00A - R1001 - General Storeroom - 12.47 m2</b>							
No Asbestos							
<b>B00A - R1002 - Computer Learning Space - 57.07 m2</b>							
No Asbestos							
<b>B00A - R1003 - Computer Learning Space - 56.15 m2</b>							
No Asbestos							
<b>B00A - R1004 - General Learning Space - 56.15 m2</b>							
No Asbestos							
<b>B00A - R1005 - Staff Study - 65.41 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00A - R1006 - General Learning Space - 56.01 m2</b>							
No Asbestos							
<b>B00A - R1007 - Music Store - 5.72 m2</b>							
No Asbestos							
<b>B00A - R1008 - Resources - 35.15 m2</b>							
No Asbestos							
<b>B00A - R1009 - Music Learning Space - 49.1 m2</b>							
No Asbestos							
<b>B00A - R1010 - Movement - 143.24 m2</b>							
No Asbestos							
<b>B00A - R1011 - Main Switchroom - 9.35 m2</b>							
Electrical - Backing Board	Resinous Board	2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00A - R1012 - Staff - Toilet - 3.68 m2</b>							
No Asbestos							
<b>B00B - Technological &amp; Applied Studies - 1936 - Brick/Block</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Ceiling Voids	Non Accessible Area						
Underfloor Voids	Non Accessible Area						
<b>Interior</b>							
<b>B00B - R0001 - Materials Store - 3.65 m2</b>							
Wall Linings Internal	Flat AC Sheeting						
<b>B00B - R0002 - Food Technology L.S. - 84.24 m2</b>							
No Asbestos							
<b>B00B - R0003 - Staff - Toilet - 3.88 m2</b>							
No Asbestos							
<b>B00B - R0004 - Movement - 10.74 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00B - R0005 - Staff Study - 19.14 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00B - R0006 - Materials Technology L.S. - 67.78 m2</b>							
No Asbestos							
<b>B00B - R0007 - Materials Store - 3.23 m2</b>							
No Asbestos							
<b>B00B - R0008 - Movement - 1.31 m2</b>							
No Asbestos							
<b>B00B - R0009 - Movement - 28.89 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00B - R0011 - Materials Store - 5.24 m2</b>							
No Asbestos							
<b>B00B - R0013 - Movement - 4.53 m2</b>							

Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00B - R0016 - Pantry - 14.56 m2</b>							
No Asbestos							
<b>B00B - R0017 - Kitchen - Type 1 - 82.28 m2</b>							
No Asbestos							
<b>B00B - R0018 - Store - 4.52 m2</b>							
No Asbestos							
<b>B00B - R0019 - Store - 11.48 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	6m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00B - R0020 - Laundry - 6.2 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00B - R0021 - General Learning Space - 23.96 m2</b>							
No Asbestos							
<b>B00C - Multi Purpose Facilities - 1936 - Brick/Block</b>							
<b>Exterior</b>							
Gable Verge Lining	Flat AC Sheeting	24m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>Interior</b>							
<b>B00C - R0001 - Multi-Purpose Space - 155.83 m2</b>							
No Asbestos							
<b>B00C - R0002 - Control Room - 5.26 m2</b>							
No Asbestos							
<b>B00C - R0003 - Control Room - 5.13 m2</b>							
Electrical - Backing Board	Resinous Board	1	West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00C - R0004 - Stage - 19.94 m2</b>							
No Asbestos							
<b>B00C - R0001 - Cleaning Supplies Store - 21.99 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	22m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00D - Science - 1936 - Brick/Block</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	60m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Ceiling Voids	No Asbestos Found						
Underfloor Voids	Non Accessible Area						
Plant / Equipment - Flue	Fibre Cement Pipe	8	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
<b>Interior</b>							
<b>B00D - R0001 - L.P.G Store - 1.01 m2</b>							
No Asbestos							
<b>B00D - R0002 - Cleaning Store - Distributed - 7.92 m2</b>							
No Asbestos							
<b>B00D - R0003 - Laboratory L.S. - 84.43 m2</b>							

Plant / Equipment - Fume Cupboard	Flat AC Sheeting							
<b>B00D - R0004 - Preparation - 15.77 m2</b>								
No Asbestos								
<b>B00D - R0005 - Laboratory L.S. - 49.79 m2</b>								
Plant / Equipment - Fume Cupboard	Flat AC Sheeting							
<b>B00D - R0006 - Movement - 70.52 m2</b>								
No Asbestos								
<b>B00D - R0007 - Movement - 2.08 m2</b>								
No Asbestos								
<b>B00D - R0008 - Movement - 8.35 m2</b>								
No Asbestos								
<b>B00D - R0009 - Lift - 2.17 m2</b>								
No Asbestos								
<b>B00D - R0010 - Movement - 4.35 m2</b>								
No Asbestos								
<b>B00D - R1001 - General Learning Space - 50.95 m2</b>								
No Asbestos								
<b>B00D - R1002 - General Learning Space - 51.08 m2</b>								
No Asbestos								
<b>B00D - R1003 - General Learning Space - 51.01 m2</b>								
No Asbestos								
<b>B00D - R1004 - Movement - 76.18 m2</b>								
Electrical - Backing Board	Resinous Board	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
<b>B00E - Multi Purpose Facilities - 1936 - Brick/Block</b>								
<b>Exterior</b>								
Ceiling Voids	Non Accessible Area							
Underfloor Voids - Slab on Ground	No Asbestos Found							
<b>Interior</b>								
<b>B00E - R0001 - Chair Store - 15.2 m2</b>								
Ceiling Structures/Linings	Flat AC Sheeting	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
<b>B00E - R0002 - Sport Equipment Store - 37.28 m2</b>								
Ceiling Structures/Linings	Flat AC Sheeting	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
<b>B00E - R0003 - Multi-Purpose Space - 367.14 m2</b>								
No Asbestos								
<b>B00E - R0004 - Sport Equipment Store - 26.52 m2</b>								
No Asbestos								
<b>B00E - R0005 - Movement - 50.47 m2</b>								
No Asbestos								
<b>B00E - R0006 - General Storeroom - 6.24 m2</b>								
No Asbestos								
<b>B00E - R0007 - Staff - Toilet - 6.13 m2</b>								
No Asbestos								
<b>B00E - R0008 - General Storeroom - 5.87 m2</b>								

Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00E - R0009 - Cleaning Store - Distributed - .66 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00E - R0010 - Student Canteen - 52.62 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00E - R0011 - Distribution Board Cupboard - .62 m2</b>							
<b>Note: No inspection of live electrical installation</b>							
Electrical - Backing Board	Resinous Board	1	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00E - R0012 - Movement - 138.2 m2</b>							
No Asbestos							
<b>B00E - R1001 - Shower/Change - 37.73 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R1002 - Toilets-Girls - 20.05 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R1003 - Staff Study - 6.7 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00E - R1004 - Movement - 4.74 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R1005 - Movement - 4.67 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R1006 - Shower/Change - 37.74 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R1007 - Toilets-Boys - 20.08 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00E - R1008 - Staff Study - 7.05 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)



Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00E - R1009 - Movement - 137.12 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	137m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - Technological &amp; Applied Studies - 1936 - Brick/Block</b>							
<b>Exterior</b>							
Eaves Linings	Flat AC Sheeting	15m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Underfloor Voids	Non Accessible Area						
Ceiling Voids	Non Accessible Area						
<b>Interior</b>							
<b>B00F - R0001 - Cleaning Store - Distributed - 10.7 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	4m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
<b>B00F - R0002 - Dust Extraction Space - 3.63 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
<b>B00F - R0003 - Materials Store - 47.56 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Wall Linings Internal	Flat AC Sheeting						
<b>B00F - R0004 - Materials Learning Space - Type 1 - 82.26 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	83m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - R0005 - Materials Store - 14.87 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	2m2	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos) , Crocidolite (blue asbestos)
<b>B00F - R0006 - Welding Area - 7.14 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - R0007 - General Storeroom - 14.06 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - R0008 - Materials Technology L.S. - 71.06 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	71m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Wall Linings Internal	Flat AC Sheeting						
<b>B00F - R0009 - Welding Area - 4.33 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00F - R0010 - Resource/Project Store - 11.35 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

Electrical - Backing Board	Resinous Board	2	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00G - Pupil Facilities - 1936 - Brick/Block</b>							
<b>Exterior</b>							
Ceiling Voids	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00G - R0001 - Toilets-Boys - 64.92 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	65m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00G - R0002 - Movement - 87.86 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	88m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00G - R0003 - Toilets-Girls - 78.32 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	79m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00G - R0004 - Cleaning Store - Distributed - 1.16 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00G - R0005 - External Movement - 47.77 m2</b>							
Require Inspection							
<b>B00I - Various - 1964 - Brick/Block</b>							
<b>Exterior</b>							
Wall Linings Internal	Flat AC Sheeting	20	South, Upper portion, Lower portion	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
Eaves Linings	Flat AC Sheeting	120m2	North, South	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Ceiling Voids - Raked Ceiling	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00I - R0008 - Preparation - 9.83 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00I - R0009 - Duplicating Workroom - 28.69 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00I - R0011 - L.P.G Store - 4.55 m2</b>							
No Asbestos							
<b>B00I - R0012 - General Learning Space - 52.96 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
Plant / Equipment - Thermocon Heater	Encapsulated Asbestos material within unit	3	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B00I - R0013 - General Learning Space - 52.6 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						

Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	3	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B001 - R0014 - General Learning Space - 70.09 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )						
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	4	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
<b>B001 - R0015 - Cleaning Store - Distributed - 1.38 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
Floor Coverings Res/Textile	Vinyl Tiles	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B001 - R0016 - Movement - 8.34 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Wall Linings Internal	Flat AC Sheeting						
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B001 - R0017 - Darkroom Space - 13.55 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B001 - R0018 - Staff Study - 26.33 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B001 - R0019 - Staff Study - 26.19 m2</b>							
Floor Coverings Res/Textile	Vinyl Sheet						
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B001 - R0020 - Design L.S. - 52.59 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B001 - R0021 - Distribution Board Cupboard - .64 m2</b>							
<b>Note: No inspection of live electrical installation</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
Electrical - Backing Board	Resinous Board	2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Door - Lining	Flat AC Sheeting	4	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
<b>B001 - R0030 - Laboratory L.S. - 91.62 m2</b>							
No Asbestos							
<b>B001 - R0031 - Preparation - Science - 39.08 m2</b>							
No Asbestos							
<b>B001 - R0032 - Laboratory L.S. - 93.38 m2</b>							
No Asbestos							
<b>B001 - R0033 - Chemical Store - 12 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B001 - R0034 - Handwashing Facilities - 4.65 m2</b>							

No Asbestos							
<b>B001 - R0035 - Staff - Toilet - 4.85 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B001 - R0036 - Toilets-Boys - 22.8 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B001 - R0037 - Laboratory L.S. - 93.13 m2</b>							
No Asbestos							
<b>B001 - R0038 - Laboratory L.S. - 93.14 m2</b>							
No Asbestos							
<b>B001 - R0040 - Stairs - .64 m2</b>							
No Asbestos							
<b>B001 - R0041 - Stairs - .64 m2</b>							
No Asbestos							
<b>B001 - R0042 - Workshop Area - 135.29 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 120 - 250 m2) - ( X15 )						
<b>B001 - R0043 - Welding Area - 6.94 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B001 - R0045 - Movement - 271.75 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 120 - 250 m2) - ( X15 )						
<b>B001 - R0046 - Lift - 3.08 m2</b>							
No Asbestos							
<b>B001 - R0047 - Materials Store - 26.78 m2</b>							
No Asbestos							
<b>B001 - R1001 - Movement - 3.98 m2</b>							
No Asbestos							
<b>B001 - R1002 - Art Learning Space - 57.21 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	58m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B001 - R1003 - Kiln Space - 5.99 m2</b>							
Ceiling Structures/Linings	No Asbestos Found						
<b>B001 - R1004 - Workshop - 55.71 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B001 - R1005 - Art Learning Space - 52.76 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B001 - R1006 - Staff Study - 25.9 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B001 - R1007 - Staff Study - 26.23 m2</b>							

Floor Coverings Res/Textile	Vinyl Tiles	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B001 - R1008 - General Storeroom - 6.93 m2</b>							
No Asbestos							
<b>B001 - R1009 - Toilets-Girls - 40.73 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B001 - R1010 - Main Area - 26.37 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B001 - R1011 - General Learning Space - 59.64 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B001 - R1012 - Main Area - 302.18 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( > 250 m2) - ( X25 )						
Floor Coverings Res/Textile	Vinyl Tiles	302m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B001 - R1013 - General Storeroom - 10.24 m2</b>							
Wall Linings Internal	Flat AC Sheeting	10m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
<b>B001 - R1014 - Seminar - 9.66 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B001 - R1015 - Seminar - 9.92 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B001 - R1016 - Librarian - 12.37 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B001 - R1017 - Audio Visual Workroom - 16.04 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B001 - R1018 - Workroom - 23.09 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	24m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B001 - R1019 - Distribution Board Cupboard - 1.14 m2</b>							
<b>Note: No inspection of live electrical installation</b>							

Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )						
Electrical - Backing Board	Resinous Board	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Floor Coverings Res/Textile	Vinyl Tiles	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00I - R1020 - Cleaning Store - Distributed - 5.37 m2</b>							
No Asbestos							
<b>B00I - R1021 - Staff - Toilet - 4.69 m2</b>							
No Asbestos							
<b>B00I - R1022 - Staff Study - 26.48 m2</b>							
Plant / Equipment - Thermacon Heater	Encapsulated Asbestos material within unit	2	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00I - R1025 - Bulk Store - 26.38 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00I - R1026 - General Learning Space - 52.6 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00I - R1027 - Distribution Board Cupboard - .68 m2</b> <span style="float: right;"><b>Note: No inspection of live electrical installation</b></span>							
Door - Infill	Flat AC Sheeting	4	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Electrical - Backing Board	Resinous Board	3	Variable positions	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00I - R1028 - Sport Equipment Store - 4.62 m2</b>							
No Asbestos							
<b>B00I - R1029 - Cleaning Store - Distributed - 2.89 m2</b>							
No Asbestos							
<b>B00I - R1030 - Staff - Toilet - 6.31 m2</b>							
No Asbestos							
<b>B00I - R1031 - General Learning Space - 52.6 m2</b>							
No Asbestos							
<b>B00I - R1032 - General Storeroom - 6.13 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00I - R1033 - Cleaning Supplies Store - 6.04 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00I - R1034 - General Learning Space - 52.9 m2</b>							
No Asbestos							

<b>B00I - R1035 - Movement - 184.41 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	40m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 120 - 250 m2) - ( X15 )						
Floor Coverings Res/Textile	Vinyl Tiles - Adhesive						
<b>B00I - R1036 - Stairs - 13.36 m2</b>							
No Asbestos							
<b>B00I - R1037 - Printing/Photocopying - 6.71 m2</b>							
No Asbestos							
<b>B00I - R1038 - Store - 7.91 m2</b>							
No Asbestos							
<b>B00K - Agricultural Science - 1978 - Fibre Cement Clad</b>							
<b>Exterior</b>							
Ceiling Voids	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00K - R0001 - Plant Space - 10.51 m2</b>							
Wall Linings Internal	Flat AC Sheeting						
<b>B00K - R0002 - Movement - 22.12 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						
<b>B00K - R0003 - Staff - Toilet - 4.01 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting						
Wall Linings Internal	Flat AC Sheeting						
Partition Walls (Cubicles)	Compressed AC Sheet						
<b>B00K - R0004 - Animal Space - 23.25 m2</b>							
Wall Linings Internal	Flat AC Sheeting						
<b>B00K - R0005 - Class Tools Storage - 27.78 m2</b>							
Wall Linings Internal	Flat AC Sheeting						
<b>B00K - R0006 - Machine Storage - 33.71 m2</b>							
Wall Linings Internal	Flat AC Sheeting						
<b>B00L - Other - 2006 - Steel</b>							
<b>Exterior</b>							
Ceiling Voids	No Asbestos Found						
Underfloor Voids - Slab on Ground	No Asbestos Found						
<b>Interior</b>							
<b>B00L - R0001 - Store - 110.21 m2</b>							
No Asbestos							
<b>B00L - R0004 - External Movement - 34.07 m2</b>							
No Asbestos							
<b>B00L - R0005 - External Movement - 20.66 m2</b>							
No Asbestos							
<b>B00L - R0006 - Movement - 62.35 m2</b>							
No Asbestos							
<b>B00L - R0007 - External Movement - 24.85 m2</b>							
Require Inspection							

**B00M - Other - 2010 - Steel****Exterior**

Ceiling Voids	No Asbestos Found	
Underfloor Voids - Slab on Ground	No Asbestos Found	

**Interior****B00M - R0001 - Workshop Area - 47.2 m2**

No Asbestos

**B00M - R0002 - Toilets-Unisex - 4.97 m2**

No Asbestos

**B00M - R0003 - Store - 4.96 m2**

No Asbestos

**B00M - R0004 - Workshop Area - 41.32 m2**

No Asbestos

**B00M - R0005 - Outdoor Workshop - 18.34 m2**

No Asbestos

**B00M - R0006 - Outdoor Workshop - 14.82 m2**

No Asbestos

**B00M - R0007 - Project Store - Type 1 - 7.43 m2**

No Asbestos

**B00N - Other - 2010 - Brick/Veneer****Exterior**

Ceiling Voids	No Asbestos Found	
Underfloor Voids - Slab on Ground	No Asbestos Found	

**Interior****B00N - R0001 - Outdoor Workshop - 95.24 m2**

No Asbestos



**Demountables****OS 601 10719 - Learning Unit - Standard/Withdrawal - Placement Date : 13-DEC-2000****Exterior**

Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

**Interior****R1- Entry**

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos

**R2- General Learning Space**

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos

**R3- Store**

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
----------------------------	------------------	------	------------------

**OS 601 10720 - Learning Unit - Standard/Withdrawal - Placement Date : 13-DEC-2000****Exterior**

Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

**Interior****R1- Entry**

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos

**R2- General Learning Space**

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos

**R3- Store**

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
----------------------------	------------------	------	------------------

**OS 601 10789 - Learning Unit - Standard/Withdrawal - Placement Date : 30-JUN-1995****Exterior**

Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

**Interior****R1- Entry**

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos

**R2- General Learning Space**

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos

**R3- Store**

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
----------------------------	------------------	------	------------------

**OS 601 10793 - Learning Unit - Standard/Withdrawal - Placement Date : 30-JUN-1995****Exterior**

Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

**Interior**

<b>R1- Entry</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos
<b>R2- General Learning Space</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos
<b>R3- Store</b>			
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
<b>OS 760 10902 - Woodwork/Store - Placement Date : 19-MAY-2015</b>			
<b>Exterior</b>			
Eaves Linings	Flat AC Sheeting	17.28m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
<b>Interior</b>			
<b>R1- Woodwork</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	91m2	Assumed Asbestos
<b>R2- Store</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Assumed Asbestos
<b>OS 601 10944 - Learning Unit - Standard/Withdrawal - Placement Date : 30-JUN-1995</b>			
<b>Exterior</b>			
Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
<b>Interior</b>			
<b>R1- Entry</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos
<b>R2- General Learning Space</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos
<b>R3- Store</b>			
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
<b>OS 601 14977 - Learning Unit - Standard/Withdrawal - Placement Date : 30-JUN-1995</b>			
<b>Exterior</b>			
Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
<b>Interior</b>			
<b>R1- Entry</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos
<b>R2- General Learning Space</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos
<b>R3- Store</b>			
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
<b>OS 601 15188 - Learning Unit - Standard/Withdrawal - Placement Date : 30-JUN-1995</b>			
<b>Exterior</b>			

Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
<b>Interior</b>			
<b>R1- Entry</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos
<b>R2- General Learning Space</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos
<b>R3- Store</b>			
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
<b>OS 600 15272 - Learning Unit - Small - Placement Date : 30-JUN-1995</b>			
<b>Exterior</b>			
Eaves Linings	Flat AC Sheeting	8.64m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
<b>Interior</b>			
<b>R1- General Learning Space</b>			
End Wall Panel	Flat AC Sheeting	50m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos
<b>OS 505 15846 - Admin Staff/Principal/Secure Store - Placement Date : 13-DEC-2000</b>			
<b>Exterior</b>			
Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
<b>Interior</b>			
<b>R1- Entry</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
<b>R2- Principal</b>			
Ceiling Structures/Linings	Flat AC Sheeting	16m2	Assumed Asbestos
<b>R3- Staff Room</b>			
Ceiling Structures/Linings	Flat AC Sheeting	20m2	Assumed Asbestos
<b>R4- Security Store</b>			
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos
<b>R5- Clerical Office</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Assumed Asbestos
<b>OS 621 15940 - Single Learning Unit - H/Cap - Placement Date : 13-DEC-2000</b>			
<b>Exterior</b>			
Eaves Linings	Flat AC Sheeting	14.4m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
<b>Interior</b>			
<b>R1- Home Base-I.O.</b>			
Ceiling Structures/Linings	Flat AC Sheeting	77m2	Assumed Asbestos
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
<b>R2- Toilets-Disabled</b>			
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos

Toilet Partitions	Compressed AC Sheet	2m2	Assumed Asbestos
<b>R3- Laundry</b>			
Ceiling Structures/Linings	Flat AC Sheeting	4m2	Assumed Asbestos