

Asbestos Register

(Hazardous Materials and Risk Assessment)

School:	Koorungal High School (8483)
Region:	Southern NSW AMU
State Electorate:	Wagga Wagga
Local Government Area:	Wagga Wagga

Last Reviewed By:	WSP 15-SEP-2017
Last Revised By:	

Historical Fibro In Grounds Investigations/Events	No
<p>No previous investigations have been recorded against the school. However, asbestos containing materials maybe present in grounds from time to time and caution must be exercised prior to any grounds disturbance.</p>	



Preface to Asbestos Register

Limitations

Asbestos Registers established (first surveyed 2007/08) and maintained for the Department of Education (DoE) are limited in extent, in that:

1. All inspections and surveys of materials and finishes in DoE facilities are non-disturbance, with
2. Samples undertaken by hygienist to determine whether a sample is an Asbestos Containing Material (ACM),
3. The hygienist may apply a single sample to like materials within a space and adjoining spaces, but not normally between buildings,
4. Successive inspections have reduced any inconclusive records such as 'assumed asbestos' in difficult to access areas, by undertaking additional sampling with lifting devices.
5. In compliance with WHS Act 2011 and WHS Regulations 2017, additional inspections have been undertaken in ceiling spaces and sub-floor areas where access is possible.
 - o Where the ground floor is slab on ground, no inspection is made beneath the slab.
 - o Where fibro fragments (ACM taken for sampling) are located in ceiling spaces or sub floor voids air monitoring is normally undertaken at time of sampling, and clearance undertaken as soon as practicable.
6. No attempt has been made to identify any ACM that is hidden from view or encapsulated within
 - o Any wall cavity
 - o Sub floor area, particularly formwork for slabs in/on ground,
 - o Services (that may use ACM) such as: pipe lagging, asbestos cement pipes, flues.
7. All known ACM in Grounds (Fibro in Grounds) is made available in associated site specific asbestos management plans in DoE electronic files.
Notwithstanding information provided, ACM may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.

Use of the Asbestos Register

Prior to any disturbance works being undertaken in a building to which this asbestos register applies it will be necessary to confirm the extent of any ACM by a disturbance investigation:

- If the building was built prior to 2003
- If any ACM has been identified in the Asbestos Register for the building.

Update of Asbestos Registers

Asbestos Register Data is updated regularly by the DoE Hygienist Panel via the Online Asbestos Register Tool (Managed by Business Systems, School Infrastructure NSW). Internal users can view the latest edition of the Asbestos Register in the AMS.

Please note: The Department's external website may not contain the latest revision of the Asbestos Register.

Notes 1: Vermiculite

- During 2018/19, all vermiculite occurrences in DoE schools identified in 2007/08, were 'composite tested' in accordance with a safe work NSW agreed procedure. This required multiple testing of all vermiculite occurrences.
- During the period 2007/08 to 2018/19, some vermiculite has been over sheeted and a warning is indicated for schools where this has happened.

Note 2: DoE website link for information is here:

<https://www.schoolinfrastructure.nsw.gov.au/about-us/working-with-us/schools-asbestos-register.html>

<https://education.nsw.gov.au/about-us/strategies-and-reports/our-reports-and-reviews/schools-asbestos-register>

Note 3: Material Condition Assessment

The material condition assessment descriptors from Section 3 of the Asbestos Management Plan (AMP) is extracted below. Please read the AMP in its entirety for further information.

3.3.2.1 Material condition assessment

The OART records the material condition of identified ACM in the following format:

Rating	Description
Good condition (1)	For non-friable asbestos that is sealed and has no visible damage. This primarily related to asbestos cement (AC) sheet and vinyl tiles
Minimal damage (2)	For non-friable asbestos that has a very small amount of damage, eg hairline cracks.
Some damage / unsealed (3)	For non-friable asbestos with significant breakage or several small areas where material has been damaged, revealing loose asbestos fibres. Non-friable asbestos that is unsealed.
Poor condition (4)	For non-friable asbestos that has extensive damage. Visible asbestos debris
Friable asbestos (5)	Any occurrence of friable asbestos

Product	Material Description	Extent	Location	Material Condition	Risk Status	Remediation Priority	Result
B00A - Agricultural Science - 2005 - Fibre Cement Clad							
Exterior							
Ceiling Voids	No Asbestos Found						
Underfloor Voids	No Asbestos Found						
Interior							
B00A - R0001 - Machine Storage - 107.63 m2							
No Asbestos							
B00G - Performing Arts - 2007 - Brick/Veneer							
Exterior							
Ceiling Voids - Raked Ceiling	Non Accessible Area						
Underfloor Voids - Slab on Ground							
Interior							
B00G - R0001 - Performance Workspace - 331.99 m2							
No Asbestos							
B00G - R0002 - Cleaning Supplies Store - 4.88 m2							
No Asbestos							
B00G - R0003 - Toilets-Boys - 17.47 m2							
No Asbestos							
B00G - R0004 - Store - 22.28 m2							
No Asbestos							
B00G - R0005 - Control Room - 12.04 m2							
No Asbestos							
B00G - R0006 - Movement - 8.36 m2							
No Asbestos							
B00G - R0007 - Change - 34.88 m2							
No Asbestos							
B00G - R0008 - Change - 36.26 m2							
No Asbestos							
B00G - R0011 - Movement - 8.56 m2							
No Asbestos							
B00G - R0012 - Store - 34.85 m2							
No Asbestos							
B00G - R0013 - Other - 19.53 m2							
No Asbestos							
B00G - R0014 - Toilets-Girls - 17.76 m2							
No Asbestos							
B00G - R0015 - Toilets-Disabled - 5.5 m2							
No Asbestos							
B00G - R0017 - Plant - 31.15 m2							
No Asbestos							
B00G - R0018 - Distribution Board Cupboard - .53 m2							
No Asbestos							Note: No inspection of live electrical installation
B00G - R0021 - Covered Area - 78.67 m2							
No Asbestos							
B00G - R0022 - Covered Area - 34.99 m2							
No Asbestos							
B00G - R0023 - External Movement - 17.03 m2							
No Asbestos							

B00L - Library - 1977 - Brick/Block

Exterior

Ceiling Voids - Flat Roof

Underfloor Voids - Slab on Ground

Interior

B00L - R0002 - Cleaning Store - Distributed - 1.67 m2

No Asbestos

B00L - R0003 - General Storeroom - 5.8 m2

No Asbestos

B00L - R0004 - Staff - Toilet - 4.04 m2

No Asbestos

B00L - R0005 - Workroom - 47.1 m2

Ceiling Structures/Linings Vermiculite - Composite Sample - (X5)

B00L - R0006 - Main Area - 206.14 m2

Ceiling Structures/Linings Vermiculite - Composite Sample - (X5)

B00L - R0007 - Librarian - 15.05 m2

Ceiling Structures/Linings Vermiculite - Composite Sample - (X5)

B00L - R0008 - Staff - Toilet - 4.08 m2

No Asbestos

B00L - R0009 - General Storeroom - 7.58 m2

No Asbestos

B00L - R0010 - Audio Visual Workroom - 46.32 m2

Ceiling Structures/Linings Vermiculite - Composite Sample - (X5)

B00L - R0011 - External Movement - 57.49 m2

No Asbestos

B00L - R0012 - Stairs - .19 m2

Ceiling Structures/Linings Vermiculite

B00L - R0013 - Movement - 57.84 m2

Ceiling Structures/Linings Vermiculite

B00L - R0014 - Stairs - .19 m2

Ceiling Structures/Linings Vermiculite

B00L - R1001 - Seminar - 15.4 m2

Ceiling Structures/Linings Vermiculite - Composite Sample - (X5)

B00L - R1003 - Seminar - 15.4 m2

Ceiling Structures/Linings Vermiculite - Composite Sample - (X5)

B00L - R1004 - Seminar - 15.59 m2

Ceiling Structures/Linings Vermiculite - Composite Sample - (X5)

B00L - R1005 - Workroom - 15.44 m2

Ceiling Structures/Linings Vermiculite - Composite Sample - (X5)

B00L - R1006 - Seminar - 15.6 m2

No Asbestos

B00L - R1007 - External Movement - 55.92 m2

No Asbestos

B00L - R1008 - Cleaning Store - Distributed - .93 m2

No Asbestos

B00L - R1010 - General Learning Space - 37.41 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B00L - R1011 - Computer Learning Space - 58.14 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B00L - R1013 - Distribution Board Cupboard - .93 m2						Note: No inspection of live electrical installation	
No Asbestos							
B00L - R1014 - Main Area - 126.07 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B00L - R1015 - Stairs - 3.59 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B00L - R1016 - Stairs - 3.52 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AG - Agricultural Science - 1977 - Brick/Block							
Exterior							
Underfloor Voids - Slab on Ground	Non Accessible Area						
Ceiling Voids	Non Accessible Area						
Interior							
B0AG - R0001 - Shower/Change - 7.47 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AG - R0002 - Machine Storage - 33.56 m2							
Ceiling Structures/Linings	Flat AC Sheeting	34m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AG - R0003 - Animal Space - 8.93 m2							
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Material - Stored / Debris Material	Compressed AC Sheet						
B0AG - R0004 - Plant - 7.47 m2							
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Furniture / Fixtures	Compressed AC Sheet						
B0AG - R0006 - Agriculture Covered Area - 56.74 m2							
Ceiling Structures/Linings	Flat AC Sheeting	20m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AG - R0007 - External Movement - 2.15 m2							
Ceiling Structures/Linings	Flat AC Sheeting	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AG - R0008 - Agriculture Covered Area - 6.18 m2							
No Asbestos							
B0AG - R0009 - Class Tools Storage - 13.45 m2							
Ceiling Structures/Linings	Flat AC Sheeting	13.45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - General Learning/Administration - 1973 - Brick/Block							
Exterior							
Ceiling Voids - Flat Roof							
Underfloor Voids - Slab on Ground							

Interior							
B0AM - R0002 - Cleaning Supplies Store - 9.04 m2							
No Asbestos							
B0AM - R0004 - Staff - Toilet - 5.05 m2							
No Asbestos							
B0AM - R0005 - Staff - Toilet - 5.05 m2							
No Asbestos							
B0AM - R0006 - Deputy Principal Office - 22.26 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0007 - General Storeroom - 9.48 m2							
Floor Coverings Res/Textile	Vinyl Tiles	10m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0008 - Ancillary Staff - 26.34 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0010 - Cleaning Store - Distributed - 5.46 m2							
Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0011 - Commonroom - 117.35 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0012 - General Storeroom - 10.42 m2							
No Asbestos							
B0AM - R0013 - External Movement - 26.93 m2							
No Asbestos							
B0AM - R0016 - Commonroom - 100.36 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0017 - Staff Study - 13.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0018 - Staff Study - 13.57 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0019 - General Storeroom - 3.42 m2							
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0022 - Interview/Office - Type 1 - 12.21 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0023 - Toilets-Boys - 6.04 m2							
No Asbestos							
B0AM - R0024 - Toilets-Girls - 6.41 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0025 - Movement - 53.62 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0026 - Staff Study - 11.22 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0027 - Staff Study - 11.22 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						

B0AM - R0028 - Commonroom - 10.79 m2							
Floor Coverings Res/Textile	Vinyl Tiles	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0030 - Clinic-Waiting - 5.71 m2							
No Asbestos							
B0AM - R0031 - Distribution Board Cupboard - 1.43 m2							
No Asbestos Note: No inspection of live electrical installation							
B0AM - R0032 - Duplicating Workroom - 13.86 m2							
Floor Coverings Res/Textile	Vinyl Tiles	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0033 - Staff - Toilet - 3.37 m2							
No Asbestos							
B0AM - R0034 - General Storeroom - 1.93 m2							
Floor Coverings Res/Textile	Vinyl Tiles	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0035 - Principal Office - 22.09 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0036 - Public Entry - 46.61 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0037 - External Movement - 101.67 m2							
No Asbestos							
B0AM - R0038 - External Movement - 12.51 m2							
No Asbestos							
B0AM - R0039 - External Movement - 12.76 m2							
No Asbestos							
B0AM - R0040 - External Movement - 8.85 m2							
No Asbestos							
B0AM - R0041 - Clerical Office - 41.83 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0042 - Public Entry - 15.88 m2							
Ceiling Structures/Linings	Vermiculite						
Floor Coverings Res/Textile	Vinyl Tiles	16m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0043 - External Stairs - 14.63 m2							
Ceiling Structures/Linings	Flat AC Sheeting	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0044 - External Stairs - 13.04 m2							
Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R0045 - Clerical Office - 25.28 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R0046 - Movement - 3.48 m2							
No Asbestos							
B0AM - R0047 - Staff - Toilet - 16.13 m2							
No Asbestos							
B0AM - R0048 - Movement - 3.61 m2							
No Asbestos							
B0AM - R0049 - No Access - 17.1 m2							
No Asbestos							
B0AM - R0050 - Deputy Principal Office - 29.71 m2							
Requires Inspection							

B0AM - R1001 - Staff Study - 30.72 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1003 - Interview/Office - Type 1 - 12.49 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1004 - Leading Teacher - 16.67 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1005 - Resources Store - 6.2 m2							
Floor Coverings Res/Textile	Vinyl Tiles	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1006 - Leading Teacher - 16.65 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1007 - Clinic - Boys - 12.53 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1008 - Toilets-Girls - 18.45 m2							
Ceiling Structures/Linings	Flat AC Sheeting	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Partition Walls (Cubicles)	Compressed AC Sheet	19m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R1009 - Distribution Board Cupboard - .88 m2							
Note: No inspection of live electrical installation							
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R1010 - Toilets-Boys - 17.49 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R1011 - Cleaning Store - Distributed - 1.68 m2							
Ceiling Structures/Linings	Flat AC Sheeting	1.68m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R1012 - General Storeroom - 39.64 m2							
Floor Coverings Res/Textile	Vinyl Tiles	40m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0AM - R1013 - Movement - 75.35 m2							
Floor Coverings Res/Textile	Vinyl Tiles	76m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite						
B0AM - R1014 - External Movement - 60.14 m2							
No Asbestos							
B0AM - R1015 - General Learning Space - 53.35 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1016 - General Learning Space - 62.54 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1017 - General Learning Space - 62.68 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1018 - General Learning Space - 53.06 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						

B0AM - R1019 - Movement - 20.85 m2							
Floor Coverings Res/Textile	Vinyl Tiles	21m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1020 - General Learning Space - 53.14 m2							
Ceiling Structures/Linings	Vermiculite						
B0AM - R1021 - General Learning Space - 52.14 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1022 - General Learning Space - 52.7 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0AM - R1023 - External Movement - 79.65 m2							
No Asbestos							
B0AM - R1024 - External Stairs - 9.28 m2							
No Asbestos							
B0AM - R1025 - External Stairs - 10.76 m2							
No Asbestos							
B0C1 - Technological & Applied Studies - 1973 - Brick/Block							
Exterior							
Ceiling Voids	Non Accessible Area						
Underfloor Voids - Slab on Ground							
Interior							
B0C1 - R0001 - Darkroom Space - 23.44 m2							
No Asbestos							
B0C1 - R0002 - Art Learning Space - 79.76 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Sheet						
B0C1 - R0003 - Art Learning Space - 75.61 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Sheet						
B0C1 - R0004 - Movement - 4.2 m2							
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C1 - R0005 - Distribution Board Cupboard - .62 m2							
						Note: No inspection of live electrical installation	
No Asbestos							
B0C1 - R0006 - Staff Study - 11.22 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C1 - R0008 - External Movement - 37.83 m2							
No Asbestos							
B0C1 - R0009 - Kiln Space - 10.4 m2							
Plant / Equipment - Kiln	Encapsulated Asbestos material within unit						
B0C1 - R0010 - External Movement - 4.97 m2							
No Asbestos							
B0C1 - R0011 - Lift - 2.52 m2							
No Asbestos							
B0C1 - R0012 - Movement - 4.97 m2							

Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C1 - R0013 - External Movement - 7.93 m2							
No Asbestos							
B0C1 - R0014 - Movement - 1.29 m2							
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C1 - R1001 - Staff Study - 19.65 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C1 - R1002 - Design L.S. - 69.1 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0C1 - R1005 - Computer Learning Space - 69.04 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0C1 - R1006 - Movement - 5.25 m2							
No Asbestos							
B0C1 - R1007 - Distribution Board Cupboard - .62 m2							
							Note: No inspection of live electrical installation
No Asbestos							
B0C1 - R1008 - Staff Study - 13.5 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C1 - R1010 - External Movement - 55.76 m2							
No Asbestos							
B0C1 - R1011 - Movement - 2.35 m2							
No Asbestos							
B0C1 - R1012 - External Movement - 7.24 m2							
No Asbestos							
B0C1 - R1013 - Movement - 4.59 m2							
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C1 - R1014 - Lift - 2.52 m2							
No Asbestos							
B0C1 - R1015 - Movement - 1.29 m2							
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C1 - R1016 - Computer Store - 11.79 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	11.79m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C2 - Technological & Applied Studies - 1973 - Brick/Block							
Exterior							
Ceiling Voids - Flat Roof							
Underfloor Voids - Slab on Ground							
Interior							
B0C2 - R0001 - Art Learning Space - 65.04 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						

Floor Coverings Res/Textile	Vinyl Tiles	66m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C2 - R0005 - Dust Extraction Space - 8.77 m2							
No Asbestos							
B0C2 - R0007 - Cleaning Store - Distributed - 5.89 m2							
No Asbestos							
B0C2 - R0008 - Distribution Board Cupboard - .81 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B0C2 - R0009 - External Movement - 62.28 m2							
No Asbestos							
B0C2 - R0013 - Materials Store - 28.08 m2							
No Asbestos							
B0C2 - R0017 - Project Store - Type 1 - 12.49 m2							
No Asbestos							
B0C2 - R0018 - Project Store - Type 1 - 12.45 m2							
No Asbestos							
B0C2 - R0019 - Wood Technology Bay - 194.55 m2							
Ceiling Structures/Linings	Vermiculite						
B0C2 - R1001 - Cleaning Store - Distributed - 11.07 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C2 - R1002 - General Learning Space - 31.53 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	32m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C2 - R1007 - Food Technology L.S. - 94.29 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	95m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C2 - R1008 - Distribution Board Cupboard - .62 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B0C2 - R1009 - External Movement - 63.02 m2							
No Asbestos							
B0C2 - R1010 - Kitchen - Type 2 - 101.62 m2							
No Asbestos							
B0C2 - R1011 - Other - 14.68 m2							
No Asbestos							
B0C2 - R1012 - Preparation - Materials - 15.1 m2							
No Asbestos							
B0C2 - R1013 - Pantry - 8.43 m2							
No Asbestos							
B0C3 - Technological & Applied Studies - 1973 - Brick/Block							
Exterior							
Ceiling Voids	Non Accessible Area						
Underfloor Voids - Slab on Ground							
Interior							
B0C3 - R0003 - Distribution Board Cupboard - .61 m2							
Note: No inspection of live electrical installation							
No Asbestos							

B0C3 - R0010 - General Assistants - 13.16 m2							
No Asbestos							
B0C3 - R0011 - Staff - Toilet - 4.29 m2							
No Asbestos							
B0C3 - R0012 - External Movement - 52.21 m2							
No Asbestos							
B0C3 - R0015 - Materials Store - 18.63 m2							
No Asbestos							
B0C3 - R0016 - Welding Store - 20.6 m2							
No Asbestos							
B0C3 - R0017 - Welding Area - 122 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0C3 - R0018 - Design L.S. - 63.91 m2							
Ceiling Structures/Linings	Vermiculite						
B0C3 - R0019 - Workshop Area - 69.42 m2							
No Asbestos							
B0C3 - R0020 - Project Store - Type 1 - 11.19 m2							
No Asbestos							
B0C3 - R1001 - Staff Study - 55.71 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C3 - R1002 - Staff - Toilet - 10.32 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C3 - R1003 - Staff - Toilet - 10.35 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Plant / Equipment - Incinerator	Millboard	1	East	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
B0C3 - R1004 - Distribution Board Cupboard - .63 m2						Note: No inspection of live electrical installation	
No Asbestos							
B0C3 - R1005 - General Learning Space - 66.23 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0C3 - R1006 - Seminar - 22.94 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	23m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0C3 - R1007 - General Learning Space - 66.33 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0C3 - R1008 - Pupil Entry - 7.12 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Sheet						
B0C3 - R1009 - External Movement - 51.72 m2							
Ceiling Structures/Linings	Flat AC Sheeting	53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

B0EL - Senior Learning - 1973 - Brick/Block

Exterior

Underfloor Voids - Slab on Ground								
Ceiling Voids - Flat Roof	Non Accessible Area							

Interior

B0EL - R0001 - General Learning Space - 53.78 m2

Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	53.8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	

B0EL - R0002 - General Learning Space - 49.98 m2

Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	49.99m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	

B0EL - R0003 - General Learning Space - 67.01 m2

Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	67.02m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	

B0EL - R0004 - General Learning Space - 52.4 m2

Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	52.41m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	

B0EL - R0005 - Staff Study - 45.93 m2

Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	

B0EL - R0006 - General Storeroom - 5.6 m2

Floor Coverings Res/Textile	Vinyl Tiles	6m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							

B0EL - R0007 - Distribution Board Cupboard - .76 m2

Note: No inspection of live electrical installation

No Asbestos								
-------------	--	--	--	--	--	--	--	--

B0EL - R0008 - Cleaning Store - Distributed - .53 m2

No Asbestos								
-------------	--	--	--	--	--	--	--	--

B0EL - R0009 - Staff Study - 25.36 m2

Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	

B0EL - R0010 - General Learning Space - 52.46 m2

Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	52.48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	

B0EL - R0011 - General Learning Space - 54.3 m2

Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)							
Floor Coverings Res/Textile	Vinyl Tiles	54.31m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	

B0EL - R0012 - General Storeroom - 22.1 m2

No Asbestos								
-------------	--	--	--	--	--	--	--	--

B0EL - R0013 - Toilets-Boys - 25.46 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R0014 - Cleaning Store - Distributed - 2.54 m2							
No Asbestos							
B0EL - R0015 - Toilets-Girls - 24.72 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	15m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R0016 - General Learning Space - 53.93 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	53.95m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R0017 - Maintenance Bulk Store - 16.95 m2							
No Asbestos							
B0EL - R0020 - Student Drinking Facilities - 5.79 m2							
No Asbestos							
B0EL - R0021 - General Storeroom - 17.65 m2							
No Asbestos							
B0EL - R0022 - General Learning Space - 63.44 m2							
No Asbestos							
B0EL - R0023 - External Movement - 159.98 m2							
No Asbestos							
B0EL - R0024 - External Stairs - 8.49 m2							
Ceiling Structures/Linings	Flat AC Sheeting	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R0025 - Stairs - .28 m2							
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R0026 - External Movement - 47.49 m2							
Ceiling Structures/Linings	Flat AC Sheeting	48m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1001 - General Learning Space - 52.92 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	52.93m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1002 - General Learning Space - 50.71 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	50.72m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1003 - General Learning Space - 65.24 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	65.25m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1004 - General Learning Space - 52.62 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	52.63m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1005 - Staff Study - 44.53 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	44.54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

B0EL - R1006 - General Storeroom - 4.53 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	4.53m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1007 - Distribution Board Cupboard - .73 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B0EL - R1008 - Cleaning Store - Distributed - .52 m2							
No Asbestos							
B0EL - R1009 - Staff Study - 25.45 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	26m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1010 - General Learning Space - 52.55 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	52.56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1011 - Art Learning Space - 53.05 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1012 - General Learning Space - 52.98 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	52.99m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1013 - General Learning Space - 53.13 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles	53.14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0EL - R1017 - External Movement - 158.37 m2							
No Asbestos							
B0EL - R1018 - External Stairs - 16.24 m2							
No Asbestos							
B0EL - R1019 - External Stairs - 7.75 m2							
No Asbestos							
B0EL - R1020 - External Movement - 42.96 m2							
No Asbestos							
B0HC - General Learning - 1977 - Brick/Block							
Exterior							
Underfloor Voids - Slab on Ground							
Ceiling Voids - Flat Roof	Non Accessible Area						
Interior							
B0HC - R0001 - General Learning Space - 66.25 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0HC - R0002 - General Learning Space - 66.85 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0HC - R0003 - General Storeroom - 18.34 m2							

No Asbestos							
B0HC - R0006 - No Access - 13.42 m2							
No Asbestos							
B0HC - R0007 - Cleaning Store - Distributed - 2.33 m2							
No Asbestos							
B0HC - R0008 - Special Learning Space - 52.69 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R0009 - General Learning Space - 52.83 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R0010 - Distribution Board Cupboard - .72 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B0HC - R0011 - Staff Study - 42.07 m2							
Floor Coverings Res/Textile	Vinyl Tiles						
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0HC - R0012 - General Storeroom - 4.08 m2							
Floor Coverings Res/Textile	Vinyl Tiles						
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0HC - R0013 - Cleaning Store - Distributed - .52 m2							
No Asbestos							
B0HC - R0014 - Resources - 26.31 m2							
Floor Coverings Res/Textile	Vinyl Tiles						
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0HC - R0015 - General Learning Space - 51.96 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R0016 - External Movement - 203.07 m2							
No Asbestos							
B0HC - R0017 - Student Drinking Facilities - 6.23 m2							
No Asbestos							
B0HC - R0019 - Seminar - Type 1 - 17.17 m2							
Wall Linings Internal	Flat AC Sheeting						
B0HC - R0021 - External Stairs - 7.17 m2							
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0HC - R0022 - External Stairs - 11.26 m2							
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0HC - R0023 - External Movement - 18.2 m2							
Ceiling Structures/Linings	Flat AC Sheeting						
B0HC - R0024 - Movement - 4.24 m2							
Ceiling Structures/Linings	Flat AC Sheeting						
B0HC - R0026 - Lift - 2.1 m2							
No Asbestos							
B0HC - R0027 - Movement - 5.29 m2							
Ceiling Structures/Linings	Flat AC Sheeting						
B0HC - R0028 - External Movement - 10.86 m2							

No Asbestos							
B0HC - R0029 - Toilets-Disabled - 9.87 m2							
Ceiling Structures/Linings	Flat AC Sheeting						
B0HC - R0030 - Movement - 3.68 m2							
No Asbestos							
B0HC - R0031 - Toilets-Girls - 1.41 m2							
No Asbestos							
B0HC - R0032 - Toilets-Boys - 1.41 m2							
No Asbestos							
B0HC - R1001 - General Learning Space - 65.89 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R1002 - General Learning Space - 65.56 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R1004 - Toilets-Girls - 23.38 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0HC - R1005 - Cleaning Store - Distributed - 2.33 m2							
No Asbestos							
B0HC - R1006 - General Learning Space - 52.76 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R1007 - Computer Learning Space - 73.18 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R1008 - Distribution Board Cupboard - .77 m2							
Note: No inspection of live electrical installation							
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0HC - R1009 - Resources - 19.14 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R1010 - General Storeroom - 5.53 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R1011 - Cleaning Store - Distributed - .57 m2							
No Asbestos							
B0HC - R1012 - Staff Study - 24.26 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R1013 - General Learning Space - 52.1 m2							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
Floor Coverings Res/Textile	Vinyl Tiles						
B0HC - R1014 - External Movement - 175.9 m2							
No Asbestos							
B0HC - R1015 - External Stairs - 26.05 m2							
No Asbestos							

B0HC - R1016 - External Stairs - 13.7 m2							
No Asbestos							
B0HC - R1017 - External Movement - 13.07 m2							
No Asbestos							
B0HC - R1018 - Movement - 4.2 m2							
Ceiling Structures/Linings	Flat AC Sheeting	4.2m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0HC - R1019 - Movement - 5.28 m2							
No Asbestos							
B0HC - R1020 - External Movement - 9.62 m2							
No Asbestos							
B0S1 - Science Learning - 1973 - Brick/Block							
Exterior							
Ceiling Voids	Non Accessible Area						
Underfloor Voids - Slab on Ground							
Interior							
B0S1 - R0001 - General Storeroom - 15.31 m2							
No Asbestos							
B0S1 - R0002 - Toilets-Girls - 20.43 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R0003 - Toilets-Boys - 17.62 m2							
Partition Walls (Cubicles)	Compressed AC Sheet	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R0004 - Cleaning Store - Distributed - 1.68 m2							
No Asbestos							
B0S1 - R0005 - Staff Study - 26.05 m2							
Floor Coverings Res/Textile	Vinyl Tiles	27m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S1 - R0006 - Distribution Board Cupboard - .86 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B0S1 - R0007 - General Storeroom - 37.63 m2							
Floor Coverings Res/Textile	Vinyl Tiles	38m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R0008 - External Movement - 41.46 m2							
No Asbestos							
B0S1 - R0009 - External Stairs - 5.67 m2							
No Asbestos							
B0S1 - R1001 - General Storeroom - 19.71 m2							
Floor Coverings Res/Textile	Vinyl Tiles	20m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	20m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R1002 - General Storeroom - 17.15 m2							
Ceiling Structures/Linings	Flat AC Sheeting	18m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Partition Walls (Cubicles)	Compressed AC Sheet	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R1003 - Chemical Store - 8.42 m2							
Floor Coverings Res/Textile	Vinyl Tiles	9m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R1004 - Growing/Breeding - 12.57 m2							
Floor Coverings Res/Textile	Vinyl Tiles	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R1005 - Movement - 4.34 m2							
Floor Coverings Res/Textile	Vinyl Tiles	5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	5m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R1006 - Distribution Board Cupboard - .88 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B0S1 - R1007 - Apparatus Store - 36.89 m2							
Floor Coverings Res/Textile	Vinyl Tiles	37m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Flat AC Sheeting	37m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R1008 - Cleaning Store - Distributed - 1.6 m2							
Ceiling Structures/Linings	Flat AC Sheeting	2m2	Throughout	Minimal Damage (2)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S1 - R1009 - External Movement - 35.3 m2							
No Asbestos							
B0S1 - R1010 - External Stairs - 8.28 m2							
No Asbestos							
B0S2 - Science Learning - 1973 - Brick/Block							
Exterior							
Ceiling Voids - Flat Roof							
Underfloor Voids - Slab on Ground							
Interior							
B0S2 - R0001 - General Storeroom - 13.2 m2							
No Asbestos							
B0S2 - R0002 - Laboratory L.S. - 93.65 m2							
Floor Coverings Res/Textile	Vinyl Tiles	94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S2 - R0003 - Preparation - 45.59 m2							
Floor Coverings Res/Textile	Vinyl Tiles	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S2 - R0004 - Distribution Board Cupboard - .61 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B0S2 - R0005 - General Storeroom - 3.56 m2							
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S2 - R0006 - Laboratory L.S. - 93.73 m2							
Floor Coverings Res/Textile	Vinyl Tiles	30m2	South	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S2 - R0007 - Student Drinking Facilities - 7.39 m2							

Ceiling Structures/Linings	Flat AC Sheeting	8m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S2 - R0008 - External Movement - 54.79 m2							
No Asbestos							
B0S2 - R0009 - External Stairs - 10.45 m2							
Ceiling Structures/Linings	Flat AC Sheeting	11m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0S2 - R1001 - Laboratory L.S. - 92.43 m2							
Floor Coverings Res/Textile	Vinyl Tiles	93m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S2 - R1002 - Distribution Board Cupboard - .55 m2							
Note: No inspection of live electrical installation							
No Asbestos							
B0S2 - R1003 - Laboratory L.S. - 92.9 m2							
Floor Coverings Res/Textile	Vinyl Tiles	93m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S2 - R1004 - Preparation - 45.26 m2							
Floor Coverings Res/Textile	Vinyl Tiles	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S2 - R1005 - Apparatus Store - 3.52 m2							
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S2 - R1006 - External Movement - 57.58 m2							
No Asbestos							
B0S2 - R1007 - External Stairs - 13.07 m2							
No Asbestos							
B0S3 - Science Learning - 1973 - Brick/Block							
Exterior							
Ceiling Voids - Flat Roof							
Underfloor Voids - Slab on Ground							
Interior							
B0S3 - R0001 - Laboratory L.S. - 93.93 m2							
Floor Coverings Res/Textile	Vinyl Tiles	94m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S3 - R0002 - Preparation - 50.09 m2							
Floor Coverings Res/Textile	Vinyl Tiles	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S3 - R0003 - Lift - 3.6 m2							
No Asbestos							
B0S3 - R0004 - Laboratory L.S. - 94.02 m2							
Floor Coverings Res/Textile	Vinyl Tiles	95m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						

B0S3 - R0005 - Apparatus Store - .86 m2							
Floor Coverings Res/Textile	Vinyl Tiles	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite						
B0S3 - R0006 - External Movement - 64.48 m2							
No Asbestos							
B0S3 - R1001 - Laboratory L.S. - 92.54 m2							
Floor Coverings Res/Textile	Vinyl Tiles	93m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S3 - R1002 - Preparation - 50.09 m2							
Floor Coverings Res/Textile	Vinyl Tiles	51m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S3 - R1004 - Apparatus Store - 3.56 m2							
Floor Coverings Res/Textile	Vinyl Tiles	4m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S3 - R1005 - Laboratory L.S. - 90.53 m2							
Floor Coverings Res/Textile	Vinyl Tiles	91m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - (X5)						
B0S3 - R1006 - External Movement - 64.48 m2							
No Asbestos							
B0S3 - R1007 - Lift - .88 m2							
No Asbestos							
B0S3 - R1008 - Plant - .64 m2							
No Asbestos							
B0SC - Multi Purpose Facilities/Pupil Facilities - 1973 - Brick/Block							
Exterior							
Underfloor Voids - Slab on Ground							
Ceiling Voids - Flat Roof							
Interior							
B0SC - R0001 - Sport Equipment Store - 61.79 m2							
No Asbestos							
B0SC - R0003 - Sport Equipment Store - 8.29 m2							
No Asbestos							
B0SC - R0004 - Main Switchroom - 9.57 m2							
No Asbestos							
B0SC - R0005 - Cleaning Store - Distributed - 2.02 m2							
No Asbestos							
B0SC - R0006 - Sport Equipment Store - 8.59 m2							
No Asbestos							
B0SC - R0007 - Performance Workspace - 99.28 m2							
No Asbestos							
B0SC - R0008 - Performing Arts Changeroom - 17.9 m2							
Floor Coverings Res/Textile	Vinyl Tiles	18m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R0009 - Sport Equipment Store - 4.98 m2							

Floor Coverings Res/Textile	Vinyl Sheet							
B0SC - R0012 - Shower/Change - 3.25 m2								
No Asbestos								
B0SC - R0014 - Shower/Change - 11.42 m2								
Floor Coverings Res/Textile	Vinyl Tiles	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B0SC - R0015 - Staff - Toilet - 11.09 m2								
Plant / Equipment - Incinerator	Millboard	1	Southwest	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
Floor Coverings Res/Textile	Vinyl Sheet	11.09m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B0SC - R0016 - Pantry - 11.54 m2								
Floor Coverings Res/Textile	Vinyl Tiles							
B0SC - R0018 - Chair Store - 33.72 m2								
No Asbestos								
B0SC - R0020 - External Movement - 341.96 m2								
No Asbestos								
B0SC - R0021 - General Storeroom - 7.97 m2								
No Asbestos								
B0SC - R0022 - External Stairs - .49 m2								
No Asbestos								
B0SC - R0023 - Movement - 26.63 m2								
No Asbestos								
B0SC - R0024 - Staff Study - 8.95 m2								
Floor Coverings Res/Textile	Vinyl Sheet							
B0SC - R0025 - Staff Study - 25.01 m2								
Floor Coverings Res/Textile	Vinyl Sheet							
B0SC - R0026 - Multi-Purpose Space - 459.51 m2								
No Asbestos								
B0SC - R0027 - General Storeroom - 44.27 m2								
Partition Walls (Cubicles)	Compressed AC Sheet	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B0SC - R0028 - Staff Toilet - 5.72 m2								
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B0SC - R0029 - Toilets - Girls - 5.92 m2								
Partition Walls (Cubicles)	Compressed AC Sheet	3m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B0SC - R0030 - Change - 34.3 m2								
Floor Coverings Res/Textile	Vinyl Tiles	35m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B0SC - R0031 - External Stairs - .44 m2								
Ceiling Structures/Linings	Flat AC Sheeting	1m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B0SC - R0032 - General Storeroom - 7.25 m2								
No Asbestos								
B0SC - R0033 - Movement - 3.67 m2								
No Asbestos								
B0SC - R0034 - Student Canteen - 51.47 m2								
No Asbestos								
B0SC - R1001 - Sport Equipment Store - 41.96 m2								
Ceiling Structures/Linings	Flat AC Sheeting	41.96m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
B0SC - R1002 - Performing Arts Store - 12.95 m2								

Ceiling Structures/Linings	Flat AC Sheeting	12.95m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles	12.95m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1003 - Performing Arts Store - 11.44 m2							
Ceiling Structures/Linings	Flat AC Sheeting	12m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1004 - Control Room - 13.97 m2							
Floor Coverings Res/Textile	Vinyl Tiles	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1005 - Music Learning Space - 78.93 m2							
No Asbestos							
B0SC - R1006 - Music Learning Space - 66.65 m2							
Ceiling Structures/Linings	Vermiculite						
B0SC - R1007 - Practice/Seminar - 5.13 m2							
Ceiling Structures/Linings	Vermiculite						
B0SC - R1008 - Music Store - 9.66 m2							
Ceiling Structures/Linings	Vermiculite						
B0SC - R1009 - Staff Study - 13.46 m2							
Ceiling Structures/Linings	Flat AC Sheeting	14m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1010 - Maintenance Bulk Store - 12.84 m2							
Ceiling Structures/Linings	Flat AC Sheeting	13m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1011 - Staff Study - 11.56 m2							
Ceiling Structures/Linings	Flat AC Sheeting	11.56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles	11.56m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Wall Linings Internal	Flat AC Sheeting						
B0SC - R1012 - Toilets-Boys - 6.44 m2							
Ceiling Structures/Linings	Flat AC Sheeting	7m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1013 - Cleaning Store - Distributed - 2.89 m2							
Floor Coverings Res/Textile	Vinyl Tiles	2.89m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1014 - Shower/Change - 34.07 m2							
Ceiling Structures/Linings	Flat AC Sheeting	34m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles	37m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1015 - Shower/Change - 45.38 m2							
Ceiling Structures/Linings	Flat AC Sheeting	46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1016 - Shower/Change - 32.41 m2							
Ceiling Structures/Linings	Flat AC Sheeting	33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Floor Coverings Res/Textile	Vinyl Tiles	33m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
B0SC - R1017 - Cleaning Store - Distributed - 2.72 m2							
No Asbestos							
B0SC - R1018 - Toilets-Boys - 6.44 m2							
No Asbestos							
B0SC - R1019 - Movement - 21.92 m2							
No Asbestos							
B0SC - R1020 - External Movement - 290.54 m2							

No Asbestos	
B0SC - R1021 - Control Room - 25.45 m2	
No Asbestos	
B0SC - R1022 - External Stairs - 7.19 m2	
No Asbestos	

Demountables

There are no Demountable(s) Located at this school as per the AMS records as of 09-Sep-2020