

Asbestos Register

(Hazardous Materials and Risk Assessment)

| | |
|-------------------------------|------------------------------------|
| School: | Leonay Public School (4475) |
| Region: | Western Sydney AMU |
| State Electorate: | Penrith |
| Local Government Area: | Penrith |

| | |
|--------------------------|----------------------|
| Last Reviewed By: | Greencap 10-JUN-2015 |
| Last Revised By: | |

| | |
|---|------------|
| Historical Fibro In Grounds Investigations/Events | Yes |
| Please refer to the latest site specific Asbestos Management Plans available from the Department's website (Refer to Note 2). | |



Preface to Asbestos Register

Limitations

Asbestos Registers established (first surveyed 2007/08) and maintained for the Department of Education (DoE) are limited in extent, in that:

1. All inspections and surveys of materials and finishes in DoE facilities are non-disturbance, with
2. Samples undertaken by hygienist to determine whether a sample is an Asbestos Containing Material (ACM),
3. The hygienist may apply a single sample to like materials within a space and adjoining spaces, but not normally between buildings,
4. Successive inspections have reduced any inconclusive records such as 'assumed asbestos' in difficult to access areas, by undertaking additional sampling with lifting devices.
5. In compliance with WHS Act 2011 and WHS Regulations 2017, additional inspections have been undertaken in ceiling spaces and sub-floor areas where access is possible.
 - o Where the ground floor is slab on ground, no inspection is made beneath the slab.
 - o Where fibro fragments (ACM taken for sampling) are located in ceiling spaces or sub floor voids air monitoring is normally undertaken at time of sampling, and clearance undertaken as soon as practicable.
6. No attempt has been made to identify any ACM that is hidden from view or encapsulated within
 - o Any wall cavity
 - o Sub floor area, particularly formwork for slabs in/on ground,
 - o Services (that may use ACM) such as: pipe lagging, asbestos cement pipes, flues.
7. All known ACM in Grounds (Fibro in Grounds) is made available in associated site specific asbestos management plans in DoE electronic files.
Notwithstanding information provided, ACM may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.

Use of the Asbestos Register

Prior to any disturbance works being undertaken in a building to which this asbestos register applies it will be necessary to confirm the extent of any ACM by a disturbance investigation:

- If the building was built prior to 2003
- If any ACM has been identified in the Asbestos Register for the building.

Update of Asbestos Registers

Asbestos Register Data is updated regularly by the DoE Hygienist Panel via the Online Asbestos Register Tool (Managed by Business Systems, School Infrastructure NSW). Internal users can view the latest edition of the Asbestos Register in the AMS.

Please note: The Department's external website may not contain the latest revision of the Asbestos Register.

Notes 1: Vermiculite

- During 2018/19, all vermiculite occurrences in DoE schools identified in 2007/08, were 'composite tested' in accordance with a safe work NSW agreed procedure. This required multiple testing of all vermiculite occurrences.
- During the period 2007/08 to 2018/19, some vermiculite has been over sheeted and a warning is indicated for schools where this has happened.

Note 2: DoE website link for information is here:

<https://www.schoolinfrastructure.nsw.gov.au/about-us/working-with-us/schools-asbestos-register.html>
<https://education.nsw.gov.au/about-us/strategies-and-reports/our-reports-and-reviews/schools-asbestos-register>

Note 3: Material Condition Assessment

The material condition assessment descriptors from Section 3 of the Asbestos Management Plan (AMP) is extracted below. Please read the AMP in its entirety for further information.

3.3.2.1 Material condition assessment

The OART records the material condition of identified ACM in the following format:

| Rating | Description |
|----------------------------|--|
| Good condition (1) | For non-friable asbestos that is sealed and has no visible damage. This primarily related to asbestos cement (AC) sheet and vinyl tiles |
| Minimal damage (2) | For non-friable asbestos that has a very small amount of damage, eg hairline cracks. |
| Some damage / unsealed (3) | For non-friable asbestos with significant breakage or several small areas where material has been damaged, revealing loose asbestos fibres. Non-friable asbestos that is unsealed. |
| Poor condition (4) | For non-friable asbestos that has extensive damage. Visible asbestos debris |
| Friable asbestos (5) | Any occurrence of friable asbestos |

| Product | Material Description | Extent | Location | Material Condition | Risk Status | Remediation Priority | Result |
|--|---|--------|--|--------------------|-------------|----------------------|---|
| B00A - General Learning/Pupil Facilities - 1974 - Brick/Block | | | | | | | |
| Exterior | | | | | | | |
| Underfloor Voids - Slab on Ground | Non Accessible Area | | | | | | |
| Ceiling Voids | No Asbestos Found | | | | | | |
| Gable Verge Lining | Flat AC Sheeting | 4m2 | North, South, East, West, Variable positions | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos), Amosite (brown asbestos) |
| Interior | | | | | | | |
| B00A - R0001 - Toilets - Boys - 13.13 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0002 - Cleaning Distributed Store - 1.83 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 2m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0003 - Toilets - Girls - 15.44 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 16m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0004 - Practical Activities - 1hb - 20.02 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 21m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 21m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0005 - Home Base - 54.22 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (40 - 70 m2) - (X5) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 55m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 55m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0006 - Home Base - 54.13 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (40 - 70 m2) - (X5) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 55m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 55m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0007 - Practical Activities - 1hb - 20.02 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 21m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 21m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0008 - Toilets - Girls - 15.5 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 16m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0009 - Distribution Board - 1.78 m2 Note: No inspection of live electrical installation | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 2m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Electrical - Backing Board | Resinous Board | 1 | East, Middle portion | Good Condition (1) | Low (1) | Low Priority (2-3) | Assumed Asbestos |
| B00A - R0010 - Toilets - Boys - 13.06 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |

| | | | | | | | |
|--|---|------|--|--------------------|---------|--------------------|--|
| B00A - R0011 - General Storeroom - 2.17 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00A - R0014 - External Movement - 16.43 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 12m2 | West | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0016 - Home Base - 60.97 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (40 - 70 m2) - (X5) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 61m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 61m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0017 - General Storeroom - 10.43 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 11m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 11m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0018 - Practical Activities - 1hb - 13.51 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0019 - Practical Activities - 1hb - 13.29 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0020 - Home Base - 61 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (40 - 70 m2) - (X5) | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 61m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 61m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0021 - General Storeroom - 10.13 m2 | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | |
| B00A - R0024 - General Storeroom - 12.81 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 13m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0025 - External Movement - 24.83 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 25m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00A - R0026 - Movement - 69.31 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 70m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00B - General Learning/Pupil Facilities - 1974 - Brick/Block | | | | | | | |
| Exterior | | | | | | | |
| Gable Verge Lining | Flat AC Sheeting | 4m2 | North, South, East, West, Variable positions | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) |
| Ceiling Voids | No Asbestos Found | | | | | | |

| | | | | | | | | |
|---|--|------|----------------------|--------------------|---------|--------------------|--|--|
| Underfloor Voids - Slab on Ground | Non Accessible Area | | | | | | | |
| Interior | | | | | | | | |
| B00B - R0001 - External Movement - 42.16 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 43m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0002 - Practical Activities - 1hb - 21.45 m2 | | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 22m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 22m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00B - R0003 - Home Base - 73.73 m2 | | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (70 - 120 m2) - (X8) | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 74m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 74m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00B - R0004 - Practical Activities - 1hb - 21.35 m2 | | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 22m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 22m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00B - R0005 - Home Base - 73.63 m2 | | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 74m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (70 - 120 m2) - (X8) | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 74m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00B - R0007 - Cleaning Distributed Store - 1.81 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 2m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0009 - Practical Activities - 1hb - 19.48 m2 | | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 20m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 20m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00B - R0010 - Home Base - 54.32 m2 | | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (40 - 70 m2) - (X5) | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 1m2 | South, Lower portion | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 55m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00B - R0011 - Home Base - 54.32 m2 | | | | | | | | |
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (40 - 70 m2) - (X5) | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 55m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 55m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00B - R0012 - Practical Activities - 1hb - 19.59 m2 | | | | | | | | |

| | | | | | | | | |
|---|---|------|-----------------------|--------------------|---------|--------------------|--|--|
| Ceiling Structures/Linings | Vermiculite - Composite Sample - (10 - 40 m2) - (X3) | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 20m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 20m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00B - R0013 - External Movement - 27.01 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 28m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0014 - External Movement - 27.04 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 12m2 | West | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0016 - Distribution Board - 1.8 m2 Note: No inspection of live electrical installation | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 2m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| Electrical - Backing Board | Resinous Board | 1 | South, Middle portion | Good Condition (1) | Low (1) | Low Priority (2-3) | Assumed Asbestos | |
| B00B - R0018 - Movement - 85.18 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 86m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0019 - External Movement - 17.43 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 18m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0020 - Movement - 2.03 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 3m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0021 - Toilets - Boys - 26.28 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 27m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0022 - General Storeroom - 3.43 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 4m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0023 - Movement - 2.03 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 3m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0024 - Toilets - Girls - 26.02 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 27m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00B - R0025 - General Storeroom - 2.86 m2 | | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 3m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| B00C - Administration/Pupil Facilities - 1974 - Brick/Block | | | | | | | | |
| Exterior | | | | | | | | |
| Gable Verge Lining | Flat AC Sheeting | 2m2 | North, South | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) | |
| Ceiling Voids | No Asbestos Found | | | | | | | |
| Underfloor Voids - Slab on Ground | Non Accessible Area | | | | | | | |
| Interior | | | | | | | | |
| B00C - R0001 - Staff Room - 44.51 m2 | | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 45m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 45m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) | |
| B00C - R0002 - Staff Toilet - 4.82 m2 | | | | | | | | |
| No Asbestos | | | | | | | | |
| B00C - R0003 - Deputy Principal - 13.43 m2 | | | | | | | | |

| | | | | | | | |
|--|---|------|--------------------|----------------------------|---------|-----------------------|--|
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0004 - Deputy Principal - 13.21 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0005 - Movement - 4.15 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00C - R0006 - Entry Vestibule - 19.13 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 20m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 20m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0007 - Clerical Office - 11.92 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 12m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 12m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0008 - Principal - 23.56 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 24m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 24m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0009 - Cleaning Supplies - 7.08 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 8m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles | 8m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0010 - General Assistant/Bulk Store - 5.33 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 6m2 | Throughout | Some Damage - Unsealed (3) | Low (1) | Medium Priority (4-5) | Chrysotile (white asbestos) , Amosite (brown asbestos) |
| B00C - R0011 - Main Switch Board - 4.42 m2 | | | | | | | |
| Electrical - Backing Board | Resinous Board | 3 | Variable positions | Good Condition (1) | Low (1) | Low Priority (2-3) | Assumed Asbestos |
| Ceiling Structures/Linings | Flat AC Sheeting | 5m2 | Throughout | Minimal Damage (2) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) , Amosite (brown asbestos) |
| Ceiling Structures/Linings | Flat AC Sheeting | 5m2 | Throughout | Minimal Damage (2) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0012 - Staff Toilet - 2.38 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00C - R0013 - Canteen Office/Store - 2.34 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00C - R0014 - Canteen Office/Store - 2.96 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | 3m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 3m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0015 - Canteen - 23.3 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 13m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles | 13m2 | East | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0016 - Security Store - 15.54 m2 | | | | | | | |

| | | | | | | | |
|---|---|------|--|--------------------|---------|--------------------|---|
| No Asbestos | | | | | | | |
| B00C - R0017 - Cleaning Distributed Store - .89 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 1m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos), Amosite (brown asbestos) |
| B00C - R0018 - Movement - 5.62 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00C - R0019 - Duplicating Workroom - 13.25 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 14m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0020 - Sick Bay - 16.03 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00C - R0021 - Staff Toilet - 4.82 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00C - R0022 - Movement - 14.69 m2 | | | | | | | |
| Floor Coverings Res/Textile | Vinyl Tiles (Under Floor Covering/Carpet) | 15m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Floor Coverings Res/Textile | Vinyl Tiles - Adhesive | 15m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00C - R0023 - External Movement - 45.56 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00D - Communal Facilities - 1974 - Brick/Block | | | | | | | |
| Exterior | | | | | | | |
| Ceiling Voids - Raked Ceiling | Non Accessible Area | | | | | | |
| Underfloor Voids - Slab on Ground | Non Accessible Area | | | | | | |
| Gable Verge Lining | Flat AC Sheeting | 2m2 | East, West | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos), Amosite (brown asbestos) |
| Eaves Linings | Flat AC Sheeting | 6m2 | South | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos), Amosite (brown asbestos) |
| Interior | | | | | | | |
| B00D - R0001 - Movement - 40.95 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00D - R0002 - General Assistant/Bulk Store - 11.06 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 12m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos), Amosite (brown asbestos) |
| B00D - R0003 - Communal Space - 139.55 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 6m2 | North, Upper portion, Variable positions | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos), Amosite (brown asbestos) |
| B00D - R0004 - Raised Platform - 28.56 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00D - R0005 - Movement - 2.44 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 3m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos), Amosite (brown asbestos) |
| B00D - R0006 - Movement - 2.44 m2 | | | | | | | |
| Ceiling Structures/Linings | Flat AC Sheeting | 3m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos), Amosite (brown asbestos) |
| B00D - R0007 - External Movement - 48.12 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00D - R0008 - Security Store - 10.02 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00D - R0009 - General Storeroom - 10.84 m2 | | | | | | | |
| No Asbestos | | | | | | | |

| | | | | | | | |
|---|---------------------|------|--------------------|--------------------|---------|--------------------|-----------------------------|
| B00D - R0010 - Movement - 1.37 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - Library/Pupil Facilities - 1974 - Brick/Block | | | | | | | |
| Exterior | | | | | | | |
| Gable Verge Lining | Flat AC Sheeting | 2m2 | East & West | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Eaves Linings | Flat AC Sheeting | 10m2 | North, South | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Ceiling Voids | No Asbestos Found | | | | | | |
| Underfloor Voids - Slab on Ground | Non Accessible Area | | | | | | |
| Interior | | | | | | | |
| B00E - R0001 - Seminar/Study - 11 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0002 - K.L.A. Store - 10.9 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0003 - Communications Room - 13.4 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0004 - Library Office/Workroom - 8.15 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0005 - Library Office/Workroom - 16.63 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0006 - Toilets - Boys - 7.98 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0007 - Toilets - Girls - 7.74 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0008 - Staff Toilet - 3.52 m2 | | | | | | | |
| Partition Walls (Cubicles) | Compressed AC Sheet | 1m2 | Middle portion | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00E - R0009 - Staff Toilet - 3.58 m2 | | | | | | | |
| Partition Walls (Cubicles) | Compressed AC Sheet | 1m2 | Middle portion | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00E - R0010 - Distribution Board - 1.12 m2 | | | | | | | |
| Note: No inspection of live electrical installation | | | | | | | |
| Electrical - Backing Board | Resinous Membrane | 2 | Variable positions | Good Condition (1) | Low (1) | Low Priority (2-3) | Assumed Asbestos |
| Door - Lining | Flat AC Sheeting | 5 | West | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| Ceiling Structures/Linings | Flat AC Sheeting | 2m2 | Throughout | Good Condition (1) | Low (1) | Low Priority (2-3) | Chrysotile (white asbestos) |
| B00E - R0011 - Cleaning Distributed Store - .96 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0012 - Movement - 12.15 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0013 - Reading Area - 177.51 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0014 - Movement - 2.25 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00E - R0015 - External Movement - 52.81 m2 | | | | | | | |
| No Asbestos | | | | | | | |
| B00G - General Learning - 2010 - Brick/Veneer | | | | | | | |
| Exterior | | | | | | | |
| Ceiling Voids | No Asbestos Found | | | | | | |

| | | |
|--|---------------------|--|
| Underfloor Voids - Slab on Ground | Non Accessible Area | |
| Interior | | |
| B00G- R0001 - External Movement - 104.05 m2 | | |
| No Asbestos | | |
| B00G- R0002 - Special Programs Store - 6.35 m2 | | |
| No Asbestos | | |
| B00G- R0003 - Special Programs Room - 32.74 m2 | | |
| No Asbestos | | |
| B00G- R0004 - Practical Activities - 1hb - 18.33 m2 | | |
| No Asbestos | | |
| B00G- R0005 - Home Base Store - 6.22 m2 | | |
| No Asbestos | | |
| B00G- R0006 - Home Base - 59.27 m2 | | |
| No Asbestos | | |
| B00G- R0007 - Withdrawal Space - 2hb - 11.16 m2 | | |
| No Asbestos | | |
| B00G- R0008 - Home Base - 59.21 m2 | | |
| No Asbestos | | |
| B00G- R0009 - Home Base Store - 6.23 m2 | | |
| No Asbestos | | |
| B00G- R0010 - Practical Activities - 1hb - 18.39 m2 | | |
| No Asbestos | | |
| B00G- R0011 - Home Base Store - 5.73 m2 | | |
| No Asbestos | | |
| B00G- R0012 - Withdrawal Space - 1hb - 8.65 m2 | | |
| No Asbestos | | |
| B00G- R0013 - Home Base - 58.44 m2 | | |
| No Asbestos | | |
| B00G- R0014 - Practical Activities - 1hb - 18.3 m2 | | |
| No Asbestos | | |

Demountables

There are no Demountable(s) Located at this school as per the AMS records as of 09-Sep-2020