

# Asbestos Register

(Hazardous Materials and Risk Assessment)

<b>School:</b>	<b>Liverpool Girls High School (8176)</b>
<b>Region:</b>	<b>South Western Sydney AMU</b>
<b>State Electorate:</b>	<b>Liverpool</b>
<b>Local Government Area:</b>	<b>Liverpool</b>

<b>Last Reviewed By:</b>	<b>Greencap 26-AUG-2014</b>
<b>Last Revised By:</b>	

<b>Historical Fibro In Grounds Investigations/Events</b>	<b>No</b>
<p>No previous investigations have been recorded against the school. However, asbestos containing materials maybe present in grounds from time to time and caution must be exercised prior to any grounds disturbance.</p>	



# Preface to Asbestos Register

## Limitations

Asbestos Registers established (first surveyed 2007/08) and maintained for the Department of Education (DoE) are limited in extent, in that:

1. All inspections and surveys of materials and finishes in DoE facilities are non-disturbance, with
2. Samples undertaken by hygienist to determine whether a sample is an Asbestos Containing Material (ACM),
3. The hygienist may apply a single sample to like materials within a space and adjoining spaces, but not normally between buildings,
4. Successive inspections have reduced any inconclusive records such as 'assumed asbestos' in difficult to access areas, by undertaking additional sampling with lifting devices.
5. In compliance with WHS Act 2011 and WHS Regulations 2017, additional inspections have been undertaken in ceiling spaces and sub-floor areas where access is possible.
  - o Where the ground floor is slab on ground, no inspection is made beneath the slab.
  - o Where fibro fragments (ACM taken for sampling) are located in ceiling spaces or sub floor voids air monitoring is normally undertaken at time of sampling, and clearance undertaken as soon as practicable.
6. No attempt has been made to identify any ACM that is hidden from view or encapsulated within
  - o Any wall cavity
  - o Sub floor area, particularly formwork for slabs in/on ground,
  - o Services (that may use ACM) such as: pipe lagging, asbestos cement pipes, flues.
7. All known ACM in Grounds (Fibro in Grounds) is made available in associated site specific asbestos management plans in DoE electronic files.  
Notwithstanding information provided, ACM may be present in grounds from time to time and caution must be exercised prior to any grounds disturbance.

## Use of the Asbestos Register

Prior to any disturbance works being undertaken in a building to which this asbestos register applies it will be necessary to confirm the extent of any ACM by a disturbance investigation:

- If the building was built prior to 2003
- If any ACM has been identified in the Asbestos Register for the building.

## Update of Asbestos Registers

Asbestos Register Data is updated regularly by the DoE Hygienist Panel via the Online Asbestos Register Tool (Managed by Business Systems, School Infrastructure NSW). Internal users can view the latest edition of the Asbestos Register in the AMS.

Please note: The Department's external website may not contain the latest revision of the Asbestos Register.

## Notes 1: Vermiculite

- During 2018/19, all vermiculite occurrences in DoE schools identified in 2007/08, were 'composite tested' in accordance with a safe work NSW agreed procedure. This required multiple testing of all vermiculite occurrences.
- During the period 2007/08 to 2018/19, some vermiculite has been over sheeted and a warning is indicated for schools where this has happened.

## Note 2: DoE website link for information is here:

<https://www.schoolinfrastructure.nsw.gov.au/about-us/working-with-us/schools-asbestos-register.html>

<https://education.nsw.gov.au/about-us/strategies-and-reports/our-reports-and-reviews/schools-asbestos-register>

## Note 3: Material Condition Assessment

The material condition assessment descriptors from Section 3 of the Asbestos Management Plan (AMP) is extracted below. Please read the AMP in its entirety for further information.

### 3.3.2.1 Material condition assessment

The OART records the material condition of identified ACM in the following format:

Rating	Description
Good condition (1)	For non-friable asbestos that is sealed and has no visible damage. This primarily related to asbestos cement (AC) sheet and vinyl tiles
Minimal damage (2)	For non-friable asbestos that has a very small amount of damage, eg hairline cracks.
Some damage / unsealed (3)	For non-friable asbestos with significant breakage or several small areas where material has been damaged, revealing loose asbestos fibres. Non-friable asbestos that is unsealed.
Poor condition (4)	For non-friable asbestos that has extensive damage. Visible asbestos debris
Friable asbestos (5)	Any occurrence of friable asbestos

Product	Material Description	Extent	Location	Material Condition	Risk Status	Remediation Priority	Result
<b>B00J - Various - 1955 - Brick/Block</b>							
<b>Exterior</b>							
Underfloor Voids	No Asbestos Found						
Ceiling Voids	No Asbestos Found						
Ceiling Voids	Non Accessible Area						
<b>Interior</b>							
<b>B00J - R0001 - Laundry - 12.57 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles						
Ceiling Structures/Linings	Flat AC Sheeting	13m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos), Amosite (brown asbestos)
<b>B00J - R0002 - Materials Learning Space - Type 1 - 72.6 m2</b>							
No Asbestos							
<b>B00J - R0009 - General Storeroom - 17.46 m2</b>							
No Asbestos							
<b>B00J - R0010 - Computer Learning Space - 49.78 m2</b>							
No Asbestos							
<b>B00J - R0011 - General Learning Space - 49.85 m2</b>							
No Asbestos							
<b>B00J - R0012 - General Learning Space - 49.85 m2</b>							
No Asbestos							
<b>B00J - R0013 - General Learning Space - 49.85 m2</b>							
No Asbestos							
<b>B00J - R0014 - General Learning Space - 50.03 m2</b>							
No Asbestos							
<b>B00J - R0015 - General Learning Space - 50.23 m2</b>							
No Asbestos							
<b>B00J - R0016 - General Storeroom - 6.71 m2</b>							
No Asbestos							
<b>B00J - R0017 - Staff - Toilet - 5.33 m2</b>							
No Asbestos							
<b>B00J - R0019 - Cleaning Store - Distributed - 3.66 m2</b>							
No Asbestos							
<b>B00J - R0021 - General Assistants - 25.21 m2</b>							
No Asbestos							
<b>B00J - R0023 - Archive Store - 21.31 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	21.31m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00J - R0027 - Kiln Space - 24.47 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	24.46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00J - R0028 - Resources Store - 15.77 m2</b>							
No Asbestos							
<b>B00J - R0029 - External Movement - 85.2 m2</b>							
No Asbestos							
<b>B00J - R0033 - Student Canteen - 60.09 m2</b>							
No Asbestos							
<b>B00J - R0034 - Pantry - 15.4 m2</b>							
No Asbestos							

<b>B00J - R0035 - Staff - Toilet - 5.12 m2</b>							
No Asbestos							
<b>B00J - R0038 - Garden Store Room - 10.8 m2</b>							
No Asbestos							
<b>B00J - R0039 - General Storeroom - 10 m2</b>							
No Asbestos							
<b>B00J - R0040 - General Storeroom - 1.9 m2</b>							
No Asbestos							
<b>B00J - R0041 - General Storeroom - 3.56 m2</b>							
No Asbestos							
<b>B00J - R0042 - Movement - 29.34 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	0.5m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00J - R0044 - Movement - 123.24 m2</b>							
No Asbestos							
<b>B00J - R0045 - Archive Store - 25.27 m2</b>							
No Asbestos							
<b>B00J - R0046 - Plant - 7.99 m2</b>							
No Asbestos							
<b>B00J - R0048 - External Movement - 17.87 m2</b>							
No Asbestos							
<b>B00J - R0049 - Resources Store - 7.65 m2</b>							
No Asbestos							
<b>B00J - R0050 - Wood Technology L.S. - 58.3 m2</b>							
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00J - R0051 - Wood Technology Bay - 43.3 m2</b>							
No Asbestos							
<b>B00J - R0052 - General Storeroom - 1.85 m2</b>							
No Asbestos							
<b>B00J - R0053 - Stairs - 6.3 m2</b>							
No Asbestos							
<b>B00J - R0054 - Stairs - 7.86 m2</b>							
No Asbestos							
<b>B00J - R0055 - Movement - 76.81 m2</b>							
No Asbestos							
<b>B00J - R0056 - Student Lounge - 18.93 m2</b>							
No Asbestos							
<b>B00J - R0057 - Fitness Laboratory - 116.49 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	116.45m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00J - R0058 - Sport Equipment Store - 32.38 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)						
<b>B00J - R0059 - Student Lounge - 60.59 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00J - R0060 - External Movement - 1.87 m2</b>							
No Asbestos							
<b>B00J - R0061 - Stairs - 5.97 m2</b>							

No Asbestos								
<b>B00J - R0062 - General Storeroom - 25.46 m2</b>								
No Asbestos								
<b>B00J - R0063 - External Stairs - 19.72 m2</b>								
No Asbestos								
<b>B00J - R0064 - External Movement - 4.48 m2</b>								
No Asbestos								
<b>B00J - R0065 - External Movement - 18.94 m2</b>								
No Asbestos								
<b>B00J - R0066 - General Storeroom - 4.17 m2</b>								
No Asbestos								
<b>B00J - R0067 - Stairs - 3.77 m2</b>								
No Asbestos								
<b>B00J - R0068 - Handwashing Facilities - .78 m2</b>								
No Asbestos								
<b>B00J - R0069 - Staff Study - 23.47 m2</b>								
Floor Coverings Res/Textile	Vinyl Tiles (Under Floor Covering/Carpet)	23.46m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
<b>B00J - R0070 - Tea Room - 2.65 m2</b>								
Floor Coverings Res/Textile	Vinyl Sheet	3m2	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
<b>B00J - R0071 - Distribution Board Cupboard - .32 m2</b>								
						<b>Note: No inspection of live electrical installation</b>		
No Asbestos								
<b>B00J - R0072 - Movement - 158.09 m2</b>								
No Asbestos								
<b>B00J - R0073 - Movement - 21.29 m2</b>								
No Asbestos								
<b>B00J - R0074 - Stairs - 3.26 m2</b>								
No Asbestos								
<b>B00J - R0075 - External Movement - 4.17 m2</b>								
No Asbestos								
<b>B00J - R0076 - Movement - 29.74 m2</b>								
No Asbestos								
<b>B00J - R1002 - Principal Office - 21.32 m2</b>								
No Asbestos								
<b>B00J - R1003 - Administration - Clerical - 12.81 m2</b>								
No Asbestos								
<b>B00J - R1004 - Deputy Principal Office - 13.74 m2</b>								
No Asbestos								
<b>B00J - R1005 - Ancillary Staff - 9.79 m2</b>								
No Asbestos								
<b>B00J - R1006 - Communications Cupboard - 3.13 m2</b>								
No Asbestos								
<b>B00J - R1007 - Deputy Principal Office - 18.4 m2</b>								
No Asbestos								
<b>B00J - R1008 - Computer Learning Space - 42.35 m2</b>								
No Asbestos								
<b>B00J - R1009 - Office/Store - 14.86 m2</b>								
No Asbestos								
<b>B00J - R1011 - Leading Teacher - 17.64 m2</b>								
No Asbestos								

<b>B00J - R1012 - System Administrators Office - 17.85 m2</b>	
Wall Linings Internal	Flat AC Sheeting
<b>B00J - R1013 - Seminar - 107.02 m2</b>	
No Asbestos	
<b>B00J - R1014 - Movement - 219.5 m2</b>	
No Asbestos	
<b>B00J - R1015 - Staff Study - 20.23 m2</b>	
No Asbestos	
<b>B00J - R1016 - Distribution Board Cupboard - .8 m2</b>	
No Asbestos	
<b>B00J - R1017 - Staff - Toilet - 20.94 m2</b>	
No Asbestos	
<b>B00J - R1018 - Interview/Meeting - 21.02 m2</b>	
No Asbestos	
<b>B00J - R1019 - Staff Study - 36.7 m2</b>	
No Asbestos	
<b>B00J - R1020 - Printing/Photocopying - 37.01 m2</b>	
No Asbestos	
<b>B00J - R1022 - Preparation - Materials - 12.05 m2</b>	
No Asbestos	
<b>B00J - R1023 - Resources Store - 2.74 m2</b>	
No Asbestos	
<b>B00J - R1024 - Pantry - 2.76 m2</b>	
Floor Coverings Res/Textile	Vinyl Sheet
<b>B00J - R1025 - Food Technology L.S. - 71.15 m2</b>	
Floor Coverings Res/Textile	Vinyl Sheet
<b>B00J - R1026 - Food Technology L.S. - 73.19 m2</b>	
No Asbestos	
<b>B00J - R1027 - Resources Store - 18.8 m2</b>	
Floor Coverings Res/Textile	Vinyl Sheet
<b>B00J - R1029 - Uniform Shop - 17.53 m2</b>	
No Asbestos	
<b>B00J - R1030 - General Learning Space - 52.56 m2</b>	
No Asbestos	
<b>B00J - R1031 - General Learning Space - 52.17 m2</b>	
No Asbestos	
<b>B00J - R1032 - General Learning Space - 52.32 m2</b>	
No Asbestos	
<b>B00J - R1033 - General Learning Space - 52.1 m2</b>	
No Asbestos	
<b>B00J - R1034 - General Learning Space - 52.69 m2</b>	
No Asbestos	
<b>B00J - R1035 - General Learning Space - 52.59 m2</b>	
No Asbestos	
<b>B00J - R1036 - Resources Store - 5.66 m2</b>	
No Asbestos	
<b>B00J - R1037 - Resources Store - 10.03 m2</b>	
No Asbestos	
<b>B00J - R1038 - Staff - Toilet - 5.36 m2</b>	
No Asbestos	

Note: No inspection of live electrical installation

<b>B00J - R1039 - Administration - Clerical - 26.76 m2</b>	
No Asbestos	
<b>B00J - R1040 - Cleaning Store - Distributed - 3.85 m2</b>	
No Asbestos	
<b>B00J - R1043 - External Movement - 42.72 m2</b>	
No Asbestos	
<b>B00J - R1047 - Administration - Clerical - 7.84 m2</b>	
No Asbestos	
<b>B00J - R1048 - Handwashing Facilities - .8 m2</b>	
No Asbestos	
<b>B00J - R1049 - Clinic - Girls - 18.92 m2</b>	
No Asbestos	
<b>B00J - R1050 - Movement - 9.17 m2</b>	
No Asbestos	
<b>B00J - R1051 - Food Technology L.S. - 74.64 m2</b>	
No Asbestos	
<b>B00J - R1052 - Stairs - 7.86 m2</b>	
No Asbestos	
<b>B00J - R1053 - Stairs - 11.29 m2</b>	
No Asbestos	
<b>B00J - R1054 - Handwashing Facilities - .71 m2</b>	
No Asbestos	
<b>B00J - R1055 - Stairs - 11.18 m2</b>	
No Asbestos	
<b>B00J - R1056 - Movement - .48 m2</b>	
No Asbestos	
<b>B00J - R1057 - Stairs - 8.08 m2</b>	
No Asbestos	
<b>B00J - R1058 - Handwashing Facilities - .71 m2</b>	
No Asbestos	
<b>B00J - R1059 - Stairs - 11.51 m2</b>	
No Asbestos	
<b>B00J - R1060 - Movement - 144.45 m2</b>	
No Asbestos	
<b>B00J - R1061 - Movement - 21.08 m2</b>	
No Asbestos	
<b>B00J - R1062 - External Movement - 10.89 m2</b>	
No Asbestos	
<b>B00J - R1063 - External Movement - 9.56 m2</b>	
Require Inspection	
<b>B00J - R1064 - Public Reception - 14.99 m2</b>	
Require Inspection	
<b>B00J - R1065 - Administration - Clerical - 6.65 m2</b>	
Require Inspection	
<b>B00J - R1066 - Student Waiting - 62.69 m2</b>	
Require Inspection	
<b>B00J - R2002 - Resources Store - 9.7 m2</b>	
No Asbestos	
<b>B00J - R2003 - Resources Store - 8.55 m2</b>	
No Asbestos	
<b>B00J - R2004 - Textiles Technology L.S. - 72.44 m2</b>	
No Asbestos	

<b>B00J - R2005 - Office/Store - 9.68 m2</b>							
No Asbestos							
<b>B00J - R2006 - Resources Store - 9.65 m2</b>							
No Asbestos							
<b>B00J - R2007 - Computer Learning Space - 54.84 m2</b>							
No Asbestos							
<b>B00J - R2008 - Resources Store - 21.59 m2</b>							
No Asbestos							
<b>B00J - R2009 - Staff - Toilet - 21.55 m2</b>							
Ceiling Structures/Linings	Flat AC Sheeting	21.54m2	Throughout	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos) , Amosite (brown asbestos)
<b>B00J - R2021 - Staff Study - 31.76 m2</b>							
No Asbestos							
<b>B00J - R2022 - Preparation - Science - 35.31 m2</b>							
No Asbestos							
<b>B00J - R2023 - Preparation - Science - 33.37 m2</b>							
No Asbestos							
<b>B00J - R2024 - Study Space - 11.62 m2</b>							
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00J - R2025 - Study Space - 13.52 m2</b>							
No Asbestos							
<b>B00J - R2026 - Movement - 3.73 m2</b>							
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00J - R2028 - Movement - 4.81 m2</b>							
No Asbestos							
<b>B00J - R2029 - Staff Study - 40.35 m2</b>							
No Asbestos							
<b>B00J - R2030 - Seminar - Type 1 - 14.08 m2</b>							
No Asbestos							
<b>B00J - R2031 - Staff Kitchen - 12.46 m2</b>							
Furniture / Fixtures - Sink	Bituminous Membrane						
<b>B00J - R2032 - Handwashing Facilities - .76 m2</b>							
No Asbestos							
<b>B00J - R2033 - Stairs - 11.04 m2</b>							
No Asbestos							
<b>B00J - R2034 - Stairs - 11.2 m2</b>							
No Asbestos							
<b>B00J - R2035 - Handwashing Facilities - .75 m2</b>							
No Asbestos							
<b>B00J - R2036 - Movement - 199.28 m2</b>							
No Asbestos							
<b>B00J - R2037 - Laboratory L.S. - 104.88 m2</b>							
No Asbestos							
<b>B00J - R2038 - Laboratory L.S. - 100.89 m2</b>							
No Asbestos							
<b>B00J - R2039 - Commonroom - 63.92 m2</b>							
No Asbestos							
<b>B00J - R2040 - Tea Room - 2.42 m2</b>							
No Asbestos							



<b>B00J - R2041 - Movement - 10.66 m2</b>							
No Asbestos							
<b>B00J - R2042 - Stairs - 6.96 m2</b>							
No Asbestos							
<b>B00K - Physical Education - 1955 - Brick/Block</b>							
<b>Exterior</b>							
Gable Verge Lining	Flat AC Sheeting	30m2	East facing, West facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos
Ceiling Voids	Non Accessible Area						
Underfloor Voids - Slab on Ground	Non Accessible Area						
<b>Interior</b>							
<b>B00K - R0002 - Cleaning Store - Distributed - 2.52 m2</b>							
No Asbestos							
<b>B00K - R0003 - Cleaning Supplies Store - 4.51 m2</b>							
No Asbestos							
<b>B00K - R0004 - Change - 60.39 m2</b>							
No Asbestos							
<b>B00K - R0005 - Sport Equipment Store - 17.53 m2</b>							
No Asbestos							
<b>B00K - R0006 - Movement - 25.33 m2</b>							
No Asbestos							
<b>B00K - R0007 - General Storeroom - 5.22 m2</b>							
No Asbestos							
<b>B00K - R0008 - Change - 56.68 m2</b>							
Partition Walls (Cubides)	Compressed AC Sheet	20m2	North facing, South facing	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00K - R0009 - External Movement - 21.36 m2</b>							
No Asbestos							
<b>B00K - R0010 - Chair Store - 4.16 m2</b>							
No Asbestos							
<b>B00K - R0011 - General Storeroom - 8.71 m2</b>							
No Asbestos							
<b>B00K - R0012 - Handwashing Facilities - 11.57 m2</b>							
No Asbestos							
<b>B00K - R0014 - Cleaning Supplies Store - 16.19 m2</b>							
No Asbestos							
<b>B00K - R0015 - Toilets-Girls - 71.12 m2</b>							
No Asbestos							
<b>B00K - R0016 - Stairs - 2.73 m2</b>							
No Asbestos							
<b>B00K - R0017 - Plant - 13.93 m2</b>							
Material - Stored / Debris Material	Flat AC Sheeting						
<b>B00K - R1001 - Multi-Purpose Space - 285.99 m2</b>							
No Asbestos							
<b>B00K - R1002 - General Storeroom - 14.51 m2</b>							
No Asbestos							
<b>B00K - R1003 - General Storeroom - 7.51 m2</b>							
No Asbestos							
<b>B00K - R1004 - Toilets-Unisex - 14.17 m2</b>							

No Asbestos		
<b>B00K - R1007 - Stairs - 9.92 m2</b>		
No Asbestos		
<b>B00L - General Learning/Art - 1955 - Brick/Block</b>		
<b>Exterior</b>		
Eaves Linings	Non Accessible Area	
Underfloor Voids	No Asbestos Found	
Ceiling Voids	Non Accessible Area	
<b>Interior</b>		
<b>B00L - R0001 - Staff - Toilet - 5.46 m2</b>		
No Asbestos		
<b>B00L - R0002 - Staff Study - 5.79 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )	
<b>B00L - R0004 - General Learning Space - 53.31 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )	
<b>B00L - R0005 - Resources Store - 6.15 m2</b>		
No Asbestos		
<b>B00L - R0006 - Resources Store - 5.97 m2</b>		
No Asbestos		
<b>B00L - R0007 - General Learning Space - 40.02 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )	
<b>B00L - R0008 - General Learning Space - 53.24 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )	
<b>B00L - R0009 - Student Waiting - 6.14 m2</b>		
Floor Coverings Res/Textile	Vinyl Sheet	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )	
<b>B00L - R0010 - Interview/Office - Type 1 - 11.06 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )	
<b>B00L - R0011 - General Storeroom - 8.2 m2</b>		
Floor Coverings Res/Textile	Vinyl Sheet	
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )	
<b>B00L - R0012 - General Learning Space - 39.51 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )	
<b>B00L - R0013 - Staff Study - 40.09 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )	
<b>B00L - R0014 - Distribution Board Cupboard - .23 m2</b>		
		<b>Note: No inspection of live electrical installation</b>
No Asbestos		
<b>B00L - R0016 - Cleaning Store - Distributed - 2.75 m2</b>		
No Asbestos		
<b>B00L - R0017 - Stairs - 2.59 m2</b>		
No Asbestos		
<b>B00L - R0018 - Movement - 78.86 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )	

<b>B00L - R0019 - External Movement - 10.66 m2</b>							
No Asbestos							
<b>B00L - R0020 - External Movement - 6.07 m2</b>							
No Asbestos							
<b>B00L - R1001 - Cleaning Store - Distributed - 4.41 m2</b>							
No Asbestos							
<b>B00L - R1004 - Staff Study - 32.93 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	34m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00L - R1006 - Art Learning Space - 53.75 m2</b>							
No Asbestos							
<b>B00L - R1007 - Art Learning Space - 53.53 m2</b>							
No Asbestos							
<b>B00L - R1008 - General Learning Space - 53.16 m2</b>							
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00L - R1010 - General Learning Space - 51.92 m2</b>							
Floor Coverings Res/Textile	Vinyl Sheet						
<b>B00L - R1011 - General Storeroom - 1.16 m2</b>							
No Asbestos							
<b>B00L - R1012 - Art Learning Space - 14.4 m2</b>							
No Asbestos							
<b>B00L - R1013 - Resources Store - 10.82 m2</b>							
No Asbestos							
<b>B00L - R1014 - Resources Store - 6.85 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )						
<b>B00L - R1015 - Office/Store - 8 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )						
<b>B00L - R1016 - Movement - 59.14 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00L - R1017 - Stairs - 11.02 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00M - Science Learning/Music/General Learning - 1955 - Brick/Block</b>							
<b>Exterior</b>							
No Asbestos							
<b>Interior</b>							
<b>B00M - R0001 - Garden Store Room - 5.65 m2</b>							
No Asbestos							
<b>B00M - R0002 - Distribution Board Cupboard - .65 m2</b>						<b>Note: No inspection of live electrical installation</b>	
Electrical - Backing Board	Resinous Board	1	North	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00M - R0003 - Laboratory L.S. - 92.93 m2</b>							
Plant / Equipment - Fume Cupboard	Flat AC Sheeting	2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )						
<b>B00M - R0006 - Laboratory L.S. - 93.25 m2</b>							

Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )							
<b>B00M - R0007 - Resources Store - 25.89 m2</b>								
Floor Coverings Res/Textile	Vnyl Tiles	27m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R0008 - Staff Study - 39.3 m2</b>								
Floor Coverings Res/Textile	Vnyl Tiles	41m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R0009 - Distribution Board Cupboard - .61 m2</b>						<b>Note: No inspection of live electrical installation</b>		
No Asbestos								
<b>B00M - R0010 - Staff - Toilet - 5.64 m2</b>								
Floor Coverings Res/Textile	Vnyl Tiles	6m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
<b>B00M - R0011 - External Movement - 211.12 m2</b>								
No Asbestos								
<b>B00M - R0012 - Resources Store - 8.14 m2</b>								
No Asbestos								
<b>B00M - R0013 - Toilets-Girls - 45.48 m2</b>								
No Asbestos								
<b>B00M - R0014 - Laboratory LS. - 93 m2</b>								
Floor Coverings Res/Textile	Vnyl Tiles	92m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )							
Wall Linings Internal	Flat AC Sheeting							
<b>B00M - R0015 - Preparation - Science - 29.22 m2</b>								
Floor Coverings Res/Textile	Vnyl Tiles	30m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R0016 - Chemical Store - 9.62 m2</b>								
Floor Coverings Res/Textile	Vnyl Tiles	11m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )							
Wall Linings Internal	Flat AC Sheeting							
<b>B00M - R0022 - Resources Store - 11.06 m2</b>								
Floor Coverings Res/Textile	Vnyl Tiles	12m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R0023 - Distribution Board Cupboard - .71 m2</b>						<b>Note: No inspection of live electrical installation</b>		
No Asbestos								
<b>B00M - R0024 - Cleaning Store - Distributed - 5.61 m2</b>								
No Asbestos								
<b>B00M - R0025 - Cleaning Store - Distributed - 6.34 m2</b>								
No Asbestos								

<b>B00M - R0026 - Preparation - Science - 39.63 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00M - R0027 - Laboratory L.S. - 65.98 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00M - R0028 - Art Learning Space - 59.83 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00M - R0029 - Darkroom Space - .64 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00M - R0030 - Dark Room - 19.7 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )						
<b>B00M - R0031 - Movement - 11.78 m2</b>							
No Asbestos							
<b>B00M - R0032 - Stairs - 9.8 m2</b>							
No Asbestos							
<b>B00M - R0033 - Movement - 11.56 m2</b>							
No Asbestos							
<b>B00M - R0034 - Stairs - 10.05 m2</b>							
No Asbestos							
<b>B00M - R0035 - External Movement - 8.14 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	8.14m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
<b>B00M - R0036 - Movement - 11.46 m2</b>							
No Asbestos							
<b>B00M - R0037 - Stairs - 10.11 m2</b>							
No Asbestos							
<b>B00M - R1001 - Distribution Board Cupboard - .69 m2</b>							
							<b>Note: No inspection of live electrical installation</b>
No Asbestos							
<b>B00M - R1002 - Music Store - 6.19 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00M - R1003 - Music Store - 6.19 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00M - R1004 - Music Learning Space - 52.65 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00M - R1007 - Performance Workshop - 52.44 m2</b>							
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )						
<b>B00M - R1009 - Staff - Toilet - 3.78 m2</b>							
No Asbestos							
<b>B00M - R1010 - Staff Lounge - 14.51 m2</b>							
No Asbestos							
<b>B00M - R1011 - Resources Store - 8.63 m2</b>							
Floor Coverings Res/Textile	Vinyl Tiles	9m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )						
<b>B00M - R1012 - Staff Study - 16.86 m2</b>							

Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R1013 - Office/Store - 8.62 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )							
<b>B00M - R1014 - Distribution Board Cupboard - .68 m2</b>								
<b>Note: No inspection of live electrical installation</b>								
No Asbestos								
<b>B00M - R1015 - Staff Study - 26.87 m2</b>								
Floor Coverings Res/Textile	Vinyl Tiles	28m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R1017 - Staff - Toilet - 2.09 m2</b>								
No Asbestos								
<b>B00M - R1018 - Office/Store - 26.03 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R1019 - Computer Learning Space - 65.94 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )							
<b>B00M - R1020 - Staff Study - 26.07 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R1021 - General Learning Space - 52.51 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )							
<b>B00M - R1022 - Resources Store - 6.55 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )							
<b>B00M - R1023 - Resources Store - 19.11 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 10 - 40 m2) - ( X3 )							
<b>B00M - R1024 - General Learning Space - 66.2 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )							
<b>B00M - R1025 - Resources Store - 7.93 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )							
<b>B00M - R1026 - Resources Store - 8.33 m2</b>								
Floor Coverings Res/Textile	Vinyl Tiles	10m2	All surfaces	Good Condition (1)	Low (1)	Low Priority (2-3)	Chrysotile (white asbestos)	
<b>B00M - R1027 - Music Learning Space - 52.58 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 40 - 70 m2) - ( X5 )							
<b>B00M - R1028 - Music Store - 7.91 m2</b>								
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( < 10 m2) - ( X2 )							
<b>B00M - R1029 - External Movement - 244.08 m2</b>								
Plant / Equipment - Thermocon Heater	Insulation Material	1	South West	Good Condition (1)	Low (1)	Low Priority (2-3)	Assumed Asbestos	
<b>B00M - R1030 - Distribution Board Cupboard - .65 m2</b>								
<b>Note: No inspection of live electrical installation</b>								
No Asbestos								
<b>B00M - R1031 - Resources Store - 3.67 m2</b>								
No Asbestos								
<b>B00M - R1032 - General Storeroom - 4.56 m2</b>								

No Asbestos		
<b>B00M - R1033 - Resources Store - 5.58 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )	
<b>B00M - R1034 - Performing Arts Store - 6.18 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - (< 10 m2) - ( X2 )	
<b>B00M - R1035 - Movement Studio - 106.33 m2</b>		
Ceiling Structures/Linings	Vermiculite - Composite Sample - ( 70 - 120 m2) - ( X8 )	
<b>B00M - R1036 - Stairs - 17.95 m2</b>		
No Asbestos		
<b>B00M - R1037 - Stairs - 17.92 m2</b>		
No Asbestos		
<b>B00M - R1038 - Handwashing Facilities - .46 m2</b>		
No Asbestos		
<b>B00M - R1039 - Stairs - 18.03 m2</b>		
No Asbestos		
<b>B00M - R1040 - Handwashing Facilities - .46 m2</b>		
No Asbestos		
<b>B00N - Multi Purpose Facilities - 2009 - Brick/Veneer</b>		
<b>Exterior</b>		
Ceiling Voids	Non Accessible Area	
<b>Interior</b>		
<b>B00N - R0001 - Change - 29.05 m2</b>		
No Asbestos		
<b>B00N - R0002 - Change - 29.39 m2</b>		
No Asbestos		
<b>B00N - R0003 - Access Student Shower/Toilet/Change - 7.81 m2</b>		
No Asbestos		
<b>B00N - R0004 - Distribution Board Cupboard - 1.6 m2</b>		
		<b>Note: No inspection of live electrical installation</b>
No Asbestos		
<b>B00N - R0005 - Gymnasium - 621.02 m2</b>		
No Asbestos		
<b>B00N - R0006 - Chair Store - 32.83 m2</b>		
No Asbestos		
<b>B00N - R0007 - Staff Study - 24.64 m2</b>		
No Asbestos		
<b>B00N - R0008 - First Aid - 12.73 m2</b>		
No Asbestos		
<b>B00N - R0009 - External Movement - 62.87 m2</b>		
No Asbestos		
<b>B00N - R0010 - External Movement - 69.66 m2</b>		
No Asbestos		
<b>B00O - Language Centre - 2010 - Brick/Veneer</b>		
<b>Exterior</b>		
Ceiling Voids	Non Accessible Area	
Underfloor Voids	Non Accessible Area	
<b>Interior</b>		
<b>B00O - R0001 - Computer Learning Space - 91.92 m2</b>		
No Asbestos		

<b>B00O - R0002 - Seminar - Type 2 - 18.76 m2</b>	
No Asbestos	
<b>B00O - R0003 - Resources Store - 10.08 m2</b>	
No Asbestos	
<b>B00O - R0004 - Computer Store - 9 m2</b>	
No Asbestos	
<b>B00O - R0005 - External Movement - 27.45 m2</b>	
No Asbestos	
<b>B00P - Storage - 2018 - Metal Shed</b>	
<b>Exterior</b>	
Require Inspection	
<b>Interior</b>	
<b>B00P - R0001 - Chair Store - 15.42 m2</b>	
Require Inspection	
<b>B00Z - Building Services - 1955 - Brick/Block</b>	
<b>Exterior</b>	
Ceiling Voids	No Asbestos Found
Underfloor Voids	No Asbestos Found
<b>Interior</b>	
<b>B00Z - R0001 - Plant - 6.13 m2</b>	
No Asbestos	



## Demountables

### OS 601 10085 - Learning Unit - Standard/Withdrawal - Placement Date : 28-NOV-2012

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

No Asbestos Found

### OS 601 11590 - Learning Unit - Standard/Withdrawal - Placement Date : 30-JUN-1995

#### Exterior

Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

#### Interior

##### R1- Entry

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos

##### R2- General Learning Space

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos

##### R3- Store

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
----------------------------	------------------	------	------------------

### OS 601 11720 - Learning Unit - Standard/Withdrawal - Placement Date : 28-NOV-2012

Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.

No Asbestos Found

### OS 601 11767 - Learning Unit - Standard/Withdrawal - Placement Date : 30-JUN-1995

#### Exterior

Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

#### Interior

##### R1- Entry

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos

##### R2- General Learning Space

End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos

##### R3- Store

Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
----------------------------	------------------	------	------------------

### OS 600 11768 - Learning Unit - Small - Placement Date : 30-JUN-1995

#### Exterior

Eaves Linings	Flat AC Sheeting	8.64m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

#### Interior

##### R1- General Learning Space

End Wall Panel	Flat AC Sheeting	50m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos

### OS 601 12344 - Learning Unit - Standard/Withdrawal - Placement Date : 17-MAR-1999

#### Exterior

Eaves Linings	Flat AC Sheeting	11.52m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos

<b>Interior</b>			
<b>R1- Entry</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	8m2	Assumed Asbestos
<b>R2- General Learning Space</b>			
End Wall Panel	Flat AC Sheeting	18m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos
<b>R3- Store</b>			
Ceiling Structures/Linings	Flat AC Sheeting	10m2	Assumed Asbestos
<b>OS 600 13824 - Learning Unit - Small - Placement Date : 28-NOV-2012</b>			
<b>Exterior</b>			
Eaves Linings	Flat AC Sheeting	8.64m2	Assumed Asbestos
Landing	Compressed AC Sheet	1.2m2	Assumed Asbestos
Step Treads	Compressed AC Sheet	1.08m2	Assumed Asbestos
<b>Interior</b>			
<b>R1- General Learning Space</b>			
End Wall Panel	Flat AC Sheeting	50m2	Assumed Asbestos
Ceiling Structures/Linings	Flat AC Sheeting	55m2	Assumed Asbestos
<b>OS 701 14998 - Art Learning Space/Workshop/Store - Placement Date : 13-JAN-2011</b>			
No Asbestos Found			
<b>OS 750 17706 - Learning Unit - ESL - Placement Date : 12-FEB-2010</b>			
<b>Note: This refurbished demountable may have asbestos present in remnant mastic in window frames.</b>			
No Asbestos Found			